

Marble River Wind Farm

Marble River, LLC - Towns of Ellenburg and Clinton

ID	Task Name	Start	Finish	2003				2004				2005				2006				2007				2008			
				tr	tr	tr	tr	tr	tr	tr	tr	tr	tr	tr	tr	tr	tr	tr	tr	tr	tr	tr	tr	tr	tr		
1	Wind Resource Assessment	Thu 8/1/02	Fri 7/27/07																								
2	Project Development	Wed 7/2/03	Fri 12/1/06																								
3	Land Acquisition	Sun 8/1/04	Wed 2/1/06																								
4	Environmental Assessment	Fri 10/1/04	Thu 12/1/05																								
5	Detailed Engineering & Studies	Wed 2/2/05	Sun 4/1/07																								
6	Permitting*	Fri 12/2/05	Tue 1/2/07																								
7	Wind Turbine Procurement	Thu 11/3/05	Mon 4/30/07																								
8	Balance-of-Plant (BOP) Equipment Procurement	Sun 10/1/06	Tue 5/1/07																								
9	BOP Mobilization	Tue 5/1/07	Tue 5/1/07																								
10	Construction	Thu 5/3/07	Mon 10/1/07																								
11	Commissioning	Sat 9/1/07	Sat 12/1/07																								
12	Project Energization	Mon 10/1/07	Mon 10/1/07																								
13	Punchlist Work	Tue 10/2/07	Sat 3/1/08																								
14	Soil Restoration, Pre-Energization	Sun 7/1/07	Mon 10/1/07																								
15	Soil Restoration, Post-Energization	Thu 5/1/08	Mon 6/30/08																								
16	Final Completion Certificate	Mon 3/3/08	Mon 3/3/08																								

Marble River Wind Farm Schedule Date: January 5, 2006	Task		Rolled Up Task		External Tasks	
	Progress		Rolled Up Milestone		Project Summary	
	Milestone		Rolled Up Progress		Group By Summary	
	Summary		Split		Deadline	

* This preliminary schedule is subject to the studies, reviews and findings conducted by or on behalf of the Towns of Clinton and Ellenburg; by the NYSDEC and the U.S. Army Corps of Engineers; and by the New York Power Authority and the New York ISO.