

Appendix A

Marble River Wind Farm Construction Milestone Schedule

ACTIVITY	START	FINISH
Preliminary Site Work (schedule permitting)		
Substation/Switchyard grading and drainage	10/1/2007	11/1/2007
Construction (Phase I)		
Mobilization - Laydown Yard	5/1/2008	5/23/2008
Roads (Private & Public), Pads, Crane Assembly, etc.	5/15/2008	9/1/2008
Roads (Private & Public), Pads, Crane Assembly, etc. (Phase II)	9/1/2008	12/1/2008
Turbine Foundations	6/1/2008	8/15/2008
Electrical Collection System	6/14/2008	10/15/2008
Substation/Switchyard	6/1/2008	9/15/2008
Receive Steup Transformer		9/1/2008
Energize Substation/Switchyard	9/15/2008	10/1/2008
Erect Turbines	7/2/2008	10/1/2008
O&M Facility Construction	6/1/2008	10/15/2008
Turbine Commissioning (Final)	10/1/2008	11/14/2008
Phase I Project Completion		12/1/2008
Construction (Phase II)		
Mobilization - Construction and Laydown Yards	5/1/2009	5/9/2009
Civil Roads (Private & Public), Pads, Crane Assembly, etc.	5/9/2009	6/9/2009
Turbine Foundations	5/15/2009	7/15/2009
Electrical Collection System	6/1/2009	9/1/2009
Substation - Phase II	7/2/2009	8/1/2009
Erect Turbines	7/2/2009	9/3/2009
Turbine Commissioning (Final)	8/1/2009	9/15/2009
Phase II Project Completion		10/1/2009