

Revised 3/31/2020

Bond Project Timeline

- April 25, 2019 Completed construction documents for Bus Parking Facilities, Middle School Tile, and Football Field Fencing/Gateway projects – **COMPLETE**
- May 2, 2019 Advertise Bus Parking Facilities, Middle School Tile, and Football Field Fencing/Gateway projects for bids and issued construction documents to contractors – **COMPLETE**
- May 23, 2019 Bid Proposals for Bus Parking Facilities, Middle School Tile, Middle School Gym HVAC, and Football Field Fencing/Gateway projects were submitted to the Owner for review and award of contracts – **COMPLETE**
- May 24, 2019 Board meeting, awarded the contracts for Bus Parking Facilities, Middle School Tile, and Football Field Fencing/Gateway projects – **COMPLETE**
- May 30, 2019 Advertised Demolition project for bids and issued construction documents to contractors – **COMPLETE**
- May 31, 2019 Contracts for Bus Parking Facilities, Middle School Tile, and Football Field Fencing/Gateway projects were signed and executed – **COMPLETE**
- June 3, 2019 Contractors began working on Bus Parking Facilities, Middle School Tile, and Football Field Fencing/Gateway projects – **COMPLETE**
- June 5, 2019 Completed construction documents for Demolition of Bus Parking Facilities, and East Elementary School – **COMPLETE**
- June 11, 2019 Elementary School designs received final approval in order to start construction documents production – **COMPLETE**
- June 19, 2019 Bid proposals for Demolition of Bus Parking Facilities, and East Elementary School were submitted for review and award of contracts. – **COMPLETE**
- Aug 12, 2019 Start Bus Parking Facilities & East Elementary School Demolition – **COMPLETE**
- Sept 15, 2019 Completion of Bus Parking Facilities – **COMPLETE**
- Sept. 12, 2019 Complete Football Field Fencing/Gateway Project – **COMPLETE**
- June – Nov. 2019 Construction Documents preparation under way, including Architectural, Structural, Civil Engineering, Mechanical Engineering, Electrical Engineering, Plumbing Engineering. Meetings at random times during this period for design development decisions. – **COMPLETE**
- Dec. 1, 2019 95% completion and Final Review of construction documents – **COMPLETE**
- Jan. 3, 2020 Complete construction documents. Turn over documents to construction manager for bid preparation – **COMPLETE**
- Jan. 14, 2020 Complete construction managers bid packets. Advertise and issue construction documents for bids. – **COMPLETE**

Revised 3/31/2020

| | |
|----------------|--|
| Feb. 12, 2020 | Receive bid proposals for East/West elementary Schools – COMPLETE |
| Feb. 19, 2020 | Board meeting to award contracts – COMPLETE |
| Feb. 27, 2020 | Issue construction documents for field house to contractors for bid proposals COMPLETE |
| March 9, 2020 | Ground Breaking Ceremony for work to begin on new elementary sites - COMPLETE |
| March 19, 2020 | Receive bid proposals for field house renovation - COMPLETE |
| March 24, 2020 | Contract awards for field house renovation - COMPLETE |
| April 1, 2020 | Construction begins for field house renovation |
| Oct 1, 2020 | Issue construction documents for new concession and locker room building |
| Oct. 28, 2020 | Bid proposals for new concession and locker room building submitted and award contracts |
| Nov 2020 | Work begins on new concession and locker room building |
| Jan 2021 | Issue bid proposals for new Agriculture building |
| Jan 2021 | Bid proposals for new Ag building submitted and award contract |
| Feb 2021 | Work begins on Ag building |