

June 20, 2007

To: Board Members  
From: Rodger Smith  
Through: Tom Bishop  
Subject: Facilities Report for June

### **Ocean Air School**

Progress continues to be made on schedule towards the completion of Ocean Air School. The classroom building is being finished this week. Also this week, asphalt is being installed for the playground surface and more than 7000 square feet of additional concrete are being completed. Landscaping continues to be installed. Acoustic panels have been installed in the multi-purpose room. Installation of light fixtures, carpet and wiring continues at a rapid pace. There are no apparent issues that would affect the opening of the school in August.

A current budget for the Ocean Air project follows this report. The sale of bonds for Community Facilities District (CFD) 95-1 was completed on June 13; net proceeds to the CFD are \$7,990,048. Funds should be available to the district for expenditure by June 28, 2007.

### **Torrey Hills Windows**

Two of the three contractors will provide payment to the district for their share of the costs for repair of the windows at Torrey Hills within the next thirty days. The third contractor has been reluctant to agree to pay their share of the costs; the district's legal counsel has been authorized to initiate procedures to secure a payment from the third contractor.

### **Departure of Linda Luce**

June 20 was the last day of work in the DMUSD for Linda Luce, Facilities Construction Coordinator. Linda has been a tremendous asset to the Facilities Planning Department. Her active, expert involvement in the construction of Sycamore Ridge School, the new multi-purpose room at Del Mar Hills, Ocean Air School, the addition of relocatable office buildings at the district office, the addition of relocatable classrooms at Torrey Hills School and the expansion of the

stage at Del Mar Heights has been instrumental in adding superior facilities to facilitate the district's programs.

Linda has been a very dedicated outstanding employee. Her contributions to the district will be a lasting legacy of her six years of work for the district. We wish Linda the very best as she pursues new challenges in the San Marcos Unified School District.

Ocean Air School Construction Expenditures

	Budget	Revised Budget	Expenditures as of 6/18/07
<b>A. SITE</b>			
Purchase Price of Property			
Purchase Price 6.25 acres	\$ 3,695,000	3,695,000	3,695,000
District's construction contribution for joint use fields	1,560,000	1,675,173	0
Escrow Costs			
Escrow & Title Fees	4,000	4,000	9,236
Legal Fees	5,000	5,000	2,936
Appraisal Fees			
Cost of original & updated appraisals	10,250	13,750	13,750
Surveying Costs			
Land Surveys, Topos	30,000	55,565	72,161
Site Support Costs			
Environmental Consultant (EIR)	37,000	40,664	40,664
Phase 1 / DTSC (school site & joint use site)	10,200	22,106	22,106
Geotechnical Soils report/Geocon site	10,000	15,563	15,563
Other Site Costs (permits, address)		1,206	406
<b>B. PLANNING</b>			
Architect/Engineering Fees			
Architect Fees (Based on 25 Mil Contracts)	1,437,500	1,437,500	1,276,395
Architect Reimbursable			
DSA Plan Check Fees			
DSA Fees	137,000	131,482	131,482
CDE Plan Check Fees			
CDE Fees	14,000	14,000	0
Other Planning Costs			
Bid Advertisements	2,000	473	473
Printing	50,000	59,797	63,974
<b>C. CONSTRUCTION</b>			
Site Development			
Utility Services (water, gas, electric)	150,000	150,000	134,326
New Construction			
Contractor Trade Packages	24,849,000	24,849,000	18,832,355
Construction Management - Barnhart Construction			
Pre Construction	51,000	51,000	51,000
CM Fees 4.50%	1,118,205	1,118,205	891,376
General Conditions	1,200,000	1,200,000	713,168
CM Reimbursable	150,000	132,844	67,803
Other Construction Costs			
LCP Program	90,000	60,000	21,347
Storm Water Compliance	25,675	25,675	19,669
Shade structure hex (lunch shelter)	34,000	34,000	0
Other Construction (carpet, Network system, ins.appl)	620,000	620,000	395,444
Contingency	1,200,000	1,200,000	
<b>D. TESTING</b>			
Testing Special Material	100,000	100,000	111,812
Geotechnics Testing	120,000	100,000	65,470
<b>E. INSPECTION</b>			
Inspector of Record	200,000	213,000	119,153
<b>F. FURNITURE &amp; EQUIPMENT</b>			
Furniture & Equipment	700,000	700,000	2,232
<b>TOTAL COST ESTIMATE</b>			
Construction Costs Without Land	\$ 32,350,830	\$ 32,350,830	\$ 23,065,065
Construction Costs With Land	\$ 37,609,830	\$ 37,725,003	\$ 26,769,301

Remaining Project Costs to Expend as of 6/18/07  
 \$10,955,702

<u>PROJECT REVENUE SOURCES</u>	Start Up Project Revenue	18-Jun-07 Remaining Available Revenue	
Obligation of NCWJPA - Construction	\$ 14,000,000		
Escalation cost index	<u>\$ 3,600,000</u>	\$ 17,600,000	\$ 1,082,498 ***
Obligation of NCWJPA - Land	\$ 7,000,000		
Escalation cost index	<u>1,095,238</u>	8,095,238	1,832,000 ***
CFD 95-1 Available Construction Funds		4,000,000	169,556
CFD 95-1 Bond Proceeds for construction			7,990,048
State School Funding Eligibility			0
Savings by Design SDGE		58,714	58,714
Prior Years Start up costs		11,782	11,782
<b>Total Revenue Avail for Project</b>	<u>\$ 29,765,734</u>	<u>\$ 11,144,598</u>	
		<u>\$ (783,682)</u>	Owe GF 03-772
		\$ 10,360,916	

Remaining revenue from NCWJPA is based on cashflow received over a period of time beginning July 2007 through July 2008

Remaining Available Revenue as of 6/18/07	10,360,916
Remaining Construction Costs to Expend as of 5/10/07	<u>\$10,955,702</u>
	(594,786)
<b>Unused Project Contingency</b>	<u>\$ 1,200,000</u>
<b>Current Remaining Project Revenue</b>	605,214

Bd Approved Change Orders		
C/O #1	\$	110,333
C/O #2		(33,249)
C/O #3		(263,251)
Waterline Reimbursement Agreement with Pardee		214,476
C/O #4		<u>(32,251)</u>
Total	\$	(3,942)

June 18, 2007

To: Board Members  
From: Rodger Smith  
Through: Tom Bishop  
Subject: The Superintendent Recommends the Board Decrease the Retention Amount for Cuyumaca Construction, Inc. from 10% to 5% in their Construction Contract for Ocean Air School.


Cuyamaca Construction, Inc. has made the request to Barnhart Construction that their current retention withheld by the District at a percentage of 10% be lowered to a 5% retention. This reduction of retention is permissible under Public Contract Code 10261.

Cuyamaca Construction, Inc. has performed their contract work professionally and responsibly; therefore, it is felt that a reduction in their retention is warranted at this time. Attached is a letter from Barnhart Construction supporting this retention reduction for Cuyamaca Construction.

FISCAL IMPACT: CFD 95-1 Construction Funds

RECOMMENDATION: The Superintendent Recommends the Board Decrease the Retention Amount for Cuyamaca Construction, Inc. from 10% to 5% in their Construction Contract for Ocean Air School.

\*8.2



**douglas e. barnhart, inc.**

May 28, 2007

Del Mar Union School District  
225 Ninth Street.  
Del Mar, CA 92014

Attention: Rodger Smith

Regarding: Cuyamaca Construction Retention Reduction


Dear Mr. Smith,

Regarding Cuyamaca Construction Inc. request to have their retention reduced from 10% to 5%. At this time we, as Construction Manager, recommend that the DMUSD accept this proposed change in their contract terms and reduce Retention amounts being withheld to Five Percent (5%).

Cuyamaca Construction is basically complete with their contractual scope of work and performed admirably on this project. We do not anticipate and performance or cost claim issues with this contractor as we complete work at Ocean Air School.

If you have any further questions, please do not hesitate to call me.

Yours truly,



Martin Gabey  
Senior Project Manager

cc: 5070 Job File  
5070 Main Office file  
Glynn Hoekstra  
Accounting  
reads



# CUYAMACA CONSTRUCTION INC.

FRAMING SPECIALISTS • COMMERCIAL/RESIDENTIAL

10763 WOODSIDE AVENUE, SUITE D • SANTEE, CA 92071 • LICENSE # 471606 • TEL: (619) 449-0750 • FAX: (619) 449-8413

DATE MAY 18, 2007

DOUGLAS E BARNHART, INC.  
\_\_\_\_\_  
\_\_\_\_\_

PROJECT OCEAN AIR SCHOOL  
CANTER HEIGHTS ROAD DEL MAR CA

RE: REDUCTION IN RETENTION

DEAR MARTIN GABEY

CUYAMACA CONST., INC. IS FORMALLY REQUESTING A REDUCTION IN RETENTION FROM 10% to 5% retention. THE REQUEST FOR REDUCTION IS BASED ON SUBSTANTIAL COMPLETION OF THE ROUGH CARPENTRY ON THE ABOVE REFERENCE PROJECT.

THIS REQUEST IS WITHIN THE SCOPE OF CALIFORNIA PUBLIC CONTRACT CODE 9203, WHICH IN PART STATES:

THE LOCAL AGENCY SHALL WITHHOLD NOT LESS THAN 5 PERCENT OF THE CONTRACT PRICE UNTIL FINAL COMPLETION AND ACCEPTANCE OF THE PROJECT. HOWEVER, AT ANY TIME AFTER 50 PERCENT OF THE WORK HAS BEEN COMPLETED, IF THE LEGISLATIVE BODY FINDS THAT SATISFACTORY PROGRESS IS BEING MADE, IT MAY MAKE ANY OF REMAINING PROGRESS PAYMENTS IN FULL FOR ACTUAL WORK COMPLETED.

IN ACCESSION TO OUR REQUEST, A LETTER IS ATTACHED FROM OUR SURETY COMPANY, INSURANCE COMPANY OF THE WEST, STATING THEIR CONSENT TO THE REDUCTION AND WILL HONOR THEIR ORIGINAL PERFORMANCE AND PAYMENT BONDS.

IF YOU HAVE ANY QUESTIONS, PLEASE CONTACT ME AT (619) 449 - 0750.

SINCERELY,

*Andrew L Doran*  
ANDREW L DORAN  
CONTROLLER

June 18, 2007

To: Board Members  
From: Rodger Smith  
Through: Tom Bishop  
Subject: The Superintendent Recommends the Board Decrease the Retention Amount for Peltzer Plumbing, Inc. from 10% to 5% in their Construction Contract for Ocean Air School.


Peltzer Plumbing, Inc. has made the request to Barnhart Construction that their current retention withheld by the District at a percentage of 10% be lowered to a 5% retention. This reduction of retention is permissible under Public Contract Code 10261.

Peltzer Plumbing, Inc. has performed their contract work professionally and responsibly; therefore, it is felt that a reduction in their retention is warranted at this time. Attached is a letter from Barnhart Construction supporting this retention reduction for Peltzer Plumbing, Inc.

FISCAL IMPACT: CFD 95-1 Construction Funds

RECOMMENDATION: The Superintendent Recommends the Board Decrease the Retention Amount for Peltzer Plumbing, Inc. from 10% to 5% in their Construction Contract for Ocean Air School.

\*8.3



**douglas e. barnhart, inc.**

May 28, 2007

Del Mar Union School District  
225 Ninth Street.  
Del Mar, CA 92014

Attention: Rodger Smith

Regarding: Peltzer Retention Reduction

Dear Mr. Smith,

Regarding Peltzer Plumbing Inc. request to have their retention reduced from 10% to 5%. At this time we, as Construction Manager, recommend that the DMUSD accept this proposed change in their contract terms and reduce Retention amounts being withheld to Five Percent (5%).

Peltzer Plumbing has performed admirably on this project and we do not anticipate and performance or cost claim issues with this contractor as we complete work at Ocean Air School.

If you have any further questions, please do not hesitate to call me.

Yours truly,

A handwritten signature in black ink, appearing to read 'Martin Gabey', written over a large, light-colored scribble or stamp.

Martin Gabey  
Senior Project Manager

cc: 5070 Job File  
5070 Main Office file  
Glynn Hoekstra  
Accounting  
reads

**PELTZER PLUMBING, INC.**

May 21, 2007

1st Request 5/21/2007

To: Del Mar Union School District

Re: Ocean Air Elementary #6028 11444 Cantor Heights Rd., San Diego, Ca.

To Whom It May Concern:

In performing work on school projects, it has consistently been a 'good faith' practice, as well as a State Statute, that District's waive the 5% withholding retention on future payment requests after fifty (50) percent of the work has been completed.

Public Contract Code Section 9203 provides that anytime after 50% of the work has been completed, if the local agency finds that satisfactory progress is being made, it may make any of the remaining progress payments in full for actual work completed. "Local Agency" is defined elsewhere in the Public Contract Code to include school districts.

As such, I am requesting that the School District discontinue withholding 10% retention on the project, but 5% only.

Sincerely,

Vern Peltzer  
President

97%

June 18, 2007

To: Board Members  
From: Rodger Smith  
Through: Tom Bishop  
Subject: Board Approval of Change Order #5 in the Construction of the Ocean Air School in the Amount of \$ <15,729.00>.

Change order approval is needed at this time for items not anticipated or changes in the construction of Ocean Air school. Change order detail is attached for the following trade contractors.

Accu Construction, Inc.	\$<137.00
Conundrum, Inc.	<30,954.00>
Peltzer Plumbing	1,240.00
Precision Electric	7,406.00
Sierra Pacific West	<2,651.00>
Spectra Flooring, Inc.	5,612.00
Standard Drywall	<u>3,755.00</u>
Total Change Orders	<15,729.00>

**FISCAL IMPACT:** The Fiscal Impact of this Change Order is a Credit to the Project Contracts.

**RECOMMENDATION:** The Superintendent Recommends Approval of the Change Orders in the Construction of the Ocean Air School in the Amount of \$ <15,729.00>.

\*8.4

**CONTRACT CHANGE ORDER # 05**

355

CONTRACT FOR:  
 Ocean Air School  
 11444 Canter Heights Drive  
 San Diego, CA.

CONTRACT CHANGE ORDER NO. 05  
 INITIATION DATE: 18-June-07

CM PROJECT #: 5070  
 ARCHITECT PROJECT #: 4045

Bid Package #1	Sierra Pacific West, Inc.	ADD/DEDUCT:	<\$ 2,651.00>
Bid Package #2	ACCU Construction, Inc.	ADD/DEDUCT:	<\$ 137.00>
Bid Package #3	Peltzer Plumbing, Inc.	ADD/DEDUCT:	\$ 1,240.00
Bid Package #4	Conundrum Construction Co., Inc.	ADD/DEDUCT:	<\$ 30,954.00>
Bid Package #11	Standard Drywall, Inc	ADD/DEDUCT:	\$ 3,755.00
Bid Package #13	Spectra Flooring, Inc.	ADD/DEDUCT:	\$ 5,612.00
Bid Package #16	Precision Electric, Inc.	ADD/DEDUCT:	\$ 7,406.00

**TOTAL CONTRACT CHANGE ORDER AMOUNT: <\$ 15,729.00>**

**CREDIT: FIFTEEN THOUSAND SEVEN HUNDRED AND TWENTY-NINE DOLLARS & 00/100**

### CONTRACT SUMMARY

The original Contract Sum was:	\$	24,849,433.00
Net change by previously authorized Change Orders:	\$	<218,418.00>
The Contract Sum prior to this Change Order was:	\$	24,631,015.00
The Contract Sum will be (increased)( <b>decreased</b> )(unchanged) by this Change Order:	\$	<15,729.00>
The new Contract Sum including this Change Order will be:	\$	<b>24,615,286.00</b>
The Contract Time will be (increased)(decreased)( <b>unchanged</b> ):		0 DAYS

**CHANGE ORDER**

CONTRACT FOR:  
OCEAN AIR SCHOOL  
BID PACKAGE # 1

CHANGE ORDER NO: 02  
INITIATION DATE: 11-June-07

TO: Sierra Pacific West, Inc.  
2125 La Mirada  
Vista, CA. 92081

CM PROJECT #: 5070  
ARCHITECT PROJECT #: 4045

You are hereby directed to provide the extra work necessary to comply with this Change Order:

Items A-F: See Attached for Change Order Description/Breakdown. ADD/DEDUCT: \$ 646.00

DEDUCT: TWO THOUSAND SIX HUNDRED AND FIFTY-ONE DOLLARS & 00/100

Contractor accepts the terms and conditions stated above as full and final settlement of any and all claims arising from this change order. Contractor agrees to perform the above-described work in accordance with the terms herein and in compliance with the applicable sections of the contract documents. Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time. Not valid until signed by the Owner, Construction Manager and Architect.

The Original Contract Sum was:	\$	842,578.00
Net change by previously authorized Change Orders:	\$	<67,000.00>
The Contract Sum prior to this Change Order was:	\$	775,578.00
The Contract Sum will be (increased)(decreased)(unchanged) by this Change Order:	\$	<2,651.00>
The New Contract Sum including this Change Order will be:	\$	\$772,927.00

The Contract Time will be (increased)(decreased)(unchanged): 0 DAYS

The Date of Substantial Completion as of the date of this Change Order therefore is: \_\_\_\_\_

**CONSTRUCTION MANAGER:**  
douglas e. barnhart, inc.  
10760 Thornmint Road  
San Diego, CA 92127

**ARCHITECT:**  
Westburg+White, Inc.  
1775 Hancock Street Suite 270  
San Diego, CA 92110

By: \_\_\_\_\_

By: \_\_\_\_\_

Date: \_\_\_\_\_

Date: \_\_\_\_\_

**TRADE CONTRACTOR:**  
Sierra Pacific West, Inc.  
2125 La Mirada  
Vista, CA 92081

**OWNER:**  
Del Mar Union School District  
225 Ninth Street,  
Del Mar, CA 92014

By: Thomas R. Baum

By: \_\_\_\_\_

Date: 6/16/07

Date: \_\_\_\_\_

**CHANGE ORDER**

CONTRACT FOR:  
**OCEAN AIR SCHOOL**  
**BID PACKAGE # 2**

**CHANGE ORDER NO:** 02  
**INITIATION DATE:** 11-May-07

**TO: ACCU Construction, Inc.**  
**23135 Betty Road**  
**Perris, CA 92570**

**CM PROJECT #:** 5070  
**ARCHITECT PROJECT #:** 4045

You are hereby directed to provide the extra work necessary to comply with this Change Order:

Item A thru C : See Attached for Change Order Description/Breakdown. **ADD/DEDUCT: \$ 137.00**

**DEDUCT: ONE HUNDRED AND THIRTY-SEVEN DOLLARS & 00/100**

Contractor accepts the terms and conditions stated above as full and final settlement of any and all claims arising from this change order. Contractor agrees to perform the above-described work in accordance with the terms herein and in compliance with the applicable sections of the contract documents. Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time. Not valid until signed by the Owner, Construction Manager and Architect.

The original Contract Sum was:	\$	555,000.00
Net change by previously authorized Change Orders:	\$	<5,741.00>
The Contract Sum prior to this Change Order was:	\$	549,259.00
The Contract Sum will be (increased)(decreased)(unchanged) by this Change Order:	\$	<137.00>
The new Contract Sum including this Change Order will be:	\$	<b>549,122.00</b>
The Contract Time will be (increased)(decreased)(unchanged):		0 DAYS
The Date of Substantial Completion as of the date of this Change Order therefore is:		_____

**CONSTRUCTION MANAGER:**

douglas e. barnhart, inc.  
10760 Thornmint Road  
San Diego, CA 92127

By: \_\_\_\_\_  
Date: \_\_\_\_\_


**ARCHITECT:**

Westburg+White, Inc.  
1775 Hancock Street Suite 270  
San Diego, CA 92110

By: \_\_\_\_\_  
Date: \_\_\_\_\_

**TRADE CONTRACTOR:**

ACCU Construction, Inc.  
23135 Betty Road  
Perris, CA 92570

By:   
Date: 5/18/07

**OWNER:**

Del Mar Union School District  
225 Ninth Street.  
Del Mar, CA 92014

By: \_\_\_\_\_  
Date: \_\_\_\_\_

**CHANGE ORDER**

CONTRACT FOR:  
OCEAN AIR SCHOOL  
BID PACKAGE # 3

CHANGE ORDER NO: 4  
INITIATION DATE: 11-June-07

TO: **Peltzer Plumbing, Inc.**  
98915 Littlefield Lane  
Valley Center, CA 92082

CM PROJECT #: 5070  
ARCHITECT PROJECT #: 4045

You are hereby directed to provide the extra work necessary to comply with this Change Order:

Items A: See Attached for Change Order Description/Breakdown. **ADD/DEDUCT: \$ 1,240.00**

**ADD: ONE THOUSAND TWO HUNDRED AND FORTY DOLLARS & 00/100**

Contractor accepts the terms and conditions stated above as full and final settlement of any and all claims arising from this change order. Contractor agrees to perform the above-described work in accordance with the terms herein and in compliance with the applicable sections of the contract documents. Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time. Not valid until signed by the Owner, Construction Manager and Architect.

The original Contract Sum was:	\$	1,584,955.00
Net change by previously authorized Change Orders:	\$	30,576.00
The Contract Sum prior to this Change Order was:	\$	1,615,531.00
The Contract Sum will be <b>(increased)(decreased)(unchanged)</b> by this Change Order:	\$	1,240.00
The new Contract Sum including this Change Order will be:	\$	<b>1,616,771.00</b>
The Contract Time will be <b>(increased)(decreased)(unchanged)</b> :		0 DAYS
The Date of Substantial Completion as of the date of this Change Order therefore is:		_____

**CONSTRUCTION MANAGER:**

douglas e. barnhart, inc.  
10760 Thornmint Road  
San Diego, CA 92127

By: \_\_\_\_\_

Date: \_\_\_\_\_

**ARCHITECT:**

Westburg+White, Inc.  
1775 Hancock Street Suite 270  
San Diego, CA 92110

By: \_\_\_\_\_

Date: \_\_\_\_\_

**TRADE CONTRACTOR:**

Peltzer Plumbing, Inc.  
98915 Littlefield Lane  
Valley Center, CA 92082

By: DBP \_\_\_\_\_

Date: 6/18/07 \_\_\_\_\_

**OWNER:**

Del Mar Union School District  
225 Ninth Street.  
Del Mar, CA 92014

By: \_\_\_\_\_

Date: \_\_\_\_\_

**CHANGE ORDER**

CONTRACT FOR:  
OCEAN AIR SCHOOL  
BID PACKAGE # 4

CHANGE ORDER NO: 05  
INITIATION DATE: 11-June-07

TO: **Conundrum Construction, Inc.**  
3160 Scott Street  
Vista, CA 92081

CM PROJECT #: 5070  
ARCHITECT PROJECT #: 4045

You are hereby directed to provide the extra work necessary to comply with this Change Order:

Item A-G : See Attached for Change Order Description/Breakdown. ADD/DEDUCT: \$ 30,954.00

**DEDUCT: THIRTY THOUSAND NINE HUNDRED AND FIFTY-FOUR DOLLARS & 00/100**

Contractor accepts the terms and conditions stated above as full and final settlement of any and all claims arising from this change order. Contractor agrees to perform the above-described work in accordance with the terms herein and in compliance with the applicable sections of the contract documents. Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time. Not valid until signed by the Owner, Construction Manager and Architect.

The original Contract Sum was:	\$	3,321,545.00
Net change by previously authorized Change Orders:	\$	69,482.00
The Contract Sum prior to this Change Order was:	\$	3,391,027.00
The Contract Sum will be (increased)(decreased)(unchanged) by this Change Order:	\$	<30,954.00>
The new Contract Sum including this Change Order will be:	\$	<b>3,360,073.00</b>
The Contract Time will be (increased)(decreased)(unchanged):		0 DAYS
The Date of Substantial Completion as of the date of this Change Order therefore is:		_____

**CONSTRUCTION MANAGER:**

douglas e. barnhart, inc.  
10760 Thornmint Road  
San Diego, CA. 92127

**ARCHITECT:**

Westburg+White, Inc.  
1775 Hancock Street Suite 27  
San Diego, CA. 92110

By: \_\_\_\_\_

By: \_\_\_\_\_

Date: \_\_\_\_\_

Date: \_\_\_\_\_

**TRADE CONTRACTOR:**

Conundrum Construction, Inc.  
3160 Scott Street  
Vista, CA. 92081

**OWNER:**

Del Mar Union School District  
225 Ninth Street.  
Del Mar, CA. 92014

By: *[Signature]*

By: \_\_\_\_\_

Date: 6.18.07

Date: \_\_\_\_\_

**CHANGE ORDER**

**CONTRACT FOR:**  
**OCEAN AIR SCHOOL**  
**BID PACKAGE # 11**

**CHANGE ORDER NO:** 4  
**INITIATION DATE:** 11-June-07

**TO: Standard Drywall, Inc.**  
**9902 Channel Road**  
**Lakeside, CA. 92040**

**CM PROJECT #:** 5070  
**ARCHITECT PROJECT #:** 4045

You are hereby directed to provide the extra work necessary to comply with this Change Order:

Items A & B: See Attached for Change Order Description/Breakdown. **ADD/DEDUCT: \$ 3,755.00**

**ADD: THREE THOUSAND SEVEN HUNDRED and FIFTY-FIVE DOLLARS & 00/100**

Contractor accepts the terms and conditions stated above as full and final settlement of any and all claims arising from this change order. Contractor agrees to perform the above-described work in accordance with the terms herein and in compliance with the applicable sections of the contract documents. Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time. Not valid until signed by the Owner, Construction Manager and Architect.

The original Contract Sum was:	\$	5,709,078.00
Net change by previously authorized Change Orders:	\$	84,474.00
The Contract Sum prior to this Change Order was:	\$	5,793,552.00
The Contract Sum will be <b>(increased)(decreased)(unchanged)</b> by this Change Order:	\$	3,755.00
The new Contract Sum including this Change Order will be:	\$	<b>5,797,307.00</b>
The Contract Time will be <b>(increased)(decreased)(unchanged)</b> :		0 DAYS
The Date of Substantial Completion as of the date of this Change Order therefore is:		_____

**CONSTRUCTION MANAGER:**

douglas e. barnhart, inc.  
10760 Thornmint Road  
San Diego, CA 92127

**ARCHITECT:**

Westburg+White, Inc.  
1775 Hancock Street Suite 270  
San Diego, CA 92110

By: \_\_\_\_\_

By: \_\_\_\_\_

Date: \_\_\_\_\_

Date: \_\_\_\_\_

**TRADE CONTRACTOR:**

Standard Drywall, Inc.  
9902 Channel Road  
Lakeside, CA 92040

**OWNER:**

Del Mar Union School District  
225 Ninth Street.  
Del Mar, CA 92014

By: *[Signature]*

By: \_\_\_\_\_

Date: 6/18/07

Date: \_\_\_\_\_

**CHANGE ORDER**

CONTRACT FOR:  
OCEAN AIR SCHOOL  
BID PACKAGE # 13

CHANGE ORDER NO: 1  
INITIATION DATE: 11-May-07

TO: Spectra Contract Flooring, Inc.  
8320 Camino Santa Fe Suite I  
San Diego, CA. 92121

CM PROJECT #: 5070  
ARCHITECT PROJECT #: 4045

You are hereby directed to provide the extra work necessary to comply with this Change Order:

Items A thru F: See Attached for Change Order Description/Breakdown. ADD/DEDUCT: \$ 5,612.00

**ADD: FIVE THOUSAND SIX HUNDRED and TWELVE DOLLARS & 00/100**

Contractor accepts the terms and conditions stated above as full and final settlement of any and all claims arising from this change order. Contractor agrees to perform the above-described work in accordance with the terms herein and in compliance with the applicable sections of the contract documents. Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time. Not valid until signed by the Owner, Construction Manager and Architect.

The original Contract Sum was:	\$	183,690.00
Net change by previously authorized Change Orders:	\$	0.00
The Contract Sum prior to this Change Order was:	\$	183,690.00
The Contract Sum will be (increased)(decreased)(unchanged) by this Change Order:	\$	5,612.00
The new Contract Sum including this Change Order will be:	\$	189,302.00
The Contract Time will be (increased)(decreased)(unchanged):	0 DAYS	
The Date of Substantial Completion as of the date of this Change Order therefore is:		

CONSTRUCTION MANAGER:  
douglas e. barnhart, inc.  
10760 Thornmint Road  
San Diego, CA 92127

ARCHITECT:  
Westburg+White, Inc.  
1775 Hancock Street Suite 270  
San Diego, CA 92110

By: \_\_\_\_\_

By: \_\_\_\_\_

Date: \_\_\_\_\_


Date: \_\_\_\_\_

**TRADE CONTRACTOR:**

Spectra Contract Flooring, Inc.  
8320 Camino Santa Fe Suite I  
San Diego, CA. 92121

**OWNER:**

Del Mar Union School District  
225 Ninth Street.  
Del Mar, CA 92014

By:  \_\_\_\_\_

By: \_\_\_\_\_

Date: 5/22/07 \_\_\_\_\_

Date: \_\_\_\_\_

**CHANGE ORDER**

CONTRACT FOR:  
OCEAN AIR SCHOOL  
BID PACKAGE # 16

CHANGE ORDER NO: 05  
INITIATION DATE: 11-June-07

TO: Precision Electric, Inc.  
9834 River Street  
Lakeside, CA 92040

CM PROJECT #: 5070  
ARCHITECT PROJECT #: 4045

You are hereby directed to provide the extra work necessary to comply with this Change Order.

Items A&B: See Attached for Change Order Description/Breakdown. **ADD/DEDUCT: \$ 7,406.00**

**ADD: SEVEN THOUSAND FOUR HUNDRED AND SIX DOLLARS & 00/100**

Contractor accepts the terms and conditions stated above as full and final settlement of any and all claims arising from this change order. Contractor agrees to perform the above-described work in accordance with the terms herein and in compliance with the applicable sections of the contract documents. Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time. Not valid until signed by the Owner, Construction Manager and Architect.

The original Contract Sum was:	\$	2,729,000.00
Net change by previously authorized Change Orders:	\$	205,384.00
The Contract Sum prior to this Change Order was:	\$	2,934,384.00
The Contract Sum will be <b>(increased)</b> (decreased)(unchanged) by this Change Order:	\$	7,406.00
The new Contract Sum including this Change Order will be:	\$	<b>2,941,790.00</b>
The Contract Time will be <b>(increased)</b> (decreased)(unchanged):		0 DAYS
The Date of Substantial Completion as of the date of this Change Order therefore is:		_____

**CONSTRUCTION MANAGER:**

douglas e. barnhart, inc.  
10760 Thornmint Road  
San Diego, CA 92127

**ARCHITECT:**

Westburg+White, Inc.  
1775 Hancock Street Suite 270  
San Diego, CA 92110

By: \_\_\_\_\_

By: \_\_\_\_\_

Date: \_\_\_\_\_


Date: \_\_\_\_\_

**TRADE CONTRACTOR:**

Precision Electric, Inc.  
9834 River Street  
Lakeside, CA 92040

**OWNER:**

Del Mar Union School District  
225 Ninth Street.  
Del Mar, CA 92014

By:  \_\_\_\_\_

By: \_\_\_\_\_

Date: 6/18/07

Date: \_\_\_\_\_

June 19, 2007

To: Board Members  
From: Tom Bishop  
Subject: Closure of Southern Boundary Gate at Del Mar Heights School

About a month ago, Mr. Paul Harmon requested that the DMUSD close the southern boundary gate at the Del Mar Heights School.

During the past few weeks, DMUSD Director of Maintenance Randy Wheaton contacted City of San Diego Police and Fire Departments and asked both departments about any risks to the public or to the DMUSD students/staff associated with the possible permanent closure of the southern boundary gate at Del Mar Heights School. Both Departments felt that the closure of the boundary gate at the Heights would not create any risks for students, staff, or the community.

Next, Mr. Wheaton contacted representatives from baseball and soccer leagues that utilize the Heights turf area after school and on Saturdays and asked them for their input regarding the possible gate closure. To date, Mr. Wheaton has received no negative feedback from any of the sports leagues regarding the possible gate closure.

Mr. Wheaton also discussed the possible gate closure with Wendy Wardlow, principal of Del Mar Heights School. Mrs. Wardlow supports the permanent closure of the gate.

Mr. Wheaton has estimated that the closing the southern boundary gate permanently will cost the District less than \$500.

Unless directed otherwise by the Board of Trustees, the Superintendent will be directing Mr. Wheaton to modify the southern boundary of the Heights School during the summer months so that the gate is closed permanently.

**RECOMMENDED:** Superintendent recommends the gate at Del Mar Heights School be permanently closed.

**FISCAL IMPACT:** Cost to the district will be less than \$500.00.

8.5

June 27, 2007

To: Board Members  
From: Trish Snider  
Through: Tom Bishop  
Subject: Update on Student Enrollment and Intradistrict Transfers.

The final enrollment meeting of the 2006-2007 school year will take place on Friday, June 22, 2007. Updated enrollment numbers will be given to the Board as a handout at the June 27, 2007 meeting. Please see attached enrollment as of June 19, 2007.

The Intradistrict requests continue to be submitted to the district office. As of June 19, 2007 the District has been able to grant tentative approval on 103 Intradistrict requests. These will be signed and returned to the specific site Administrative Assistants at the June 22, 2007 meeting. There are 158 Intradistrict Transfer Requests currently pending. The attached chart indicates the number of Intradistrict requests by grade level at each site as well as the number which we anticipate approving at the June 22, 2007 Administrative Assistant meeting. Information for each school site is also attached.

No Intradistrict requests will be denied at this time unless all seats at a particular grade level at a site are full. If space continues to be available in August, a lottery will be held for the number of seats available.

RECOMMENDED: For Information Only

8.6

## ASHLEY FALLS - 07/08 TOTALS

GRADE	TEACHER	NUMBERS	TOTALS	SECTIONS
K	A	20	60	3
	B	20		
	C	20		
1	A	20	56	3
	B	20		
	C	16		
2	A	20	79	4
	B	20		
	C	20		
	D	19		
3	A	20	80	4
	B	20		
	C	20		
	D	20		
4	A	27	81	3
	B	27		
	C	27		
5	A	27	106	4
	B	27		
	C	27		
	D	25		
6	A	27	78	3
	B	27		
	C	24		
SCHOOL TOTAL			540	24

## CARMEL DEL MAR - 07/08 TOTALS

GRADE	TEACHER	NUMBERS	TOTALS	SECTIONS
K	A	20	59	3
	B	20		
	C	19		
1	A	20	53	3
	B	20		
	C	13		
2	A	20	50	3
	B	20		
	C	10		
3	A	20	78	4
	B	20		
	C	20		
	D	18		
4	A	27	59	2.5
	B	27		
	C	5		
5	A	27	64	2.5
	B	27		
	C	10		
6	A	27	76	3
	B	27		
	C	22		
SCHOOL TOTAL			439	21

## DEL MAR HEIGHTS - 07/08 TOTALS

GRADE	TEACHER	NUMBERS	TOTALS	SECTIONS
<b>K</b>	A	20	<b>59</b>	<b>3</b>
	B	20		
	C	19		
<b>1</b>	A	20	<b>56</b>	<b>3</b>
	B	20		
	C	16		
<b>2</b>	A	20	<b>56</b>	<b>3</b>
	B	20		
	C	16		
<b>3</b>	A	20	<b>50</b>	<b>3</b>
	B	20		
	C	10		
<b>4</b>	A	27	<b>53</b>	<b>2</b>
	B	26		
<b>5</b>	A	27	<b>53</b>	<b>2.5</b>
	B	26		
	C			
<b>6</b>	A	27	<b>69</b>	<b>2.5</b>
	B	27		
	C	15		
<b>SCHOOL TOTAL</b>			<b>396</b>	<b>19</b>

## DEL MAR HILLS - 07/08 TOTALS

GRADE	TEACHER	NUMBERS	TOTALS	SECTIONS
K	A	20	49	2
	B	20		
	C	9		
1	A	20	48	3
	B	20		
	C	8		
2	A	20	53	3
	B	20		
	C	13		
3	A	20	49	3
	B	20		
	C	9		
4	A	27	51	2
	B	24		
5	A	27	55	2.5
	B	27		
	C	1		
6	A	27	62	2.5
	B	27		
	C	8		
SCHOOL TOTAL			367	18

## OCEAN AIR - 07/08 TOTALS

GRADE	TEACHER	NUMBERS	TOTALS	SECTIONS
K	A	20	70	3
	B	20		
	C	20		
		10		
1	A	20	91	4.5
	B	20		
	C	20		
	D	20		
	E	11		
2	A	20	74	3.5
	B	20		
	C	20		
	D	14		
3	A	20	74	4
	B	20		
	C	20		
	D	14		
4	A	27	79	3
	B	27		
	C	25		
5	A	27	72	2.5
	B	27		
	C	18		
6	A	27	36	1.5
	B	9		
SCHOOL TOTAL			496	22

## SAGE CANYON - 07/08 TOTALS

GRADE	TEACHER	NUMBERS	TOTALS	SECTIONS
<b>K</b>	A	20	<b>99</b>	<b>5</b>
	B	20		
	C	20		
	D	20		
	E	19		
<b>1</b>	A	20	<b>97</b>	<b>5</b>
	B	20		
	C	20		
	D	20		
	E	17		
<b>2</b>	A	20	<b>116</b>	<b>6</b>
	B	20		
	C	20		
	D	20		
	E	20		
	F	16		
<b>3</b>	A	20	<b>113</b>	<b>6</b>
	B	20		
	C	20		
	D	20		
	E	20		
	F	13		
<b>4</b>	A	27	<b>95</b>	<b>4</b>
	B	27		
	C	27		
	D	14		
<b>5</b>	A	27	<b>105</b>	<b>4</b>
	B	27		
	C	27		
	D	24		
<b>6</b>	A	27	<b>108</b>	<b>4</b>
	B	27		
	C	27		
	D	27		
<b>SCHOOL TOTAL</b>			<b>733</b>	<b>34</b>

## SYCAMORE RIDGE - 07/08 TOTALS

GRADE	TEACHER	NUMBERS	TOTALS	SECTIONS
K	A	20	60	3
	B	20		
	C	20		
		3		
1	A	20	51	3
	B	20		
	C	11		
2	A	20	58	3
	B	20		
	C	18		
3	A	20	58	3
	B	20		
	C	18		
4	A	27	51	2
	B	24		
5	A	27	54	2
	B	27		
6	A	27	45	2
	B	18		
SCHOOL TOTAL			377	18

## TORREY HILLS - 07/08 TOTALS

GRADE	TEACHER	NUMBERS	TOTALS	SECTIONS
K	A	20	75	4
	B	20		
	C	20		
	D	15		
1	A	20	80	4.5
	B	20		
	C	20		
	D	20		
		7		
2	A	20	78	4.5
	B	20		
	C	20		
	D	18		
3	A	20	97	5
	B	20		
	C	20		
	D	20		
	E	17		
4	A	27	72	3
	B	27		
	C	18		
5	A	27	79	3
	B	27		
	C	25		
6	A	27	65	3
	B	27		
	C	11		
SCHOOL TOTAL			546	27

**INTRADISTRICT TRANSFER APPLICATIONS**

Grade	Ashley Falls	Carmel Del Mar	Heights /Hills	Ocean Air	Sage Canyon	Syc. Ridge	Torrey Hills	<u>TOTAL</u> <u>Req. Apprd</u>
<b>K Request Out</b>	<b>0</b>	<b>2</b>	<b>2</b>	<b>4</b>	<b>3</b>	<b>0</b>	<b>3</b>	<b>14</b>
<i>Approved</i>	0	0	1	0	0	0	1	
<b>K Request In</b>	<b>1</b>	<b>1</b>	<b>7</b>	<b>2</b>	<b>1</b>	<b>2</b>	<b>0</b>	<b>14</b>
<i>Approved</i>	0	1	0	1	0	0	0	2
<b>1<sup>st</sup> Request Out</b>	<b>2</b>	<b>3</b>	<b>1</b>	<b>14</b>	<b>2</b>	<b>2</b>	<b>4</b>	<b>28</b>
<i>Approved</i>	2	1	0	6	1	0	3	
<b>1<sup>st</sup> Request In</b>	<b>2</b>	<b>2</b>	<b>14</b>	<b>3</b>	<b>6</b>	<b>0</b>	<b>1</b>	<b>28</b>
<i>Approved</i>	0	0	13	0	0	0	0	13
<b>2<sup>nd</sup> Request Out</b>	<b>1</b>	<b>6</b>	<b>4</b>	<b>16</b>	<b>2</b>	<b>3</b>	<b>14</b>	<b>46</b>
<i>Approved</i>	0	5	0	7	0	1	6	
<b>2<sup>nd</sup> Request In</b>	<b>3</b>	<b>7</b>	<b>17</b>	<b>4</b>	<b>7</b>	<b>7</b>	<b>1</b>	<b>46</b>
<i>Approved</i>	0	0	17	1	0	0	1	19
<b>3<sup>rd</sup> Request Out</b>	<b>1</b>	<b>3</b>	<b>2</b>	<b>10</b>	<b>9</b>	<b>2</b>	<b>16</b>	<b>43</b>
<i>Approved</i>	1	1	1	2	3	0	7	
<b>3<sup>rd</sup> Request In</b>	<b>3</b>	<b>5</b>	<b>24</b>	<b>1</b>	<b>2</b>	<b>7</b>	<b>1</b>	<b>43</b>
<i>Approved</i>	0	5	10	0	0	0	0	15
<b>4<sup>th</sup> Request Out</b>	<b>2</b>	<b>5</b>	<b>4</b>	<b>12</b>	<b>4</b>	<b>7</b>	<b>6</b>	<b>40</b>
<i>Approved</i>	0	0	0	2	0	2	0	
<b>4<sup>th</sup> Request In</b>	<b>4</b>	<b>9</b>	<b>11</b>	<b>5</b>	<b>8</b>	<b>2</b>	<b>1</b>	<b>40</b>
<i>Approved</i>	2	0	1	0	0	0	1	4
<b>5<sup>th</sup> Request Out</b>	<b>3</b>	<b>6</b>	<b>3</b>	<b>11</b>	<b>5</b>	<b>6</b>	<b>10</b>	<b>44</b>
<i>Approved</i>	0	2	0	0	3	3	3	
<b>5<sup>th</sup> Request In</b>	<b>9</b>	<b>6</b>	<b>12</b>	<b>5</b>	<b>6</b>	<b>3</b>	<b>3</b>	<b>44</b>
<i>Approved</i>	9	0	2	0	0	0	0	11
<b>6<sup>th</sup> Request Out</b>	<b>4</b>	<b>8</b>	<b>7</b>	<b>4</b>	<b>8</b>	<b>4</b>	<b>11</b>	<b>46</b>
<i>Approved</i>	3	8	6	2	8	4	8	
<b>6<sup>th</sup> Request In</b>	<b>5</b>	<b>12</b>	<b>17</b>	<b>4</b>	<b>4</b>	<b>4</b>	<b>0</b>	<b>46</b>
<i>Approved</i>	5	12	17	2	0	3	0	39



**INTRADISTRICT TRANSFER APPLICATIONS  
2007-2008**

**CARMEL DEL MAR**

<b>GRADE</b>	<b>SCHOOL OF RESIDENCE</b>	<b>SCHOOL OF DESIRED ATTENDANCE</b>	<b>APPROVED/DENIED</b>
K	Carmel Del Mar	Sycamore Ridge	
K	Carmel Del Mar	Del Mar Hills	<b>Need Intra</b>
1	Carmel Del Mar	Sage Canyon	
1	Carmel Del Mar	Del Mar Heights	<b>Approved</b>
1	Carmel Del Mar	Ocean Air	
2	Carmel Del Mar	Sycamore Ridge	
2	Carmel Del Mar	Del Mar Hills	<b>Approved</b>
2	Carmel Del Mar	Del Mar Hills	<b>Approved</b>
2	Carmel Del Mar	Del Mar Hills	<b>Approved</b>
2	Carmel Del Mar	Del Mar Hills	<b>Approved</b>
2	Carmel Del Mar	Del Mar Hills	<b>Approved</b>
3	Carmel Del Mar	Sycamore Ridge	
3	Carmel Del Mar	Del Mar Hills	<b>Approved</b>
3	Carmel Del Mar	Del Mar Heights	
4	Carmel Del Mar	Del Mar Hills	
4	Carmel Del Mar	Ocean Air	
4	Carmel Del Mar	Del Mar Hills	
4	Carmel Del Mar	Sage Canyon	<b>Need Intra</b>
4	Carmel Del Mar	Del Mar Hills	
5	Carmel Del Mar	Sycamore Ridge	
5	Carmel Del Mar	Del Mar Heights	
5	Carmel Del Mar	Del Mar Heights	
5	Carmel Del Mar	Del Mar Heights	
5	Carmel Del Mar	Ashley Falls	<b>Approved</b>
5	Carmel Del Mar	Ashley Falls	<b>Approved</b>
6	Carmel Del Mar	Del Mar Hills	<b>Approved</b>
6	Carmel Del Mar	Del Mar Heights	<b>Approved</b>
6	Carmel Del Mar	Del Mar Hills	<b>Approved</b>
6	Carmel Del Mar	Del Mar Hills	<b>Approved</b>
6	Carmel Del Mar	Del Mar Hills	<b>Approved</b>
6	Carmel Del Mar	Del Mar Hills	<b>Approved</b>
6	Carmel Del Mar	Del Mar Hills	<b>Approved</b>
6	Carmel Del Mar	Del Mar Heights	<b>Approved</b>

**INTRADISTRICT TRANSFER APPLICATIONS  
2007-2008**

**DEL MAR HILLS/HEIGHTS**

<b>GRADE</b>	<b>SCHOOL OF RESIDENCE HILLS/HEIGHTS</b>	<b>SCHOOL OF DESIRED ATTENDANCE</b>	<b>APPROVED/DENIED</b>
<b>K</b>	Del Mar Hills	Carmel Del Mar	<b>Approved</b>
<b>K</b>	Del Mar Hills	Ashley Falls	
<b>1</b>	Del Mar Hills	Ocean Air	
<b>2</b>	Del Mar Hills	Carmel Del Mar	
<b>2</b>	Del Mar Hills	Carmel Del Mar	
<b>2</b>	Del Mar Hills	Ocean Air	
<b>2</b>	Del Mar Hills	Ashley Falls	
<b>3</b>	Del Mar Hills	Carmel Del Mar	<b>Approved</b>
<b>3</b>	Del Mar Hills	Ashley Falls	
<b>4</b>	Del Mar Hills	Carmel Del Mar	
<b>4</b>	Del Mar Hills	Carmel Del Mar	
<b>4</b>	Del Mar Hills	Carmel Del Mar	
<b>4</b>	Del Mar Hills	Carmel Del Mar	
<b>5</b>	Del Mar Hills	Carmel Del Mar	
<b>5</b>	Del Mar Hills	Ocean Air	
<b>5</b>	Del Mar Hills	Sage Canyon	
<b>6</b>	Del Mar Hills	Ocean Air	
<b>6</b>	Del Mar Hills	Carmel Del Mar	<b>Approved</b>
<b>6</b>	Del Mar Hills	Carmel Del Mar	<b>Approved</b>
<b>6</b>	Del Mar Hills	Carmel Del Mar	<b>Approved</b>
<b>6</b>	Del Mar Hills	Sycamore Ridge	<b>Approved</b>
<b>6</b>	Del Mar Hills	Sycamore Ridge	<b>Approved</b>
<b>6</b>	Del Mar Hills	Carmel Del Mar	<b>Approved</b>

**INTRADISTRICT TRANSFER APPLICATIONS  
2007-2008**

**OCEAN AIR**

<b>GRADE</b>	<b>SCHOOL OF RESIDENCE</b>	<b>SCHOOL OF DESIRED ATTENDANCE</b>	<b>APPROVED/DENIED</b>
<del>K</del>	<del>Ocean Air</del>	<del>Del Mar Hills</del>	<del>Withdrawn</del>
K	Ocean Air	Del Mar Heights	
K	Ocean Air	Sycamore Ridge	
K	Ocean Air	Del Mar Hills	
K	Ocean Air	Sage Canyon	
1	Ocean Air	Del Mar Heights	Approved
1	Ocean Air	Torrey Hills	
1	Ocean Air	Sage Canyon	
1	Ocean Air	Del Mar Heights	Approved
1	Ocean Air	Carmel Del Mar	
<del>1</del>	<del>Ocean Air</del>	<del>Del Mar Hills</del>	<del>Withdrew/Appl</del>
1	Ocean Air	Del Mar Heights	Approved
1	Ocean Air	Del Mar Heights	Approved
1	Ocean Air	Sage Canyon	
1	Ocean Air	Sage Canyon	
1	Ocean Air	Del Mar Heights	Approved
1	Ocean Air	Sage Canyon	
1	Ocean Air	Del Mar Hills	Approved
1	Ocean Air	Del Mar Hills	
1	Ocean Air	Sage Canyon	
2	Ocean Air	Del Mar Hills	Approved
2	Ocean Air	Sage Canyon	
2	Ocean Air	Del Mar Hills	Approved
<del>2</del>	<del>Ocean Air</del>	<del>Ocean Air</del>	<del>Moved to O.A.</del>
2	Ocean Air	Sage Canyon	
2	Ocean Air	Sycamore Ridge	
2	Ocean Air	Sage Canyon	
2	Ocean Air	Torrey Hills	Approved
2	Ocean Air	Del Mar Hills	Approved
2	Ocean Air	Del Mar Hills	Approved
2	Ocean Air	Del Mar Heights	Approved
2	Ocean Air	Sycamore Ridge	
2	Ocean Air	Del Mar Hills	Approved
2	Ocean Air	Sage Canyon	
2	Ocean Air	Sycamore Ridge	
2	Ocean Air	Sage Canyon	
2	Ocean Air	Sage Canyon	

**INTRADISTRICT TRANSFER APPLICATIONS  
2007-2008**

3	Ocean Air	Torrey Hills	
3	Ocean Air	Del Mar Heights	
3	Ocean Air	Sage Canyon	
<del>3</del>	<del>Ocean Air</del>	<del>Torrey Hills</del>	<b>Withdrew app.</b>
3	Ocean Air	Del Mar Hills	<b>Approved</b>
<del>3</del>	<del>Ocean Air</del>	<del>Del Mar Hills</del>	<b>Withdrew Appl</b>
<del>3</del>	<del>Ocean Air</del>	<del>Sycamore Ridge</del>	<b>Moved</b>
3	Ocean Air	Del Mar Heights	
3	Ocean Air	Torrey Hills	
3	Ocean Air	Del Mar Hills	<b>Approved</b>
3	Ocean Air	Torrey Hills	
3	Ocean Air	Del Mar Heights	
3	Ocean Air	Sage Canyon	
4	Ocean Air	Torrey Hills	<b>Approved</b>
4	Ocean Air	Del Mar Heights	
4	Ocean Air	Del Mar Hills	
4	Ocean Air	Sage Canyon	
4	<del>Ocean Air</del>	<del>Carmel Del Mar</del>	<b>Moved</b>
4	Ocean Air	Sage Canyon	
4	<del>Ocean Air</del>	<del>Del Mar Hills</del>	<b>Withdrew app.</b>
4	Ocean Air	Sage Canyon	
4	Ocean Air	Sage Canyon	
4	Ocean Air	Del Mar Heights	
4	Ocean Air	Sycamore Ridge	
4	Ocean Air	Del Mar Hills	<b>Approved</b>
4	Ocean Air	Del Mar Hills	
4	Ocean Air	Sage Canyon	
5	Ocean Air	Sage Canyon	
5	Ocean Air	Torrey Hills	
5	Ocean Air	Del Mar Heights	
5	Ocean Air	Torrey Hills	
5	Ocean Air	Carmel Del Mar	
5	Ocean Air	Torrey Hills	
5	Ocean Air	Carmel Del Mar	
5	Ocean Air	Sage Canyon	
5	Ocean Air	Sage Canyon	
5	Ocean Air	Sage Canyon	
5	Ocean Air	Del Mar Heights	
6	Ocean Air	Sage Canyon	
6	Ocean Air	Del Mar Hills	<b>Approved</b>
6	Ocean Air	Sage Canyon	
6	Ocean Air	Del Mar Hills	<b>Approved</b>

**INTRADISTRICT TRANSFER APPLICATIONS  
2007-2008**

**SAGE CANYON**

<b>GRADE</b>	<b>SCHOOL OF RESIDENCE</b>	<b>SCHOOL OF DESIRED ATTENDANCE</b>	<b>APPROVED/DENIED</b>
K	Sage Canyon	Del Mar Heights	
K	Sage Canyon	Del Mar Hills	
K	Sage Canyon	Del Mar Hills	
1	Sage Canyon	Ashley Falls	
1	Sage Canyon	Del Mar Hills	<b>Approved</b>
2	Sage Canyon	Ashley Falls	
2	Sage Canyon	Carmel Del Mar	
3	Sage Canyon	Sycamore Ridge	
3	Sage Canyon	Sycamore Ridge	
3	Sage Canyon	Del Mar Heights	
3	Sage Canyon	Ashley Falls	
3	Sage Canyon	Del Mar Hills	<b>Approved</b>
3	Sage Canyon	Del Mar Heights	
3	Sage Canyon	Del Mar Hills	<b>Approved</b>
3	Sage Canyon	Sycamore Ridge	
3	Sage Canyon	Del Mar Hills	<b>Approved</b>
4	Sage Canyon	Sycamore Ridge	
4	Sage Canyon	Del Mar Heights	
4	Sage Canyon	Carmel Del Mar	
4	Sage Canyon	Ocean Air	
5	Sage Canyon	Ashley Falls	<b>Approved</b>
5	Sage Canyon	Ashley Falls	<b>Approved</b>
5	Sage Canyon	Ashley Falls	<b>Approved</b>
5	Sage Canyon	Del Mar Heights	
5	Sage Canyon	Del Mar Heights	
6	Sage Canyon	Ashley Falls	<b>Approved</b>
6	Sage Canyon	Ashley Falls	<b>Approved</b>
6	Sage Canyon	Del Mar Hills	<b>Approved</b>
6	Sage Canyon	Ashley Falls	<b>Approved</b>
6	Sage Canyon	Carmel Del Mar	<b>Approved</b>
6	Sage Canyon	Del Mar Hills	<b>Approved</b>
6	Sage Canyon	Del Mar Hills	<b>Approved</b>
6	Sage Canyon	Carmel Del Mar	<b>Approved</b>

**INTRADISTRICT TRANSFER APPLICATIONS  
2007-2008**

**SYCAMORE RIDGE**

<b>GRADE</b>	<b>SCHOOL OF RESIDENCE</b>	<b>SCHOOL OF DESIRED ATTENDANCE</b>	<b>APPROVED/DENIED</b>
<b>K</b>	Sycamore Ridge	Carmel Del Mar	
<b>1</b>	Sycamore Ridge	Sycamore Ridge	<b>Moving - Sage</b>
<b>1</b>	Sycamore Ridge	Ashley Falls	
<b>2</b>	Sycamore Ridge	Del Mar Hills	<b>Approved</b>
<b>2</b>	Sycamore Ridge	Ashley Falls	
<b>2</b>	Sycamore Ridge	Carmel Del Mar	
<b>3</b>	Sycamore Ridge	Del Mar Heights	
<b>3</b>	Sycamore Ridge	Ashley Falls	
<b>4</b>	Sycamore Ridge	Del Mar Heights	
<b>4</b>	Sycamore Ridge	Ashley Falls	<b>Approved</b>
<b>4</b>	Sycamore Ridge	Carmel Del Mar	
<b>4</b>	Sycamore Ridge	Carmel Del Mar	
<b>4</b>	Sycamore Ridge	Ashley Falls	
<b>4</b>	Sycamore Ridge	Del Mar Hills	<b>Need INTRA</b>
<b>4</b>	Sycamore Ridge	Ashley Falls	<b>Approved</b>
<b>5</b>	Sycamore Ridge	Sage Canyon	
<b>5</b>	Sycamore Ridge	Del Mar Heights	
<b>5</b>	Sycamore Ridge	Del Mar Heights	
<b>5</b>	Sycamore Ridge	Ashley Falls	<b>Approved</b>
<b>5</b>	Sycamore Ridge	Del Mar Hills	<b>Approved</b>
<b>5</b>	Sycamore Ridge	Del Mar Hills	<b>Approved</b>
<b>6</b>	Sycamore Ridge	Ashley Falls	<b>Approved</b>
<b>6</b>	Sycamore Ridge	Del Mar Heights	<b>Approved</b>
<b>6</b>	Sycamore Ridge	Del Mar Heights	<b>Approved</b>
<b>6</b>	Sycamore Ridge	Ashley Falls	<b>Approved</b>

**INTRADISTRICT TRANSFER APPLICATIONS  
2007-2008**

**TORREY HILLS**

<b>GRADE</b>	<b>SCHOOL OF RESIDENCE</b>	<b>SCHOOL OF DESIRED ATTENDANCE</b>	<b>APPROVED/DENIED</b>
<b>K</b>	Torrey Hills	Del Mar Heights	
<b>K</b>	Torrey Hills	Ocean Air	<b>Approved</b>
<b>K</b>	Torrey Hills	Ocean Air	
<b>1</b>	Torrey Hills	Del Mar Heights	<b>Approved</b>
<b>1</b>	Torrey Hills	Del Mar Heights	<b>Approved</b>
<b>1</b>	Torrey Hills	Del Mar Hills	<b>Approved</b>
<b>1</b>	Torrey Hills	Ocean Air	
<b>2</b>	Torrey Hills	Sycamore Ridge	
<b>2</b>	Torrey Hills	Sage Canyon	
<b>2</b>	Torrey Hills	Carmel Del Mar	
<b>2</b>	Torrey Hills	Sycamore Ridge	
<b>2</b>	<del>Torrey Hills</del>	<del>Ocean Air</del>	<b>Moved to O.A.</b>
<b>2</b>	Torrey Hills	Del Mar Heights	<b>Approved</b>
<b>2</b>	Torrey Hills	Carmel Del Mar	
<b>2</b>	Torrey Hills	Del Mar Hills	<b>Approved</b>
<b>2</b>	Torrey Hills	Del Mar Hills	<b>Approved</b>
<b>2</b>	Torrey Hills	Del Mar Heights	<b>Approved</b>
<b>2</b>	Torrey Hills	Carmel Del Mar	
<b>2</b>	Torrey Hills	Ocean Air	<b>Approved</b>
<b>2</b>	Torrey Hills	Ocean Air	
<b>2</b>	Torrey Hills	Ocean Air	
<b>2</b>	Torrey Hills	Del Mar Heights	<b>Approved</b>
<b>3</b>	Torrey Hills	Carmel Del Mar	<b>Approved</b>
<b>3</b>	Torrey Hills	Carmel Del Mar	<b>Approved</b>
<b>3</b>	Torrey Hills	Ocean Air	
<b>3</b>	Torrey Hills	Sycamore Ridge	
<b>3</b>	Torrey Hills	Del Mar Hills	
<b>3</b>	Torrey Hills	Del Mar Hills	<b>Approved</b>
<b>3</b>	Torrey Hills	Del Mar Hills	<b>Approved</b>
<b>3</b>	Torrey Hills	Sycamore Ridge	
<b>3</b>	Torrey Hills	Sycamore Ridge	
<b>3</b>	Torrey Hills	Del Mar Heights	
<b>3</b>	Torrey Hills	Del Mar Heights	
<b>3</b>	<del>Torrey Hills</del>	<del>Sycamore Ridge</del>	<b>Live in S.R.</b>
<b>3</b>	Torrey Hills	Sycamore Ridge	
<b>3</b>	Torrey Hills	Del Mar Heights	

**INTRADISTRICT TRANSFER APPLICATIONS  
2007-2008**

3	Torrey Hills	Del Mar Heights	
3	Torrey Hills	Carmel Del Mar	<b>Approved</b>
3	Torrey Hills	Carmel Del Mar	<b>Approved</b>
3	Torrey Hills	Torrey Hills	<b>Survey said CDM</b>
3	Torrey Hills	Del Mar Hills	<b>Approved</b>
4	Torrey Hills	Ashley Falls	
4	Torrey Hills	Ocean Air	
4	Torrey Hills	Sage Canyon	
4	Torrey Hills	Carmel Del Mar	
4	Torrey Hills	Ocean Air	
4	Torrey Hills	Ocean Air	
5	Torrey Hills	Ocean Air	
5	Torrey Hills	Ashley Falls	<b>Approved</b>
5	Torrey Hills	Carmel Del Mar	
5	Torrey Hills	Carmel Del Mar	
5	<del>Torrey Hills</del>	<del>Sycamore Ridge</del>	<b>Lives in S.R.</b>
5	Torrey Hills	Ashley Falls	<b>Approved</b>
5	Torrey Hills	Ocean Air	
5	Torrey Hills	Ashley Falls	<b>Approved</b>
5	Torrey Hills	Ocean Air	
5	Torrey Hills	Ocean Air	
5	Torrey Hills	Del Mar Heights	
6	Torrey Hills	Carmel Del Mar	<b>Approved</b>
6	Torrey Hills	Del Mar Hills	<b>Approved</b>
6	Torrey Hills	Ocean Air	<b>Approved</b>
6	Torrey Hills	Carmel Del Mar	<b>Approved</b>
6	Torrey Hills	Sycamore Ridge	
6	Torrey Hills	Ocean Air	
6	Torrey Hills	Sage Canyon	
6	Torrey Hills	Del Mar Heights	<b>Approved</b>
6	Torrey Hills	Carmel Del Mar	<b>Approved</b>
6	Torrey Hills	Carmel Del Mar	<b>Approved</b>
6	Torrey Hills	Ocean Air	<b>Approved</b>