
Bond Construction Updates



November 2017 to January 2018

While much of the architectural and engineering work has been behind the scenes, construction around the district will begin to be much more noticeable.

Recent bond construction milestones include:

- 425+ intruder locks were installed on classroom doors across the District.
- 1 chiller (air conditioning unit) installed at GHS.
- 22 HVAC units were installed on the rooftops of EHS, EMS, and Apollo.
- Hutton Construction's temporary, on-site headquarters will be housed in the basement of the District Conference Center.
- Agreements are being finalized for completing back-ground checks on all subcontractors working on construction projects on school grounds.
- A few trees near Challenger Intermediate School and Discovery Intermediate
 School will soon be taken down because of the new storm shelter additions,
 parking lot and driveway enhancements. They will be professionally milled into
 lumber, and used by our facility team to create desks, cabinets, and furniture
 projects across the district.
- Drone videos will be developed to be shared on district and school social media sites to help track and share construction progress starting later this Spring.







As a reminder, this multi-year timeline of projects may vary over the of course of all the bond related construction. Oftentimes this occurs to improve efficiency, site logistics, and minimize the disruption of student learning during the school year. Below is the updated phases of construction related to upcoming bond packages.

Bond Packages

Package 1: Winter 2017 – Spring 2018 Includes parking lot repairs district-wide, intruder door hardware upgrades, mechanical & electrical upgrades to Goddard High School, Eisenhower High School, Eisenhower Middle School and Apollo Elementary.

The architecture and design teams are finalizing site plans and logistics for the next package of construction projects at Amelia Earhart, Clark Davidson, Explorer and Goddard Middle School. We will see engineers completing land surveys and setting up perimeter fencing near the new construction sites. Heavy equipment, rock, and supplies will start arriving at the sites this Spring, as the ground work and building pads are being prepared for the new storm shelters additions.





Package 2: Summer 2018 - Fall 2018 includes the storm shelter additions (along with any other site additions or improvements) to Earhart Elementary, Explorer Elementary, Clark Davidson and Goddard Middle School. Design work is nearly finished, and construction should begin soon.










Package 3: Includes phased demolition and construction for the classroom addition (which includes the storm rated shelter) to Discovery Intermediate School, storm shelter additions and performing arts addition to Goddard High School, and Field House locker room renovation. Design work scheduled to begin January 2018.



Package 4: includes phased demolition and construction for the classroom and library addition - which includes the storm shelter - to Oak Street Elementary. Design work scheduled to begin summer 2018.



Package 5: includes demolition, storm shelter additions and other renovations to Challenger Intermediate School and Goddard Academy. Design work scheduled to begin in early 2019.

