

PROJECT UPDATE 7/26/2018

Meeting Recap & Next Steps

Attendees: Kinghorn: Kyle Wareing, John O, Carol Lutgen, Jeff Nadeau, Anne Smith (recorder)

- 1) Work on modifications to the pond have been delayed. It is anticipated that the work will start next week. Expecting the work to take 2-3 days. Once that is completed, soil stabilization will begin which will take 2-3 days, and then work in the Cul-de-sac will begin.

NOTE: Expect closure of Church Street mid – end of next week. Kinghorn will keep MQP advised of schedule changes; adjustments to be communicated via the MQP website.

The church dumpster will be moved next week nearer the Parish Office to provide access to the work being done.

- 2) Centerpoint will start relocation of as lines next week and will be redirected behind the playground to the red shed.
- 3) The meeting originally scheduled for July 24 with representatives from the City of Rogers, Century Link and Kinghorn was rescheduled to July 31 per Century Link Request. Final soil stabilization cannot be completed until Century Link moves their lines. If negotiations are not successful with Century Lin, will result in a \$40,000 incremental hit to the construction budget.
- 3) Work on the cement pad for the Parish Life Center has been pushed back – date to be determined.
- 4) Comcast will pull the remaining lines and feed to the school this weekend. Once this work has been completed, the remaining wires on the poles in front of the church will be removed.
- 5) The City of Rogers has approved the Rezoning, Preliminary Plat, Final Plat and Site Plan Amendment for the St. Martin Campus. Plat will be recorded in the next week.
- 6) Request to have preliminary drawings for the Parish Life Center kitchen was approved.
NEXT STEPS: Jeff will contact David B. to begin work on kitchen design.
- 6) Office Solutions: Meeting with Mr. Gerard was held to discuss requirements for the school and preschool as it relates to phone, paging system.

Next Meeting: August 2, 2018