

**[SOCH] -- 12/22/15 - UPDATE from Bill, our foreman:** *"The construction progress is going well and we should be 80% water tight by Christmas. The rough plumbing is complete. The electrician has started roughing the electric. I gave Metrofold Inc a 6K deposit to start manufacturing the mechanical dividing walls and I also gave Alarm Tech a deposit of 6K to start the drawings to submit to the fire Marshall for their approval. We are currently wrapping up the cedar shake siding as well as all of the boardwalks and deck areas so we should have the outside complete by mid January so if the weather turns bad we'll have nothing but inside work except for some minor cosmetic items on the exterior of the existing building.*

*The building inspector passed the framing and rough plumbing inspection so we're ready to insulate as soon as the sprinklers, alarm, HVAC, and electric are roughed and inspected."*