

[SOCH] -- 10/02/15 - **UPDATE from Toni:** *"We had been cruising along with the demolition due to the great weather we were having, but Mother Nature gave us a slap in the face this week. Despite the inclement weather, we will be wrapping up the demo next week while we continue with the site work. The plan over the next two weeks is to continue removing debris, install the septic system, install siding on the south elevation of the theater (where the old boardroom was removed), and install the new electrical service once the siding is complete..."*