

[SOCH] -- 01/23/15 - **UPDATE from Bill, our foreman:** *"Everything is going well in paradise except for a small winter blizzard and some ice on the bay. I think I'm going to head back to Punta Cana :)"*

The outside decks and walks are just about done. We started installing the HVAC units and I have all of the sheetrock and insulation on site and ready to go. The fire marshall finally approved the new sprinkler plan so I'm told the material for the sprinkler system is coming over next week and the install will be complete by the first week in February. Lets keep our fingers crossed for that one. After the installation we will need to pass a pressure test with the fire marshall on site so lets hope he doesn't see anything else he doesn't like. As soon as thats done we will jump on the interior so we're still looking good for an April completion.

I hope you like the small electric meter structure. I thought a reverse gable roof with fit in nice with the south elevation of the building.

Best regards, Bill"