

ID	Task Name	Duration	Start	Finish	2019												2020												2021							
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
1	<b>Pre-Construction Phase</b>	620 days	Mon 4/30/18	Fri 10/9/20	[Gantt bar spanning from Dec 2018 to Oct 2020]																															
109	<b>Tendering Phase</b>	405 days	Mon 6/11/18	Fri 1/24/20	[Gantt bar spanning from Dec 2018 to Feb 2020]																															
166	<b>Construction Phase</b>	280 days	Mon 10/29/18	Fri 12/6/19	[Gantt bar spanning from Dec 2018 to Dec 2019]																															
167	<b>Demolition</b>	60 days	Mon 10/29/18	Fri 2/1/19	[Gantt bar spanning from Dec 2018 to Jan 2019]																															
172	<b>Below Grade Construction</b>	225 days	Mon 1/28/19	Fri 12/6/19	[Gantt bar spanning from Jan 2019 to Dec 2019]																															
173	<b>Excavation and Shoring</b>	110 days	Mon 1/28/19	Fri 6/28/19	[Gantt bar spanning from Jan 2019 to Jun 2019]																															
189	<b>Below Grade Structural Construction</b>	115 days	Mon 7/1/19	Fri 12/6/19	[Gantt bar spanning from Jul 2019 to Dec 2019]																															
203	<b>Above Grade Construction</b>	560 days	Mon 5/20/19	Fri 8/6/21	[Gantt bar spanning from May 2019 to Aug 2021]																															
204	<b>Above Grade Concrete Construction</b>	130 days	Mon 11/25/19	Fri 6/5/20	[Gantt bar spanning from Nov 2019 to Jun 2020]																															
221	<b>Exterior Envelope</b>	133 days	Wed 4/15/20	Fri 10/16/20	[Gantt bar spanning from Apr 2020 to Oct 2020]																															
222	<b>Precast Concrete Panels</b>	68 days	Wed 4/15/20	Fri 7/17/20	[Gantt bar spanning from Apr 2020 to Jul 2020]																															
231	<b>Curtainwall - Ground Floor</b>	50 days	Tue 5/12/20	Mon 7/20/20	[Gantt bar spanning from May 2020 to Jul 2020]																															
233	<b>Windows - 2nd to 8th floor</b>	78 days	Wed 5/27/20	Fri 9/11/20	[Gantt bar spanning from May 2020 to Sep 2020]																															
241	<b>Balcony Railings and Slab Edge Covers</b>	60 days	Wed 6/3/20	Tue 8/25/20	[Gantt bar spanning from Jun 2020 to Aug 2020]																															
248	<b>Exterior Cladding - EIFS</b>	20 days	Mon 9/14/20	Fri 10/9/20	[Gantt bar spanning from Sep 2020 to Oct 2020]																															
251	<b>Exterior Soffits - Metal Panel</b>	25 days	Mon 9/14/20	Fri 10/16/20	[Gantt bar spanning from Sep 2020 to Oct 2020]																															
253	<b>Roofing</b>	355 days	Mon 5/20/19	Fri 10/9/20	[Gantt bar spanning from May 2019 to Oct 2020]																															
263	<b>Above Grade General Construction</b>	226 days	Fri 3/27/20	Fri 2/19/21	[Gantt bar spanning from Mar 2020 to Feb 2021]																															
264	<b>Mechanical Penthouse</b>	105 days	Mon 6/29/20	Fri 11/20/20	[Gantt bar spanning from Jun 2020 to Nov 2020]																															
270	<b>Elevators</b>	196 days	Fri 3/27/20	Fri 1/8/21	[Gantt bar spanning from Mar 2020 to Jan 2021]																															
275	<b>Hoist Erection</b>	5 days	Mon 5/4/20	Fri 5/8/20	[Gantt bar spanning from May 2020 to May 2020]																															
277	<b>Hoist Dismantling</b>	5 days	Mon 2/15/21	Fri 2/19/21	[Gantt bar spanning from Feb 2021 to Feb 2021]																															
279	<b>Landscaping</b>	55 days	Mon 2/22/21	Fri 5/7/21	[Gantt bar spanning from Feb 2021 to May 2021]																															
288	<b>Interior Finishes</b>	246 days	Tue 7/21/20	Tue 7/13/21	[Gantt bar spanning from Jul 2020 to Jul 2021]																															
289	<b>Corridors and Demising Walls</b>	60 days	Mon 8/3/20	Fri 10/23/20	[Gantt bar spanning from Aug 2020 to Oct 2020]																															
332	<b>Suites (Finishing including PDI's)</b>	195 days	Mon 9/21/20	Fri 7/2/21	[Gantt bar spanning from Sep 2020 to Jul 2021]																															
333	<b>2nd Floor</b>	170 days	Mon 9/21/20	Fri 5/28/21	[Gantt bar spanning from Sep 2020 to May 2021]																															
358	<b>3rd Floor</b>	170 days	Mon 9/28/20	Fri 6/4/21	[Gantt bar spanning from Sep 2020 to Jun 2021]																															
383	<b>4th Floor</b>	170 days	Mon 10/5/20	Fri 6/11/21	[Gantt bar spanning from Oct 2020 to Jun 2021]																															
408	<b>5th Floor</b>	170 days	Mon 10/12/20	Fri 6/18/21	[Gantt bar spanning from Oct 2020 to Jun 2021]																															
433	<b>6th Floor</b>	170 days	Mon 10/19/20	Fri 6/25/21	[Gantt bar spanning from Oct 2020 to Jun 2021]																															
458	<b>7th Floor</b>	170 days	Mon 10/26/20	Fri 7/2/21	[Gantt bar spanning from Oct 2020 to Jul 2021]																															
483	<b>Hoist Suites (218, 3010/311, 410/411, 510/511, 6</b>	95 days	Mon 2/22/21	Fri 7/2/21	[Gantt bar spanning from Feb 2021 to Jul 2021]																															
676	<b>Lobby and Amenities</b>	114 days	Tue 7/21/20	Fri 1/8/21	[Gantt bar spanning from Jul 2020 to Jan 2021]																															
712	<b>Corridor Finishes</b>	75 days	Wed 3/31/21	Tue 7/13/21	[Gantt bar spanning from Apr 2021 to Jul 2021]																															
791	<b>Occupancy Phase</b>	80 days	Mon 4/19/21	Fri 8/6/21	[Gantt bar spanning from Apr 2021 to Aug 2021]																															