

ID	Task Name	Duration	Start	Finish	2019												2020												2021											
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	Pre-Construction Phase	620 days	Mon 4/30/18	Fri 10/9/20	[Gantt bar spanning from 4/30/18 to 10/9/20]																																			
109	Tendering Phase	405 days	Mon 6/11/18	Fri 1/24/20	[Gantt bar spanning from 6/11/18 to 1/24/20]																																			
166	Construction Phase	775 days	Mon 10/29/18	Fri 11/26/21	[Gantt bar spanning from 10/29/18 to 11/26/21]																																			
167	Demolition	70 days	Mon 10/29/18	Fri 2/15/19	[Gantt bar spanning from 10/29/18 to 2/15/19]																																			
173	Below Grade Construction	320 days	Mon 2/4/19	Fri 5/8/20	[Gantt bar spanning from 2/4/19 to 5/8/20]																																			
174	Excavation and Shoring	190 days	Mon 2/4/19	Fri 10/25/19	[Gantt bar spanning from 2/4/19 to 10/25/19]																																			
195	Below Grade Structural Construction	130 days	Mon 10/28/19	Fri 5/8/20	[Gantt bar spanning from 10/28/19 to 5/8/20]																																			
211	Above Grade Construction	405 days	Mon 4/27/20	Fri 11/26/21	[Gantt bar spanning from 4/27/20 to 11/26/21]																																			
212	Above Grade Concrete Construction	130 days	Mon 4/27/20	Fri 10/23/20	[Gantt bar spanning from 4/27/20 to 10/23/20]																																			
229	Exterior Envelope	143 days	Wed 8/19/20	Fri 3/19/21	[Gantt bar spanning from 8/19/20 to 3/19/21]																																			
230	VB, Semi Rigid Insulation and thru-wall Flas	63 days	Wed 8/19/20	Fri 11/13/20	[Gantt bar spanning from 8/19/20 to 11/13/20]																																			
238	Precast Concrete Panels	70 days	Mon 10/12/20	Fri 1/29/21	[Gantt bar spanning from 10/12/20 to 1/29/21]																																			
247	Curtainwall - Ground Floor	30 days	Mon 10/26/20	Fri 12/4/20	[Gantt bar spanning from 10/26/20 to 12/4/20]																																			
249	Windows - 2nd to 8th floor	50 days	Mon 11/23/20	Fri 2/12/21	[Gantt bar spanning from 11/23/20 to 2/12/21]																																			
257	Balcony Railings and Slab Edge Covers	60 days	Mon 11/30/20	Fri 3/5/21	[Gantt bar spanning from 11/30/20 to 3/5/21]																																			
264	Exterior Cladding - EIFS	20 days	Mon 2/15/21	Fri 3/12/21	[Gantt bar spanning from 2/15/21 to 3/12/21]																																			
267	Exterior Soffits - Metal Panel	25 days	Mon 2/15/21	Fri 3/19/21	[Gantt bar spanning from 2/15/21 to 3/19/21]																																			
269	Roofing and Waterproofing	185 days	Mon 6/15/20	Fri 3/12/21	[Gantt bar spanning from 6/15/20 to 3/12/21]																																			
276	Above Grade General Construction	211 days	Fri 8/14/20	Fri 6/18/21	[Gantt bar spanning from 8/14/20 to 6/18/21]																																			
277	Mechanical Penthouse	105 days	Mon 11/16/20	Fri 4/23/21	[Gantt bar spanning from 11/16/20 to 4/23/21]																																			
283	Elevators	196 days	Fri 8/14/20	Fri 5/28/21	[Gantt bar spanning from 8/14/20 to 5/28/21]																																			
288	Hoist Erection	5 days	Mon 9/21/20	Fri 9/25/20	[Gantt bar spanning from 9/21/20 to 9/25/20]																																			
290	Hoist Dismantling	5 days	Mon 6/14/21	Fri 6/18/21	[Gantt bar spanning from 6/14/21 to 6/18/21]																																			
292	Landscaping	55 days	Mon 6/21/21	Fri 9/3/21	[Gantt bar spanning from 6/21/21 to 9/3/21]																																			
301	Interior Finishes	225 days	Mon 12/7/20	Fri 10/29/21	[Gantt bar spanning from 12/7/20 to 10/29/21]																																			
302	Corridors and Demising Walls	60 days	Mon 12/14/20	Fri 3/19/21	[Gantt bar spanning from 12/14/20 to 3/19/21]																																			
345	Suites (Finishing including PDI's)	180 days	Mon 2/15/21	Fri 10/22/21	[Gantt bar spanning from 2/15/21 to 10/22/21]																																			
346	2nd Floor	155 days	Mon 2/15/21	Fri 9/17/21	[Gantt bar spanning from 2/15/21 to 9/17/21]																																			
371	3rd Floor	155 days	Mon 2/22/21	Fri 9/24/21	[Gantt bar spanning from 2/22/21 to 9/24/21]																																			
396	4th Floor	155 days	Mon 3/1/21	Fri 10/1/21	[Gantt bar spanning from 3/1/21 to 10/1/21]																																			
421	5th Floor	155 days	Mon 3/8/21	Fri 10/8/21	[Gantt bar spanning from 3/8/21 to 10/8/21]																																			
446	6th Floor	155 days	Mon 3/15/21	Fri 10/15/21	[Gantt bar spanning from 3/15/21 to 10/15/21]																																			
471	7th Floor	155 days	Mon 3/22/21	Fri 10/22/21	[Gantt bar spanning from 3/22/21 to 10/22/21]																																			
496	Hoist Suites (218, 3010/311, 410/411, 510/511, 609, 705)	95 days	Mon 6/21/21	Fri 10/29/21	[Gantt bar spanning from 6/21/21 to 10/29/21]																																			
689	Lobby and Amenities	118 days	Mon 12/7/20	Wed 6/2/21	[Gantt bar spanning from 12/7/20 to 6/2/21]																																			
690	Ground Floor Lobby	75 days	Mon 12/7/20	Fri 4/2/21	[Gantt bar spanning from 12/7/20 to 4/2/21]																																			
710	2nd floor Amenity Finishes	68 days	Mon 3/1/21	Wed 6/2/21	[Gantt bar spanning from 3/1/21 to 6/2/21]																																			
725	Corridor Finishes	40 days	Wed 7/28/21	Tue 9/21/21	[Gantt bar spanning from 7/28/21 to 9/21/21]																																			
762	Occupancy Phase	80 days	Mon 8/9/21	Fri 11/26/21	[Gantt bar spanning from 8/9/21 to 11/26/21]																																			