

WEEKLY REPORT




CATALYST

Project Name : St. Pauls Onalaska

Full Address : 1201 Main St. Onalaska 54650

Date : 12/14/23

Project Photos



Construction Activities

Weeks Activities

Exterior sheathing lobby
Painting prep in commons and painting continues 1st and 2nd floors
Hvac finishes all areas
Lighting fixtures classrooms 2nd Floor
Water lines 1st floor
ACT grid continues both levels
Elevator install
Data wiring 1st floor
Doors and hardware delivery
Gym equipment install
Fire suppression piping
Cmu at elevator frames
Casework 1st floor classrooms
Begin tile floor & walls 2nd floor baths

WEEKLY REPORT

CATALYST



Complete the form below

Project Name : St. Pauls Onalaska

Full Address : 1201 Main St. Onalaska 54650

Date : 12/14/23

Project Photos



Upcoming Activities

Gym Equipment install completed
 Elevator install completed
 Casework & Tops 1st and 2nd level classrooms
 Permanent power to building
 Tile work
 Painting
 Commons stage insulation & decking
 Commons painting
 Partition delivery
 Lobby stairs
 Steel studding lobby
 Frames and glass at lobby
 Ceiling grid