

WEEKLY REPORT


CATALYST

Project Name : St. Pauls Onalaska

Full Address : 1201 Main St. Onalaska 54650

Date : 1/18/24

Project Photos



Construction Activities

Weeks Activities

Interior Lobby Studding
Bath partitions
Casework and tops
Painting door frames
Data wiring
Electrical Contractor continues sub panel feeds
Plumbing Contractor continues water lines through lobby to existing building
Drywall hanging continues
Framing completed at north canopy
LVT flooring Locker Area
Hvac test permanent heat systems upper level and gym.
Glass installed gym overlook windows
Store front door installation begins at north entrance , commons

WEEKLY REPORT

CATALYST

Complete the form below

Project Name : St. Pauls Onalaska

Full Address : 1201 Main St. Onalaska 54650

Date : 1/18/24

Project Photos***Upcoming Activities***

Continue store front frames, glass, doors
Lobby in wall mechanicals
Lobby drywall
Mechanical finishes
Casework
Data wiring
Painting stair 123
Drywall finishes
Lobby mechanical in wall roughs
Measure for Lobby exterior panels
Gym flooring delivery