

## WEEKLY REPORT


# CATALYST

Project Name : St. Pauls Onalaska

Full Address : 1201 Main St. Onalaska 54650

Date : 3/14/24

### Project Photos



### Construction Activities

#### Weeks Activities

Building sign  
Locker room lockers  
Painting punch, interior & exterior  
Gym base, volleyball sleeve covers, door thresholds  
Secure fire suppression heads commons  
Exterior lobby window and door flashing.  
Continue retaining wall construction  
Lobby flooring and base  
Robotics epoxy floor prep and paint  
Contractor punch items  
Electrical finishes  
Fire alarm devices  
Mechanical room wiring, lighting  
Clean gym equipment, interior window glass  
Final electrical inspection 3/15

## WEEKLY REPORT

# CATALYST

Complete the form below

Project Name : St. Pauls Onalaska

Full Address : 1201 Main St. Onalaska 54650

Date : 3/14/24

### Project Photos



### Upcoming Activities

Electrical finishes  
 Contractor punch items  
 Door hardware  
 Robotics lighting  
 Gym bleachers, wall pads  
 Door access wiring  
 Retaining wall continues  
 Lobby exterior  
 Grading for playground equipment  
 Landscape plantings  
 Final cleaning  
 Life safety testing/inspection  
 Occupancy inspection