

WEEKLY REPORT


CATALYST

Project Name : St. Pauls Onalaska

Full Address : 1201 Main St. Onalaska 54650

Date : 3/22/24

Project Photos



Construction Activities

Weeks Activities

Moving in to start school classes 3/25
Painting punch, interior & exterior
Gym Bleachers
Gym cleaning
Plumbing Punch
Hvac balancing
Electrical finishes and punch
Grading for playground equipment
Continue retaining wall
General punch
Final testing and inspections



WEEKLY REPORT**CATALYST**

Complete the form below

Project Name : St. Pauls Onalaska

Full Address : 1201 Main St. Onalaska 54650

Date : 3/22/24

Project Photos***Upcoming Activities***

Electrical finishes , punch
Playground equipment
General punch items
Door hardware
Robotics permanent lighting
Gym wall pads
Door access wiring and finishes
Retaining wall continues
Lobby exterior panels
Area B demo / remodel



WEEKLY REPORT

CATALYST

Complete the form below

Project Name : St. Pauls Onalaska

Full Address : 1201 Main St. Onalaska 54650

Date : 3/22/24