

# *Kitchen Sewage Repair and Renovation Update*

## GRAYSTONE CHURCH

---

Kitchen Sewage Repair Update: The project is on schedule to be completed by the first or second week of June. The kitchen floor has been abated, the new electrical service is almost complete and just this week the sewage repair was completed. Next week plaster repair and painting will begin. After the painting is complete a new tile floor will be laid and the kitchen furnishings will be moved back in. This has been a huge and very necessary project and we thank all that have been involved!

(Most of the dirt and cement removed during this project were carried by the bucketful up the backstairs near the kitchen. )