

PROJECT UPDATE

Issue No. 04
December 2021

Balmorhea New Campus



Installation of Spread Footings: Excavation into Select Fill, Tying Rebar Cages, Placing Cages in Opening - Area E _ 11.22.2021



Concrete Poured for Footing _ 11.22.2021



Site Fill at Utilities _ 11.22.2021



Weight Room Window Wall _ 11.22.2021

Progress to Date

- Excavation of Detention Pond; Soil from Pond distributed on site as Non-Structural Fill.
- Import of Structural Select Fill Soil for Areas A, B & Stadium near completion.
- Sanitary Sewer trenching and installation along Third Street.
- Select Fill Pad for Stadium and Bleachers complete; Pad fine shaping for Track and Football Field.
- Concrete Spread Footings for Building Slab sub-structure being poured for Area E.
- Concrete Grade Beam preparation for Area E.

Looking Ahead


- Underground Plumbing and Water Lines to the Building.
- Concrete Foundation installation for Areas C & D.
- Final Select Fill Compaction & Preparation of Concrete Foundation for Areas A, B, & Stadium.



Steel Rebar, PVC Piping, Cast Concrete _ 11.22.2021

2019 Bond Project

- GMP Money Authorized to Date
- Completion of Project
- Schedule for Project



BALMORHEA

