

# PROJECT UPDATE

Issue No. 14  
January 2020

2017 Bond Project



Exterior Beam Repair  
01.15.2020



New Sewer Plant  
01.15.2020



New Culinary Lab Equipment  
01.21.2020



Propane Tank Concrete Pad  
01.06.2020



Grease Interceptor  
01.06.2020



Completed Multi-Purpose Building  
01.06.2020

## Progress to Date

### Culinary Lab:

- Completed installing floor finish.
- Completed the installation of the ceiling grid, light fixtures, outlets, switches and diffusers.
- Completed kitchen equipment installation.
- Completed painting all walls.

### General:

- Completed the installation of the building plaques.
- Completed extension of concrete pad for propane tank.
- Completed painting culinary exterior canopy.
- Completed punch walkthrough for the multi-purpose building.
- Completed installation of grease interceptor.
- Began installation of the new sewer plant.
- Began correction of exterior beams at the High School.

## Looking Ahead:

### Culinary Lab:

- Complete installing doors.
- Complete installing ceiling tiles.
- Complete installation of teaching equipment.
- Complete installation of Storefront door system.
- Complete punch list walkthrough.

### Multi-Purpose Building:


- Begin correction of Punch list items.

### General:

- Complete installation of new WWTP.
- Complete installation of drip irrigation system.
- Complete correction of exterior beams.
- Begin replacement of cafetorium lights.
- Begin landscape/ hydro mulching site throughout.

## 2017 Bond Project

- GMP Money Authorized to Date
- Completion of Projects
- Schedule for Projects



\* Amounts not updated to current month



**MEDINA ISD**  
DISTRICTWIDE IMPROVEMENTS

