

THE WHITE HOUSE
WASHINGTON

*file
Confidential*

February 19, 1941.


MEMORANDUM FOR

THE PRESIDENT

*PSF
Reports & Bulletins
Navy*

The attached report of progress, as of February 1, 1941, on vessels under construction for the Navy, is forwarded for the President's information.

Respectfully,


D. J. CALLAGHAN

NAVY DEPARTMENT
BUREAU OF SHIPS
WASHINGTON, D.C.

RESTRICTED

FEBRUARY 10, 1941

VESSELS UNDER CONSTRUCTION, UNITED STATES NAVY - REPORT OF PROGRESS AS OF FEBRUARY 1, 1941

Type, Number and Name	Contractor	Percentage		Date of Completion:					
		of Completion		As					
		Feb. 1:	Gain for:	As per Reported					
		1941	Jan. 1941:	Keel	Date of	Mos.	Contract:	by	
		TOTAL	TOTAL	Laid	Launched	or Order	Bld.	Order	Yard
<u>BATTLESHIPS</u>									
BB55: NORTH CAROLINA	New York	91.6	2.1	10/27/37:	6/13/40:	8/ 1/37:	49	9/ 1/41:	7/15/41:
BB56: WASHINGTON	Philadelphia	87.2	2.4	6/14/38:	6/ 1/40:	8/ 1/37:	52	12/ 1/41:	7/30/41:
BB57: SOUTH DAKOTA	N.Y.S.B.Corp.	43.9	2.7	7/ 5/39:		12/15/38:	52	4/15/43:	12/15/42:
BB58: INDIANA	N.N.S.B.&D.D.Co.	36.7	3.2	11/20/39:		12/15/38:	52	4/15/43:	4/15/43:
BB59: MASSACHUSETTS	Both. Fore River	45.4	3.9	7/20/39:		12/15/38:	55	7/15/43:	3/15/43:
BB60: ALABAMA	Norfolk	30.3	2.9	2/ 1/40:		4/ 1/39:	52	8/ 1/43:	8/ 1/43:
BB61: IOWA	New York	15.1	2.0	6/27/40:		7/ 1/39:	49	8/ 1/43:	6/ 1/43:
BB62: NEW JERSEY	Philadelphia	6.7	1.6	9/16/40:		7/ 1/39:	52	11/ 1/43:	11/ 1/43:
BB63: MISSOURI	New York			1/ 6/41:		6/12/40:	48	6/12/44:	3/ 1/44:
BB64: WISCONSIN	Philadelphia			1/25/41:		6/12/40:	48	6/12/44:	6/12/44:
BB65: ILLINOIS	Philadelphia					9/ 9/40:	11/ 1/45:		
BB66: KENTUCKY	Norfolk	0.1	0.0			9/ 9/40:	5/ 1/45:	5/ 1/45:	
BB67: MONTANA	Philadelphia					9/ 9/40:			
BB68: OHIO	Philadelphia					9/ 9/40:			
BB69: MAINE	New York					9/ 9/40:			
BB70: NEW HAMPSHIRE	New York					9/ 9/40:			
BB71: LOUISIANA	Norfolk					9/ 9/40:			

Franklin D. Roosevelt Library

DECLASSIFIED

DDO DIR. 5200.9 (9/27/58)

Date- 3-4-59

Signature- Carl L. Spicer

Type, Number and Name	Contractor	Percentage		Date of Completion	As	As per	Reported	Contract	by	Building	Yard
		of Completion									
		Feb. 1, 1941	Jan. 1941								
		TOTAL	TOTAL	Laid	Launched	or Order	or Order	or Order	or Order	or Order	or Order
<u>AIRCRAFT CARRIERS:</u>											
CV8: HORNET	N.N.S.D.&D.D.Co.	67.9	4.3	9/25/39	12/14/40	4/10/39	34	2/10/42	12/10/41		
CV9: ESSEX	N.N.S.D.&D.D.Co.	0.6	0.1			7/ 3/40		4/15/44	4/15/44		
CV10: DON HOMER RICHARD	N.N.S.D.&D.D.Co.	0.6	0.1			7/ 3/40		9/15/44	9/15/44		
CV11: INTREPID	N.N.S.D.&D.D.Co.	0.6	0.1			7/ 3/40		2/15/45	2/15/45		
CV12: KEARSARGE	N.N.S.D.&D.D.Co.	0.6	0.1			9/ 9/40		7/15/45	7/15/45		
CV13: FRANKLIN	N.N.S.D.&D.D.Co.	0.6	0.1			9/ 9/40		12/15/45	12/15/45		
CV14: HANCOCK	N.N.S.D.&D.D.Co.	0.6	0.1			9/ 9/40		4/15/46	4/15/46		
CV15: RANDOLPH	N.N.S.D.&D.D.Co.	0.6	0.1			9/ 9/40		8/15/46	8/15/46		
CV16: CALOT	Beth. Fore River	0.1	0.1			9/ 9/40		5/15/44			
CV17: BUNKER HILL	Beth. Fore River	0.1	0.1			9/ 9/40		8/15/44			
CV18: ORISKANY	Beth. Fore River	0.1	0.1			9/ 9/40		2/15/46			
CV19: TICONDEROGA	Beth. Fore River	0.1	0.1			9/ 9/40		4/15/46			
<u>LARGE CRUISERS</u>											
CB1: ALASKA	N.Y.S.D. Corp.					9/ 9/40		4/ 1/45	6/ 1/45		
CB2: GUAM	N.Y.S.D. Corp.					9/ 9/40		8/ 1/45	11/ 1/45		
CB3: HAWAII	N.Y.S.D. Corp.					9/ 9/40		12/ 1/45	3/ 1/46		
CB4: PHILIPPINES	N.Y.S.D. Corp.					9/ 9/40		4/ 1/46	7/ 1/46		
CB5: PUERTO RICO	N.Y.S.D. Corp.					9/ 9/40		8/ 1/46	10/ 1/46		
CB6: SAMOA	N.Y.S.D. Corp.					9/ 9/40		12/ 1/46	2/15/47		
<u>HEAVY CRUISERS</u>											
CA68: BALTIMORE	Beth. Fore River	0.3	0.3			7/ 1/40		6/14/43	6/14/43		
CA69: BOSTON	Beth. Fore River	0.3	0.3			7/ 1/40		8/14/43	8/14/43		
CA70: PITTSBURGH	Beth. Fore River	0.3	0.3			7/ 1/40		12/14/43	12/14/43		
CA71: ST. PAUL	Beth. Fore River	0.3	0.3			7/ 1/40		4/14/44	4/14/44		
CA72: ALBANY	Beth. Fore River	0.1	0.1			9/ 9/40		7/ 9/45	7/15/45		
CA73: ROCHESTER	Beth. Fore River	0.1	0.1			9/ 9/40		8/ 9/45	8/14/45		
CA74: COLUMBUS	Beth. Fore River	0.1	0.1			9/ 9/40		9/ 9/45	9/14/45		
CA75: DES MOINES	Beth. Fore River	0.1	0.1			9/ 9/40		10/ 9/45	10/14/45		

~~RESTRICTED~~

February 10, 1941

Sheet 3

		Percentage						Date of Completion	
		of Completion						As	
								As per	
Type, Number and Name	Contractor	Feb. 1:	Gain for:			Date of	Mos.	Contract	by
		1941	Jan. 1941:	Keel		Contract:	to	or	Building
		TOTAL	TOTAL	Laid	Launched	or Order	Eld.	Order	Yard
<u>: LIGHT CRUISERS (6000 ton)</u>									
CL51: ATLANTA	: Fed. S. B. & D. D. Co.	: 45.8	: 4.9	: 4/22/40:	:	: 4/25/39:	36	: 4/25/42:	2/25/42
CL52: JUNEAU	: Fed. S. B. & D. D. Co.	: 43.5	: 4.9	: 5/27/40:	:	: 4/25/39:	38	: 6/25/42:	4/24/42
CL53: SAN DIEGO	: Beth. Fore River	: 38.4	: 7.1	: 3/27/40:	:	: 4/25/39:	39	: 7/25/42:	5/25/42
CL54: SAN JUAN	: Beth. Fore River	: 35.1	: 5.4	: 5/15/40:	:	: 4/25/39:	41	: 9/25/42:	7/25/42
CL95: OAKLAND	: Beth. San Francisco	: 0.1	: 0.1	:	:	: 9/9/40:		: 6/9/43:	
CL96: TUCSON	: Beth. San Francisco	: 0.1	: 0.1	:	:	: 9/9/40:		: 8/9/43:	
CL97: SPOKANE	: Beth. San Francisco	: 0.1	: 0.1	:	:	: 9/9/40:		: 10/9/44:	
CL98: RENO	: Beth. San Francisco	: 0.1	: 0.1	:	:	: 9/9/40:		: 12/9/44:	
<u>: LIGHT CRUISERS (10,000 ton)</u>									
CL55: CLEVELAND	: N. Y. S. B. Corp.	: 16.0	: 5.6	: 7/1/40:	:	: 3/23/40:	36	: 3/23/43:	7/1/42
CL56: COLUMBIA	: N. Y. S. B. Corp.	: 9.5	: 2.3	: 8/19/40:	:	: 3/23/40:	39	: 6/23/43:	9/1/42
CL57: MONTPELIER	: N. Y. S. B. Corp.	: 5.4	: 1.9	: 12/2/40:	:	: 6/12/40:	36	: 6/27/43:	11/1/42
CL58: DENVER	: N. Y. S. B. Corp.	: 4.5	: 1.4	: 12/26/40:	:	: 6/12/40:	39	: 9/27/43:	1/1/43
CL59: AMSTERDAM	: N. Y. S. B. Corp.	: 1.6	: 0.2	:	:	: 7/1/40:		: 11/16/43:	4/1/43
CL60: SANTA FE	: N. Y. S. B. Corp.	: 1.6	: 0.2	:	:	: 7/1/40:		: 1/16/44:	6/1/43
CL61: TALLAHASSEE	: N. Y. S. B. Corp.	: 1.6	: 0.1	:	:	: 7/1/40:		: 3/16/44:	8/1/43
CL62: BIRMINGHAM	: N. N. S. B. & D. D. Co.	: 1.5	: 0.2	:	:	: 7/3/40:		: 3/3/43:	3/3/43
CL63: MOBILE	: N. N. S. B. & D. D. Co.	: 1.1	: 0.1	:	:	: 7/3/40:		: 6/3/43:	6/3/43
CL64: FLINT	: Beth. Fore River	: 0.5	: 0.2	:	:	: 7/1/40:		: 12/1/43:	12/1/43
CL65: PASADENA	: Beth. Fore River	: 0.5	: 0.2	:	:	: 7/1/40:		: 6/1/44:	7/1/44
CL66: SPRINGFIELD	: Beth. Fore River	: 0.5	: 0.2	:	:	: 7/1/40:		: 9/1/44:	9/1/44
CL67: TOPEKA	: Beth. Fore River	: 0.5	: 0.2	:	:	: 7/1/40:		: 11/1/44:	11/1/44
CL76: NEW HAVEN	: N. Y. S. B. Corp.	: 0.1	: 0.1	:	:	: 9/9/40:		: 5/15/44:	10/9/43
CL77: HUNTINGTON	: N. Y. S. B. Corp.	: 0.1	: 0.1	:	:	: 9/9/40:		: 7/1/45:	12/9/43
CL78: DAYTON	: N. Y. S. B. Corp.	: 0.1	: 0.1	:	:	: 9/9/40:		: 9/1/45:	2/9/44
CL79: WILMINGTON	: N. Y. S. B. Corp.	: 0.1	: 0.1	:	:	: 9/9/40:		: 11/1/45:	4/9/44
CL80: BILOXI	: N. N. S. B. & D. D. Co.	: 0.6	: 0.1	:	:	: 9/9/40:		: 11/9/43:	11/9/43

Cruisers CL84 and CL88 cancelled, 16 December 1940.

~~RESTRICTED~~

February 10, 1941

Sheet 4

Ss

Type, Number and Name	Contractor	Percentage		Keel	Launched	Date of Completion	
		of Completion				As	
						As per Reported	
		Feb. 1: 1941	Jan. 1941			Date of	Mos. Contract
		TOTAL	TOTAL	Laid	or Order	Yld.	Order
: LIGHT CRUISERS (10,000 ton) (CONT'D)							
CL81: VICKSBURG	: N.M.S.B.&D.D.Co.	: 0.6	: 0.1	:	: 9/ 9/40:	: 3/ 9/44:	: 3/ 9/44 :
CL82: PROVIDENCE	: Beth. Fore River	: 0.2	: 0.2	:	: 9/ 9/40:	: 12/ 9/45:	: 12/ 9/45 :
CL83: MANCHESTER	: Beth. Fore River	: 0.2	: 0.2	:	: 9/ 9/40:	: 2/ 9/46:	: 2/ 9/46 :
CL85: FARGO	: Fed.S.B.&D.D.Co.	:	:	:	: 9/ 9/40:	: 6/ 9/44:	: 6/ 9/44 :
CL86: CHEYENNE	: Fed.S.B.&D.D.Co.	:	:	:	: 9/ 9/40:	: 12/ 9/44:	: 12/ 9/44 :
CL87: DULUTH	: Fed.S.B.&D.D.Co.	:	:	:	: 9/ 9/40:	: 6/ 9/45:	: 6/ 9/45 :
CL89: MIAMI	: Cramp S.B. Co.	:	:	:	: 9/11/40:	: 1/ 1/44:	:
CL90: WILKES-BARRE	: Cramp S.B. Co.	:	:	:	: 9/11/40:	: 7/ 1/44:	:
CL91: OKLAHOMA CITY	: Cramp S.B. Co.	:	:	:	: 9/11/40:	: 1/ 1/45:	:
CL92: LITTLE ROCK	: Cramp S.B. Co.	:	:	:	: 9/11/40:	: 5/ 1/45:	:
CL93: GALVESTON	: Cramp S.B. Co.	:	:	:	: 9/11/40:	: 9/ 1/45:	:
CL94: YOUNGSTOWN	: Cramp S.B. Co.	:	:	:	: 9/11/40:	: 12/31/45:	:
CL99: BUFFALO	: N.Y.S.B.Corp.	: 0.1	: 0.1	:	: 12/16/40:	: 12/30/45:	: 7/ 1/44 :
CL100: NEWARK	: N.Y.S.B.Corp.	: 0.1	: 0.1	:	: 12/16/40:	: 3/ 1/46:	: 10/ 1/44 :
:	:	:	:	:	:	:	:

Cruisers CL84 and CL88 cancelled, 16 December 1940.

~~RESTRICTED~~

February 10, 1941

Sheet 5

Type, Number and Name	Contractor	Percentage		Keel	Launched	or Order	Bld.	Order	Yard	Date of Completion	
		of Completion								As	Reported
		Feb. 1941	Gain for Jan. 1941							Contract by	Building
		TOTAL	TOTAL	Laid	Launched	or Order	Bld.	Order	Yard		
<u>SUBMARINES (800 TON)</u>											
SS204: MACKEREL	Elec. Boat Co.	97.0	3.0	10/ 6/39	9/28/40	6/15/39	23	5/15/41	3/31/41		
SS205: MARLIN	Portsmouth	58.6	8.7	5/28/40	1/29/41	7/ 1/39	27	10/ 1/41	10/ 1/41		
<u>SUBMARINES (1475 TON)</u>											
SS203: TUNA *	Mare Island	98.2	3.4	7/19/39	10/ 2/40	11/ 1/38	30	5/ 1/41	3/ 1/41		
SS206: GAR	Elec. Boat Co.	92.8	3.1	12/27/39	11/ 7/40	6/15/39	25	7/15/41	4/21/41		
SS207: GRAMPUS	Elec. Boat Co.	86.8	5.3	2/14/40	12/23/40	6/15/39	27	9/15/41	6/ 2/41		
SS208: GRAYBACK	Elec. Boat Co.	79.9	10.0	4/ 3/40	1/31/41	6/15/39	29	11/15/41	7/14/41		
SS209: GRAYLING	Portsmouth	82.0	5.5	12/15/39	9/ 4/40	7/ 1/39	25	8/ 1/41	4/15/41		
SS210: GRENADE	Portsmouth	76.0	5.5	4/ 2/40	11/29/40	7/ 1/39	29	12/ 1/41	7/ 1/41		
SS211: GUDGEON	Mare Island	77.8	4.6	11/22/39	1/25/41	7/ 1/39	27	10/ 1/41	7/ 1/41		
<u>SUBMARINES (1526 TON)</u>											
SS212: GATO	Elec. Boat Co.	25.8	6.2	10/ 5/40		6/12/40	20	2/12/42	2/12/42		
SS213: GREENLING	Elec. Boat Co.	21.8	5.2	11/12/40		6/12/40	21	3/27/42	3/27/42		
SS214: CROPPER	Elec. Boat Co.	19.4	5.3	12/28/40		6/12/40	23	5/12/42	5/12/42		
SS215: GROWLER	Elec. Boat Co.	9.6	4.3			7/ 1/40		7/16/42	7/ 1/42		
SS216: GRUNION	Elec. Boat Co.	8.6	3.7			7/ 1/40		9/ 1/42	8/15/42		
SS217: GUARDFISH	Elec. Boat Co.	8.6	3.7			7/ 1/40		10/16/42	9/15/42		
SS218: ALBACORE	Elec. Boat Co.	3.8	0.8			7/ 1/40		12/ 1/42	10/15/42		
SS219: AMBERJACK	Elec. Boat Co.	3.8	0.8			7/ 1/40		1/16/43	11/15/42		
SS220: BARE	Elec. Boat Co.	3.8	0.8			7/ 1/40		3/ 1/43	12/15/42		
SS221: BLACKFISH	Elec. Boat Co.	3.8	0.8			7/ 1/40		4/16/43	1/15/43		
SS222: BLUEFISH	Elec. Boat Co.	0.7	0.1			9/ 9/40		2/24/44	2/24/44		
SS223: BONEFISH	Elec. Boat Co.	0.7	0.1			9/ 9/40		3/24/44	3/24/44		
SS224: COD	Elec. Boat Co.	0.7	0.1			9/ 9/40		4/24/44	4/24/44		
SS225: CERO	Elec. Boat Co.	0.7	0.1			9/ 9/40		5/24/44	5/24/44		
SS226: CORVINA	Elec. Boat Co.	0.7	0.1			9/ 9/40		6/24/44	6/24/44		
SS227: DARTER	Elec. Boat Co.	0.7	0.1			9/ 9/40		7/24/44	7/24/44		

* Commissioned 2 January 1941.

Type, Number and Name	Contractor	Percentage of Completion	Feb. 1, 1941	Jan. 1941	Coel	Date of Contract	Mo.	Contract	by	to	or	Building	Yard
: <u>SUBMARINES (CCNT'D) (1526 ton)</u> :													
SS228: DRUM	: Portsmouth :	: 23.1 :	: 4.9 :	: 9/11/40:	:	: 6/12/40:	: 21 :	: 3/12/42:	: 1/31/42 :	:	:	:	:
SS229: FLYING FISH	: Portsmouth :	: 15.2 :	: 3.1 :	: 12/ 6/40:	:	: 6/12/40:	: 23 1/2 :	: 5/27/42:	: 3/31/42 :	:	:	:	:
SS230: FINBACK	: Portsmouth :	: 10.0 :	: 2.3 :	: 2/ 5/41:	:	: 6/12/40:	: 27 :	: 9/12/42:	: 5/22/42 :	:	:	:	:
SS231: HADDOCK	: Portsmouth :	: 5.2 :	: 1.2 :	:	:	: 6/28/40:	:	: 11/12/42:	: 7/10/42 :	:	:	:	:
SS232: HALIBUT	: Portsmouth :	: 2.4 :	: 0.1 :	:	:	: 6/28/40:	:	: 1/28/43:	: 9/15/42 :	:	:	:	:
SS233: HERRING	: Portsmouth :	: 2.1 :	: 0.1 :	:	:	: 6/28/40:	:	: 4/12/43:	: 11/ 6/42 :	:	:	:	:
SS234: KINGFISH	: Portsmouth :	: 2.1 :	: 0.1 :	:	:	: 6/28/40:	:	: 6/28/43:	: 12/31/42 :	:	:	:	:
SS235: SHAD	: Portsmouth :	: 2.1 :	: 0.1 :	:	:	: 6/28/40:	:	: 9/12/43:	: 2/22/43 :	:	:	:	:
SS236: SILVERSIDES	: Mare Island :	: 14.4 :	: 1.8 :	: 11/ 4/40:	:	: 6/28/40:	:	: 5/28/42:	: 4/ 1/42 :	:	:	:	:
SS237: TRIGGER	: Mare Island :	: 12.2 :	: 4.0 :	: 2/ 1/41:	:	: 6/28/40:	:	: 8/28/42:	: 5/ 1/42 :	:	:	:	:
SS238: WAHOO	: Mare Island :	: 3.4 :	: 1.3 :	:	:	: 6/28/40:	:	: 3/28/43:	: 12/ 1/42 :	:	:	:	:
SS239: WHALE	: Mare Island :	: 3.4 :	: 1.3 :	:	:	: 6/28/40:	:	: 6/28/43:	: 1/ 1/43 :	:	:	:	:
SS240: ANGLER	: Elec. Boat Co. :	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	:	: 8/24/44:	: 8/24/44 :	:	:	:	:
SS241: BASHAW	: Elec. Boat Co. :	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	:	: 9/24/44:	: 9/24/44 :	:	:	:	:
SS242: BLUEGILL	: Elec. Boat Co. :	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	:	: 10/24/44:	: 10/24/44 :	:	:	:	:
SS243: BREAM	: Elec. Boat Co. :	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	:	: 11/24/44:	: 11/24/44 :	:	:	:	:
SS244: CAVALLA	: Elec. Boat Co. :	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	:	: 12/24/44:	: 12/24/44 :	:	:	:	:
SS245: COBIA	: Elec. Boat Co. :	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	:	: 1/24/45:	: 1/24/45 :	:	:	:	:
SS246: CROAKER	: Elec. Boat Co. :	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	:	: 2/24/45:	: 2/24/45 :	:	:	:	:
SS247: DACE	: Elec. Boat Co. :	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	:	: 3/24/45:	: 3/24/45 :	:	:	:	:
SS248: DORADO	: Elec. Boat Co. :	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	:	: 4/24/45:	: 4/24/45 :	:	:	:	:
SS249: FLASHER	: Elec. Boat Co. :	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	:	: 5/24/45:	: 5/24/45 :	:	:	:	:
SS250: FLIER	: Elec. Boat Co. :	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	:	: 6/24/45:	: 6/24/45 :	:	:	:	:
SS251: FLOUNDER	: Elec. Boat Co. :	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	:	: 7/24/45:	: 7/24/45 :	:	:	:	:
SS252: GABILAN	: Elec. Boat Co. :	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	:	: 8/24/45:	: 8/24/45 :	:	:	:	:
SS253: GUNNEL	: Elec. Boat Co. :	: 3.6 :	: 0.9 :	:	:	: 7/ 1/40:	:	: 6/ 1/43:	: 2/24/43 :	:	:	:	:
SS254: GURNARD	: Elec. Boat Co. :	: 3.6 :	: 0.9 :	:	:	: 7/ 1/40:	:	: 7/16/43:	: 3/24/43 :	:	:	:	:
SS255: HADDO	: Elec. Boat Co. :	: 3.6 :	: 0.9 :	:	:	: 7/ 1/40:	:	: 9/ 1/43:	: 4/24/43 :	:	:	:	:
SS256: HAKE	: Elec. Boat Co. :	: 3.6 :	: 0.9 :	:	:	: 7/ 1/40:	:	: 10/16/43:	: 5/24/43 :	:	:	:	:

~~RESTRICTED~~

February 10, 1941

Sheet 7

Se

Type, Number and Name	Contractor	Percentage		Keel	Launched	Date of Completion		
		of Completion				As per		
		: Feb. 1: Gain for:				: Date of : Mos.: Contract		
		: 1941 : Jan. 1941 :				: Contract: to : or		
: SUBMARINES (1526 ton) (CONT'D)		: TOTAL : TOTAL :		Laid	Launched	or Order	Bld.: Order	Yard
SS257: HARDER	: Elec. Boat Co.	: 3.5 :	: 0.8 :	:	:	: 7/ 1/40:	: 12/ 1/43 :	: 6/24/43:
SS258: HOE	: Elec. Boat Co.	: 3.5 :	: 0.8 :	:	:	: 7/ 1/40:	: 1/16/44 :	: 7/24/43:
SS259: JACK	: Elec. Boat Co.	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	: 8/24/43 :	: 8/24/43:
SS260: LAPON	: Elec. Boat Co.	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	: 9/24/43 :	: 9/24/43:
SS261: MINGO	: Elec. Boat Co.	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	: 10/24/43 :	: 10/24/43:
SS262: MUSKALLONGE	: Elec. Boat Co.	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	: 11/24/43 :	: 11/24/43:
SS263: PADDLE	: Elec. Boat Co.	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	: 12/24/43 :	: 12/24/43:
SS264: PARGO	: Elec. Boat Co.	: 0.7 :	: 0.1 :	:	:	: 9/ 9/40:	: 1/24/44 :	: 1/24/44:
SS265: PETO	: Manitowoc S.B.Co.	: 0.5 :	: 0.2 :	:	:	: 9/ 9/40:	: 8/ 4/43 :	:
SS266: POGY	: Manitowoc S.B.Co.	:	:	:	:	: 9/ 9/40:	: 11/ 4/43 :	:
SS267: POMPCON	: Manitowoc S.B.Co.	:	:	:	:	: 9/ 9/40:	: 2/ 4/44 :	:
SS268: PUFFER	: Manitowoc S.B.Co.	:	:	:	:	: 9/ 9/40:	: 4/ 4/44 :	:
SS269: RASHER	: Manitowoc S.B.Co.	:	:	:	:	: 9/ 9/40:	: 6/ 4/44 :	:
SS270: RATON	: Manitowoc S.B.Co.	:	:	:	:	: 9/ 9/40:	: 1/ 4/45 :	:
SS271: RAY	: Manitowoc S.B.Co.	:	:	:	:	: 9/ 9/40:	: 3/ 4/45 :	:
SS272: REDFIN	: Manitowoc S.B.Co.	:	:	:	:	: 9/ 9/40:	: 5/ 4/45 :	:
SS273: ROBAOL	: Manitowoc S.B.Co.	:	:	:	:	: 9/ 9/40:	: 7/ 4/45 :	:
SS274: ROCK	: Manitowoc S.B.Co.	:	:	:	:	: 9/ 9/40:	: 9/ 4/45 :	:
SS275: RUNNER	: Portsmouth	: 0.4 :	: 0.4 :	:	:	: 9/ 9/40:	: 5/ 1/43 :	: 5/ 1/43:
SS276: SANFISH	: Portsmouth	: 0.4 :	: 0.4 :	:	:	: 9/ 9/40:	: 7/ 1/43 :	: 7/ 1/43:
SS277: SCAMP	: Portsmouth	: 0.4 :	: 0.4 :	:	:	: 9/ 9/40:	: 9/ 1/43 :	: 9/ 1/43:
SS278: SCORPION	: Portsmouth	: 0.4 :	: 0.4 :	:	:	: 9/ 9/40:	: 11/ 1/43 :	: 11/ 1/43:
SS279: SNOOK	: Portsmouth	: 0.4 :	: 0.4 :	:	:	: 9/ 9/40:	: 1/ 2/44 :	: 1/ 2/44:
SS280: STEELHEAD	: Portsmouth	: 0.4 :	: 0.4 :	:	:	: 9/ 9/40:	: 3/ 1/44 :	: 3/ 1/44:
SS281: SUNFISH	: Mare Island	:	:	:	:	: 9/ 9/40:	: 10/ 1/43 :	: 8/ 1/43:
SS282: TUNNY	: Mare Island	:	:	:	:	: 9/ 9/40:	: 1/ 2/44 :	: 9/ 1/43:
:	:	:	:	:	:	:	:	:

		Percentage						Date of Completion:	
		of Completion						As	
								As per Reported	
Type, Number and Name	Contractor	Feb. 1: 1941	Jan. 1941:	Keel	Date of Contract:	Mos.	Contract to	or	Building by
		TOTAL		TOTAL	Laid	Launched	or Order	Bld.	Order Yard
: DESTROYERS (1620 and 1630 ton)									
DD433: GWIN *	: Boston	: 96.4	: 6.4	: 6/ 1/39:	5/25/40:	10/ 1/38:	29	: 3/ 1/41:	3/ 1/41 :
DD434: MURDITH	: Boston	: 91.9	: 4.9	: 6/ 1/39:	4/24/40:	10/ 1/38:	31	: 5/ 1/41:	5/ 1/41 :
DD435: GRAYSON	: Charleston	: 93.7	: 7.7	: 7/17/39:	8/ 7/40:	10/ 1/38:	30	: 4/ 1/41:	4/ 1/41 :
DD436: MONSSEN	: Puget Sound	: 87.0	: 4.6	: 7/12/39:	5/16/40:	10/ 1/38:	29	: 3/ 1/41:	5/ 1/41 :
DD437: WOOLSEY	: Bath Iron Wks.	: 85.9	: 4.3	: 10/ 9/39:	2/12/41:	6/15/39:	26	: 8/15/41:	4/10/41 :
DD438: LUDLOW	: Bath Iron Wks.	: 93.2	: 5.6	: 12/18/39:	11/11/40:	6/15/39:	24	: 6/15/41:	3/12/41 :
DD439: EDISON	: Fed. S. B. & D. Co.	Delivered 30 January 1941. Commissioned 31 January 1941.							
DD440: ERICSSON	: Fed. S. B. & D. Co.	: 89.6	: 6.9	: 3/18/40:	11/23/40:	6/15/39:	26	: 8/15/41:	3/ 3/41 :
DD441: WILKES	: Boston	: 73.4	: 8.0	: 11/ 1/39:	5/31/40:	7/ 1/39:	24	: 7/ 1/41:	7/ 1/41 :
DD442: NICHOLSON	: Boston	: 70.0	: 7.0	: 11/ 1/39:	5/31/40:	7/ 1/39:	26	: 9/ 1/41:	9/ 1/41 :
DD443: SWANSON	: Charleston	: 73.6	: 8.0	: 11/15/39:	11/ 2/40:	7/ 1/39:	26	: 9/ 1/41:	8/ 1/41 :
DD444: INGRAHAM	: Charleston	: 69.0	: 12.0	: 11/15/39:		7/ 1/39:	28	: 11/ 1/41:	11/ 1/41 :
DD453: BRISTOL	: Fed. S. B. & D. Co.	: 32.3	: 9.0	: 12/ 2/40:		6/12/40:	18	: 12/12/41:	10/24/41 :
DD454: ELLYSON	: Fed. S. B. & D. Co.	: 28.7	: 8.3	: 12/ 2/40:		6/12/40:	20	: 2/12/42:	11/14/41 :
DD455: HAMBLETON	: Fed. S. B. & D. Co.	: 24.4	: 6.1	: 12/16/40:		7/ 1/40:		: 5/ 1/42:	12/ 5/41 :
DD456: ROIMAN	: Fed. S. B. & D. Co.	: 22.3	: 5.2	: 12/16/40:		7/ 1/40:		: 7/ 1/42:	12/26/41 :
DD457: EMMONS	: Bath Iron Wks.	: 31.0	: 9.4	: 11/14/40:		6/12/40:	18	: 12/12/41:	10/30/41 :
DD458: MACOMB	: Bath Iron Wks.	: 28.8	: 7.3	: 9/ 3/40:		6/12/40:	20	: 2/12/42:	12/16/41 :
DD459: LAFFEY	: Beth. San Francisco	: 5.7	: 1.4	:		7/ 1/40:		: 3/ 1/42:	:
DD460: WOODWORTH	: Beth. San Francisco	: 5.6	: 1.3	: 1/13/41:		7/ 1/40:		: 4/ 1/42:	4/ 1/42 :
DD461: FORREST	: Boston	: 10.0	: 5.2	: 1/ 6/41:		6/12/40:	20	: 2/12/42:	2/12/42 :
DD462: FITCH	: Boston	: 9.8	: 5.0	: 1/ 6/41:		6/12/40:	22	: 4/12/42:	4/12/42 :
DD463: CORRY	: Charleston	: 13.6	: 5.5	: 9/ 4/40:		6/12/40:	20	: 2/12/42:	2/12/42 :
DD464: HOBSON	: Charleston	: 8.6	: 2.7	: 11/14/40:		6/12/40:	22	: 4/12/42:	4/12/42 :
DD483: AARON WARD	: Fed. S. B. & D. Co.	: 4.2	: 4.2	: 2/11/41:		9/ 9/40:		: 7/ 9/42:	4/ 1/42 :

* Commissioned 15 January 1941.

~~RESTRICTED~~

February 10, 1941

Sheet 9

Type, Number and Name	Contractor	Percentage of Completion	Date of Completion	As per Reported
		Feb. 1, 1941; Jan. 1941; Keel	Date of Mos. Contract; by	Contract; to or Building
		TOTAL: TOTAL	Laid	Launched; or Order; Bld. Order
: DESTROYERS (1620 and 1630 ton) (CONT'D)				
DD484: BUCHANAN	: Fed. S.B. & D.D. Co.	: 4.1 : 4.1	: 2/11/41:	: 9/ 9/40: : 8/ 9/42: 5/ 1/42 :
DD485: DUNCAN	: Fed. S.B. & D.D. Co.	: 3.9 : 3.9	: :	: 9/ 9/40: : 9/ 9/42: 6/ 1/42 :
DD486: LANSLOWNE	: Fed. S.B. & D.D. Co.	: 3.8 : 3.8	: :	: 9/ 9/40: : 10/ 9/42: 7/ 1/42 :
DD487: LARDNER	: Fed. S.B. & D.D. Co.	: 3.8 : 3.8	: :	: 9/ 9/40: : 11/ 9/42: 8/ 1/42 :
DD488: McCALLA	: Fed. S.B. & D.D. Co.	: 3.8 : 3.8	: :	: 9/ 9/40: : 12/ 9/42: 9/ 1/42 :
DD489: MERVINE	: Fed. S.B. & D.D. Co.	: 3.8 : 3.8	: :	: 9/ 9/40: : 3/ 9/44: 10/ 1/42 :
DD490: QUICK	: Fed. S.B. & D.D. Co.	: 3.8 : 3.8	: :	: 9/ 9/40: : 4/ 9/44: 11/ 2/42 :
DD491: FAHRENHOLT	: Beth. Staten Island	: 6.8 : 5.3	: 12/11/40:	: 9/ 9/40: : 4/ 9/42: 4/ 1/42 :
DD492: BAILEY	: Beth. Staten Island	: 6.2 : 6.2	: 1/29/41:	: 9/ 9/40: : 8/ 9/42: 7/ 1/42 :
DD493: CARMICK	: Seattle Tacoma S.B.	: 1.0 : 1.0	: :	: 9/ 9/40: : 2/ 1/43: 12/30/42 :
:	: Co.	: :	: :	: :
DD494: DOYLE	: Seattle Tacoma S.B.	: 1.0 : 1.0	: :	: 9/ 9/40: : 2/15/43: 1/15/43 :
:	: Co.	: :	: :	: :
DD495: ENDICOTT	: Seattle Tacoma S.B.	: 1.0 : 1.0	: :	: 9/ 9/40: : 3/ 1/43: 2/ 1/43 :
:	: Co.	: :	: :	: :
DD496: FARLEY	: Seattle Tacoma S.B.	: 1.0 : 1.0	: :	: 9/ 9/40: : 3/15/43: 2/16/43 :
:	: Co.	: :	: :	: :
DD497: FRANKFORD	: Seattle Tacoma S.B.	: 1.0 : 1.0	: :	: 9/ 9/40: : 3/31/43: 3/ 1/43 :
:	: Co.	: :	: :	: :
DD598: BANCROFT	: Beth. Fore River	: 0.1 : 0.1	: :	: 12/16/40: : 12/ 1/42 :
DD599: BARTON	: Beth. Fore River	: 0.1 : 0.1	: :	: 12/16/40: : 12/ 1/42 :
DD600: BOYLE	: Beth. Fore River	: 0.1 : 0.1	: :	: 12/16/40: : 12/ 1/43 :
DD601: CHAMPLIN	: Beth. Fore River	: 0.1 : 0.1	: :	: 12/16/40: : 1/ 1/44 :
DD602: MEADE	: Beth. Staten Island	: :	: :	: 12/16/40: : 9/15/42 :
DD603: MURPHY	: Beth. Staten Island	: :	: :	: 12/16/40: : 11/ 1/42 :
DD604: PARKER	: Beth. Staten Island	: :	: :	: 12/16/40: : 12/15/42 :
:	: :	: :	: :	: :

Type, Number and Name	Contractor	Percentage		Keel	Launched	or Order	Date of Completion		
		of Completion					As		
		:					As per		
		:					Reported		
		Feb. 1: Gain for:	Jan. 1941:		Contract: to	or	Building		
		1941	1941	Laid	Launched	or Order	Bld.	Order	Yard
<u>DESTROYERS</u> (1620 and 1630 ton) (CONT'D)									
DD605:	Beth. San Francisco	:	:	:	:	12/16/40:	:	:	8/ 1/42
DD606:	Beth. San Francisco	:	:	:	:	12/16/40:	:	:	9/ 1/42
DD607:	Beth. San Francisco	:	:	:	:	12/16/40:	:	:	10/ 1/42
DD608:	Beth. San Francisco	:	:	:	:	12/16/40:	:	:	10/15/42
DD609:	Beth. San Francisco	:	:	:	:	12/16/40:	:	:	11/ 1/42
DD610:	Beth. San Francisco	:	:	:	:	12/16/40:	:	:	12/ 1/42
DD611:	Beth. San Francisco	:	:	:	:	12/16/40:	:	:	12/31/42
DD612:	Beth. San Pedro	:	:	:	:	12/16/40:	:	:	11/ 1/42
DD613:	Beth. San Pedro	:	:	:	:	12/16/40:	:	:	12/ 1/42
DD614:	Beth. San Pedro	:	:	:	:	12/16/40:	:	:	1/15/43
DD615:	Beth. San Pedro	:	:	:	:	12/16/40:	:	:	2/15/43
DD616:	Beth. San Pedro	:	:	:	:	12/16/40:	:	:	10/ 1/43
DD617:	Beth. San Pedro	:	:	:	:	12/16/40:	:	:	11/ 1/43
DD618:	Fed. S.B. & D.D.Co.	:	:	:	:	12/16/40:	:	:	3/ 5/43
DD619:	Fed. S.B. & D.D.Co.	:	:	:	:	12/16/40:	:	:	5/14/43
DD620:	Fed. S.B. & D.D.Co.	:	:	:	:	12/16/40:	:	:	9/15/43
DD621:	Fed. S.B. & D.D.Co.	:	:	:	:	12/16/40:	:	:	10/15/43
DD622:	Fed. S.B. & D.D.Co.	:	:	:	:	12/16/40:	:	:	11/15/43
DD623:	Fed. S.B. & D.D.Co.	:	:	:	:	12/16/40:	:	:	12/15/43
DD624:	Seattle Tacoma S.B.Co.	1.0	1.0	:	:	12/16/40:	:	:	3/15/43
DD625:	Seattle Tacoma S.B.Co.	1.0	1.0	:	:	12/16/40:	:	:	4/ 1/43
DD626:	Seattle Tacoma S.B.Co.	1.0	1.0	:	:	12/16/40:	:	:	4/15/43
DD627:	Seattle Tacoma S.B.Co.	1.0	1.0	:	:	12/16/40:	:	:	5/ 1/43
DD628:	Seattle Tacoma S.B.Co.	1.0	1.0	:	:	12/16/40:	:	:	5/15/43
DD632:	Boston	2.8	2.8	:	:	12/16/40:	:	:	8/ 1/42
DD633:	Boston	2.8	2.8	:	:	12/16/40:	:	:	9/ 1/42
DD634:	Boston	2.1	2.1	:	:	12/16/40:	:	:	12/ 1/42
DD635:	Boston	2.1	2.1	:	:	12/16/40:	:	:	1/ 1/43
DD636:	Philadelphia	:	:	:	:	12/16/40:	:	:	1/ /43
DD637:	Philadelphia	:	:	:	:	12/16/40:	:	:	2/ /43

Type, Number and Name	Contractor	Percentage		Keel	Launched	or Order	Date of Completion	
		of Completion					As	Reported
		Feb. 1; Gain for:					Date of Mos. Contract by	Building
		1941; Jan. 1941:					Contract to or	Yard
		TOTAL	TOTAL	Laid	Launched	or Order	Bld. Order	Yard
: DESTROYERS (1620 and 1630 ton) (CONT'D)								
DD638:	Norfolk	:	:	:	:	:	12/16/40:	4/15/43
DD639:	Norfolk	:	:	:	:	:	12/16/40:	5/31/43
DD640:	Charleston	4.5	1.5	:	:	:	12/16/40:	7/ 1/42
DD641:	Charleston	4.5	1.5	:	:	:	12/16/40:	9/ 1/42
DD645: (New)	Fed. S.B. & D.D.Co.	:	:	:	:	:	2/10/41:	6/ 1/44
DD646: (New)	Fed. S.B. & D.D.Co.	:	:	:	:	:	2/10/41:	6/ 1/44
DD647: (New)	Fed. S.B. & D.D.Co.	:	:	:	:	:	2/10/41:	6/ 1/44
DD648: (New)	Fed. S.B. & D.D.Co.	:	:	:	:	:	2/10/41:	6/ 1/44
: DESTROYERS (2100 ton)								
DD445: FLETCHER	Fed. S.B. & D.D.Co.	:	:	:	:	:	7/ 1/40:	6/ 9/43: 3/ 1/43
DD446: RADFORD	Fed. S.B. & D.D.Co.	:	:	:	:	:	7/ 1/40:	7/ 9/43: 3/26/43
DD447: JENKINS	Fed. S.B. & D.D.Co.	:	:	:	:	:	7/ 1/40:	8/ 9/43: 5/ 1/43
DD448: LA VALLETTE	Fed. S.B. & D.D.Co.	:	:	:	:	:	7/ 1/40:	9/ 9/43: 6/ 1/43
DD449: NICHOLAS	Bath Iron Wks.	1.0	0.6	:	:	:	7/ 1/40:	1/ 9/43: 2/25/42
DD450: O'BANNON	Bath Iron Wks.	1.0	0.6	:	:	:	7/ 1/40:	2/24/43: 3/26/42
DD451: CHEVALIER	Bath Iron Wks.	1.0	0.6	:	:	:	7/ 1/40:	3/24/43: 4/30/42
DD452: PERCIVAL	Fed. S.B. & D.D.Co.	:	:	:	:	:	7/ 1/40:	10/ 1/43: 6/ 1/44
DD465: SAUFLEY	Fed. S.B. & D.D.Co.	:	:	:	:	:	7/ 1/40:	10/ 9/43: 7/ 1/43
DD466: WALLER	Fed. S.B. & D.D.Co.	:	:	:	:	:	7/ 1/40:	11/ 9/43: 8/ 2/43
DD467: STRONG	Bath Iron Wks.	1.0	0.6	:	:	:	7/ 1/40:	4/24/43: 5/30/42
DD468: TAYLOR	Bath Iron Wks.	1.0	0.6	:	:	:	7/ 1/40:	6/ 9/43: 6/30/42
DD469: DE HAVEN	Bath Iron Wks.	1.0	0.6	:	:	:	7/ 1/40:	8/ 9/43: 7/30/42
DD470: BACHE	Beth. Staten Island	:	:	:	:	:	7/ 1/40:	3/ 9/43: 8/ 1/43
DD471: BEALE	Beth. Staten Island	:	:	:	:	:	7/ 1/40:	5/ 9/43: 10/ 1/43
DD472: GUEST	Boston	0.6	0.6	:	:	:	6/28/40:	3/ 1/43: 6/ 1/43
DD473: BENNETT	Boston	0.6	0.6	:	:	:	6/28/40:	5/ 1/43: 7/ 1/43
DD474: FULLAM	Boston	0.6	0.6	:	:	:	6/28/40:	7/ 1/43: 8/ 1/43
DD475: HUDSON	Boston	0.6	0.6	:	:	:	6/28/40:	9/ 1/43: 10/ 1/43
DD476: HUTCHINS	Boston	0.6	0.6	:	:	:	6/28/40:	1/ 1/43: 5/ 1/43

~~RESTRICTED~~

February 10, 1941

Sheet 12

3s

Type, Number and Name	Contractor	Percentage		Date of Completion	As	As per	Reported
		of Completion					

Destroyers DD503 to DD506, inclusive, cancelled 10 February 1941.

Destroyers DD523 to DD525, inclusive, cancelled 16 December 1940.

		Percentage				Date of Completion	
		of Completion				As	
						As per	
Type, Number and Name	Contractor	Feb. 1: 1941	Gain for: Jan. 1941	Keel	Date of Contract	Mos. Contract	by
		TOTAL	TOTAL	Laid	Contract: to	or	Building
					Launched	or Order	Bld. Order
							Yard
: DESTROYERS (2100 ton) (CONT'D)							
DD526: AEMER READ	: Beth. San Francisco	: 0.3	: 0.3	:	: 9/ 9/40:	: 10/ 9/42:	: 7/ 1/43 :
DD527: AIDEN	: Beth. San Francisco	: 0.3	: 0.3	:	: 9/ 9/40:	: 12/ 9/42:	: 7/15/43 :
DD528: BEATTY	: Beth. San Francisco	: 0.3	: 0.3	:	: 9/ 9/40:	: 2/24/43:	: 8/15/43 :
DD529: BUSH	: Beth. San Francisco	: 0.3	: 0.3	:	: 9/ 9/40:	: 3/ 9/43:	: 9/ 1/43 :
DD530: TRATHEN	: Beth. San Francisco	: 0.3	: 0.3	:	: 9/ 9/40:	: 4/ 9/43:	: 10/ 1/43 :
DD531: HAZELWOOD	: Beth. San Francisco	: 0.3	: 0.3	:	: 9/ 9/40:	: 6/ 9/43:	: 11/ 1/43 :
DD532: HEERMAN	: Beth. San Francisco	: 0.3	: 0.3	:	: 9/ 9/40:	: 7/ 9/43:	: 11/15/43 :
DD533: HOEL	: Beth. San Francisco	: 0.3	: 0.3	:	: 9/ 9/40:	: 10/ 9/43:	: 12/ 1/43 :
DD534: McCORD	: Beth. San Francisco	: 0.3	: 0.3	:	: 9/ 9/40:	: 12/ 9/43:	: 12/31/43 :
DD535: MILLER	: Beth. San Francisco	: 0.3	: 0.3	:	: 9/ 9/40:	: 1/ 9/44:	: 6/ 1/44 :
DD536: OWEN	: Beth. San Francisco	: 0.3	: 0.3	:	: 9/ 9/40:	: 1/24/44:	: 7/ 1/44 :
DD537: PUTNAM	: Beth. San Francisco	: 0.3	: 0.3	:	: 9/ 9/40:	: 2/ 9/44:	: 8/ 1/44 :
DD538: STEPHEN POTTER	: Beth. San Francisco	: 0.3	: 0.3	:	: 9/ 9/40:	: 5/ 9/44:	: 8/15/44 :
DD539: TINGEY	: Beth. San Francisco	: 0.3	: 0.3	:	: 9/ 9/40:	: 6/ 9/44:	: 10/15/44 :
DD540: TWINING	: Beth. San Francisco	: 0.3	: 0.3	:	: 9/ 9/40:	: 9/ 9/44:	: 11/ 1/44 :
DD541: YARNALL	: Beth. San Francisco	: 0.3	: 0.3	:	: 9/ 9/40:	: 10/ 9/44:	: 12/15/44 :
DD544: BOYD	: Beth. San Pedro	:	:	:	: 9/ 9/40:	: 3/ 9/43:	: 4/ 1/44 :
DD545: BRADFORD	: Beth. San Pedro	:	:	:	: 9/ 9/40:	: 4/ 9/43:	: 5/ 1/44 :
DD546: BROWN	: Beth. San Pedro	:	:	:	: 9/ 9/40:	: 2/ 9/44:	: 10/ 1/44 :
DD547: COWELL	: Beth. San Pedro	:	:	:	: 9/ 9/40:	: 3/ 9/44:	: 11/ 1/44 :
DD550: CAPPS	: Gulf S.B. Co.	: 0.2	: 0.2	:	: 9/ 9/40:	: 7/ 9/43:	: 7/ 9/43 :
DD551: DAVID W. TAYLOR	: Gulf S.B. Co.	: 0.2	: 0.2	:	: 9/ 9/40:	: 1/ 9/44:	: 1/ 9/44 :
DD552: EVANS	: Gulf S.B. Co.	: 0.2	: 0.2	:	: 9/ 9/40:	: 6/ 9/44:	: 6/ 9/44 :
DD553: JOHN D. HENLEY	: Gulf S.B. Co.	: 0.2	: 0.2	:	: 9/ 9/40:	: 11/ 9/44:	: 11/ 9/44 :
DD554: FRANKS	: Seattle Tacoma SB Co.	: 0.4	: 0.4	:	: 9/ 9/40:	: 6/30/43:	: 10/15/43 :
DD555: HAGGARD	: Seattle Tacoma SB Co.	: 0.4	: 0.4	:	: 9/ 9/40:	: 7/15/43:	: 11/15/43 :
DD556: HAILEY	: Seattle Tacoma SB Co.	: 0.4	: 0.4	:	: 9/ 9/40:	: 7/31/43:	: 12/ 1/43 :
DD557: JOHNSTON	: Seattle Tacoma SB Co.	: 0.4	: 0.4	:	: 9/ 9/40:	: 8/16/43:	: 1/ 3/44 :
DD558: LAWS	: Seattle Tacoma SB Co.	: 0.4	: 0.4	:	: 9/ 9/40:	: 8/31/43:	: 2/ 1/44 :

Destroyers DD542 and DD543 cancelled 16 December 1940.

Destroyers DD548 and DD549 cancelled 16 December 1940.

RESTRICTED

February 10, 1941

Sheet 14

Type, Number and Name	Contractor	Percentage		Keel	Launched	Date of Completion		
		of Completion				As		
		:				As per		
		:				Reported		
		Feb. 1: Gain for:			Date of	Mos.	Contract	by
		1941	Jan. 1941:		Contract	to	or	Building
		TOTAL	TOTAL	Laid	or Order	Bld.	Order	Yard
: DESTROYERS (2100 ton) (CONT'D)								
DD559: LONGSHAW	: Seattle Tacoma SB Co:	0.4	0.4	:	:	9/ 9/40:	12/ 1/43:	2/15/44:
DD560: MORRISON	: Seattle Tacoma SB Co:	0.4	0.4	:	:	9/ 9/40:	12/15/43:	3/15/44:
DD561: PRITCHETT	: Seattle Tacoma SB Co:	0.4	0.4	:	:	9/ 9/40:	1/ 3/44:	4/ 1/44:
DD562: ROBINSON	: Seattle Tacoma SB Co:	0.4	0.4	:	:	9/ 9/40:	1/15/44:	5/ 1/44:
DD563: ROSS	: Seattle Tacoma SB Co:	0.4	0.4	:	:	9/ 9/40:	1/31/44:	6/ 1/44:
DD564: ROWE	: Seattle Tacoma SB Co:	0.4	0.4	:	:	9/ 9/40:	10/31/44:	6/15/44:
DD565: SMALLEY	: Seattle Tacoma SB Co:	0.4	0.4	:	:	9/ 9/40:	11/15/44:	7/15/44:
DD566: STODDARD	: Seattle Tacoma SB Co:	0.4	0.4	:	:	9/ 9/40:	11/30/44:	8/15/44:
DD567: WATTS	: Seattle Tacoma SB Co:	0.4	0.4	:	:	9/ 9/40:	12/15/44:	9/ 1/44:
DD568: WREN	: Seattle Tacoma SB Co:	0.4	0.4	:	:	9/ 9/40:	12/30/44:	10/ 2/44:
DD569: AULICK	: Con. Steel (Orange):	1.1	1.1	:	:	9/ 9/40:	7/ 9/43:	3/ 1/43:
DD570: CHARLES AUSEBURN	: Con. Steel (Orange):	1.1	1.1	:	:	9/ 9/40:	8/24/43:	4/ 1/43:
DD571: CLAXTON	: Con. Steel (Orange):	:	:	:	:	9/ 9/40:	10/ 9/43:	4/15/43:
DD572: DYSON	: Con. Steel (Orange):	:	:	:	:	9/ 9/40:	11/24/43:	5/15/43:
DD573: HARRISON	: Con. Steel (Orange):	:	:	:	:	9/ 9/40:	1/ 9/44:	6/ 1/43:
DD574: JOHN RODGERS	: Con. Steel (Orange):	:	:	:	:	9/ 9/40:	2/24/44:	7/ 1/43:
DD575: McKEE	: Con. Steel (Orange):	:	:	:	:	9/ 9/40:	4/ 9/44:	7/15/43:
DD576: MURRAY	: Con. Steel (Orange):	:	:	:	:	9/ 9/40:	5/24/44:	8/ 1/43:
DD577: SPROSTON	: Con. Steel (Orange):	:	:	:	:	9/ 9/40:	7/ 9/44:	9/ 1/43:
DD578: WICKES	: Con. Steel (Orange):	:	:	:	:	9/ 9/40:	8/24/44:	10/ 1/43:
DD579: WILLIAM D. PORTER	: Con. Steel (Orange):	:	:	:	:	9/ 9/40:	10/ 9/44:	11/ 1/43:
DD580: YOUNG	: Con. Steel (Orange):	:	:	:	:	9/ 9/40:	11/24/44:	11/15/43:
DD581: CHARRETTE	: Boston	0.2	0.2	:	:	9/ 9/40:	11/ 1/43:	11/ 1/43:
DD582: CONNER	: Boston	0.2	0.2	:	:	9/ 9/40:	1/ 2/44:	1/ 1/44:
DD583: HALL	: Boston	0.2	0.2	:	:	9/ 9/40:	3/ 1/44:	2/ 1/44:
DD584: HALLIGAN	: Boston	0.2	0.2	:	:	9/ 9/40:	5/ 1/44:	4/ 1/44:
DD585: HARADEN	: Boston	0.2	0.2	:	:	9/ 9/40:	7/ 1/44:	5/ 1/44:
DD586: NEWCOMB	: Boston	0.2	0.2	:	:	9/ 9/40:	9/ 1/44:	6/ 1/44:

Type, Number and Name	Contractor	Feb. 1941	Jan. 1941	Keel	Date of Contract	Mos.	Contract by	or	Building
		TOTAL	TOTAL	Laid	Launched	or Order	Bld.	Order	Yard
<u>:DESTROYERS (2100 ton) (CONT'D)</u>									
DD587:BELL	:Charleston	: 0.5	: 0.5	:	:	: 9/ 9/40:	: 8/ 1/43:	7/ 1/43	:
DD588:BURNS	:Charleston	: 0.5	: 0.5	:	:	: 9/ 9/40:	: 11/ 1/43:	9/ 1/43	:
DD589:IZARD	:Charleston	: 0.5	: 0.5	:	:	: 9/ 9/40:	: 2/ 1/44:	11/ 1/43	:
DD590:PAUL HAMILTON	:Charleston	: 0.5	: 0.5	:	:	: 9/ 9/40:	: 5/ 1/44:	1/ 1/44	:
DD591:TWIGGS	:Charleston	: 0.5	: 0.5	:	:	: 9/ 9/40:	: 8/ 1/44:	3/ 1/44	:
DD592:HCWORTH	:Puget Sound	:	:	:	:	: 9/ 9/40:	: 6/ 1/43:	6/ 1/43	:
DD593:KILLEN	:Puget Sound	:	:	:	:	: 9/ 9/40:	: 8/ 1/43:	8/ 1/43	:
DD594:MANSFIELD	:Puget Sound	:	:	:	:	: 9/ 9/40:	: 10/ 1/43:	10/ 1/43	:
DD595:METCALF	:Puget Sound	:	:	:	:	: 9/ 9/40:	: 12/ 1/43:	12/ 1/43	:
DD596:SHIELDS	:Puget Sound	:	:	:	:	: 9/ 9/40:	: 2/ 1/44:	2/ 1/44	:
DD597:WILEY	:Puget Sound	:	:	:	:	: 9/ 9/40:	: 4/ 1/44:	4/ 1/44	:
DD629:	:Bath Iron Wks.	: 0.1	: 0.1	:	:	: 12/16/40:	:	7/30/43	:
DD630:	:Bath Iron Wks.	: 0.1	: 0.1	:	:	: 12/16/40:	:	8/30/43	:
DD631:	:Bath Iron Wks.	: 0.1	: 0.1	:	:	: 12/16/40:	:	9/30/43	:
DD642:	:Bath Iron Wks.	: 0.1	: 0.1	:	:	: 12/16/40:	:	10/30/43	:
DD643:	:Bath Iron Wks.	: 0.1	: 0.1	:	:	: 12/16/40:	:	11/30/43	:
DD644:	:Bath Iron Wks.	: 0.1	: 0.1	:	:	: 12/16/40:	:	12/30/43	:

RESTRICTED

February 10, 1941

Sheet 16

St

Type, Number and Name	Contractor	Percentage		Keel	Launched	or Order	Date of Completion	
		of Completion					As per	
		:Feb. 1:Gain for:					:Mos.:Contract	
		:1941:Jan.1941:					:to:or	
		Total	Total	Laid	Launched	or Order	Pld.:Order	Yard
<u>DESTROYER TENDERS</u>								
AD17	:Sun S.B. & D.D.Co.	:	:	:	:	:12/16/40	:9/ 1/43	:
AD18	:Sun S.B. & D.D.Co.	:	:	:	:	:12/16/40	:1/ 1/44	:
AD19	:Sun S.B. & D.D.Co.	:	:	:	:	:12/16/40	:5/ 1/44	:
<u>MINE SWEEPERS</u>								
AM55	:RAVEN *	:Norfolk	:98.6	:0.9	:6/28/39	:3/24/40	:9/ 1/38	:24: 9/ 1/40
AM56	:OSPREY **	:Norfolk	:97.1	:1.5	:6/28/39	:8/24/40	:9/ 1/38	:26: 11/ 1/40
AM57	:AUK	:Norfolk	:6.3	:2.1	:	:	:6/12/40	:15: 9/12/41
AM58	:BROADBILL	:Defoe B. & M. Wks.	:	:	:	:	:11/ 5/40(b):	:5/ 5/42(c):
AM59	:CHICKADEE	:Defoe B. & M. Wks.	:	:	:	:	:11/ 5/40(b):	:7/ 5/42(c):
AM60	:NUTHATCH	:Defoe B. & M. Wks.	:	:	:	:	:11/ 5/40(b):	:9/ 5/42(c):
AM61	:PHEASANT	:Defoe B. & M. Wks.	:	:	:	:	:11/ 5/40(b):	:11/ 5/42(c):
AM62	:SHELDRAKE	:Genl.Eng. & D.D.Co.	:	:	:	:	:11/ 5/40(b):	:5/ 5/42(c):
AM63	:SKYLARK	:Genl.Eng. & D.D.Co.	:	:	:	:	:11/ 5/40(b):	:7/ 5/42(c):
AM64	:STARLING	:Genl.Eng. & D.D.Co.	:	:	:	:	:11/ 5/40(b):	:9/ 5/42(c):
AM65	:SWALLOW	:Genl.Eng. & D.D.Co.	:	:	:	:	:11/ 5/40(b):	:11/ 5/42(c):
<u>COASTAL MINE SWEEPERS</u>								
AMc36	:W. A. Robinson, Inc.	:	:	:	:	:	:1/7/41	:1200: 5/ 7/41
AMc37	:W. A. Robinson, Inc.	:	:	:	:	:	:1/7/41	:1500: 6/ 6/41
AMc38	:W. A. Robinson, Inc.	:	:	:	:	:	:1/ 7/41	:1700: 6/26/41
AMc39	:W. A. Robinson, Inc.	:	:	:	:	:	:1/ 7/41	:1800: 7/6 /41
AMc40	:Bristol Yacht Bldg. Co.	:12.0	:12.0	:12/26/40	:	:1/29/41	:1200: 5/29/41	:
AMc41	:Bristol Yacht Bldg. Co.	:8.0	:8.0	:12/27/40	:	:1/29/41	:1500: 6/28/41	:
AMc42	:Gibbs Gas Engine Co.	:35.0	:35.0	:	:	:1/20/41	:1200: 5/20/41	:5/ 5/41
AMc43	:Gibbs Gas Engine Co.	:30.0	:30.0	:	:	:1/20/41	:1400: 6/ 9/41	:5/26/41
AMc44	:Gibbs Gas Engine Co.	:30.0	:30.0	:	:	:1/20/41	:1600: 6/29/41	:6/16/41
AMc45	:Gibbs Gas Engine Co.	:25.0	:25.0	:	:	:1/20/41	:1800: 7/19/41	:6/30/41

*Commissioned 11 November 1940.

(c) Completion date based on award date.

**Commissioned 16 December 1940.

& Days.

(b) Award date.

Type, Number and Name	Contractor	Percentage of Completion	Feb. 1, 1941	Jan. 1941	Keel	Date of Contract	Mo.	Contract to	or	Building	Yard
			TOTAL	TOTAL	Laid	Launched	or	Order	Bld.	Order	Yard
<u>COASTAL MINE SWEEPERS (CONT'D)</u>											
AMc46:	Greenport Basin & Constr. Co.	24.0	24.0	12/21/40		12/31/40	130	5/10/41	5/1/41		
AMc47:	Greenport Basin & Constr. Co.	7.2	7.2	12/21/40		12/31/40	140	5/20/41			
AMc48:	Greenport Basin & Constr. Co.	1.0	1.0			12/31/40	160	6/9/41			
AMc49:	Greenport Basin & Constr. Co.	1.0	1.0			12/31/40	180	6/29/41			
AMc50:	Herreshoff Mfg. Co.					1/8/41	135	5/23/41			
AMc51:	Herreshoff Mfg. Co.					1/8/41	180	7/7/41			
AMc52:	Snow Shipyards	4.0	4.0	12/27/40		2/5/41	150	7/5/41			
AMc53:	Snow Shipyards	4.0	4.0	1/2/41		2/5/41	150	7/5/41			
AMc54:	Snow Shipyards	4.0	4.0	1/10/41		2/5/41	180	8/4/41			
AMc55:	Snow Shipyards	4.0	4.0	1/17/41		2/5/41	210	9/3/41			
<u>NET LAYERS</u>											
AN1	Ingalls S.B. Corp.					12/16/40		7/31/43			
AN2	Ingalls S.B. Corp.					12/16/40		9/30/43			
AN3	Ingalls S.B. Corp.					12/15/40		1/31/44			
AN4	Ingalls S.B. Corp.					12/16/40		6/30/44			
<u>GASOLINE TANKERS</u>											
AOG1	(b)										
AOG2	(b)										
AOG3	(b)										
AOG4	(b)										
AOG5	(b)										
<u>TRANSPORTS</u>											
AP2	Con. Steel (Los Angeles) (x)					1/10/41		11/5/42			
AP18	Con. Steel (Los Angeles) (x)					1/10/41		1/4/43			
<u>REPAIR SHIPS</u>											
AR5	VULCAN										
AR5	N.Y.S.B. Corp.	58.4	7.1	12/26/39	12/14/40	8/1/39	32	4/1/42	9/1/41		
AR6	Los Angeles S.B. & D.D. Corp.	1.0	0.6			9/9/40		9/9/43			
AR7	Los Angeles S.B. & D.D. Corp.	0.4	0.3			11/4/40		8/30/43			
AR8	Los Angeles S.B. & D.D. Corp.	0.4	0.3			11/4/40		7/30/44			

(b) Assignment to builder pending. & Days.

(x) Being constructed by Maritime Commission for Navy.

		Percentage				Date of Completion	
		of Completion				As	
						As per	
Type, Number and Name:	Contractor	Feb. 1:	Gain for:	Date of		Mos.:	Contract
		1941	Jan. 1941:	Keel	Contract:		to or
		TOTAL	TOTAL	Laid	Launched:	or Order:	Bld.:
					Order	Order	Yard
<u>SUBMARINE TENDERS:</u>							
AS11 : FULTON	Mare Island	69.0	0.0	7/19/39	12/27/40:	9/ 1/38: 36	9/ 1/41
AS12 : SPERRY	Mare Island	11.7	3.3	2/ 1/41:		6/12/40: 30	12/12/42
AS15 :	Mare Island					10/ 3/40:	9/30/43
AS16 :	Mare Island					10/ 3/40:	6/30/44
AS17 :	Puget Sound					10/ 3/40:	1/31/45
AS18 :	Moore D. D. Co.					12/16/40:	6/30/43
AS19 :	Moore D. D. Co.					12/16/40:	1/ 2/44
<u>SUBMARINE RESCUE VESSELS</u>							
ASR7 :	Moore D. D. Co.					12/16/40: 21	9/16/42(h):
ASR8 :	Moore D. D. Co.					12/16/40: 25	1/16/43(h):
ASR9 :	Moore D. D. Co.					12/16/40: 27	3/16/43(h):
ASR10:	Moore D. D. Co.					12/16/40: 29	5/16/43(h):
ASR11:	Moore D. D. Co.					12/16/40: 31	7/16/43(h):
<u>SEAPLANE TENDERS</u>							
AV7 : CURRITUCK	N.Y.S.B. Corp.	1.5	0.7			7/ 1/40: 48	7/ 1/44
AV11 :	Sun S.B. & D.D. Co.					12/16/40:	7/ 1/44
AV12 :	Sun S.B. & D.D. Co.					12/16/40:	9/ 1/44
AV13 :	Sun S.B. & D.D. Co.					12/16/40:	11/ 1/44
<u>SEAPLANE TENDERS</u>							
AVP10: BARNEGAT	Puget Sound	71.1	3.9	10/27/39:		9/ 1/38: 27	12/ 1/40
AVP11: BISCAYNE	Puget Sound	68.7	4.1	10/27/39:		9/ 1/38: 30	3/ 1/41
AVP12: CASCO	Puget Sound	53.6	2.4	5/29/40:		7/ 1/39: 24	7/ 1/41
AVP13: MACKINAC	Puget Sound	50.6	2.5	5/29/40:		7/ 1/39: 27	10/ 1/41
AVP21: HUMBOLDT	Boston	27.6	8.5	9/ 6/40:		6/12/40: 16	10/12/41
AVP22: MATAGORDA	Boston	26.9	8.2	9/ 6/40:		6/12/40: 18	12/12/41
AVP23:	Lake Washington S.Y.					12/16/40: 17	5/16/42(h):
AVP24:	Lake Washington S.Y.					12/16/40: 19	7/16/42(h):
AVP25:	Lake Washington S.Y.					12/16/40: 21	9/16/42(h):
AVP26:	Lake Washington S.Y.					12/16/40: 23	11/16/42(h):
AVP27:	Lake Washington S.Y.					12/16/40: 25	1/16/43(h):
AVP28:	Lake Washington S.Y.					12/16/40: 27	3/16/43(h):
AVP29:	Associated S.B., Inc.					12/16/40: 21	9/16/42(h):
AVP30:	Associated S.B., Inc.					12/16/40: 23	11/16/42(h):
AVP31:	Associated S.B., Inc.					12/16/40: 25	1/16/43(h):
AVP32:	Associated S.B., Inc.					12/16/40: 27	3/16/43(h):

(h) Based on date of award.

Type, Number and Name	Contractor	Percentage		Keel	Launched	Date of Completion		As per	Contract	Reported
		of Completion	of Completion			As per	As per			
		Feb. 1, 1941	Jan. 1941			Date of	Contract	by	Building	Yard
		TOTAL	TOTAL	Laid	Launched	or Order	Days	Order	Yard	
<u>MINELAYERS</u>										
CM5 :TERROR	:Philadelphia	: 8.7	: 2.3	: 9/ 3/40:	: 9/ 1/39:	: 36 m.	: 9/ 1/42	: 7/ 1/42:		
CM6 :	:Willamette I. & S. Corp.	:	:	:	: 12/16/40:	: 33 m.	: 9/16/43(h):			
CM7 :	:Willamette I. & S. Corp.	:	:	:	: 12/16/40:	: 35 m.	: 11/16/43(h):			
<u>SUBMARINE CHASERS</u>										
PC452:	:Defoe B. & M. Wks.	: 88.0	: 2.0	: 3/14/40:	: 10/19/39:	: 360	: 10/13/40	: 8/15/41:		
PC453:	:Fisher Boat Wks.	: 65.0	: 10.0	: 9/24/40:	: 7/ 8/40:	: 360	: 7/ 3/41	: 7/ 3/41:		
PC461:	:Geo. Lawley & Sons, Inc.	:	:	:	: 12/26/40:	: 300	: 10/22/41			
PC462:	:Geo. Lawley & Sons, Inc.	:	:	:	: 12/26/40:	: 330	: 11/21/41			
PC463:	:Geo. Lawley & Sons, Inc.	:	:	:	: 12/26/40:	: 345	: 12/ 6/41			
PC464:	:Geo. Lawley & Sons, Inc.	:	:	:	: 12/26/40:	: 360	: 12/21/41			
PC465:	:Geo. Lawley & Sons, Inc.	:	:	:	: 12/26/40:	: 375	: 1/ 5/42			
PC466:	:Geo. Lawley & Sons, Inc.	:	:	:	: 12/26/40:	: 500	: 5/10/42			
PC467:	:Geo. Lawley & Sons, Inc.	:	:	:	: 12/26/40:	: 515	: 5/25/42			
PC468:	:Geo. Lawley & Sons, Inc.	:	:	:	: 12/26/40:	: 530	: 6/ 9/42			
PC469:	:Geo. Lawley & Sons, Inc.	:	:	:	: 12/26/40:	: 545	: 6/24/42			
PC470:	:Geo. Lawley & Sons, Inc.	:	:	:	: 12/26/40:	: 560	: 7/ 9/42			
PC471:	:Defoe B. & M. Wks.	:	:	:	: 12/26/40:	: 270	: 9/22/41			
PC472:	:Defoe B. & M. Wks.	:	:	:	: 12/26/40:	: 300	: 10/22/41			
PC473:	:Defoe B. & M. Wks.	:	:	:	: 12/26/40:	: 330	: 11/21/41			
PC474:	:Defoe B. & M. Wks.	:	:	:	: 12/26/40:	: 360	: 12/21/41			
PC475:	:Defoe B. & M. Wks.	:	:	:	: 12/26/40:	: 390	: 1/20/42			
PC476:	:Defoe B. & M. Wks.	:	:	:	: 12/26/40:	: 420	: 2/19/42			
PC477:	:Defoe B. & M. Wks.	:	:	:	: 12/26/40:	: 450	: 3/21/42			
PC478:	:Defoe B. & M. Wks.	:	:	:	: 12/26/40:	: 480	: 4/20/42			
PC479:	:Defoe B. & M. Wks.	:	:	:	: 12/26/40:	: 510	: 5/20/42			
PC480:	:Defoe B. & M. Wks.	:	:	:	: 12/26/40:	: 540	: 6/19/42			
PC481:	:Defoe B. & M. Wks.	:	:	:	: 12/26/40:	: 570	: 7/19/42			
PC482:	:Defoe B. & M. Wks.	:	:	:	: 12/26/40:	: 600	: 8/18/42			
PC483:	:Con. S.B. Corp.	:	:	:	: 12/26/40:	: 300	: 10/22/41			
PC484:	:Con. S.B. Corp.	:	:	:	: 12/26/40:	: 330	: 11/21/41			
PC485:	:Con. S.B. Corp.	:	:	:	: 12/26/40:	: 360	: 12/21/41			
PC486:	:Con. S.B. Corp.	:	:	:	: 12/26/40:	: 420	: 2/19/42			
PC487:	:Con. S.B. Corp.	:	:	:	: 12/26/40:	: 480	: 4/20/42			

(h) Based on date of award.

RESTRICTED

February 10, 1941

Sheet 20

St

Type, Number and Name	Contractor	Percentage		Feet	Launched	Date of Completion:	
		of Completion				As	As per Reported
		Feb. 1: 1941	Jan. 1941			Contract: Cal.	Contract: by
		TOTAL	TOTAL			Laid	Launched
SUBMARINE CHASERS (CONT'D)							
PC488:	Sullivan D.D.&Repair Corp.					12/26/40:300	10/22/41:
PC489:	Sullivan D.D.&Repair Corp.					12/26/40:360	12/21/41:
PC490:	Dravo Corp.					12/26/40:270	9/22/41:
PC491:	Dravo Corp.					12/26/40:315	11/ 6/41:
PC492:	Dravo Corp.					12/26/40:360	12/21/41:
PC493:	Dravo Corp.					12/26/40:405	2/ 4/42:
PC494:	Dravo Corp.					12/26/40:435	3/ 6/42:
PC495:	Dravo Corp.					12/26/40:465	4/ 5/42:
PC496:	Leathom, Smith Coal & S.E.Co.	0.1	0.1			12/26/40:270	9/22/41:
PC497:	Westergard Boat Wks. Inc.					1/14/41:180	7/13/41:
PC498:	Westergard Boat Wks. Inc.					1/14/41:180	7/13/41:
PC499:	Fisher Boat Wks. Inc.					1/14/41:180	7/13/41:
PC500:	Fisher Boat Wks. Inc.					1/14/41:180	7/13/41:
PC501:	Seabrook Yacht Corp.					1/14/41:300	11/10/41:
PC502:	Seabrook Yacht Corp.					1/14/41:300	11/10/41:
PC503:	Rice Brothers Corp.	1.0	1.0	1/30/41:		1/14/41:180	7/13/41:
PC504:	Rice Brothers Corp.	1.0	1.0	1/30/41:		1/14/41:180	7/13/41:
PC505:	Luders Marine Constr. Co.					1/14/41:233	9/ 4/41:
PC506:	Luders Marine Constr. Co.					1/14/41:233	9/ 4/41:
PC507:	Mathis Yacht Bldg. Co.					1/14/41:180	7/13/41:
PC508:	Mathis Yacht Bldg. Co.					1/14/41:180	7/13/41:
PTC1 :	E.B.Co. Elco Wks.			6/13/40:	1/ 3/41:	12/13/39:	1/ 6/41: 2/13/41:
PTC2 :	E.B.Co. Elco Wks.			6/20/40:	1/11/41:	12/13/39:	1/ 6/41: 2/ 7/41:
PTC3 :	E.B.Co. Elco Wks.			6/25/40:	1/20/41:	12/13/39:	1/ 6/41: 2/20/41:
PTC4 :	E.B.Co. Elco Wks.			7/ 2/40:	1/25/41:	12/13/39:	1/ 6/41: 2/24/41:
PTC5 :	E.B.Co. Elco Wks.			7/ 9/40:	2/ 1/41:	12/13/39:	1/ 6/41: 2/17/41:
PTC6 :	E.B.Co. Elco Wks.	77.0*	5.0	7/15/40:	2/ 8/41:	12/13/39:	1/ 6/41: 2/20/41:
PTC7 :	E.B.Co. Elco Wks.			7/23/40:		12/13/39:	1/ 6/41: 2/25/41:
PTC8 :	E.B.Co. Elco Wks.			7/26/40:		12/13/39:	1/ 6/41: 3/ 3/41:
PTC9 :	E.B.Co. Elco Wks.			8/ 1/40:		12/13/39:	1/ 6/41: 3/ 7/41:
PTC10:	E.B.Co. Elco Wks.			8/ 7/40:		12/13/39:	1/ 6/41: 3/12/41:
PTC11:	E.B.Co. Elco Wks.			8/13/40:		12/13/39:	1/ 6/41: 3/17/41:
PTC12:	E.B.Co. Elco Wks.			8/23/40:		12/13/39:	1/ 6/41: 3/21/41:

*Percentage completion for Class PTC1 to 12.

~~RESTRICTED~~

February 10, 1941

Sheet 21

Type, Number and Name	Contractor	Percentage		Keel Laid	Launched	or Order	Date of Completion:		
		of Completion					Days	Order	Yard
		Feb. 1, 1941	Jan. 1941						
		Gain for:				Contract:	Cal.	or	Building
		TOTAL	TOTAL						
<u>SUBMARINE CHASERS</u>		(CONT'D)							
PTC13:	Elec. Boat Co.				9/17/40:	6/	41:	6/12/41	
PTC14:	Elec. Boat Co.				9/17/40:	6/	41:	6/18/41	
PTC15:	Elec. Boat Co.				9/17/40:	7/	41:	6/25/41	
PTC16:	Elec. Boat Co.				9/17/40:	7/	41:	7/ 1/41	
PTC17:	Elec. Boat Co.				9/17/40:	7/	41:	7/ 8/41	
PTC18:	Elec. Boat Co.				9/17/40:	7/	41:	7/14/41	
PTC19:	Elec. Boat Co.				9/17/40:	7/	41:	7/18/41	
PTC20:	Elec. Boat Co.				9/17/40:	8/	41:	7/24/41	
PTC21:	Elec. Boat Co.				9/17/40:	8/	41:	7/31/41	
PTC22:	Elec. Boat Co.				9/17/40:	8/	41:	8/ 6/41	
PTC23:	Elec. Boat Co.				9/17/40:	8/	41:	8/12/41	
PTC24:	Elec. Boat Co.				9/17/40:	8/	41:	8/18/41	

Type, Number and Name	Contractor	Percentage		Keel	Launched	Days	Date of Completion	
		of Completion					As	
							As per	
		Feb. 1: Gain for:					Contract	
		1941	Jan. 1941				Cal.	or
		TOTAL	TOTAL	Laid	Launched	or Order	Days	Order
: MOTOR TORPEDO BOATS:								
PT1 :	: Miami S.B. Corp.	: 88.5	: 0.0	: 7/12/39	: 8/16/39	: 6/ 8/39:165	: 11/20/39	: 3/30/41(a)
PT2 :	: Miami S.B. Corp.	: 88.5	: 0.0	: 8/19/39	: 9/30/39	: 6/ 8/39:165	: 11/20/39	: 3/30/41(a)
PT5 :	: Higgins Ind. Inc.	: 98.5	: 0.0	: 8/ 1/39	: 11/12/40	: 6/10/39:175	: 12/ 2/39	: 3/ 1/41
PT6 :	: Higgins Ind. Inc.			Delivered 2 February 1941.				
PT7 :	: Philadelphia	: 98.5	: 0.1	: 8/29/39	: 10/31/40	: 6/23/39:		: 2/25/41
PT8* :	: Philadelphia	: 98.5	: 0.0	: 12/29/39	: 10/29/40	: 7/18/39:		: 2/25/41
PT20:	: E.B.Co.Elco Wks.	: 98.0	: 1.0	: 10/14/40:		: 12/13/39:	: 2/ 1/41(e)	: 2/28/41
PT21:	: Elec. Boat Co.			: 12/ 2/40:		: 9/17/40:	: 4/ /41	: 4/ 3/41
PT22:	: Elec. Boat Co.			: 12/10/40:		: 9/17/40:	: 4/ /41	: 4/ 8/41
PT23:	: Elec. Boat Co.			: 12/17/40:		: 9/17/40:	: 4/ /41	: 4/14/41
PT24:	: Elec. Boat Co.			: 12/27/40:		: 9/17/40:	: 4/ /41	: 4/18/41
PT25:	: Elec. Boat Co.			: 1/ 6/41:		: 9/17/40:	: 5/ /41	: 4/25/41
PT26:	: Elec. Boat Co.			: 1/30/41:		: 9/17/40:	: 5/ /41	: 5/ 1/41
PT27:	: Elec. Boat Co.					: 9/17/40:	: 5/ /41	: 5/ 7/41
PT28:	: Elec. Boat Co.					: 9/17/40:	: 5/ /41	: 5/13/41
PT29:	: Elec. Boat Co.					: 9/17/40:	: 5/ /41	: 5/20/41
PT30:	: Elec. Boat Co.					: 9/17/40:	: 6/ /41	: 5/26/41
PT31:	: Elec. Boat Co.					: 9/17/40:	: 6/ /41	: 6/ 2/41
PT32:	: Elec. Boat Co.					: 9/17/40:	: 6/ /41	: 6/ 6/41

(a) These vessels delayed due to late engine deliveries.

(e) Date changed due to design change.

* Commissioned 29 October 1940.