

Navy: Bureau of Ships: Reports

3/1/42

THE WHITE HOUSE
WASHINGTON

*file
confidential*

March 20, 1942.

MEMORANDUM FOR THE PRESIDENT

Attached hereto is Bureau of Ships' report of progress on combatant vessels under construction, as of 1 March 1942.

Very respectfully,

J. L. McCREA

JOHN L. McCREA

RESTRICTED

REPRODUCTION OF THIS MATERIAL
IN ANY FORM IS NOT AUTHORIZED
EXCEPT BY SPECIFIC APPROVAL OF
THE SECRETARY OF THE NAVY.

**MONTHLY PROGRESS REPORT COMBATANT
VESSELS UNDER CONSTRUCTION**

Distribution:

The President
The Secretary of the Navy
The Under Secretary of the Navy
The Assistant Secretary of the Navy
The Chief of Naval Operations
The Naval Aide to the President
The Chief of the Bureau of Ships
Senator David I. Walsh
Congressman Carl Vinson
Congressman William S. Jacobson
Congressman George J. Bates

Franklin D. Roosevelt Library

DECLASSIFIED

DOD DIR. 5200.9 (9/27/58)

Date- 3-11-59

Signature- *Carl T. Spier*

RESTRICTED

Reproduction of this material in any form is not authorized except by specific approval of the Secretary of the Navy

NAVY DEPARTMENT
BUREAU OF SHIPS
WASHINGTON, D.C.

N.B.S.(745)

COMBATANT VESSELS UNDER CONSTRUCTION, UNITED STATES NAVY - REPORT OF PROGRESS AS OF MARCH 1, 1942

Page 16

B-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11-1-41 Prediction
			Mar. 1 1942	Gain for Feb. 1942				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
			TOTAL	TOTAL							
BATTLESHIPS											
BB57	SOUTH DAKOTA	N.Y. S.B. Corp.	96.9	6.1	7/ 5/39	6/ 7/41	32-5/6	4/15/43	6/ 1/42	3/20/42	2-2/5+
BB58	INDIANA	N.N. S.B. & D.D. Co.	85.3	6.9	11/20/39	11/21/41	31	4/15/43	10/20/42	6/18/42	4+
BB59	MASSACHUSETTS	Beth. Fore River	90.6	3.0	7/20/39	9/23/41	33-5/6	7/15/43	11/ 1/42	5/16/42	5-1/2+
BB60	ALABAMA	Norfolk	71.4	4.4	2/ 1/40	2/16/42	34	8/ 1/43	10/ 1/43	12/ 1/42	10+
BB61	IOWA	New York	44.0	3.2	6/27/40		33	8/ 1/43	11/ 1/43	4/ 1/43	7+
BB62	NEW JERSEY	Philadelphia	32.3	3.0	9/16/40		33-1/2	5/ 1/44	5/ 1/44	7/ 1/43	10+
BB63	MISSOURI	New York	13.4	0.4	1/ 6/41		45-5/6	6/12/44	11/ 1/44	11/1/44	0
BB64	WISCONSIN	Philadelphia	8.5	1.0	1/25/41		43-1/5	6/12/44	6/12/45	9/ 1/44	9-2/5+
BB65	ILLINOIS	Philadelphia	2.1	2.1			34	5/ 1/46	5/ 1/46	10/ 1/45	7+
BB66	KENTUCKY	Norfolk	2.6	0.5			32-4/5	5/ 1/45	5/ 1/45	12/ 1/44	5+
BB67	MONTANA	Philadelphia					42	1/ 1/46	1/ 1/46	5/ 1/46	4+
BB68	OHIO	Philadelphia					43	11/ 1/46	11/ 1/46	12/ 1/46	1-
BB69	MAINE	New York					38	11/ 1/45	11/ 1/45	2/ 1/46	3-
BB70	NEW HAMPSHIRE	New York					43	5/ 1/46	5/ 1/46	10/ 1/46	5-
BB71	LOUISIANA	Norfolk					42	11/ 1/46	5/ 1/46	12/ 1/45	5+
AIRCRAFT CARRIERS											
CV9	ESSEX	N.N. S.B. & D.D. Co.	23.4	4.4	4/28/41		20	4/15/44	1/15/44	12/31/42	12-1/2+
CV10	BON HOMME RICHARD	N.N. S.B. & D.D. Co.	16.9	3.7	12/ 1/41		15	9/15/44	4/15/44	2/28/43	13-3/5+
CV11	INTREPID	N.N. S.B. & D.D. Co.	9.4	2.2	12/ 1/41		17	2/15/45	7/15/44	4/30/43	14-1/2+
CV12	KEARSARGE	N.N. S.B. & D.D. Co.	3.7	0.5			18-1/2	7/15/45	10/15/44	9/30/43	12-1/2+
CV13	FRANKLIN	N.N. S.B. & D.D. Co.	1.7	0.5			17-3/5	12/15/45	6/ 1/45	12/31/43	17+
CV14	HANCOCK	N.N. S.B. & D.D. Co.	1.6	0.4			16-1/2	4/15/46	9/ 1/45	2/28/44	18+
CV15	RANDOLPH	N.N. S.B. & D.D. Co.	1.6	0.4			17-1/4	8/15/46	12/ 1/45	4/30/44	18+
CV16	CABOT	Beth. Fore River	19.6	5.4	7/15/41		18-1/2	5/15/44	2/15/44	1/31/43	12-1/2+
CV17	BUNKER HILL	Beth. Fore River	16.5	4.4	9/15/41		18-1/2	8/15/44	6/15/44	3/31/43	14-1/2+
CV18	CRISKANY	Beth. Fore River	1.6	0.3			20	2/15/46	11/ 1/45	11/30/43	23+
CV19	TICONDEROGA	Beth. Fore River	1.6	0.3			21-1/2	4/15/46	12/31/45	5/31/44	19+
CV20	BENNINGTON	New York					26		12/ 1/44	12/ 1/44	0
CV21	BOKER	N.N. S.B. & D.D. Co.	0.0	0.0			16-1/2	6/ 1/45	6/ 1/45	6/30/44	11+
CV22	INDEPENDENCE (a)	N.Y. S.B. Corp.	48.6	2.3	4/ 1/41		20	11/16/43	3/ 1/43	12/30/42	2+
CV23	TALLAHASSEE (e)	N.Y. S.B. Corp.	38.4	2.2	6/ 2/41		20-2/5	3/16/44	6/ 1/43	2/15/43	3-1/2+
CV24	NEW HAVEN (f)	N.Y. S.B. Corp.	25.4	4.8	8/11/41		20-4/6	5/15/44	8/ 1/43	4/ 1/43	4+
CV25	HUNTINGTON (m)	N.Y. S.B. Corp.	19.5	3.0	11/17/41		31	7/ 1/45	10/ 1/43	6/20/43	3-2/5+
CV26	DAYTON (t)	N.Y. S.B. Corp.	14.3	2.0	12/29/41		19-2/3	9/ 1/45	12/31/43	8/20/43	4-2/5+
CV27	FARGO (r)	N.Y. S.B. Corp.	7.4	0.1			18-1/3		12/ 9/43	10/20/43	1-3/5+

(c) Former CL59. (e) Former CL61. (f) Former CL76
(g) Date reported 1/ 1/42, vessels awarded subsequent to 11/ 1/41.

(m) Former CL77
(t) Former CL78
(r) Former CL85

RESTRICTED

Page 17

N.S.S.(745)

As of March 1, 1942

B 3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
<u>LARGE CRUISERS</u>											
CB1	ALASKA	N.Y. S.B. Corp.	6.0	2.3	12/17/41		30	4/ 1/45	1/ 1/45	6-15-44	6-1/2+
CB2	GUAM	N.Y. S.B. Corp.	4.2	1.5	2/ 2/42		30 2/5	8/ 1/45	3/ 1/45	8-15-44	6-1/2+
CB3	HAWAII	N.Y. S.B. Corp.	1.3	0.5			30 1/2	12/ 1/45	5/ 1/45	10-15-44	6-3/5+
CB4	PHILIPPINES	N.Y. S.B. Corp.	1.3	0.5			28 1/6	4/ 1/46	7/ 1/45	12-15-44	6-1/2+
CB5	PUERTO RICO	N.Y. S.B. Corp.	1.0	0.4			30	8/ 1/46	9/ 1/45	2-15-45	6-1/2+
CB6	SAMOA	N.Y. S.B. Corp.	1.0	0.4			29	12/ 1/46	11/ 1/45	4-15-45	6-1/2+
<u>HEAVY CRUISERS</u>											
CA68	BALTIMORE	Beth. Fore River	32.3	5.1	5/26/41		21 1/6	6/14/43	4/ 1/43	3- 1-43	1+
CA69	BOSTON	Beth. Fore River	29.8	5.0	6/30/41		21 1/2	8/14/43	6/ 1/43	4-15-43	1-1/2+
CA70	PITTSBURGH	Beth. Fore River	22.8	3.9	9/ 3/41		22	12/14/43	8/15/43	7- 1-43	1-1/2+
CA71	ST. PAUL	Beth. Fore River	20.5	3.0	10/ 9/41		26 1/5	4/14/44	12/15/43	12-15-43	0
CA72	ALBANY	Beth. Fore River	3.3	0.3			22	7/14/45	12/ 1/44	9- 1-44	3+
CA73	ROCHESTER	Beth. Fore River	3.2	0.3			22 1/2	8/14/45	1/15/45	10- 1-44	3-1/2+
CA74	COLUMBUS	Beth. Fore River	3.2	0.3			21	9/14/45	3/ 1/45	12-15-44	2-1/2+
CA75	DES MOINES	Beth. Fore River	3.2	0.3			21	10/14/45	5/ 1/45	2-15-45	2-1/2+
<u>LIGHT CRUISERS</u>		(6000 ton)									
CL52	JUNEAU	Fed. S.B. & D.D. Co.	Delivered 11 February 1942. Placed in commission 14 February 1942.								
CL54	SAN JUAN	Beth. Fore River	Delivered 28 February 1942.								
CL95	OAKLAND	Beth. San Francisco	14.2	3.2	7/15/41		21 1/2	6/ 9/43	5/ 1/43	5-1-43	0
CL96	RENO	Beth. San Francisco	12.3	2.9	8/ 1/41		23	8/ 9/43	7/ 1/43	7-1-43	0
CL97	SPOKANE	Beth. San Francisco	3.3	0.2			21 1/2	10/ 9/44	8/ 1/44	8-1-44	0
CL98	TUCSON	Beth. San Francisco	3.2	0.2			22	12/ 9/44	10/ 1/44	10-1-44	0

RESTRICTIONS

Page 18

N.B.S. (745)

As of March 1, 1942

B-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
LIGHT CRUISERS (10,000 ton)											
CL55	CLEVELAND	N.Y. S.B. Corp.	74.6	3.1	7/ 1/40	11/ 1/41	24	3/23/43	7/ 1/42	7/1/42	0
CL56	COLUMBIA	N.Y. S.B. Corp.	70.6	2.7	8/19/40	12/17/41	21-5/6	6/23/43	9/ 1/42	8/15/42	3/5+
CL57	MONTPELIER	N.Y. S.B. Corp.	60.4	3.2	12/ 2/40		22	6/27/43	11/ 1/42	10/1/42	1+
CL58	DENVER	N.Y. S.B. Corp.	56.3	3.4	12/26/40		22-2/3	9/27/43	12/30/43	11/15/42	13-1/2+
CL60	SANTA FE	N.Y. S.B. Corp.	41.6	2.5	6/ 7/41		19	1/16/44	4/15/43	1/10/43	3-1/5+
CL62	BIRMINGHAM	N.N. S.B. & D.D. Co.	53.2	4.0	2/17/41		20	3/ 3/43	3/ 3/43	11/20/44	3-2/5+
CL63	MOBILE	N.N. S.B. & D.D. Co.	43.6	5.3	4/14/41		22-1/6	6/ 3/43	6/ 3/43	7/19/43	3-1/2+
CL64	FLINT	Beth. Fore River	14.6	2.2	3/ 7/42		26-1/4	12/ 1/43	10/15/43	12/1/43	1-3/5
CL65	PASADENA	Beth. Fore River	12.5	1.9			20-1/2	6/ 1/44	4/15/44	6/1/44	1-3/5
CL66	SPRINGFIELD	Beth. Fore River	11.6	1.7			20	9/ 1/44	8/15/44	9/1/44	3/5-
CL67	TOPEKA	Beth. Fore River	11.4	1.7			21-1/2	11/ 1/44	10/15/44	11/1/44	3/5-
CL77	HUNTINGTON (d)	N.Y. S.B. Corp.									
CL78	DAYTON (k)	N.Y. S.B. Corp.									
CL79	WILMINGTON	N.Y. S.B. Corp.	9.5	1.3			18-4/6	11/ 1/45	3/ 1/44	7/20/44	4-3/5-
CL80	BILOXI	N.N. S.B. & D. D. Co.	31.1	3.8	7/ 9/41		22-2/5	11/ 9/43	9/ 3/43	5/21/43	3-2/5+
CL81	VICKSBURG	N.N. S.B. & D. D. Co.	22.2	2.8	8/ 4/41		24-1/2	3/ 9/44	2/ 1/44	8/20/43	5-2/5+
CL82	PROVIDENCE	Beth. Fore River	2.4	0.0			21	12/ 9/45	7/ 1/45	3/15/45	3-3/5+
CL83	MANCHESTER	Beth. Fore River	2.4	0.0			21-1/2	2/ 9/46	9/ 1/45	10/1/45	1-
CL85	FARGO (1)(a)	N.Y. S.B. Corp.									
CL86	CHEYENNE (c)	N.N. S.B. & D. D. Co.	0.0	0.0			20-1/3		7/ 8/44	12/30/43	6-1/3+
CL87	DULUTH (c)	N.N. S. B. & D.D. Co.	0.0	0.0			21		12/30/44	7/29/44	10+
CL89	MIAMI	Cramp S.B. Co.	28.5	3.0	8/ 2/41		24	1/ 1/44	11/ 1/43	6/ 1/43	3+
CL90	WILKES-BARRE	Cramp S.B. Co.	21.5	1.4	9/ 6/41		25-5/6	7/ 1/44	3/20/44	9/ 1/43	6-3/5+
CL91	OKLAHOMA CITY	Cramp S.B. Co.	8.2	0.1			24	1/ 1/45	8/15/44	11/ 1/44	2-3/5-
CL92	LITTLE ROCK	Cramp S.B. Co.	7.1	0.1			23	5/ 1/45	1/ 7/45	12/ 1/44	1-1/5-
CL93	GALVESTON	Cramp S. B. Co.	5.9	0.1			23	9/ 1/45	6/ 8/45	1/ 1/46	6 2/5-
CL94	YOUNGSTOWN	Cramp S.B. Co.	5.9	0.1			23	12/31/45	10/ 1/45	2/ 1/46	4
CL99	BUFFALO	N.Y. S.B. Corp.	5.9	0.7			18-2/3	12/30/45	10/15/44	9/10/44	1-1/5+
CL100	NEWARK	N.Y. S.B. Corp.	5.6	0.5			18-5/6	3/ 1/46	12/ 1/44	11/10/44	2/3+
CL101	AMSTERDAM	N.N.S.B. & D.D. Co.					20-2/5	↓	3/ 1/44	4/30/44	2-
CL102	PORTSMOUTH	N.N.S.B. & D.D. Co.					18-3/5	↓	6/ 1/44	7/31/44	2-

Cruisers CL84 and CL86 cancelled 15 December 1940.

*CL59 converted to CV22. *CL61 converted to CV23. *CL76 converted to CV24.

* Date reported 1/1/42, vessels awarded subsequent to 11/1/41.

(c) Construction changed from Fed. S.B. & D.D. Co. to N.N. S.B. & D.D. Co.

(1) Construction changed from FED. S.B. & D.D. CO. to N.Y. S.B. Corp.

↓ Contract not yet prepared.

& Keel removed from original way and relaid.

*Materials and equipment ordered prior to March 20, 1941 with Priority A-1-c assigned will hold that rating.

(d) CL77 Changed to CV25

(k) CL78 Changed to CV26

(c) CL85 Changed to CV27

RESTRICTED

Page 19

N.B.S.(745)

As of March 1, 1942

B-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) Behind(-) 11-1-41 Prediction
			March 1942 TCTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
DD459	DESTROYERS (1620 and 1630 ton)										
DD460	LAFLEY	Beth. San Francisco	90.4	4.4	1/13/41	10/30/41	14-3/5	3/ 1/42	4/ 1/42	4/ 1/42	0
DD461	WOODWORTH	Beth. San Francisco	83.9	5.4	1/13/41	11/29/41	15-3/5	4/ 1/42	5/ 1/42	5/ 1/42	0
DD462	FORREST **	Boston	99.0	2.0	1/ 6/41	6/14/41	14-2/3	2/12/42	2/12/42	3/25/42	1-2/5-
DD463	FITCH ****	Boston	95.0	4.0	1/ 6/41	6/14/41	15-1/2	4/12/42	3/20/42	4/20/42	1-
DD464	CORRY *	Charleston	99.5	1.5	9/ 4/40	7/28/41	19	2/12/42	2/12/42	3/31/42	1-3/5-
DD483	HOBSON ***	Charleston	97.0	3.0	11/14/40	9/ 8/41	17	4/12/42	3/12/42	4/12/42	1-
DD484	AARON WARD	Fed. S.B. & D.D. Co.	99.0	10.0	2/11/41	11/22/41	12-2/3	7/ 9/42	2/19/42	3/ 3/42	1/2-
DD485	BUCHANAN	Fed. S.B. & D.D. Co.	93.5	8.2	2/11/41	11/22/41	13-1/3	8/ 9/42	3/19/42	3/21/42	0
DD486	DUNCAN	Fed. S.B. & D.D. Co.	85.2	9.3	7/31/41	2/20/42	8-1/2	9/ 9/42	4/17/42	4/15/42	0
DD487	LANSLOWNE	Fed. S.B. & D.D. Co.	84.5	12.0	7/31/41	2/20/42	9	10/ 9/42	5/ 1/42	5/ 1/42	0
DD488	LARDNER	Fed. S.B. & D.D. Co.	76.3	13.8	9/15/41		8	11/ 9/42	5/28/42	5/15/42	1/5+
DD489	MC CALLA	Fed. S.B. & D.D. Co.	75.5	14.5	9/15/41		6-2/5	12/ 9/42	6/ 3/42	5/27/42	1/5+
DD490	MERVINE	Fed. S.B. & D.D. Co.	65.7	11.5	11/ 3/41		7-1/4	3/ 9/44	7/15/42	6/10/42	1+
DD491	QUICK	Fed. S.B. & D.D. Co.	61.4	10.4	11/ 3/41		8	4/ 9/44	8/ 1/42	7/ 3/42	1+
DD492	FARENHOLT	Beth. Staten Island	95.0	7.7	12/11/40	11/19/41	15-2/3	4/ 9/42	4/ 1/42	4/ 1/42	0
DD493	BAILEY	Beth. Staten Island	84.9	6.2	1/29/41	12/19/41	16	8/ 9/42	6/ 1/42	6/ 1/42	0
DD494	CARMICK	Seattle Tacoma S.B. Co.	55.4	7.3	5/29/41		17	2/ 1/43	11/ 2/42	11/ 2/42	0
DD495	DOYLE	Seattle Tacoma S.B. Co.	48.7	8.9	5/26/41		17-2/3	2/15/43	11/16/42	11/16/42	0
DD496	KENDICOTT	Seattle Tacoma S.B. Co.	39.6	6.4	5/ 1/41		19	3/ 1/43	11/28/42	11/28/42	0
DD497	MC COOK	Seattle Tacoma S.B. Co.	35.1	5.1	5/ 1/41		19-2/5	3/15/43	12/14/42	12/14/42	0
DD498	FRANKFORD	Seattle Tacoma S.B. Co.	31.4	5.0	6/ 5/41		18-4/5	3/31/43	12/29/42	12/29/42	0
DD598	BANCROFT	Beth. Fore River	81.7	15.0	5/ 1/41	12/31/41	11-1/3	11/ 1/42	7/ 1/42	4/15/42	2-1/2+
DD599	BARTON	Beth. Fore River	73.2	12.0	5/20/41	1/31/42	12	12/ 1/42	9/ 1/42	5/22/42	3-1/3+
DD600	BOYLE	Beth. Fore River	41.4	8.2	12/31/41		10-1/2	12/ 1/43	11/15/42	11/15/42	0
DD601	CHAMPLIN	Beth. Fore River	40.7	7.8	1/31/42		11	12/31/43	12/31/42	12/31/42	0
DD602	MEADE	Beth. Staten Island	62.5	9.0	3/25/41	2/15/42	16-1/5	9/15/42	8/ 1/42	8/ 1/42	0
DD603	MURPHY	Beth. Staten Island	54.5	11.5	5/19/41		15-5/6	11/ 1/42	9/15/42	9/15/42	0
DD604	PARKER	Beth. Staten Island	48.5	8.0	6/ 9/41		16-3/4	12/31/42	11/ 1/42	11/ 1/42	0

- * Commissioned 18 December 1941
- ** Commissioned 13 January 1942.
- *** Commissioned 22 January 1942.
- **** Commissioned 3 February 1942.

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11-1-41 Prediction
		Mar. 1 1942	Gain for Feb. 1942				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
DD605	DESTROYERS (1620 and 1630 ton)(Cont'd)									
DD605	CALDWELL Beth. San Francisco	65.9	4.2	3/24/41	1/15/42	14-2/3	8/ 1/42	6/15/42	6/15/42	0
DD606	COGHLAN Beth. San Francisco	61.0	8.5	3/28/41	2/12/42	15-3/5	9/ 1/42	7/15/42	7/15/42	0
DD607	FRAZIER Beth. San Francisco	54.7	7.0	7/ 5/41		14-1/3	10/ 1/42	9/15/42	9/15/42	0
DD608	GANSEVOORT Beth. San Francisco	49.4	6.1	6/16/41		14	10/15/42	8/15/42	8/15/42	0
DD609	GILLESPIE Beth. San Francisco	44.1	7.9	6/16/41		16	11/ 1/42	10/15/42	10/15/42	0
DD610	HOBBS Beth. San Francisco	38.7	6.6	6/30/41		16-1/2	12/ 1/42	11/15/42	11/15/42	0
DD611	KALK Beth. San Francisco	35.1	4.2	6/30/41		17-1/2	12/31/42	12/15/42	12/15/42	0
DD612	KENDRICK Beth. San Pedro	56.3	8.3	5/ 1/41		17	11/ 1/42	10/ 1/42	10/ 1/42	0
DD613	LAUB Beth. San Pedro	49.6	7.6	5/ 1/41		18	12/ 1/42	11/ 1/42	11/ 1/42	0
DD614	MAC KENZIE Beth. San Pedro	44.8	10.3	5/29/41		18	1/15/43	12/ 1/42	12/ 1/42	0
DD615	MCC LANAHAN Beth. San Pedro	41.4	8.9	5/29/41		19	2/15/43	12/28/42	12/28/42	0
DD616	NIELDS Beth. Fore River (h)	21.7	7.8			10-1/3	6/15/43(x)	6/ 1/43	6/ 1/43	
DD617	ORDRONAUX Beth. Fore River (h)	21.6	7.7			10-1/3	7/15/43(x)	7/ 1/43	7/ 1/43	
DD618	DAVISON Fed. S.B. & D.D. Co.	23.4	5.6	2/26/42		7-2/3	12/31/43	10/30/42	10/15/42	1/2+
DD619	EDWARDS Fed. S.B. & D.D. Co.	21.5	4.5	2/26/42		8-1/6	12/31/43	11/27/42	10/31/42	1+
DD620	GLENNON Fed. S.B. & D.D. Co.	20.0	2.3			7-3/5	12/31/43	12/15/42	11/14/42	1+
DD621	JEFFERS Fed. S.B. & D.D. Co.	18.5	1.8			8-1/6	12/31/43	12/31/42	12/ 1/42	1+
DD622	MADDOX Fed. S.B. & D.D. Co.	18.0	1.4			7-1/3	12/31/43	2/20/43	12/15/42	2-1/5+
DD623	NELSON Fed. S.B. & D.D. Co.	18.0	1.7			8	12/31/43	3/13/43	12/31/42	2-2/5+
DD624	BALDWIN Seattle Tacoma S.B. Co.	25.0	3.3	7/19/41		18	12/31/43	3/15/43	1/15/43	2+
DD625	HARDING Seattle Tacoma S.B. Co.	22.3	3.2	7/22/41		18-1/4	12/31/43	4/ 1/43	1/30/43	2+
DD626	SATTERLEE Seattle Tacoma S.B. Co.	19.6	3.1	9/10/41		17-1/6	12/31/43	4/15/43	2/15/43	2+
DD627	THOMPSON Seattle Tacoma S.B. Co.	18.4	3.0	9/22/41		17-1/5	12/31/43	5/ 1/43	2/28/43	2+
DD628	WELLES Seattle Tacoma S.B. Co.	16.8	3.0	9/27/41		17-3/5	12/31/43	5/15/43	3/15/43	2+
DD632	COWIE Boston	66.8	5.0	3/18/41	9/27/41	15	8/ 1/42	6/15/42	6/15/42	0
DD633	KNIGHT Boston	65.1	5.0	3/18/41	9/27/41	16	9/ 1/42	7/15/42	7/15/42	0
DD634	DORAN Boston	47.3	5.2	6/14/41	12/10/41	15	12/ 1/42	9/15/42	9/15/42	0
DD635	MARLE Boston	46.4	5.2	6/14/41	12/10/41	16	1/ 1/43	10/15/42	10/15/42	0
DD636	BUTLER Philadelphia	32.4	10.0	9/16/41	2/12/42	14-1/2	4/ 1/43	12/ 1/42	12/ 1/42	0
DD637	GHERARDI Philadelphia	32.4	10.0	9/16/41	2/12/42	15-1/2	5/ 1/43	12/31/42	12/31/42	0
DD638	HERNDON Norfolk	46.3	5.3	8/26/41	2/ 5/42	20-1/6	5/ 1/43	5/ 1/43	5/ 1/43	0
DD639	SHUBRICK Norfolk	35.0	5.3	2/17/42		16	6/15/43	6/15/43	6/15/43	0
DD640	BEATTY Charleston	72.6	8.3	5/ 1/43	12/20/41	14	7/ 1/42	7/ 1/42	7/ 1/42(b)	0
DD641	TILLMAN Charleston	66.3	8.0	5/ 1/43	12/20/41	16	9/ 1/42	9/ 1/42	9/ 1/42	0
DD645	STEVENSON Fed. S.B. & D.D. Co.	5.3	0.6			6-2/5	2/15/44	5/12/43	3/15/43	2+
DD646	STOCKTON Fed. S.B. & D.D. Co.	5.3	0.6			7	3/15/44	6/ 1/43	4/ 1/43	2+
DD647	THORN Fed. S.B. & D.D. Co.	5.1	0.5			7	4/15/44	8/20/43	9/ 1/43	2/5-
DD648	TURNER Fed. S.B. & D.D. Co.	5.1	0.5			7-1/3	5/15/44	9/9/ 43	9/15/43	1/5-

(h) DD616 and DD617 transferred from Beth. San Pedro to Beth. Fore River October 7, 1941.

(x) Contract completion dates of DD616 and DD617 changed October 7, 1941.

(b) Completion of DD640 is being delayed because of non-receipt of forced draft blowers.

RESTRICTED

Page 21

N.B.S.(745)

As of March 1, 1942

B-3

RESTORIED

As of March 1, 1942

5-2

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mss. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(*) or 11-1-41 Prediction
			Mar. 1 1942 TCTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
DD445	DESTROYERS	(2100 Ton)									
DD445	FLETCHER	Fed. S.B. & D.D. Co.	62.5	17.6	10/ 2/41		8-2/3	6/ 9/43	8/19/42	6-22-42	2+
DD446	RADFORD	Fed. S.B. & D.D. Co.	60.0	18.5	10/ 2/41		9-2/5	7/ 9/43	9/15/42	7-15-42	2+
DD447	JENKINS	Fed. S.B. & D.D. Co.	43.5	10.1	11/27/41		8-3/5	8/ 9/43	10/15/42	8-15-42	2+
DD448	LA VALLETTE	Fed. S.B. & D.D. Co.	42.4	11.2	11/27/41		9-1/6	9/ 9/43	10/17/42	9- 2-42	1-1/2+
DD449	NICHOLAS	Bath Iron Wks.	70.4	9.3	3/ 3/41	2-19-42	13-3/4	1/ 9/43	4/25/42	4-25-42	0
DD450	O'BANNON	Bath Iron Wks.	64.6	7.4	3/ 3/41		14-2/5	2/24/43	5/26/42	5-15-42	2/5+
DD451	CHEVALIER	Bath Iron Wks.	56.2	5.8	4/30/41		13-1/5	3/24/43	6/30/42	6- 6-42	4/5+
DD452	PERCIVAL	Fed. S.B. & D.D. Co.					10	10/ 1/43	3/ 1/44	3-15-44	1/2-
DD465	SAUFLEY	Fed. S.B. & D.D. Co.	32.5	8.0	1/27/42		7-3/5	10/ 9/43	1/11/43	9-15-42	4+
DD466	WALLER	Fed. S.B. & D.D. Co.	31.0	7.7			7-2/3	11/ 9/43	1/30/43	10- 1-42	4+
DD467	STRONG	Bath Iron Wks.	53.1	5.4	4/30/41		15	4/24/43	5/30/42	6-27-42	1-
DD468	TAYLOR	Bath Iron Wks.	48.4	6.6	8/28/41		10-3/5	6/ 9/43	6/30/42	7-15-42	1/2-
DD469	DE HAVEN	Bath Iron Wks.	46.0	7.3	9/27/41		10-1/3	8/ 9/43	7/30/42	8- 6-42	1/5-
DD470	BACHE	Beth. Staten Island	16.8	4.0	11/19/41		16-2/5	8/ 1/43	4/ 1/43	4- 1-43	0
DD471	BEALE	Beth. Staten Island	16.0	3.9	12/19/41		16-2/5	10/ 1/43	6/ 1/43	5- 1-43	1+
DD472	GUEST	Boston	35.5	4.7	9/27/41	2-20-42	16	3/ 1/43	3/ 1/43	2- 1-43	1+
DD473	BENNETT	Boston	16.3	6.0	12/10/41		14-2/3	5/ 1/43	5/ 1/43	3- 1-43	2+
DD474	FULLAM	Boston	16.3	6.0	12/10/41		15-1/6	7/ 1/43	6/15/43	3-15-43	3+
DD475	HUDSON	Boston	8.4	2.2	2/20/42		14-1/3	9/ 1/43	8/ 1/43	5- 1-43	3+
DD476	HUTCHINS	Boston	35.5	4.7	9/27/41	2-20-42	15	1/ 1/43	1/31/43	12-31-42	1+
DD477	FRINGLE	Charleston	31.3	9.0	7/31/41		16-1/2	1/ 1/43	1/ 1/43	12-15-42	1/2+
DD478	STANLY	Charleston	28.5	8.3	9/15/41		17	3/ 1/43	3/ 1/43	2-15-43	1/2+
DD479	STEVENS	Charleston	17.7	4.2	12/30/41		15	5/ 1/43	5/ 1/43	4- 1-43	1+
DD480	HALFORD	Puget Sound	29.0	5.7	6/ 3/41		21	2/ 1/43	2/ 1/43	3- 1-43	1-
DD481	LEUTZE	Puget Sound	28.0	4.7	6/ 3/41		22	4/ 1/43	4/ 1/43	4- 1-43	0
DD482	WATSON	Fed. S.B. & D.D. Co.					11	11/ 1/43	4/ 1/44	4-15-44	1/2-
DD498	PEILIJ	Fed. S.B. & D.D. Co.	15.5	5.6			8-1/4	6/ 9/44	4/ 2/43	1-15-43	2-3/5+
DD499	RENSHAW	Fed. S.B. & D.D. Co.	15.4	6.2			8-5/6	7/ 9/44	4/22/43	2- 2-43	2-4/5+
DD500	RINGGOLD	Fed. S.B. & D.D. Co.	13.0	3.1			7-4/5	1/ 9/45	6/21/43	2-15-43	4-1/5+
DD501	SCHROEDER	Fed. S.B. & D.D. Co.	12.4	3.1			8-1/3	2/ 9/45	7/10/43	3- 1-43	4-1/3+
DD502	SIGSEEE	Fed. S.B. & D.D. Co.	11.3	2.4			7-5/6	3/ 9/45	7/31/43	7- 1-43	1+

Destroyers DD403 to DD506 inclusive, cancelled 10 February 1941.

RESTRICTED

Page 22 N.B.S. (745)
As of March 1, 1942 B-3

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
		Mar 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
DD507	DESTROYERS (2100 ton)(Cont'd)									
DD508	CONWAY	29.7	7.6	11/5/41		9-3/4	3/1/43	8/27/42	8/21/42	0
DD509	CONVERSE	28.0	6.8	12/24/41		2-1/5	4/1/43	9/30/42	9/30/42	0
DD510	EATON	19.2	4.9	2/23/42		5-1/5	10/1/43	10/30/42	10/30/42	0
DD511	FOOTE	18.5	4.9			8-2/5	11/1/43	11/30/42	11/30/42	0
DD512	SPENCE	15.6	3.8			8-1/2	12/31/43	12/30/42	12/30/42	0
DD513	TERRY	13.4	2.5			8-3/5	12/31/43	1/30/43	1/30/43	0
DD514	THATCHER	10.7	1.8			8-1/2	12/31/43	2/25/43	2/25/43	0
DD515	ANTHONY	10.7	1.9			8-2/3	12/31/43	3/30/43	3/30/43	0
DD516	WADSWORTH	10.5	1.9			8-5/6	12/31/43	4/30/43	4/30/43	0
DD517	WALKER	10.4	1.8			8-5/6	12/31/43	5/27/43	5/27/43	0
DD518	BROWNSON	10.3	1.9			9	1/3/44	6/30/43	6/30/43	0
DD519	DALY	6.6	2.5	2/15/42		16	11/15/43	7/15/43	6/15/43	1+
DD520	ISHERWOOD	6.2	2.1			16	12/31/43	9/1/43	7/15/43	1-7/5+
DD521	KIMBERLY	6.1	2.0			16	2/15/44	10/15/43	9/1/43	1-1/2+
DD522	LUCE	2.6	0.5			16-1/5	7/1/44	12/1/43	12/1/43	0
DD526	ABNER READ	2.6	0.6			16-1/3	8/15/44	1/15/44	12/31/43	1/2+
DD527	AMOCK	10.7	3.1	10/30/41		16	7/1/43	3/1/43	3/1/43	0
DD528	MULLANY	9.1	2.0	11/29/41		16	7/15/43	4/1/43	4/1/43	0
DD529	BUSH	6.0	1.4	1/15/42		16-1/2	8/15/43	6/1/43	6/1/43	0
DD530	TRATHEN	5.5	1.4	2/12/42		17-2/3	9/1/43	8/1/43	3/1/43	0
DD531	HAZELWOOD	4.9	1.1			17	10/1/43	9/1/43	9/1/43	0
DD532	SEEMANN	4.8	1.3			17-1/2	11/1/43	10/1/43	10/1/43	0
DD533	ROEL	4.8	1.3			18	11/15/43	11/1/43	11/1/43	0
DD534	MC CORD	4.6	2.0			17-1/2	12/1/43	12/1/43	12/1/43	0
DD535	MILLER	3.6	1.0			18	12/31/43	12/31/43	12/31/43	0
DD536	OWEN	3.1	0.7			16	6/1/44	2/1/44	2/1/44	0
DD537	PUGHAM	3.1	0.7			16	7/1/44	3/1/44	3/1/44	0
DD538	STEPHEN POTTER	3.0	0.7			15	8/1/44	4/1/44	4/1/44	0
DD539	TINGNY	3.0	0.7			15-1/2	8/15/44	5/1/44	5/1/44	0
DD540	TWINING	2.7	0.4			14	10/15/44	6/1/44	6/1/44	0
DD541	YARWELL	2.7	0.4			16	11/1/44	7/1/44	7/1/44	0
DD544	BOTD	2.7	0.4			17-1/2	12/15/44	9/1/44	9/1/44	0
DD545	BRADFORD	4.0	1.5			17-1/2	4/1/44	10/1/43	10/1/43	0
DD546	BROWN	4.0	1.5			17-1/2	5/1/44	11/1/43	11/1/43	0
DD547	COWELL	3.5	1.5			17-1/2	12/15/43(x)	12/1/43	12/1/43	0
		3.0	1.0				1/15/44(x)	12/31/43	12/31/43	0

Destroyers DD523 to DD525, inclusive, DD542, DD543, DD548, and DD549 cancelled 16 December 1940.

(x) Contract completion dates of DD546 and DD547 changed October 7, 1941.

RESTRICTED

Page 23

N.B.S.(745)

As of March

1, 1942

B3

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11-1-41 Prediction
		Mar. 1 1942 TCTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
DD550	DESTROYERS (2100 ton)(Cont'd)									
DD551	CAPPS	38.0	3.0	6/12/41		24	7/ 9/43	6/15/43	6-15-43	0
DD552	DAVID W. TAYLOR	32.5	3.5	6/12/41		26	1/ 9/44	8/15/43	8-15-43	0
DD553	EVANS	16.0	2.4	7/21/41		26	6/ 9/44	10/15/43	10-15-43	0
DD554	JOHN D. HENLEY	16.0	2.4	7/21/41		28	11/ 9/44	12/15/43	12-15-43	0
DD555	FRANKS	9.0	1.8			16	6/30/43	10/15/43	8-1-43	2-1/2+
DD556	HAGGARD	8.7	1.6			16	7/15/43	11/15/43	8-15-43	3+
DD557	HAILEY	7.7	0.8			16	7/31/43	12/ 1/43	9-1-43	3+
DD558	JOHNSTON	7.7	0.8			16	8/16/43	1/ 3/44	9-15-43	3-3/5+
DD559	LAWS	7.7	0.8			16	8/31/43	2/ 1/44	10-1-43	4+
DD560	LONGSHAW	6.0	0.4			17	12/ 1/43	2/15/44	11-1-43	3-1/2+
DD561	MCHRISON	6.0	0.4			17	12/15/43	3/15/44	11-15-43	4+
DD562	PRICHETT	6.0	0.4			16	1/ 3/44	4/ 1/44	11-30-43	4+
DD563	ROBINSON	6.0	0.4			17	1/15/44	5/ 1/44	12-15-43	4-3/5+
DD564	ROSS	6.0	0.4			17	1/31/44	6/ 1/44	12-30-43	5+
DD565	ROWE	6.0	0.4			17	10/31/44	6/ 15/44	6-15-44	0
DD566	SMALLEY	6.0	0.4			17	11/15/44	7/15/44	7-15-44	0
DD567	STODDARD	6.0	0.4			18	11/30/44	8/15/44	8-15-44	0
DD568	WATTS	6.0	0.4			18	12/15/44	9/ 1/44	9-1-44	0
DD569	WHEN	6.0	0.4			18	12/30/44	10/ 2/44	10-2-44	0
DD570	AULICK	37.0	6.5	5/14/41		17	1/2	10/28/42	10-28-42	0
DD571	CHAS. F. MANSURINE	32.0	3.5	5/14/41		18	7/ 9/43	11/11/42	11-11-42	0
DD572	CLAXTON	26.8	3.5	6/25/41		17	8/24/43	11/24/42	11-24-42	0
DD573	DYSON	22.6	2.4	6/25/41		17	10/ 9/43	12/ 8/42	12-8-42	0
DD574	HARRISON	17.3	1.7	7/25/41		16	11/24/43	12/20/42	12-20-42	0
DD575	JOHN RODGERS	16.8	2.1	7/25/41		17	1/ 9/44	12/31/42	12-31-42	0
DD576	MC KEE	8.2	1.2			14	2/24/44	5/ 1/43	5-1-43	0
DD577	MURRAY	7.5	1.1			14	4/ 9/44	5/15/43	5-15-43	0
DD578	SPROSTON	6.8	1.1			14	5/24/44	6/ 1/43	6-1-43	0
DD579	WICKES	6.5	0.9			14	7/ 9/44	8/15/43	8-15-43	0
DD580	WILLIAM D. PORTER	6.3	0.8			14	8/24/44	7/ 1/43	7-1-43	0
	YOUNG	6.1	0.7			14	10/ 9/44	7/15/43	7-15-43	0

Destroyers DD548 and DD549 cancelled 16 December, 1940.

RESTRICTED

Page 2*

N.B.S. (745)

As of March 1, 1942 B-3

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11-1-41 Prediction
		Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
DD581	DESTROYERS (2100 ton)(Cont'd)									
DD582	CHARRETTE	6.0	2.2	2/20/42		14 5/6	11/ 1/43	9/ 1/43	5/15/43	3-3/5+
DD583	CONNER	3.8	0.8			14	1/ 2/44	10/ 1/43	7/ 1/43	3+
DD584	HALL	3.8	0.8			14 1/2	3/ 1/44	11/ 1/43	7/15/43	3-3/5+
DD585	HALLIGAN	3.1	0.4			14	5/ 1/44	12/ 1/43	9/ 1/43	3+
DD586	HARADEN	3.1	0.4			14 1/2	7/ 1/44	1/ 1/44	9/15/43	3-1/2+
DD587	NEWCOMB	2.9	0.2			14	9/ 1/44	2/ 1/44	11/ 1/43	3+
DD588	BELL	12.0	1.0	12/30/41		16 1/2	8/ 1/43	7/ 1/43	5/15/43	1-3/5+
DD589	BURNS	7.5	1.6			14	11/ 1/43	9/ 1/43	7/ 1/43	2+
DD590	IZARD	7.7	1.4			15 1/2	2/ 1/44	11/ 1/43	8/15/43	2-3/5+
DD591	PAUL HAMILTON	7.0	1.7			15	5/ 1/44	1/ 1/44	10/ 1/43	3+
DD592	TWIGGS	5.7	0.8			16 1/2	8/ 1/44	3/ 1/44	11/15/43	3-1/2+
DD593	HOWORTH	21.0	3.8	11/26/41		17 1/6	6/ 1/43	6/ 1/43	5/ 1/43	1+
DD594	KILLEN	20.0	2.8	11/26/41		18 1/6	8/ 1/43	8/ 1/43	6/ 1/43	2+
DD595	MANSFIELD	13.0	2.7			17 1/3	10/ 1/43	1/15/45	12/ 1/43	13-1/2+
DD596	METCALF	13.0	2.7			18 1/3	12/ 1/43	3/15/45	1/ 1/44	14-1/2+
DD597	SHIELDS	13.0	2.7			18	2/ 1/44	7/15/45	5/15/44	14+
DD598	WILEY	13.0	2.7			19	4/ 1/44	9/15/45	6/15/44	15+
DD629	ABBOT	6.3	1.7			9	2/ 1/44	7/30/43	7/30/43	0
DD630	BRAINE	6.0	1.5			9-1/6	3/ 1/44	8/30/43	8/30/43	0
DD631	KREBS	6.0	1.5			9-1/4	4/ 1/44	9/30/43	9/30/43	0
DD642	HALE	5.3	1.4			9-1/3	8/ 1/44	10/30/43	10/30/43	0
DD643	SIGOURNEY	5.1	1.2			9-2/5	11/ 1/44	11/30/43	11/30/43	0
DD644	STEMMEL	5.0	1.1			9-2/5	12/30/44	12/30/43	12/30/43	0
DD649	ALBERT W. GRANT	1.0	0.8			14	1/ 1/44	1/ 1/44	1/ 1/44	0
DD650	JAPKERTON					9-1/2	1/30/44	1/30/44	1/30/44	0
DD651	COGSWELL					9 1/2	2/27/44	2/27/44	2/27/44	0
DD652	INGERSOLL					9 2/3	3/30/44	3/30/44	3/30/44	0
DD653	KNAPP					9 4/5	4/30/44	4/30/44	4/30/44	0
DD654	BRASS	0.4	0.2			21	3/ 1/44	3/ 1/44	3/ 1/44	0
DD655	HOOD	0.4	0.2			18-1/2	4/15/44	4/15/44	4/15/44	0
DD656	VAN VALKENBURGH	0.4	0.2			18	5/31/44	5/31/44	5/31/44	0
DD657	CHARLES J. RADON					16	2/15/44	2/15/44	2/15/44	0
DD658	COLAHAN					16-1/5	3/15/44	3/15/44	3/15/44	0
DD659	ASHIELL					8-1/3	7/15/43	7/15/43	7/15/43	0
DD660	BULLARD					7-1/2	9/ 1/43	8/ 2/43	8/ 2/43	1+
DD661	KIDD					8	9/ 1/43	8/16/43	8/16/43	1/2+
DD662	BENJON	0.4	0.2			14-1/2	3/ 1/44	11/15/43	11/15/43	3-1/2+
DD663	KETWOOD E. EDWARDS	0.4	0.2			13 1/2	4/ 1/44	12/15/43	12/15/43	3-3/5+
DD664	RICHARD F. LEAHY	0.4	0.2			14	5/ 1/44	12/31/43	12/31/43	4+
DD665	BRYANT	1.0	0.8			15 1/2		2/15/44		

(*) Date reported 1/ 1/42, vessels awarded subsequent to 11/1/41.

RESERVED

Page 25

N.B.S.(745)

As of March 1, 1942

B-3

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) Prediction
		Mar. 1 1942	Gain for Feb. 1942				As per Contract or Order	As Reported by Building Yard	As Last Reported by Building Yard	
		TOTAL	TOTAL					11-1-41		
ESCORT VESSELS										
DE 51	(s)	† Bethlehem Steel Co.								
DE 52	(s)	† Bethlehem Steel Co.								
DE 53	(s)	† Bethlehem Steel Co.								
DE 54	(s)	† Bethlehem Steel Co.								
DE 55	(s)	† Bethlehem Steel Co.								
DE 56	(s)	† Bethlehem Steel Co.								
DE 57	(s)	† Bethlehem Steel Co.								
DE 58	(s)	† Bethlehem Steel Co.								
DE 59	(s)	† Bethlehem Steel Co.								
DE 60	(s)	† Bethlehem Steel Co.								
DE 61	(s)	† Bethlehem Steel Co.								
DE 62	(s)	† Bethlehem Steel Co.								
DE 63	(s)	† Bethlehem Steel Co.								
DE 64	(s)	† Bethlehem Steel Co.								
DE 65	(s)	† Bethlehem Steel Co.								
DE 66	(s)	† Bethlehem Steel Co.								
DE 67	(s)	† Bethlehem Steel Co.								
DE 68	(s)	† Bethlehem Steel Co.								
DE 69	(s)	† Bethlehem Steel Co.								
DE 70	(s)	† Bethlehem Steel Co.								
DE 71	(s)	† Bethlehem Steel Co.								
DE 72	(s)	† Bethlehem Steel Co.								
DE 73	(s)	† Bethlehem Steel Co.								
DE 74	(s)	† Bethlehem Steel Co.								
DE 75	(s)	† Bethlehem Steel Co.								
DE 76	(s)	† Bethlehem Steel Co.								
DE 77	(s)	† Bethlehem Steel Co.								
DE 78	(s)	† Bethlehem Steel Co.								
DE 79	(s)	† Bethlehem Steel Co.								
DE 80	(s)	† Bethlehem Steel Co.								
DE 81	(s)	† Bethlehem Steel Co.								

(s) Steel Hulls.

† Being constructed under Emergency authorization.

Page 26
As of March

1, 1942

N.B.S.(745)
B-3

RESTRICTED

RESTRICTED.		Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
Type, Number and Name	Contractor	Mar. 1 1942 TCTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
ESCORTE VESSELS (Cont'd)										
DE82	(s)	† Bethlehem Steel Co.								
DE83	(s)	† Bethlehem Steel Co.								
DE84	(s)	† Bethlehem Steel Co.								
DE85	(s)	† Bethlehem Steel Co.								
DE86	(s)	† Bethlehem Steel Co.								
DE87	(s)	† Bethlehem Steel Co.								
DE88	(s)	† Bethlehem Steel Co.								
DE89	(s)	† Bethlehem Steel Co.								
DE90	(s)	† Bethlehem Steel Co.								
DE91	(s)	† Bethlehem Steel Co.								
DE92	(s)	† Bethlehem Steel Co.								
DE93	(s)	† Bethlehem Steel Co.								
DE94	(s)	† Bethlehem Steel Co.								
DE95	(s)	† Bethlehem Steel Co.								
DE96	(s)	† Bethlehem Steel Co.								
DE97	(s)	† Bethlehem Steel Co.								
DE98	(s)	† Bethlehem Steel Co.								
DE99	(s)	† Dravo Corp.								
DE100	(s)	† Dravo Corp.								
DE101	(s)	† Dravo Corp.								
DE102	(s)	† Dravo Corp.								
DE103	(s)	† Dravo Corp.								
DE104	(s)	† Dravo Corp.								
DE105	(s)	† Dravo Corp.								
DE106	(s)	† Dravo Corp.								
DE107	(s)	† Dravo Corp.								
DE108	(s)	† Dravo Corp.								
DE109	(s)	† Dravo Corp.								
DE110	(s)	† Dravo Corp.								
DE111	(s)	† Dravo Corp.								
DE112	(s)	† Dravo Corp.								
DE113	(s)	† Dravo Corp.								
DE114	(s)	† Dravo Corp.								
DE115	(s)	† Dravo Corp.								
DE116	(s)	† Dravo Corp.								
DE117	(s)	† Dravo Corp.								
DE118	(s)	† Dravo Corp.								
DE119	(s)	† Dravo Corp.								
DE120	(s)	† Dravo Corp.								
DE121	(s)	† Dravo Corp.								
DE122	(s)	† Dravo Corp.								
DE123	(s)	† Dravo Corp.								

(s) Steel Hulls

† Being constructed under Emergency Authorization.

SECRET

Page 27

N.B.S. (745)

As of March 1, 1942

B-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
ESCORT VESSELS (Cont'd)											
DE124	(a)	† Dravo Corp.									
DE125	(a)	† Dravo Corp.									
DE126	(a)	† Dravo Corp.									
DE127	(a)	† Dravo Corp.									
DE128	(a)	† Dravo Corp.									
DE129	(a)	† Consolidated Steel Co.									
DE130	(a)	† Consolidated Steel Co.									
DE131	(a)	† Consolidated Steel Co.									
DE132	(a)	† Consolidated Steel Co.									
DE133	(a)	† Consolidated Steel Co.									
DE134	(a)	† Consolidated Steel Co.									
DE135	(a)	† Consolidated Steel Co.									
DE136	(a)	† Consolidated Steel Co.									
DE137	(a)	† Consolidated Steel Co.									
DE138	(a)	† Consolidated Steel Co.									
DE139	(a)	† Consolidated Steel Co.									
DE140	(a)	† Consolidated Steel Co.									
DE141	(a)	† Consolidated Steel Co.									
DE142	(a)	† Consolidated Steel Co.									
DE143	(a)	† Consolidated Steel Co.									
DE144	(a)	† Consolidated Steel Co.									
DE145	(a)	† Consolidated Steel Co.									
DE146	(a)	† Consolidated Steel Co.									
DE147	(a)	† Consolidated Steel Co.									
DE148	(a)	† Consolidated Steel Co.									
DE149	(a)	† Consolidated Steel Co.									
DE150	(a)	† Consolidated Steel Co.									
DE151	(a)	† Consolidated Steel Co.									
DE152	(a)	† Consolidated Steel Co.									
DE153	(a)	† Norfolk Navy Yard									
DE154	(a)	† Norfolk Navy Yard									
DE155	(a)	† Norfolk Navy Yard									
DE156	(a)	† Norfolk Navy Yard									
DE157	(a)	† Norfolk Navy Yard									
DE158	(a)	† Norfolk Navy Yard									
DE159	(a)	† Norfolk Navy Yard									
DE160	(a)	† Norfolk Navy Yard									
DE161	(a)	† Norfolk Navy Yard									
DE162	(a)	† Federal S.B. & D.D. Co.									
DE163	(a)	† Federal S.B. & D.D. Co.									
DE164	(a)	† Federal S.B. & D.D. Co.									
DE165	(a)	† Federal S.B. & D.D. Co.									

(a) Steel Hulls

† Being constructed under Emergency Authorization

RESTRICTED

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
			Mar-1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
ESCORT VESSELS (Cont'd)											
DE166	(a)	† Federal S.B. & D.D. Co.									
DE167	(a)	† Federal S.B. & D.D. Co.									
DE168	(a)	† Federal S.B. & D.D. Co.									
DE169	(a)	† Federal S.B. & D.D. Co.									
DE170	(a)	† Federal S.B. & D.D. Co.									
DE171	(a)	† Federal S.B. & D.D. Co.									
DE172	(a)	† Federal S.B. & D.D. Co.									
DE173	(a)	† Federal S.B. & D.D. Co.									
DE174	(a)	† Federal S.B. & D.D. Co.									
DE175	(a)	† Federal S.B. & D.D. Co.									
DE176	(a)	† Federal S.B. & D.D. Co.									
DE177	(a)	† Federal S.B. & D.D. Co.									
DE178	(a)	† Federal S.B. & D.D. Co.									
DE179	(a)	† Federal S.B. & D.D. Co.									
DE180	(a)	† Federal S.B. & D.D. Co.									
DE181	(a)	† Federal S.B. & D.D. Co.									
DE182	(a)	† Federal S.B. & D.D. Co.									
DE183	(a)	† Federal S.B. & D.D. Co.									
DE184	(a)	† Federal S.B. & D.D. Co.									
DE185	(a)	† Federal S.B. & D.D. Co.									
DE186	(a)	† Federal S.B. & D.D. Co.									
DE187	(a)	† Federal S.B. & D.D. Co.									
DE188	(a)	† Federal S.B. & D.D. Co.									
DE189	(a)	† Federal S.B. & D.D. Co.									
DE190	(a)	† Federal S.B. & D.D. Co.									
DE191	(a)	† Federal S.B. & D.D. Co.									
DE192	(a)	† Federal S.B. & D.D. Co.									
DE193	(a)	† Federal S.B. & D.D. Co.									
DE194	(a)	† Federal S.B. & D.D. Co.									
DE195	(a)	† Federal S.B. & D.D. Co.									
DE196	(a)	† Federal S.B. & D.D. Co.									
DE197	(a)	† Federal S.B. & D.D. Co.									
DE198	(a)	† James River Shipbuilding Corp.									
DE199	(a)	† James River Shipbuilding Corp.									
DE200	(a)	† James River Shipbuilding Corp.									
DE201	(a)	† James River Shipbuilding Corp.									
DE202	(a)	† James River Shipbuilding Corp.									
DE203	(a)	† James River Shipbuilding Corp.									
DE204	(a)	† James River Shipbuilding Corp.									
DE205	(a)	† James River Shipbuilding Corp.									
DE206	(a)	† James River Shipbuilding Corp.									
DE207	(a)	† James River Shipbuilding Corp.									
DE208	(a)	† James River Shipbuilding Corp.									

(a) Steel Hulls

† being constructed under Emergency Authorization.

Contract NObs 402 cancelled with Newport News S.B. & D.D. CO., and reassigned to James River Shipbuilding Corp.

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
ESCORT VESSELS (Cont'd)											
DE209	(s)	† James River Shipbuilding Corp.									
DE210	(s)	† James River Shipbuilding Corp.									
DE211	(s)	† James River Shipbuilding Corp.									
DE212	(s)	† James River Shipbuilding Corp.									
DE213	(s)	† James River Shipbuilding Corp.									
DE214	(s)	† James River Shipbuilding Corp.									
DE215	(s)	† James River Shipbuilding Corp.									
DE216	(s)	† James River Shipbuilding Corp.									
DE217	(s)	† James River Shipbuilding Corp.									
DE218	(s)	† James River Shipbuilding Corp.									
DE219	(s)	† James River Shipbuilding Corp.									
DE220	(s)	† James River Shipbuilding Corp.									
DE221	(s)	† James River Shipbuilding Corp.									
DE222	(s)	† James River Shipbuilding Corp.									
DE223	(s)	† James River Shipbuilding Corp.									
DE224	(s)	† James River Shipbuilding Corp.									
DE225	(s)	† James River Shipbuilding Corp.									
DE226	(s)	† James River Shipbuilding Corp.									
DE227	(s)	† James River Shipbuilding Corp.									
DE228	(s)	† James River Shipbuilding Corp.									
DE229	(s)	† James River Shipbuilding Corp.									
DE230	(s)	† James River Shipbuilding Corp.									
DE231	(s)	† James River Shipbuilding Corp.									
DE232	(s)	† James River Shipbuilding Corp.									
DE233	(s)	† James River Shipbuilding Corp.									
DE234	(s)	† James River Shipbuilding Corp.									
DE235	(s)	† James River Shipbuilding Corp.									
DE236	(s)	† James River Shipbuilding Corp.									
DE237	(s)	† James River Shipbuilding Corp.									
DE238	(s)	† Brown Shipbldg. Co.									
DE239	(s)	† Brown Shipbldg. Co.									
DE240	(s)	† Brown Shipbldg. Co.									
DE241	(s)	† Brown Shipbldg. Co.									
DE242	(s)	† Brown Shipbldg. Co.									
DE243	(s)	† Brown Shipbldg. Co.									
DE244	(s)	† Brown Shipbldg. Co.									
DE245	(s)	† Brown Shipbldg. Co.									
DE246	(s)	† Brown Shipbldg. Co.									
DE247	(s)	† Brown Shipbldg. Co.									
DE248	(s)	† Brown Shipbldg. Co.									
DE249	(s)	† Brown Shipbldg. Co.									
DE250	(s)	† Brown Shipbldg. Co.									
DE251	(s)	† Brown Shipbldg. Co.									
(s) Steel Hulls											

(s) Steel Hulls

† Being constructed under Emergency Authorization.

RESTRICTED

Page 30

N.B.S.(745)

As of March 1, 1942

B-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
ESCORT VESSELS (Cont'd)											
DE252	(s)	† Brown Shipbldg. Co.									
DE253	(s)	† Brown Shipbldg. Co.									
DE254	(s)	† Brown Shipbldg. Co.									
DE255	(s)	† Brown Shipbldg. Co.									
DE256	(s)	† Boston Navy Yard									
DE257	(s)	† Boston Navy Yard									
DE258	(s)	† Boston Navy Yard									
DE259	(s)	† Boston Navy Yard									
DE260	(s)	† Boston Navy Yard									
DE261	(s)	† Boston Navy Yard									
DE262	(s)	† Boston Navy Yard									
DE263	(s)	† Boston Navy Yard									
DE264	(s)	† Boston Navy Yard									
DE265	(s)	† Boston Navy Yard									
DE266	(s)	† Boston Navy Yard									
DE267	(s)	† Boston Navy Yard									
DE268	(s)	† Boston Navy Yard									
DE269	(s)	† Boston Navy Yard									
DE270	(s)	† Boston Navy Yard									
DE271	(s)	† Boston Navy Yard									
DE272	(s)	† Boston Navy Yard									
DE273	(s)	† Boston Navy Yard									
DE274	(s)	† Boston Navy Yard									
DE275	(s)	† Boston Navy Yard									
DE276	(s)	† Boston Navy Yard									
DE277	(s)	† Boston Navy Yard									
DE278	(s)	† Boston Navy Yard									
DE279	(s)	† Boston Navy Yard									
DE280	(s)	† Boston Navy Yard									
DE281	(s)	† Charleston Navy Yard									
DE282	(s)	† Charleston Navy Yard									
DE283	(s)	† Charleston Navy Yard									
DE284	(s)	† Charleston Navy Yard									
DE285	(s)	† Charleston Navy Yard									
DE286	(s)	† Charleston Navy Yard									
DE287	(s)	† Charleston Navy Yard									
DE288	(s)	† Charleston Navy Yard									
DE289	(s)	† Charleston Navy Yard									
DE290	(s)	† Charleston Navy Yard									
DE291	(s)	† Charleston Navy Yard									
DE292	(s)	† Charleston Navy Yard									
DE293	(s)	† Charleston Navy Yard									

(s) Steel Hulls

† Being constructed under Emergency Authorization

SECRET

Page 31

N.B.S.(745)

As of March 1, 1942

B-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11-1-41 Prediction
			Mar. 1 1942 TCTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
ESCORT VESSELS (Cont'd)											
DM294	(s)	† Charleston Navy Yard									
DM295	(s)	† Charleston Navy Yard									
DM296	(s)	† Charleston Navy Yard									
DM297	(s)	† Charleston Navy Yard									
DM298	(s)	† Charleston Navy Yard									
DM299	(s)	† Charleston Navy Yard									
DM300	(s)	† Charleston Navy Yard									

(s) Steel Hulls.

† Being constructed under Emergency Authorization

RESTRICTED

Page 32

N.B.S. (745)

As of March 1, 1942

B-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SUBMARINES (1526 ton)											
Delivered and placed in commission 12 February 1942											
SS214	GROUPEE	Elec. Boat Co.							3/21/42		
SS215	GROWLER	Elec. Boat Co.	96.2	3.4	2/10/41	11/22/40	13-1/3	7/16/42	4/21/42	3/21/42	1+
SS216	GRUNION	Elec. Boat Co.	94.9	5.4	3/1/41	12/22/41	13-2/3	9/1/42	5/20/42	4/20/42	1+
SS217	GUARDFISH	Elec. Boat Co.	89.8	6.0	4/1/41	1/20/42	13-2/3	10/16/42	6/20/42	5/20/42	1+
SS218	ALBACORE	Elec. Boat Co.	83.7	7.1	4/21/41	2/17/42	13-5/6	12/1/42	7/14/42	6/17/42	1+
SS219	AMBERJACK	Elec. Boat Co.	81.1	11.7	5/15/41		13-2/3	1/16/43	8/6/42	7/6/42	1+
SS220	BARD	Elec. Boat Co.	71.7	9.0	6/7/41		13-5/6	3/1/43	9/1/42	8/3/42	1+
SS221	BLACKFISH	Elec. Boat Co.	65.4	8.7	7/1/41		13-3/5	4/16/43	9/21/42	8/18/42	1+
SS222	BLUEFISH	Elec. Boat Co.	7.8	2.1			13-1/6	2/24/44	8/19/43	7/20/43	1+
SS223	BONEFISH	Elec. Boat Co.	7.5	1.8			13-1/4	3/24/44	9/21/43	8/21/43	1+
SS224	COD	Elec. Boat Co.	6.9	1.2			13-1/4	4/24/44	10/21/43	9/21/43	1+
SS225	CERO	Elec. Boat Co.	6.6	0.9			13-1/4	5/24/44	11/20/43	10/21/43	1+
SS226	CORVINA	Elec. Boat Co.	6.4	0.7			13-1/5	6/24/44	12/21/43	11/20/43	1+
SS227	DARTER	Elec. Boat Co.	6.4	0.7			13-1/4	7/24/44	1/20/44	12/21/43	1+
Completed 7 February 1942											
SS229	FLYING FISH**	Portsmouth	96.3	5.3	2/5/41	8/25/41	13-1/2	9/12/42	3/7/42	3/21/42	1/2-
SS230	FINEBACK*	Portsmouth	87.3	9.3	3/31/41	10/20/41	12-4/5	11/12/42	4/25/42	4/25/42	0
SS231	HADDOCK	Portsmouth	78.5	10.1	5/16/41	12/3/41	12-2/3	1/28/43	6/6/42	6/6/42	0
SS232	HALIBUT	Portsmouth	68.9	14.3	7/14/41	1/15/42	12-1/3	4/12/43	7/25/42	7/25/42	0
SS233	HERRING	Portsmouth	60.3	17.7	8/29/41	3/2/42	12-1/5	6/28/43	9/5/42	9/5/42	0
SS234	KINGFISH	Portsmouth	42.2	14.1	10/24/41		11-4/5	9/12/43	10/17/42	10/17/42	0
SS235	SHAD	Portsmouth									
Completed 14 February 1942											
SS236	SILVERSIDES***	Mare Island	93.0	4.8	2/1/41	10/22/41	14	8/28/42	4/1/42	4/1/42	0
SS237	TRIGGER****	Mare Island	76.2	4.3	6/28/41	2/14/42	13	3/28/43	8/1/42	8/1/42	0
SS238	WAHOO	Mare Island	74.2	15.9	6/28/41		14	6/28/43	9/1/42	9/1/42	0
SS239	WHALE	Mare Island	6.4	0.7			13-1/4	8/24/44	2/14/44	1/14/44	1+
SS240	ANGLER	Elec. Boat Co.	6.4	0.7			13-1/6	9/24/44	3/7/44	2/7/44	1+
SS241	BASHAW	Elec. Boat Co.	6.4	0.7			13-1/3	10/24/44	4/1/44	3/1/44	1+
SS242	BLUEGILL	Elec. Boat Co.	6.4	0.7			13-1/6	11/24/44	4/19/44	3/20/44	1+
SS243	BREAM	Elec. Boat Co.	6.4	0.7			13-1/4	12/24/44	5/15/44	4/15/44	1+
SS244	CAVALLA	Elec. Boat Co.	6.4	0.7			13-1/6	1/24/45	6/7/44	5/6/44	1+
SS245	COBIA	Elec. Boat Co.	6.4	0.7							

** Commissioned 10, December 1941

*** Commissioned 15 December 1941.

**** Commissioned 31 January 1942

* Commissioned 31 January 1942

RESTRICTED

Page 33

N.B.S.(745)

as of March 1, 1942

B-3

Type, Number and Name			Contractor			Percentage of Completion		Keel Laid	Launched	No. of Mts. Keel Laying to Completion	Date of Completion				Months Ahead (+) or Behind (-) or Prediction
						Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
As of March 1, 1942															
SUBMARINES (Cont'd) (1526 ton)															
SS246	CROAKER	Elec. Boat Co.	6.4	0.7					13-1/5	2/24/45	7/ 6/44	6/ 7/44	1+		
SS247	DACE	Elec. Boat Co.	7.0	1.3					16	3/24/45	8/ 7/44	11/21/43	8 1/2+		
SS248	DORADO	Elec. Boat Co.	6.4	0.7					15-1/3	4/24/45	9/ 7/44	12/18/43	8-1/2+		
SS249	FLASHER	Elec. Boat Co.	6.4	0.7					14-5/6	5/24/45	10/ 5/44	1/14/44	8-4/5+		
SS250	FLIER	Elec. Boat Co.	6.4	0.7					14-2/5	6/24/45	11/ 7/44	2/10/44	9+		
SS251	FLOUNDER	Elec. Boat Co.	6.4	0.7					14-1/3	7/24/45	12/ 1/44	3/11/44	8-2/3+		
SS252	GABIAN	Elec. Boat Co.	6.4	0.7					14	8/24/45	12/21/44	4/ 8/44	8-2/5+		
SS253	GUNNEL	Elec. Boat Co.	61.3	9.1	7/21/41				13-5/6	6/ 1/43	10/15/42	9/17/42	1+		
SS254	GURNARD	Elec. Boat Co.	56.9	10.2	9/ 2/41				13	7/16/43	11/ 5/42	10/ 1/42	1+		
SS255	HADDO	Elec. Boat Co.	48.2	7.2	10/ 1/41				13	9/ 1/43	12/ 7/42	10/31/42	1-1/5+		
SS256	HAKE	Elec. Boat Co.	42.4	7.8	11/ 1/41				13-1/5	10/16/43	1/ 7/43	12/ 7/42	1+		
SS257	HARDER	Elec. Boat Co.	34.5	5.2	12/ 1/41				13-1/4	12/ 1/43	2/ 6/43	1/ 8/43	1+		
SS258	HOE	Elec. Boat Co.	28.9	4.6	1/ 2/42				13	1/16/44	3/ 6/43	2/ 6/43	1+		
SS259	JACK	Elec. Boat Co.	17.8	6.4	2/ 2/42				13	8/24/43	4/ 6/43	3/ 6/43	1+		
SS260	LAPON	Elec. Boat Co.	14.0	3.9	2/21/42				13-1/3	9/24/43	5/ 1/43	4/ 1/43	1+		
SS261	MINGO	Elec. Boat Co.	12.0	3.2					13-1/4	10/24/43	5/20/43	4/21/43	1+		
SS262	MUSKALLUNGE	Elec. Boat Co.	10.8	3.0					13-1/4	11/24/43	6/15/43	5/15/43	1+		
SS263	PADDLE	Elec. Boat Co.	9.6	2.6					13	12/24/43	7/ 6/43	6/ 5/43	1+		
SS264	PARGO	Elec. Boat Co.	8.8	2.4					13-1/3	1/24/44	8/ 2/43	7/ 1/43	1+		
SS265	PETO	Manitowoc S.B. Co.	57.1	7.9	6/18/41				16	8/4/43	6/ 1/43	10/18/42	7-1/2+		
SS266	POGY	Manitowoc S.B. Co.	42.2	10.3	9/15/41				15-1/2	11/ 4/43	9/ 1/43	12/29/42	8+		
SS267	POMPON	Manitowoc S.B. Co.	31.3	7.3	11/26/41				15-1/5	2/ 4/44	11/24/43	3/ 1/43	8-4/5+		
SS268	PUTTER	Manitowoc S.B. Co.	17.3	7.5	2/15/42				14-1/6	4/ 4/44	2/ 6/44	4/21/43	9-1/2+		
SS269	RASHER	Manitowoc S.B. Co.	10.8	3.3					13-2/3	6/ 4/44	4/18/44	6/14/43	10+		
SS270	RATON	Manitowoc S.B. Co.	9.1	2.1					13-1/2	1/ 4/45	6/24/44	8/ 6/43	10-3/5+		
SS271	RAY	Manitowoc S.B. Co.	8.7	1.7					13-3/5	3/ 4/45	9/ 1/44	10/ 3/43	11+		
SS272	REDFIN	Manitowoc S.B. Co.	8.7	1.7					13-1/3	5/ 4/45	2/ 6/44	11/22/43	2-1/2+		
SS273	ROBALO	Manitowoc S.B. Co.	8.7	1.7					13-1/5	7/ 4/45	1/ 6/45	1/16/44	11-2/3+		
SS274	ROCK	Manitowoc S.B. Co.	8.7	1.7					13-1/3	9/ 4/45	3/ 1/45	3/ 4/44	12+		
SS275	RUNNER	Portsmouth	21.0	4.8	12/ 8/41				11-2/3	5/ 1/43	11/28/42	11/28/42	0		
SS276	SAWFISH	Portsmouth	13.7	4.2	1/20/42				11-2/3	7/ 1/43	1/ 9/43	1/ 9/43	0		
SS277	SCAMP	Portsmouth	7.6	2.8					11-1/2	9/ 1/43	2/20/43	2/20/43	0		
SS278	SCORPION	Portsmouth	3.8	1.1					11-2/3	11/ 1/43	4/10/43	3/20/43	2/3+		
SS279	SNOOK	Portsmouth	3.2	1.1					11-1/2	1/2 /44	5/22/43	4/17/43	1-1/5+		
SS280	STEELHEAD	Portsmouth	2.2	0.6					11-4/5	3/ 1/44	6/26/43	5/15/43	1-2/5+		
SS281	SUNFISH	Mare Island	39.3	3.6	9/25/41				12-2/3	10/ 1/43	10/15/42	10/15/42	0		
SS282	TUNNY	Mare Island	36.2	4.5	11/10/41				12-1/6	1/ 2/44	12/ 1/42	11/15/42	1/2+		
SS283	TINOSA	Mare Island	11.2	3.6	2/21/42				13-1/3	7/ 1/43	4/ 1/43	4/ 1/43	0		
SS284	TULLIBEE	Mare Island	8.4	0.8					13	8/ 1/43	5/ 1/43	5/ 1/43	0		

* Based on completion by Manitowoc S.B. Co. prior to operation by sub-contractor Electric Boat Co. preparatory to delivery to Government

RESTRICTED

Page 34

N.B.S.(745)

As of March 1, 1942

B-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SUBMARINES (Cont'd)(1526 ton)											
SS285	BALAO	Portsmouth	0.2	0.2			11-3/3		6/ 1/43*	6/ 1/43	0
SS286	BILLFISH	Portsmouth	0.2	0.2			11-1/2		6/20/43*	6/13/43	0
SS287	BOWFIN	Portsmouth	0.2	0.2			11-1/2		7/15/43*	7/15/43	0
SS288	CARRILLA	Portsmouth	0.2	0.2			11-1/2		9/ 4/43*	9/ 4/43	0
SS289	CAPELIN	Portsmouth	0.2	0.2			11-2/5		10/ 3/43*	10/ 2/43	0
SS290	CISCO	Portsmouth	0.2	0.2			11-2/5		11/ 2/43*	10/15/43	3/5+
SS291	CREVALLE	Portsmouth	0.2	0.2			11-1/2		11/24/43*	11/ 2/43	2/3+
SS292	DEVILFISH	Cramp S.B. Co.	0.2	0.6			19		11/ 1/43		
SS293	DRAGONET	Cramp S.B. Co.	0.3	0.2			20		12/31/43		
SS294	ESCOLAR	Cramp S.B. Co.	0.2	0.1			20		3/ 1/44		
SS295	HACKLEBACK	Cramp S.B. Co.	0.2	0.1			20		5/ 1/44		
SS296	LANCETFISH	Cramp S.B. Co.	0.2	0.1			20		6/15/44		
SS297	LING	Cramp S.B. Co.	0.2	0.1			20		8/ 1/44		
SS298	LIONFISH	Cramp S.B. Co.	0.2	0.1			20		9/15/44		
SS299	MANTA	Cramp S.B. Co.	0.2	0.1			20		11/ 1/44		
SS300	MORAY	Cramp S.B. Co.	0.2	0.1			20		12/ 1/44		
SS301	RONCADOR	Cramp S.B. Co.	0.2	0.1			20		12/31/44		
SS302	SABALO	Cramp S.B. Co.	0.2	0.1			20		2/ 1/45		
SS303	SABLEFISH	Cramp S.B. Co.	0.2	0.1			20		3/ 1/45		
SS304	SEAHORSE	Mare Island					12		5/ 1/43*	5/ 1/43	0
SS305	SKATE	Mare Island					12		6/ 1/43*	6/ 1/43	0
SS306	TANO	Mare Island					12		10/ 1/43*	10/ 1/43	0
SS307	TILEFISH	Mare Island					12		11/ 1/43*	11/ 1/43	0

(*) Date reported 1/ 1/42, vessels awarded subsequent to 11/1/41.

PSF
Navy

THE WHITE HOUSE
WASHINGTON

file
confidential

March 24, 1942.

MEMORANDUM FOR

THE PRESIDENT

The attached Bureau of Ships' report of progress, as of 1 March 1942, on mine craft under construction is forwarded for the information of the President.

Very respectfully,

John L. McCREA
JOHN L. McCREA

RESTRICTED

REPRODUCTION OF THIS MATERIAL
IN ANY FORM IS NOT AUTHORIZED
EXCEPT BY SPECIFIC APPROVAL OF
THE SECRETARY OF THE NAVY.

MONTHLY PROGRESS REPORT MINE
CRAFT UNDER CONSTRUCTION

Distribution:

The President
The Secretary of the Navy
The Under Secretary of the Navy
The Assistant Secretary of the Navy
The Chief of Naval Operations
The Naval Aide to the President
The Chief of the Bureau of Ships
Senator David I. Walsh
Congressman Carl Vinson
Congressman William S. Jacobson
Congressman George J. Bates

Franklin D. Roosevelt Library

DECLASSIFIED

DDO DIR. 5200.9 (9/27/58)

Date- 3-11-59

Signature- Carl I. Spicer

Reproduction of this material in any
is not authorized except by specific
of the Secretary of the Navy.

NAVY DEPARTMENT
BUREAU OF SHIPS
WASHINGTON, D.C.

N.B.S.(745)

MINECRAFT UNDER CONSTRUCTION, UNITED STATES NAVY - REPO. 1, 1942

Page 35

E-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mcs. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TCTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MINESWEEPERS (173 ft.)											
AM82	ADROIT (s)	Commercial Iron Works	43.6	15.4	7/31/41	2/21/42	9-2/3	11/27/41	2/26/42	5/20/42	2-4/5-
AM83	ADVENT (s)	Commercial Iron Works	32.8	9.0	8/18/41		9-2/5	12/27/41	3/25/42	6/ 1/42	2-2/5-
AM84	ANNOY (s)	Commercial Iron Works	28.8	9.6	12/30/41		5-1/2	1/26/42	4/17/42	6/15/42	2 -
AM85	CONFLICT (s)	Commercial Iron Works	24.4	11.6	1/28/42		5	2/25/42	5/ 7/42	6/25/42	1-2/3-
AM86	CONSTANT (s)	Commercial Iron Works	18.8	9.2	2/21/42		5	3/27/42	5/21/42	7/23/42	2 -
AM87	DARING (s)	Commercial Iron Works	16.4	8.2			5	4/26/42	6/16/42	8/ 7/42	1-3/4-
AM88	DASH (s)	Commercial Iron Works	16.2	7.8			5	5/26/42	6/16/42	9/ 7/42	2-4/5-
AM89	DESPITE (s)	Dravo Corp.	47.1	4.6	11/24/41		6-1/2	6/10/42	6/ 9/42	6/ 9/42	0
AM90	DIRECT (s)	Dravo Corp.	45.7	4.8	12/26/41		6	7/25/42	7/24/42	6/30/42	4/5+
AM91	DYNAMIC (s)	Dravo Corp.	38.5	5.2	1/16/42		6-1/6	9/ 8/42	9/ 7/42	7/21/42	1-3/5+
AM92	EFFECTIVE (s)	Dravo Corp.	36.4	3.9	1/31/42		6-1/3	10/ 8/42	10/ 7/42	8/11/42	1-5/6+
AM93	ENGAGE (s)	Dravo Corp.	35.6	3.1	2/26/42		6-1/6	11/ 7/42	11/ 6/42	9/ 1/42	2-1/5+
AM94	EXCEL (s)	Jakobson Shipyard, Inc.	17.0	5.8	12/19/41		9-3/4	1/19/42	8/ 1/42	10/10/42	2-1/3-
AM95	EXPLOIT (s)	Jakobson Shipyard, Inc.	9.0	1.7			7-2/3	4/ 1/42	10/ 1/42	12/29/42	3 -
AM96	FIDELITY (s)	Nashville Bridge Co.	56.0	17.0	10/15/41	2/28/42	8	5/ 6/42	6/30/42	6/15/42	1/2+
AM97	PIERCE (s)	Nashville Bridge Co.	54.0	17.0	10/18/41	3/ 5/42	8	5/ 6/42	6/30/42	6/15/42	2/5+
AM98	FIRM (s)	Penn-Jersey Corp.	32.3	10.3	10/21/41		9-5/6	1/16/42	4/20/42	8/15/42	3-5/6-
AM99	FORCE (s)	Penn-Jersey Corp.	29.1	8.9	11/19/41		9-5/6	3/ 7/42	6/12/42	9/15/42	3-1/6-
MINESWEEPERS (180 ft.)											
AM136*	(s)	Tampa Shipbuilding Co. Inc.					9			12/19/42	
AM137*	(s)	Tampa Shipbuilding Co. Inc.					10			1/14/43	
AM138*	(s)	Tampa Shipbuilding Co. Inc.					10			1/28/43	
AM139*	(s)	Tampa Shipbuilding Co. Inc.					10-1/3			2/11/43	
AM140*	(s)	Tampa Shipbuilding Co. Inc.					8-4/5			2/25/43	
AM141*	(s)	Tampa Shipbuilding Co. Inc.					9-1/3			3/11/43	
AM142*	(s)	Tampa Shipbuilding Co. Inc.					9-1/3			3/25/43	
AM143*	(s)	Tampa Shipbuilding Co. Inc.					9-4/5			4/ 8/43	
AM144*	(s)	Tampa Shipbuilding Co. Inc.					9			4/20/43	
AM145*	(s)	Tampa Shipbuilding Co. Inc.					9-1/3			5/ 2/43	
AM146*	(s)	Tampa Shipbuilding Co. Inc.					9-1/5			5/14/43	
AM147*	(s)	Tampa Shipbuilding Co. Inc.					9-3/5			5/26/43	
AM148*	(s)	Tampa Shipbuilding Co. Inc.					7-4/5			6/ 8/43	
AM149*	(s)	Tampa Shipbuilding Co. Inc.					8-1/6			6/20/43	
AM150*	(s)	Tampa Shipbuilding Co. Inc.					8			6/30/43	
AM151*	(s)	Tampa Shipbuilding Co. Inc.					8-1/3			7/10/43	
AM152*	(s)	Willamette Iron & Steel Corp.	0.1	0.1			9-1/6			1/20/43	
AM153*	(s)	Willamette Iron & Steel Corp.	0.1	0.1			9-1/2			2/ 1/43	
AM154*	(s)	Willamette Iron & Steel Corp.	0.1	0.1			9-2/3			2/ 8/43	

* AM136-165 formerly AM113-142.

Continued

As of March 1 1942

Page 36

N.B.S.(745)
E-3

Continued

As of March 1 1942

Page 36

E-3

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mts. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
		Mar 1 1942 TOTAL	Sept. for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MINESWEEPERS (180 ft.) Cont'd										
AM155*	(s)	Willamette Iron & Steel Corp.	0.1	0.1		10				
AM156*	(s)	Willamette Iron & Steel Corp.	0.1	0.1		10			2/15/43	
AM157*	(s)	Willamette Iron & Steel Corp.	0.1	0.1		10-2/5			2/22/43	
AM158*	(s)	Willamette Iron & Steel Corp.	0.1	0.1		9-1/4			3/ 1/43	
AM159*	(s)	Willamette Iron & Steel Corp.	0.1	0.1		9-1/2			3/ 8/43	
AM160*	(s)	Willamette Iron & Steel Corp.	0.1	0.1		9-1/2			3/16/43	
AM161*	(s)	Willamette Iron & Steel Corp.	0.1	0.1		9-4/5			3/24/43	
AM162*	(s)	Willamette Iron & Steel Corp.	0.1	0.1		9-1/4			4/ 1/43	
AM163*	(s)	Willamette Iron & Steel Corp.	0.1	0.1		9-1/2			4/ 9/43	
AM164*	(s)	Willamette Iron & Steel Corp.	0.1	0.1		9-1/2			4/17/43	
AM165*	(s)	Willamette Iron & Steel Corp.	0.1	0.1		9-3/4			4/25/43	
AM214	(s)	(b)							5/ 1/43	
AM215	(s)	(b)								
AM216	(s)	(b)								
AM217	(s)	(b)								
AM218	(s)	(b)								
AM219	(s)	(b)								
AM220	(s)	(b)								
AM221	(s)	(b)								
AM222	(s)	(b)								
AM223	(s)	(b)								
AM224	(s)	(b)								
AM225	(s)	(b)								
AM226	(s)	(b)								
AM227	(s)	(b)								
AM228	(s)	(b)								
AM229	(s)	(b)								
AM230	(s)	(b)								
AM231	(s)	(b)								
AM232	(s)	(b)								
(s) Steel Hulls										

(s) Steel Hulls.

(b) Assignment to builder pending.

(e) Date of award.

* AM136-165 four-seam AM133-142

RESTRICTED

As of March 1, 1942

Page 37

N.B.S.(745)
E-3

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11-1-41 Prediction
		Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MINESWEEPERS (100 ft.) (Cont'd)										
AM233	(s)	(b)								
AM234	(s)	(b)								
AM235	(s)	(b)								
AM236	(s)	(b)								
AM237	(s)	(b)								
AM238	(s)	(b)								
AM239	(s)	(b)								
AM240	(s)	(b)								
AM241	(s)	(b)								
AM242	(s)	(b)								
AM243	(s)	(b)								
AM244	(s)	(b)								
AM245	(s)	(b)								
AM246	(s)	(b)								
AM247	(s)	(b)								
AM248	(s)	(b)								
AM249	(s)	(b)								
AM250	(s)	(b)								
AM251	(s)	(b)								
AM252	(s)	(b)								
AM253	(s)	(b)								
AM254	(s)	(b)								
AM255	(s)	(b)								
AM256	(s)	(b)								
AM257	(s)	(b)								
AM258	(s)	(b)								
AM259	(s)	(b)								
AM260	(s)	(b)								
AM261	(s)	(b)								
AM262	(s)	(b)								
AM263	(s)	(b)								
AM264	(s)	(b)								
AM265	(s)	(b)								
AM266	(s)	(b)								
AM267	(s)	(b)								
AM268	(s)	(b)								
AM269	(s)	(b)								
AM270	(s)	(b)								
AM271	(s)	(b)								
AM272	(s)	(b)								
AM273	(s)	(b)								
AM274	(s)	(b)								

(s) Steel Hulls

(b) Assignment to Builder Pending.

RESTRICTED

As of March 1, 1942

Page 30

N.B.S.(745)
E-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mss. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MINESWEEPERS (180 ft.) (Cont'd)											
AM275	(s)	(b)									
AM276	(s)	(b)									
AM277	(s)	(b)									
AM278	(s)	(b)									
AM279	(s)	(b)									
AM280	(s)	(b)									
AM281	(s)	(b)									
AM282	(s)	(b)									
AM283	(s)	(b)									
AM284	(s)	(b)									
AM285	(s)	(b)									
AM286	(s)	(b)									
AM287	(s)	(b)									
AM288	(s)	(b)									
AM289	(s)	(b)									
AM290	(s)	(b)									
AM291	(s)	(b)									
AM292	(s)	(b)									
AM293	(s)	(b)									
AM294	(s)	(b)									
AM295	(s)	(b)									
AM296	(s)	(b)									
AM297	(s)	(b)									
AM298	(s)	(b)									
AM299	(s)	(b)									
AM300	(s)	(b)									
AM301	(s)	(b)									
AM302	(s)	(b)									
AM303	(s)	(b)									
AM304	(s)	(b)									
AM305	(s)	(b)									
AM306	(s)	(b)									
AM307	(s)	(b)									
AM308	(s)	(b)									
AM309	(s)	(b)									
AM310	(s)	(b)									
AM311	(s)	(b)									
AM312	(s)	(b)									
AM313	(s)	(b)									

(s) Steel Hulls

(b) Assignment to Builder Pending

RESTRICTED

As of March 1, 1942

Page 39

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942	Gain for Feb. 1942				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
			TOTAL	TOTAL							
MINESWEEPERS (Fleet Type)											
AM57	AUK	(s) Norfolk	99.5	4.4	4/15/41	8/26/41	10-5/6	9/12/41	2/28/42	3/ 9/42	1/3-
AM58	BROADBILL	(s) Defoe B. & M. Wks.	40.0	5.0	7/23/41		11	5/ 5/42		6/22/42	
AM59	CHICKADEE	(s) Defoe B. & M. Wks.	35.0	5.0	8/21/41		11	7/ 5/42		7/22/42	
AM60	NUTHATCH	(s) Defoe B. & M. Wks.	11.5	0.0			4-2/5	9/ 5/42		9/ 5/42	
AM61	PHEASANT	(s) Defoe B. & M. Wks.	10.5	0.0			5-4/5	11/ 5/42		11/ 5/42	
AM62	SHELDRAKE	(s) General Eng. & D.D. Co.	52.0	7.8	6/24/41	2/12/42	12-1/5	5/ 5/42	6/30/42	6/30/42	0
AM63	SKYLARK	(s) General Eng. & D.D. Co.	42.0	8.9	7/ 9/41		12-2/3	7/ 5/42	7/30/42	7/30/42	0
AM64	STARLING	(s) General Eng. & D.D. Co.	30.6	4.3	7/11/41		9-4/5	9/ 5/42	8/30/42	8/30/42	0
AM65	SWALLOW	(s) General Eng. & D.D. Co.	25.9	3.2	7/19/41		14-1/3	11/ 5/42	9/30/42	9/30/42	0
AM100	HEED	(s) General Eng. & D.D. Co.	12.1	1.1	2/14/42		8-4/5	6/25/42	11/ 7/42	11/ 7/42	0
AM101	HERALD	(s) General Eng. & D.D. Co.	11.1	1.1			8-1/2	7/25/42	11/30/42	11/30/42	0
AM102	MOTIVE	(s) General Eng. & D.D. Co.	10.5	0.9			8-2/3	10/23/42	12/21/42	12/21/42	0
AM103	ORACLE	(s) General Eng. & D.D. Co.	9.1	0.9			8	11/22/42	1/15/43	12/30/42	1/2+
AM104	PILOT	(s) Pennsylvania S.Y., Inc.	23.5	8.0	10/27/41		11-2/5	10/ 8/42	10/ 8/42	10/ 8/42	0
AM105	PIONEER	(s) Pennsylvania S.Y., Inc.	19.0	4.0	10/30/41		11-4/5	10/23/42	10/23/42	10/23/42	0
AM106	PORTENT	(s) Pennsylvania S.Y., Inc.	16.0	2.0	11/15/41		11-3/4	11/ 7/42	11/ 7/42	11/ 7/42	0
AM107	PREVAIL	(s) Pennsylvania S.Y., Inc.	15.5	2.0	11/15/41		12-1/4	11/22/42	11/22/42	11/22/42	0
AM108	PURSUIT	(s) Winslow Marine Ry. & S.B. Co.	20.8	4.2	11/12/41		9-2/3	9/ 3/42	9/ 3/42	9/ 3/42	0
AM109	REQUISITE	(s) Winslow Marine Ry. & S.B. Co.	19.7	5.6	11/12/41		10-1/3	9/23/42	9/23/42	9/23/42	0
AM110	RIGHT	(s) Winslow Mar. Ry. & S.B. Co.	4.0	1.0			5-3/5	10/23/42	10/23/42	10/23/42	0
AM111	SAGE	(s) Winslow Mar. Ry. & S.B. Co.	4.0	1.0			5-1/4	11/22/42	11/22/42	11/22/42	0
AM112	SEER	(s) American S.B. Co.	37.2	9.7	11/28/41		11	10/17/42		10/26/42	
AM113	SENTINEL	(s) American S.B. Co.	35.7	9.2	11/28/41		11	10/17/42		10/26/42	
AM114	STAFF	(s) American S.B. Co.	35.5	9.7	11/28/41		11-2/5	11/ 2/42		11/11/42	
AM115	SKILL	(s) American S.B. Co.	34.7	9.7	11/28/41		11-2/5	11/ 2/42		11/11/42	
AM116	SPEED	(s) American S.B. Co.	47.7	13.0	11/17/41		11-4/5	11/ 2/42		11/11/42	
AM117	STRIVE	(s) American S.B. Co.	45.0	11.5	11/17/41		12-1/4	11/16/42		11/25/42	
AM118	STEADY	(s) American S.B. Co.	41.8	9.7	11/17/41		12-1/4	11/16/42		11/25/42	
AM119	SUSTAIN	(s) American S.B. Co.	40.5	9.0	11/17/41		12-1/4	11/16/42		11/25/42	
AM120	SWAY	(s) John H. Mathis Co.	4.7	0.0	11/18/41		13-2/5	3/22/42		12/30/42	
AM121	SWERVE	(s) John H. Mathis Co.	1.9	0.3			(h)	6/20/42		1/20/43	
AM122	SWIFT	(s) John H. Mathis Co.	1.7	0.1			(h)	9/18/42		2/28/43	

(s) Steel hulls.

* Placed in commission 15 January 1941.

(h) Keel laying dates not available

SECRET

As of March 1, 1942

Page 40

N.B.S.(745)
E-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Nos. Keel Laying to Completion	Date of Completion			Months Ahead (+) Behind (-)
			Mar. 1 1942 TOTAL	Oct. 1 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	11-1-41 Prediction
MINESWEEPERS (Fleet Type) (Cont'd)											
AM123	SYMBOL (s)	Savannah Mach. & Foundry Co.	20.0	6.0	11/18/41			7/25/42	7/24/42	8/15/42	2/3-
AM124	THREAT (s)	Savannah Mach. & Foundry Co.	17.0	5.0	12/15/41		6-1/3	10/23/42	10/22/42	1/26/42	2+
AM125	TIDE (s)	Savannah Mach. & Foundry Co.	10.5	2.5			7-1/2	1/21/43	1/19/43	11/ 2/42	2-3/5+
AM126	TOKEN (s)	Gulf S.B. Co.	41.0	7.4	7/21/41		14-1/4	9/29/42	9/29/42	9/29/42	0
AM127	TUMULT (s)	Gulf S.B. Co.	40.0	7.4	7/21/41		15-1/4	10/29/42	10/29/42	10/29/42	0
AM128	VELOCITY (s)	Gulf S.B. Co.	36.5	9.0	7/21/41		16-1/4	11/28/42	11/28/42	11/28/42	0
AM129	VITAL (s)	Gulf S.B. Co.	11.1	2.0	1/ 1/42		11-3/5	12/18/42	12/18/42	12/18/42	0
AM130	USAGE (s)	Gulf S.B. Co.	11.1	2.0	1/ 1/42		12-1/5	1/ 7/43	1/ 7/43	1/ 7/43	0
AM131	DEAL (s)	Gulf S.B. Co.	11.1	2.0	1/12/42		12-1/2	1/27/43	1/27/43	1/27/43	0
AM132	(s) †	(b)									
AM133	(s) †	(b)									
AM134	(s) †	(b)									
AM135	(s) †	(b)									
AM136	(s) †	(b)									
AM137	(s) †	(b)									
AM138	(s) †	(b)									
AM139	(s) †	(b)									
AM140	(s) †	(b)									
AM141	(s) †	(b)									
AM142	(s) †	(b)									
AM143	(s) †	(b)									
AM144	(s) †	(b)									
AM145	(s) †	(b)									
AM146	(s) †	(b)									
AM147	(s) †	(b)									
AM148	(s) †	(b)									
AM149	(s) †	(b)									
AM150	(s) †	(b)									
AM151	(s) †	(b)									
AM152	(s) †	(b)									
AM153	(s) †	(b)									
AM154	(s) †	(b)									
AM155	(s) †	(b)									

(s) Steel Hulls

(b) Assignment to Builder Pending.

† Being constructed under Emergency Authorization

RESTRICTED

As of March 1, 1942

Page 41

N.B.S.(745)
E-3

Page 41

E-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TCTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MINESWEEPERS (Fleet Type) (Cont'd)											
AM186	(s) †	(b)									
AM187	(s) †	(b)									
AM188	(s) †	(b)									
AM189	(s) †	(b)									
AM190	(s) †	(b)									
AM191	(s) †	(b)									
AM192	(s) †	(b)									
AM193	(s) †	(b)									
AM194	(s) †	(b)									
AM195	(s) †	(b)									
AM196	(s) †	(b)									
AM197	(s) †	(b)									
AM198	(s) †	(b)									
AM199	(s) †	(b)									
AM200	(s) †	(b)									
AM201	(s) †	(b)									
AM202	(s) †	(b)									
AM203	(s) †	(b)									
AM204	(s) †	(b)									
AM205	(s) †	(b)									
AM206	(s) †	(b)									
AM207	(s) †	(b)									
AM208	(s) †	(b)									
AM209	(s) †	(b)									
AM210	(s) †	(b)									
AM211	(s) †	(b)									
AM212	(s) †	(b)									
AM213	(s) †	(b)									
COASTAL MINESWEEPERS (97 ft.)											
AMc65	ASSERTIVE (w)	Bristol Yacht Building Co.	Delivered 19 February 1942.								
AMc66	AVENGE (w)	Bristol Yacht Building Co.	92.0	7.0	5/ 8/41	2/14/42	10-3/4	10/ 2/41	3/ 9/42	3/30/42	7/3-
AMc67	BOLD (w)	Bristol Yacht Building Co.	60.0	10.0	8/27/41		9	11/10/41	5/ 4/42	5/3/ 42	2/5-
AMc69	COMBAT (w)	Hodgdon Bros. & Goudy & Stevens	Delivered 4 February 1942								
AMc70	CONQUEROR (w)	Warren Fish Co.	Delivered and placed in service 6 1/2								
AMc71	CONQUEST (w)	Warren Fish Co.	98.5	5.5	5/ 8/41	8/25/41	10	11/17/41	12/26/41	3/ 5/42	2-1/3-
AMc80	FEARLESS (w)	W. A. Robinson, Inc.	Delivered 4 February 1942. Placed 10 February 1942.								
AMc81	FORTITUDE (w)	W. A. Robinson, Inc.	96.0	8.0	8/14/41	12/ 2/41	6-2/3	9/22/41	1/ 9/42	3/ 4/42	1-5/7-

(s) Steel Hull

(s) Steel Hull.

(w) Wood Hull.

(b) Assignment to Builder Pending.

† Being constructed under Emergency Authorization.

RESTRICTED

As of March 1, 1942

Page 43

N.B.S.(745)

E-3

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
		Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
AMc169	COASTAL MINESWEEPERS (97 ft.)(Cont'd)									
AMc169	(w)		(b)							
AMc170	(w)		(b)							
AMc171	(w)		(b)							
AMc172	(w)		(b)							
AMc173	(w)		(b)							
AMc174	(w)		(b)							
AMc175	(w)		(b)							
AMc176	(w)		(b)							
AMc177	(w)		(b)							
AMc178	(w)		(b)							
AMc179	(w)		(b)							
AMc180	(w)		(b)							
AMc181	(w)		(b)							
AMc182	(w)		(b)							
AMc183	(w)		(b)							
AMc184	(w)		(b)							
AMc185	(w)		(b)							
AMc186	(w)		(b)							
AMc187	(w)		(b)							
AMc188	(w)		(b)							
AMc189	(w)		(b)							
AMc190	(w)		(b)							
AMc191	(w)		(b)							
AMc192	(w)		(b)							
AMc193	(w)		(b)							
AMc194	(w)		(b)							
AMc195	(w)		(b)							
AMc196	(w)		(b)							
AMc197	(w)		(b)							
AMc198	(w)		(b)							
AMc199	(w)		(b)							

(w) Wood Hulls.

(b) Assignment to Builder Pending.

RESTRICTED

As of March 1, 1942

Page 44

N.B.S. (745)
E-3

As of March 1, 1942

Page 44

E-3

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mts. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
		Mar. 1 1942	Gain for Feb. 1942				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
		TOTAL	TOTAL							
MOTOR DRIVEN MINESWEEPERS										
YMS1	Wood Hull	94.0	2.9	3/ 4/41	1/10/42	12-2/3	10/16/41	1/ 5/42	3/24/42	2-3/5-
YMS2	" "	88.0	2.4	3/ 7/41	1/28/42	13-1/3	12/15/41	1/30/42	4/10/42	2-1/2-
YMS3	" "	75.0	8.2	3/18/41		14	1/14/42	2/14/42	5/16/42	3-
YMS4	" "	62.0	0.6	8/20/41		9-2/5	2/13/42	4/13/42	6/ 2/42	1-3/5-
YMS5	" "	59.0	0.8	8/14/41		10-2/3	12/27/41	2/27/42	7/ 2/42	4-1/6-
YMS6	" "	44.0	0.8	8/ 8/41		11-4/5	1/26/42	3/26/42	7/31/42	4-1/6-
YMS7	" "	53.0	1.0	10/31/41		10	2/25/42	4/25/42	8/31/42	4-1/5-
YMS8	" "	21.0	1.5	1/23/42		8-1/3	3/27/42	5/27/42	10/ 2/42	4-1/6-
YMS9	" "	10.0	2.0	2/ 4/42		9	4/26/42	6/27/42	10/31/42	4-1/6-
YMS10	" "	8.0	0.0			8-2/5	5/26/42	7/28/42	12/ 1/42	4-
YMS11	" "	8.0	0.0			8-2/3	6/25/42	8/25/42	12/31/42	4-1/5-
YMS12	" "	85.0	7.0	4/21/41		11-3/5	1/ 1/42	3/16/42	4/ 8/42	3/4-
YMS13	" "	80.0	8.0	4/21/41		11-5/0	2/ 1/42	3/23/42	4/16/42	4/5-
YMS14	" "	60.0	9.0	7/ 1/41		10-1/6	3/ 1/42	4/30/42	5/ 6/42	1/5-
YMS15	" "	60.0	10.0	7/ 5/41		10-1/3	3/15/42	5/11/42	5/14/42	0
YMS16	" "	8.0	2.0			2-4/5	4/ 1/42	6/12/42	6/10/42	0
YMS17	" "	8.0	2.0			2-3/4	4/15/42	6/26/42	6/20/42	1/5+
YMS18	" "	75.0	15.0	6/ 6/41	12/ 8/41	10	12/12/41	3/ 2/42	4/ 9/42	1-1/4-
YMS19	" "	59.0	0.0	6/27/41	12/27/41	10-1/6	2/25/42	4/24/42	5/ 1/42	1/4-
YMS20	" "	82.0	7.0	6/27/41	11/ 1/41	9-1/3	11/ 2/41	1/26/42	4/ 7/42	2-2/5-
YMS21	" "	72.0	2.0	6/28/41	11/25/41	9-3/4	11/16/41	2/ 5/42	4/20/42	2-1/2-
YMS22	" "	57.0	11.0	7/ 8/41	12/31/41	10	12/15/41	3/10/42	5/ 5/42	1-5/6-
YMS23	" "	62.0	4.0	7/23/41	12/13/41	9-1/0	12/29/41	3/20/42	4/28/42	1-1/4-
YMS24	" "	50.0	4.0	11/ 6/41	1/10/42	6-2/5	1/28/42	5/ 5/42	5/19/42	1/2-
YMS25	" "	46.0	11.0	11/28/41	1/28/42	6	2/12/42	5/15/42	6/ 2/42	3/5-
YMS26	" "	42.0	10.0	12/15/41	2/28/42	6	3/15/42	6/20/42	6/16/42	1/6+
YMS27	" "	40.0	23.0	12/24/41	3/ 7/42	0-1/5	4/ 1/42	7/10/42	6/30/42	1/3+
YMS28	" "	34.0	23.0	1/13/42		6	4/ 9/42	8/20/42	7/16/42	1-1/6+
YMS29	" "	22.0	17.0	1/30/42		6	5/13/42	9/ 5/42	7/28/42	1-1/4+
YMS30	" "	4.0	2.0			5-1/4	6/16/42	10/20/42	8/11/42	2-1/3+
YMS31	" "	4.0	2.0			5-1/2	7/20/42	11/25/42	6/25/42	3+
YMS32	" "	77.0	2.0	5/ 7/41	10/ 1/41	11-1/2	10/18/41	12/30/41	4/21/42	3-2/3-
YMS33	" "	71.0	1.0	5/ 8/41	10/ 8/41	12	11/12/41	1/10/42	5/ 5/42	3-5/6-
YMS34	" "	68.0	1.0	5/13/41	10/21/41	12	12/ 7/41	2/ 4/42	5/12/42	3-1/4-
YMS35	" "	59.0	1.0	5/17/41	11/ 7/41	12	1/ 1/42	2/28/42	5/19/42	2-2/3-
YMS36	" "	47.0	7.0	10/ 6/41	1/21/42	9	3/27/42	5/25/42	7/ 7/42	1-2/5-
YMS37	" "	45.0	7.0	10/13/41	1/28/42	9	3/27/42	6/ 1/42	7/14/42	1-2/5-

As of March 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942	Gain for Feb. 1942				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
			TOTAL	TOTAL							
MOTOR DRIVEN MINESWEEPERS (Cont'd)											
YMS38	Wood Hull	Robert Jacob Inc.	90.0	6.0	5/ 2/41	1/24/42		12/27/41	1/30/42	4/10/42	2-1/3-
YMS39	"	Robert Jacob, Inc.	99.5	3.5	5/23/41	12/23/41		1/26/42	1/15/42	3/ 6/42	1-2/3-
YMS40	"	Robert Jacob Inc.	73.0	1.0	6/19/41			2/10/42	2/10/42	5/ 1/42	2-2/3-
YMS41	"	Robert Jacob Inc.	69.0	1.0	6/28/41			2/25/42	2/25/42	6/16/42	2-2/3-
YMS42	"	Wheeler S.B. Corp.	80.0	0.0	6/ 6/41			9/28/41	2/ 2/42	4/20/42	2-2/3-
YMS43	"	Wheeler S.B. Corp.	66.0	1.0	6/12/41			10/28/41	2/16/42	5/ 8/42	2-3/4-
YMS44	"	Wheeler S.B. Corp.	60.0	0.0	6/18/41			11/27/41	2/27/42	5/22/42	2-4/5-
YMS45	"	Wheeler S.B. Corp.	56.0	6.0	6/20/41			12/27/41	3/13/42	5/29/42	2-1/2-
YMS46	"	Wheeler S.B. Corp.	43.0	8.0	6/24/41			1/11/42	3/27/42	6/ 5/42	2-1/2-
YMS47	"	Wheeler S.B. Corp.	48.0	8.0	6/26/41			1/26/42	4/10/42	6/12/42	2-
YMS48	"	Wheeler S.B. Corp.	40.0	10.0	6/27/41			2/10/42	4/24/42	6/19/42	1-5/6-
YMS49	"	Wheeler S.B. Corp.	36.0	8.0	6/30/41			2/25/42	5/ 8/42	6/26/42	1-3/5-
YMS50	"	Wheeler S.B. Corp.	37.0	12.0	7/16/41			3/12/42	5/23/42	7/ 3/42	1-1/3-
YMS51	"	Wheeler S.B. Corp.	34.0	9.0	7/16/41			3/27/42	6/ 5/42	7/10/42	1-1/5-
YMS52	"	Wheeler S.B. Corp.	34.0	9.0	8/ 5/41			4/11/42	6/19/42	7/17/42	1-
YMS53	"	Wheeler S.B. Corp.	32.0	7.0	8/25/41			4/26/42	7/ 3/42	7/24/42	2/3-
YMS54	"	Gibbs Gas Engine Co.	Delivered 9 February 1942. Placed in service 9 February 1942.								
YMS55	"	Gibbs Gas Engine Co.	Delivered 3 March 1942. Placed in service 4 March 1942.								
YMS56	"	Gibbs Gas Engine Co.	95.0	14.0	5/30/41	12/ 6/41	9-1/2	11/12/41	2/21/42	3/15/42	4/5-
YMS57	"	Gibbs Gas Engine Co.	85.0	12.0	6/ 5/41	12/15/41	9-5/6	11/12/41	3/ 3/42	4/ 1/42	1-
YMS58	"	Gibbs Gas Engine Co.	78.0	8.0	6/19/41	12/22/41	10	11/27/41	3/20/42	4/21/42	1-
YMS59	"	Gibbs Gas Engine Co.	75.0	8.0	7/14/41	12/30/41	10	12/12/41	3/30/42	5/11/42	1-2/5-
YMS60	"	Gibbs Gas Engine Co.	65.0	5.0	9/19/41	1/19/42	8-1/3	12/27/41	4/20/42	5/30/42	1-1/3-
YMS61	"	Gibbs Gas Engine Co.	61.0	13.5	9/23/41	2/ 3/42	9	1/11/42	4/30/42	6/20/42	1-2/3-
YMS62	"	Gibbs Gas Engine Co.	55.0	13.0	11/12/41		8	1/26/42	5/ 9/42	7/10/42	2-
YMS63	"	Gibbs Gas Engine Co.	47.5	12.5	11/26/41	3/ 6/42	8	2/10/42	5/20/42	7/30/42	2-1/2-
YMS64	"	Gibbs Gas Engine Co.	39.0	15.0	1/ 3/42		7-1/2	2/25/42	5/30/42	8/19/42	2-2/3-
YMS65	"	Gibbs Gas Engine Co.	32.0	14.0	1/ 7/42		8	3/12/42	6/10/42	9/ 9/42	3-
YMS66	"	Weaver Shipyards	72.0	22.0	7/22/41	1/31/42	9-1/3	10/28/41	3/ 1/42	5/ 1/42	2-
YMS67	"	Weaver Shipyards	69.0	29.0	7/22/41	2/17/42	9-4/5	11/27/41	3/ 8/42	5/15/42	2-1/4-
YMS68	"	Weaver Shipyards	64.0	24.0	7/22/41	2/24/42	10-1/3	12/27/41	3/13/42	6/ 1/42	2-2/5-
YMS69	"	Weaver Shipyards	60.0	25.0	7/22/41	3/ 5/42	10-3/5	1/26/42	3/20/42	6/10/42	2-2/3-
YMS70	"	Weaver Shipyards	59.0	24.0	7/22/41		10-4/5	2/25/42	3/27/42	6/15/42	2-2/5-
YMS71	"	Weaver Shipyards	57.0	17.0	7/22/41		11	3/27/42	4/ 4/42	6/20/42	2-3/5-
YMS72	"	Weaver Shipyards	56.0	21.0	7/22/41		11	4/11/42	4/11/42	6/25/42	2-1/2-
YMS73	"	Weaver Shipyards	53.0	18.0	7/22/41		11-1/4	4/26/42	4/26/42	6/30/42	2-1/5-
YMS74	"	Weaver Shipyards	50.0	20.0	7/22/41		11-1/2	5/26/42	5/26/42	7/ 5/42	1-1/3-
YMS75	"	Weaver Shipyards	50.0	20.0	7/22/41		11-2/3	5/26/42	5/26/42	7/10/42	1-1/5-

RESTRICTED

As of March 1, 1942

Page 46

N.B.S. (745)

E-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MOTOR DRIVEN MINE SWEEPERS (Cont'd)											
YMS76	Wood Hull	Stadium Yacht Basin, Inc.	76.2	7.7	4/25/41	11/ 8/41	12-1/6	9/28/41	(x)	4/30/42	
YMS77	"	Stadium Yacht Basin, Inc.	79.8	8.3	5/ 2/41	10/11/41	11-4/5	11/12/41	(x)	4/25/42	
YMS78	"	Stadium Yacht Basin, Inc.	70.1	10.1	5/16/41	12/11/41	11-2/3	11/27/41	(x)	5/ 5/42	
YMS79	"	Stadium Yacht Basin, Inc.	55.0	8.0	6/12/41	12/27/41	11	12/27/41	(x)	5/ 9/42	
YMS80	"	Stadium Yacht Basin, Inc.	63.6	8.6	6/27/41		10-3/5	1/16/42	(x)	5/14/42	
YMS81	"	Stadium Yacht B sin, Inc.	61.2	8.2	7/16/41		10	2/ 5/42	(x)	5/15/42	
YMS82	"	Stadium Yacht Basin, Inc.	54.7	10.7	10/24/41		6-2/3	2/25/42	(x)	5/23/42	
YMS83	"	Stadium Yacht Basin, Inc.	48.7	9.7	11/24/41		6	3/17/42	(x)	5/25/42	
YMS84	"	Henry C. Grebe & Co.	81.4	10.4	6/ 2/41	3/ 3/42	10-3/5	2/15/42	2/14/42	4/20/42	2-1/5-
YMS85	"	Henry C. Grebe & Co.	79.0	11.0	6/ 2/41		11	3/17/42	3/14/42	5/ 5/42	1-2/3-
YMS86	"	Al Larson Boat Shop, Inc.	75.0	10.0	6/26/41	1/31/42	9-3/4	11/27/41	1/27/42	4/18/42	2-2/3-
YMS87	"	Al Larson Boat Shop, Inc.	60.0	8.0	7/18/41		10	3/27/42	3/27/42	5/18/42	1-2/3-
YMS88	"	South Coast Co.	78.9	10.4	6/20/41	10/18/41	9-2/3	1/16/42	3/16/42	4/11/42	5/6-
YMS89	"	South Coast Co.	63.5	8.0	7/11/41	11/22/41	10-2/3	3/17/42	4/15/42	5/30/42	1-1/2-
YMS90	"	South Coast Co.	52.6	4.1	7/24/41	12/19/41	10-1/5	4/26/42	5/15/42	6/30/42	1-1/2-
YMS91	"	South Coast Co.	47.5	3.0	10/18/41	3/ 7/42	9-2/5	6/ 5/42	6/18/42	7/30/42	1-2/5-
YMS92	"	South Coast Co.	42.5	4.0	11/21/41		9	6/20/42	6/25/42	8/18/42	1-4/5-
YMS93	"	South Coast Co.	31.0	8.0	12/19/41		8-2/5	7/ 5/42	7/ 3/42	8/31/42	2-
YMS94	"	Colberg Bt.Wks.& Stephens Bros	84.0	10.0	6/ 7/41	12/15/41	9-1/6	10/18/41	12/15/41	3/12/42	2-5/6-
YMS95	"	Colberg Bt.Wks.& Stephens Bros	98.0	48.9	6/ 6/41	12/16/41	9	11/17/41	1/15/42	3/ 8/42	1-3/4-
YMS96	"	Colberg Bt.Wks.& Stephens Bros	73.0	8.0	6/11/41	2/20/42	9-2/3	12/17/41	1/15/42	4/ 2/42	2-3/5-
YMS97	"	Colberg Bt.Wks.& Stephens Bros	65.0	26.9	6/ 6/41	2/16/42	10-2/3	1/16/42	2/15/42	4/25/42	2-1/3-
YMS98	"	Colberg Bt.Wks.& Stephens Bros	65.0	8.0	6/12/41	12/31/41	10	2/15/42	2/15/42	4/16/42	2-
YMS99	"	Colberg Bt. Wks.& StephensBros	50.0	14.6	6/ 6/41		11-1/2	3/17/42	3/15/42	5/20/42	2-1/6-
YMS100	"	Astoria Marine Construction Co	69.9	9.9	7/15/41		7	12/17/41	3/ 1/42	4/13/42	1-2/5-
YMS101	"	Astoria Marine Construction Co	60.2	10.2	7/22/41		9-3/5	2/15/42	4/ 1/42	5/ 8/42	1-1/4-
YMS102	"	Astoria Marine Construction Co	49.9	9.9	6/26/41		11-1/6	4/16/42	5/ 1/42	6/ 1/42	1-
YMS103	"	Astoria Marine Constructiin Co	45.0	10.0	7/22/41		11-1/3	5/26/42	6/ 1/42	7/ 1/42	1-
YMS104	"	Frank L. Sample, Jr. Inc.	80.0	7.0	5/21/41	2/17/42	11	12/17/41	3/31/42	4/25/42	4/5-
YMS105	"	Frank L. Sample Jr. Inc.	73.0	5.0	5/13/41		12-1/4	1/17/42	4/27/42	5/20/42	4/5-
YMS106	"	Frank L. Sample Jr. Inc.	65.0	5.0	5/21/41		12-2/3	2/ 2/42	5/30/42	6/12/42	2/5-
YMS107	"	Burger Boat Co.	68.3	9.2	5/13/41		13-2/3	11/12/41	3/15/42	7/ 1/42	3-1/2-
YMS108	"	Burger Boat Co.	60.9	7.8	5/15/41		14	12/27/41	4/15/42	7/16/42	3-
YMS109	"	Burger Boat Co.	55.7	8.8	5/21/41		14-1/3	1/26/42	5/15/42	8/1/42	2-1/2-
YMS110	"	Burger Boat Co.	49.5	7.7	8/25/41		12-1/5	2/25/42	6/15/42	9/ 1/42	2-1/2-
YMS111	"	Burger Boat Co.	46.7	7.3	8/27/41		12-3/5	3/27/42	7/15/42	9/15/42	2-
YMS112	"	Burger Boat Co.	45.2	7.9	8/29/41		13	4/26/42	8/15/42	10/ 1/42	1-1/3-

(x) No estimated completion date reported by supervisor.

RESTRICTED

As of March 1, 1942.

Page 47

N.B.S.(745)

E-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			
			Mar. 1, 1942 TOTAL	Gain for Jan., 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MOTOR DRIVEN MINE SWEEPERS (Cont'd)											
YMS113	Wood Hull	San Diego Marine Constr. Co.	62.0	10.0	6/ 4/41	2/13/42	11-1/2	12/17/41	5/20/42	5/20/42	0
YMS114	" "	San Diego Marine Constr. Co.	55.0	6.0	6/26/41		11-1/6	2/15/42	5/31/42	5/31/42	0
YMS115	" "	San Diego Marine Constr. Co.	48.0	5.0	6/26/41		11-4/5	4/16/42	6/20/42	6/20/42	0
YMS116	" "	San Diego Marine Constr. Co.	47.0	5.0	6/26/41		12-5/6	6/ 5/42	7/20/42	7/20/42	0
YMS117	" "	Harbor Boat Bldg. Co.	98.0	3.0	5/ 8/41	8/23/41	10-4/5	1/26/42	1/15/42	3/31/42	2-1/2-
YMS118	" "	Harbor Boat Bldg. Co.	92.5	4.0	5/14/41	10/27/41	11-2/5	3/12/42	1/31/42	4/26/42	2-5/6-
YMS119	" "	Harbor Boat Bldg. Co.	74.5	4.0	7/15/41	3/ 2/42	10-2/5	4/26/42	2/25/42	5/28/42	3-
YMS120	" "	Harbor Boat Bldg. Co.	68.0	0.0	8/23/41		9-3/5	6/10/42	3/25/42	6/10/42	2-1/2-
YMS121	" "	Kruse & Banks S.B. Co. Inc.	65.0	17.0	5/15/41		12	11/27/41	3/15/42	5/15/42	2-
YMS122	" "	Kruse & Banks S.B. Co. Inc.	39.0	5.0	5/15/41		13-1/2	1/26/42	4/15/42	6/30/42	2-1/2-
YMS123	" "	Kruse & Banks S.B. Co. Inc.	62.0	20.0	7/ 2/41		11	3/27/42	6/ 1/42	6/ 1/42	0
YMS124	" "	Kruse & Banks S.B. Co. Inc.	33.0	15.0	12/ 4/41		8	5/26/42	8/ 1/42	8/ 1/42	0
YMS125	" "	J. M. Martinac S.B. Corp.	70.0	8.0	6/ 2/41	12/18/41	10-2/5	11/27/41	2/ 1/42	4/15/42	2-1/2-
YMS126	" "	J. M. Martinac S.B. Corp.	56.0	5.0	7/ 3/41	3/ 4/42	10-2/5	1/26/42	4/ 1/42	5/15/42	1-1/2-
YMS127	" "	J. M. Martinac S.B. Corp.	46.0	5.0	10/10/41		7-2/3	3/27/42	6/ 1/42	6/ 1/42	0
YMS128	" "	J. M. Martinac S.B. Corp.	27.0	6.0	12/26/41		6-1/5	5/26/42	8/ 1/42	7/ 1/42	1+
YMS129	" "	Tacoma Boat Building Co.	70.0	10.0	5/27/41	12/18/41	10-3/5	11/27/41	2/ 1/42	4/15/42	2-1/2-
YMS130	" "	Tacoma Boat Building Co.	56.0	3.0	6/20/41	12/18/41	10-5/6	1/26/42	3/ 1/42	5/15/42	2-1/2-
YMS131	" "	Tacoma Boat Building Co.	48.0	4.0	7/12/41		11	3/27/42	4/ 1/42	6/15/42	2-1/2-
YMS132	" "	Tacoma Boat Building Co.	40.0	7.0	7/12/41		12	5/26/42	6/ 1/42	7/15/42	1-1/2-
YMS133	" "	Western Boat Building Co.	70.0	11.0	7/14/41	12/18/41	9	12/17/41	3/20/42	4/15/42	5/6-
YMS134	" "	Western Boat Building Co.	54.0	3.0	8/13/41		9-1/6	3/17/42	5/20/42	5/18/42	0
YMS135	" "	(b)									
YMS136	" "	(b)									
YMS137	" "	(b)									
YMS138	" "	(b)									
YMS139	" "	(b)									
YMS140	" "	(b)									
YMS141	" "	(b)									
YMS142	" "	(b)									
YMS143	" "	(b)									
YMS144	" "	(b)									
YMS145	" "	(b)									
YMS146	" "	(b)									
YMS147	" "	(b)									
YMS148	" "	(b)									
YMS149	" "	(b)									
YMS150	" "	(b)									
YMS151	" "	(b)									
YMS152	" "	(b)									
YMS153	" "	(b)									
YMS154	" "	(b)									

(b) Assignment to builder pending.

RESTRICTED

As of March 1, 1942

Page 48

N.B.S.(745)

E-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mcs. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TCTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MOTOR DRIVEN MINE SWEEPERS (Cont'd)											
YMS155	Wood Hull	+	(b)								
YMS156	" "	+	(b)								
YMS157	" "	+	(b)								
YMS158	" "	+	(b)								
YMS159	" "	+	(b)								
YMS160	" "	+	(b)								
YMS161	" "	+	(b)								
YMS162	" "	+	(b)								
YMS163	" "	+	(b)								
YMS164	" "	+	(b)								
YMS165	" "	+	(b)								
YMS166	" "	+	(b)								
YMS167	" "	+	(b)								
YMS168	" "	+	(b)								
YMS169	" "	+	(b)								
YMS170	" "	+	(b)								
YMS171	" "	+	(b)								
YMS172	" "	+	(b)								
YMS173	" "	+	(b)								
YMS174	" "	+	(b)								
YMS175	" "	+	(b)								
YMS176	" "	+	(b)								
YMS177	" "	+	(b)								
YMS178	" "	+	(b)								
YMS179	" "	+	(b)								
YMS180	" "	+	(b)								
YMS181	" "	+	(b)								
YMS182	" "	+	(b)								
YMS183	" "	+	(b)								
YMS184	" "	+	(b)								
YMS185	" "	+	(b)								
YMS186	" "	+	(b)								
YMS187	" "	+	(b)								
YMS188	" "	+	(b)								
YMS189	" "	+	(b)								
YMS190	" "	+	(b)								
YMS191	" "	+	(b)								
YMS192	" "	+	(b)								
YMS193	" "	+	(b)								
YMS194	" "	+	(b)								
YMS195	" "	+	(b)								
YMS196	" "	+	(b)								

RESTRICTED

As of March 1, 1942

Page 49

N.B.S.(745)

E-3

RESTRICTED

As of March 1, 1942

Page 7

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mcs. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MOTOR DRIVEN MINE SWEEPERS (Cont'd)											
YMS197	Wood Hull	†	(b)								
YMS198	" "	†	(b)								
YMS199	" "	†	(b)								
YMS200	" "	†	(b)								
YMS201	" "	†	(b)								
YMS202	" "	†	(b)								
YMS203	" "	†	(b)								
YMS204	" "	†	(b)								
YMS205	" "	†	(b)								
YMS206	" "	†	(b)								
YMS207	" "	†	(b)								
YMS208	" "	†	(b)								
YMS209	" "	†	(b)								
YMS210	" "	†	(b)								
YMS211	" "	†	(b)								
YMS212	" "	†	(b)								
YMS213	" "	†	(b)								
YMS214	" "	†	(b)								
YMS215	" "	†	(b)								
YMS216	" "	†	(b)								
YMS217	" "	†	(b)								
YMS218	" "	†	(b)								
YMS219	" "	†	(b)								
YMS220	" "	†	(b)								
YMS221	" "	†	(b)								
YMS222	" "	†	(b)								
YMS223	" "	†	(b)								
YMS224	" "	†	(b)								
YMS225	" "	†	(b)								
YMS226	" "	†	(b)								
YMS227	" "	†	(b)								
YMS228	" "	†	(b)								
YMS229	" "	†	(b)								
YMS230	" "	†	(b)								
YMS231	" "	†	(b)								
YMS232	" "	†	(b)								
YMS233	" "	†	(b)								
YMS234	" "	†	(b)								
YMS235	" "	†	(b)								
YMS236	" "	†	(b)								
YMS237	" "	†	(b)								
YMS238	" "	†	(b)								

(b) Assignment to builder pending.

† Being constructed under Emergency Authorization

As of March 1, 1942

REVISIONS

As of March 1, 1942		Percentage of Completion		Keel Laid	Launched	No. of Mns. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
Type, Number and Name	Contractor	Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MOTOR DRIVEN MINE SWEEPERS (Cont'd)										
YMS239	Wood Hull	†	(b)							
YMS240	" "	†	(b)							
YMS241	" "	†	(b)							
YMS242	" "	†	(b)							
YMS243	" "	†	(b)							
YMS244	" "	†	(b)							
YMS245	" "	†	(b)							
YMS246	" "	†	(b)							
YMS247	" "	†	(b)							
YMS248	" "	†	(b)							
YMS249	" "	†	(b)							
YMS250	" "	†	(b)							
YMS251	" "	†	(b)							
YMS252	" "	†	(b)							
YMS253	" "	†	(b)							
YMS254	" "	†	(b)							
YMS255	" "	†	(b)							
YMS256	" "	†	(b)							
YMS257	" "	†	(b)							
YMS258	" "	†	(b)							
YMS259	" "	†	(b)							
YMS260	" "	†	(b)							
YMS261	" "	†	(b)							
YMS262	" "	†	(b)							
YMS263	" "	†	(b)							
YMS264	" "	†	(b)							
YMS265	" "	†	(b)							
YMS266	" "	†	(b)							
YMS267	" "	†	(b)							
YMS268	" "	†	(b)							
YMS269	" "	†	(b)							
YMS270	" "	†	(b)							
YMS271	" "	†	(b)							
YMS272	" "	†	(b)							
YMS273	" "	†	(b)							
YMS274	" "	†	(b)							
YMS275	" "	†	(b)							
YMS276	" "	†	(b)							
YMS277	" "	†	(b)							
YMS278	" "	†	(b)							
YMS279	" "	†	(b)							
YMS280	" "	†	(b)							

(b) Assignment to builder pending.

† Being constructed under Emergency Authorization

RESTRICTED

As of March 1, 1942

Page 51

N.B.S.(745)
E- 3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TCTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MOTOR DRIVEN MINE SWEEPERS (Cont'd)											
YMS281	Wood Hull	†	(b)								
YMS282	" "	†	(b)								
YMS283	" "	†	(b)								
YMS284	" "	†	(b)								
YMS285	" "		(b)								
YMS286	" "		(b)								
YMS287	" "		(b)								
YMS288	" "		(b)								
YMS289	" "		(b)								
YMS290	" "		(b)								
YMS291	" "		(b)								
YMS292	" "		(b)								
YMS293	" "		(b)								
YMS294	" "		(b)								
YMS295	" "		(b)								
YMS296	" "		(b)								
YMS297	" "		(b)								
YMS298	" "		(b)								
YMS299	" "		(b)								
YMS300	" "		(b)								
YMS301	" "		(b)								
YMS302	" "		(b)								
YMS303	" "		(b)								
YMS304	" "		(b)								
YMS305	" "		(b)								
YMS306	" "		(b)								
YMS307	" "		(b)								
YMS308	" "		(b)								
YMS309	" "		(b)								
YMS310	" "		(b)								
YMS311	" "		(b)								
YMS312	" "		(b)								
YMS313	" "		(b)								
YMS314	" "		(b)								
YMS315	" "		(b)								
YMS316	" "		(b)								
YMS317	" "		(b)								
YMS318	" "		(b)								
YMS319	" "		(b)								
YMS320	" "		(b)								
YMS321	" "		(b)								

(b) Assignment to builder pending.

† Being constructed under Emergency Authorization..

RESTRICTED

As of March 1, 1942.

Page 52

N.B.S.(745)
E-3

AS OF March 1, 1942.		Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
Type, Number and Name	Contractor	Mar. 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MOTOR DRIVEN MINE SWEEPERS (Cont'd)										
YMS322	Wood Hull		(b)							
YMS323	" "		(b)							
YMS324	" "		(b)							
YMS325	" "		(b)							
YMS326	" "		(b)							
YMS327	" "		(b)							
YMS328	" "		(b)							
YMS329	" "		(b)							
YMS330	" "		(b)							
YMS331	" "		(b)							
YMS332	" "		(b)							
YMS333	" "		(b)							
YMS334	" "		(b)							
YMS335	" "		(b)							
YMS336	" "		(b)							
YMS337	" "		(b)							
YMS338	" "		(b)							
YMS339	" "		(b)							
YMS340	" "		(b)							
YMS341	" "		(b)							
YMS342	" "		(b)							
YMS343	" "		(b)							
YMS344	" "		(b)							
YMS345	" "		(b)							
YMS346	" "		(b)							
YMS347	" "		(b)							
YMS348	" "		(b)							
YMS349	" "		(b)							
YMS350	" "		(b)							
YMS351	" "		(b)							
YMS352	" "		(b)							
YMS353	" "		(b)							
YMS354	" "		(b)							
YMS355	" "		(b)							
YMS356	" "		(b)							
YMS357	" "		(b)							
YMS358	" "		(b)							
YMS359	" "		(b)							
YMS360	" "		(b)							
YMS361	" "		(b)							
YMS362	" "		(b)							
YMS363	" "		(b)							

As of March 1, 1942.

RESTRICTED

REGISTERED

As of March 1, 1942.

Page 55

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mcs. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
		Mar. 1 1942 TCTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MOTOR DRIVEN MINE SWEEPERS (Cont'd)										
YMS364	Wood Hull		(b)							
YMS365	" "		(b)							
YMS366	" "		(b)							
YMS367	" "		(b)							
YMS368	" "		(b)							
YMS369	" "		(b)							
YMS370	" "		(b)							
YMS371	" "		(b)							
YMS372	" "		(b)							
YMS373	" "		(b)							
YMS374	" "		(b)							
YMS375	" "		(b)							
YMS376	" "		(b)							
YMS377	" "		(b)							
YMS378	" "		(b)							
YMS379	" "		(b)							
YMS380	" "		(b)							
YMS381	" "		(b)							
YMS382	" "		(b)							
YMS383	" "		(b)							
YMS384	" "		(b)							
YMS385	" "		(b)							
YMS386	" "		(b)							
YMS387	" "		(b)							
YMS388	" "		(b)							
YMS389	" "		(b)							
YMS390	" "		(b)							
YMS391	" "		(b)							
YMS392	" "		(b)							
YMS393	" "		(b)							
YMS394	" "		(b)							
YMS395	" "		(b)							
YMS396	" "		(b)							
YMS397	" "		(b)							
YMS398	" "		(b)							
YMS399	" "		(b)							
YMS400	" "		(b)							
YMS401	" "		(b)							
YMS402	" "		(b)							
YMS403	" "		(b)							
YMS404	" "		(b)							
YMS405	" "		(b)							

REPORT

As of March 1, 1942

Page 54

N.B.S.(745)
E- 3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MOTOR DRIVEN MINE SWEEPERS (Cont'd)											
YMS406	Wood Hull	(b)									
YMS407	" "	(b)									
YMS408	" "	(b)									
YMS409	" "	(b)									
MINELAYERS											
CM5	TERROR	(s) Philadelphia	72.0	3.0	9/ 3/40	6/ 6/41	24	9/ 1/42	7/ 1/42	9/1/42	2-
CM6	CATSKILL	(s) Willamette I. & S. Corp.	22.8	3.8	7/12/41		32	10/ 6/43	10/ 6/43	3/15/44	5-1/3-
CM7	OZARK	(s) Willamette I. & S. Corp.	20.0	3.3	7/12/41		34	12/ 6/43	12/ 6/43	5/15/44	5-1/3-

(b) Assignment to builder pending.
(s) Steel Hulls

*file
confidential* —

THE WHITE HOUSE
WASHINGTON

3/24/42

Memorandum for the President: —

the displacement
of the 173' P.C's is
261 standard tons

*BF
Navy*

Very resp
John McCrea

THE WHITE HOUSE
WASHINGTON

March 24, 1942.

MEMORANDUM FOR

THE PRESIDENT

The attached Bureau of Ships' report of progress, as of 1 March, 1942, on patrol craft under construction is forwarded for the information of the President.

Very respectfully,

John L. McCREA

JOHN L. McCREA

RESTRICTED

REPRODUCTION OF THIS MATERIAL
IN ANY FORM IS NOT AUTHORIZED
EXCEPT BY SPECIFIC APPROVAL OF
THE SECRETARY OF THE NAVY.

MONTHLY PROGRESS REPORT PATROL
CRAFT UNDER CONSTRUCTION

Distribution:

The President
The Secretary of the Navy
The Under Secretary of the Navy
The Assistant Secretary of the Navy
The Chief of Naval Operations
The Naval Aide to the President
The Chief of the Bureau of Ships
Senator David I. Walsh
Congressman Carl Vinson
Congressman William S. Jacobson
Congressman George J. Bates

Franklin D. Roosevelt Library

DECLASSIFIED

DOD DIR. 5200.9 (9/27/86)

Date 3-11-54

Signature Carl L. Speer

REPRODUCED

Reproduction of this material in any form is not authorized except by specific approval of the Secretary of the Navy.

NAVY DEPT
BUREAU OF
WASHINGTON

Page 55

N.B.S.(745)

PATROL CRAFT UNDER CONSTRUCTION, UNITED STATES NAVY - Report of Progress as of March 1, 1942

D-3

SUBMARINE CHASERS (110 ft.)											
PC497	(w)	Westergard-Rice Bros. & Co.	97.0	1.0	3/ 7/41	7/ 4/41	13	7/13/41	12/20/41*	4/10/42	3-2/3-
PC498	(w)	Westergard-Rice Bros. & Co.	97.0	1.0	3/12/41	7/21/41	13-2/5	7/13/41	12/20/41*	4/25/42	4-1/6-
PC499	(w)	Fisher Boat Wks. (u)	95.0	0.0	2/24/41	10/24/41	12-2/3	7/13/41	.	3/15/42	
PC500	(w)	Fisher Boat Wks. (u)	95.0	0.0	2/27/41	10/11/41	12-1/3	7/13/41	.	3/16/42	
PC501	(w)	Seabrook Yacht Corp.	96.0	6.0	4/29/41	1/24/42	12	11/10/41	1/15/42*	4/30/42	3-1/2-
PC502	(w)	Seabrook Yacht Corp.	98.0	0.0	5/ 6/41	1/31/42	12-2/3	11/10/41	1/15/42*	5/25/42	4-1/3-
PC503	(w)	Rice Brothers Corp.	85.0	2.0	1/30/41		15	7/13/41	1/15/42*	5/ 4/42	3-2/3-
PC504	(w)	Rice Brothers Corp.	85.0	2.0	1/30/41		15-2/5	7/13/41	1/22/42*	5/12/42	
PC505	(w)	Luders Marine Construction Co.	10.0	3.5	2/24/41	2/23/42	14-1/4	9/ 4/41	.	5/ 1/42	
PC506	(w)	Luders Marine Construction Co.	72.0	0.7	3/24/41	1/30/42	12-2/3	9/ 4/41	.	4/29/42	
PC508	(w)	Mathis Yacht Bldg. Co.	55.0	3.0	2/10/41	7/25/41	13-1/3	7/13/41	12/30/41*	3/20/42	2-2/3-
PC511	(w)	American Cruiser Co.	74.0	12.0	8/ 1/41		10	9/28/41	.	6/ 1/42	
PC512	(w)	American Cruiser Co.	71.0	10.0	8/12/41		9-2/3	10/28/41	.	6/ 1/42	
PC513	(w)	Quincy Adams Yacht Yard, Inc.	87.0	10.0	5/16/41	1/20/42	10-1/3	9/ 1/41	2/22/42*	3/27/42	1-1/6-
PC514	(w)	Quincy Adams Yacht Yard, Inc.	81.0	13.0	6/14/41		10	10/ 1/41	3/23/42*	4/12/42	2/3-
PC515	(w)	Elizabeth City S.Y.	81.0	14.0	4/24/41	9/20/41	11-2/3	8/19/41	3/ 2/42*	4/15/42	1-2/5-
PC516	(w)	Elizabeth City S.Y.	77.0	15.0	5/ 7/41	10/11/41	11-3/5	10/ 8/41	3/ 9/42*	4/25/42	1-1/2-
PC517	(w)	Elizabeth City S.Y.	63.0	0.0	5/22/41	10/11/41	11-2/5	11/17/41	3/23/42*	5/ 4/42	1-2/5-
PC518	(w)	Elizabeth City S.Y.	55.0	4.0	6/ 2/41	11/12/41	11-2/5	12/27/41	3/30/42*	5/14/42	1-1/2-
PC519	(w)	Vinyard S.B. Co.	79.0	2.0	6/ 2/41		11-1/3	8/29/41	1/15/42*	5/12/42	3-5/6-
PC520	(w)	Vinyard S.B. Co.	65.0	10.0	7/15/41		10-1/2	9/28/41	1/30/42*	6/ 1/42	4-
PC521	(w)	Annapolis Yacht Yard, Inc.	85.0	7.0	5/ 5/41	2/ 1/42	10-5/6	9/28/41	.	3/30/42	
PC522	(w)	Annapolis Yacht Yard, Inc.	80.0	4.0	5/14/41	2/18/42	10-1/2	11/27/41	.	3/10/42	
PC524	(w)	Mathis Yacht Bldg. Co.	93.0	5.0	4/29/41	9/19/41	11-1/5	9/28/41	1/20/42*	4/ 5/42	2-1/2-
PC525	(w)	Mathis Yacht Bldg. Co.	90.0	3.0	7/ 3/41	11/21/41	9-3/5	10/23/41	2/10/42*	4/20/42	2-1/3-
PC526	(w)	Mathis Yacht Bldg. Co.	88.0	4.0	7/29/41	12/30/41	9-1/6	11/17/41	2/26/42*	5/ 4/42	2-1/4-
PC527	(w)	Mathis Yacht Bldg. Co.	85.0	10.0	9/ 4/41	1/21/42	8-1/3	12/12/41	3/10/42*	5/15/42	2-1/6-
PC528	(w)	Mathis Yacht Bldg. Co.	75.0	10.0	10/24/41	2/17/42	7	1/ 6/42	3/25/42*	5/25/42	2-
PC529	(w)	Mathis Yacht Bldg. Co.	65.0	15.0	11/24/41		6-1/3	1/31/42	4/ 7/42*	6/ 5/42	2-
PC530	(w)	Westergard-Rice Bros. & Co.	94.0	4.0	3/27/41	8/16/41	13-1/2	9/28/41	1/ 1/42*	5/12/42	4-2/5-
PC531	(w)	Westergard-Rice Bros. & Co.	89.0	6.0	3/27/41	9/ 4/41	14	9/28/41	1/15/42*	5/26/42	4-2/5-
PC532	(w)	Luders Marine Construction Co.	64.0	0.6	4/19/41		13-5/6	9/28/41	.	6/15/42	
PC533	(w)	Luders Marine Construction Co.	64.0	1.2	5/ 5/41		13-5/6	10/28/41	.	6/30/42	
PC534	(w)	Luders Marine Construction Co.	63.0	0.9	5/23/41		13-3/4	11/11/41	.	7/15/42	
PC535	(w)	Luders Marine Construction Co.	55.0	6.1	6/18/41		13-2/5	11/27/41	.	7/30/42	

(w) Wood Hulls

(*) Completion depends upon delivery of main engines

(u) PC499-500 now at Henry G. Grebe Co. for installation of engines. Percentage of completion as of 1 February 1942. Date of departure from Fisher Boat Works 17 December 1941.

RESTRICTED

Page 56
of MARCH 1, 1942N.B.S.(745)
D- 3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb., 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SUBMARINE CHASERS (110 ft.)(Cont'd)											
PC536	(w)	Peterson Boat Wks.	94.0	5.0	4/29/41	3/ 5/42	11	12/17/41	•	4/ 2/42	
PC537	(w)	Peterson Boat Wks.	90.0	1.5	4/29/41		11-3/5	1/ 6/42	•	4/17/42**	
PC538	(w)	Peterson Boat Wks.	90.0	1.5	5/17/41		11-4/5	1/16/42	•	5/10/42**	
PC539	(w)	Peterson Boat Wks.	90.0	1.0	5/17/41		9-1/2	1/26/42	•	5/18/42**	
PC540	(w)	Robinson Marine Construction Co	90.0	4.0	7/28/41		8-5/6	1/ 1/42	•	4/23/42*	
PC541	(w)	Robinson Marine Construction Co	85.0	3.0	8/ 1/41		8-4/5	1/26/42	•	4/23/42*	
PC628	(w)	Quincy Adams Yacht Yard	60.0	0.0	8/25/41		7-2/3	12/27/41	3/27/42*	4/16/42	2/3-
PC629	(w)	Quincy Adams Yacht Yard	54.0	2.0	9/ 3/41		6-2/3	1/11/42	4/24/42*	4/22/42	0
PC630	(w)	Mathis Yacht Building Co.	50.0	15.0	12/22/41		6	2/25/42	•	6/25/42*	
PC631	(w)	Mathis Yacht Building Co.	30.0	12.0	1/27/42		7	3/22/42	•	9/ 1/42*	
PC632	(w)	Mathis Yacht Building Co.	20.0	12.0	2/23/42		6-5/6	4/16/42	•	9/19/42*	
PC633	(w)	Mathis Yacht Building Co.	10.0	2.0			6-1/2	5/11/42	•	10/ 7/42*	
PC634	(w)	Mathis Yacht Building Co.	10.0	2.0			5-5/6	6/ 5/42	•	10/19/42*	
PC635	(w)	Mathis Yacht Building Co.	8.0	0.0			5	7/ 1/42	•	11/ 1/42*	
PC636	(w)	Vinyard S.B. Co.	35.0	5.0	8/29/41		10	12/27/41	2/28/42*	6/30/42*	4-
PC637	(w)	Vinyard S.B. Co.	15.0	9.0	12/24/41		6-2/3	1/26/42	4/15/42*	7/15/42*	3-
PC638	(w)	Elizabeth City Shipyards	43.0	1.0	8/11/41	12/20/41	8-3/5	2/22/42	4/ 6/42*	5/24/42	1-3/5-
PC639	(w)	Elizabeth City Shipyards	41.0	4.0	8/16/41	12/31/41	8-1/2	3/22/42	4/20/42*	6/ 3/42*	1-2/5-
PC640	(w)	Elizabeth City Shipyards	39.0	2.0	8/30/41	1/17/42	8-1/2	4/22/42	4/27/42*	6/13/42*	1-1/2-
PC641	(w)	Elizabeth City Shipyards	41.0	16.0	11/ 7/41	2/12/42	6-2/3	5/22/42	6/15/42*	6/23/42*	1/4
PC642	(w)	Peterson Boat Works	43.0	15.2	10/28/41		6-2/3	5/19/42	•	5/19/42*	
PC643	(w)	Peterson Boat Works	33.0	9.2	11/21/41		7	6/19/42	•	6/19/42*	
PC644	(w)	Peterson Boat Works	23.0	2.7	11/29/41		7-2/3	7/19/42	•	7/19/42*	
PC645	(w)	Peterson Boat Works	24.0	3.7	2/ 1/42		6-3/5	8/19/42	•	8/19/42*	
PC646	(w)	Robinson Marine Construction Co	56.0	4.0	9/23/41		8-1/4	2/ 1/42	•	6/ 1/42*	
PC647	(w)	Robinson Marine Construction Co	50.0	2.0	9/23/41		8-1/4	3/ 1/42	•	6/ 1/42*	
PC648	(w)	Delaware Bay S.B. Co. Inc.	35.0	10.0	10/10/41		7	3/17/42	3/17/42*	5/11/42*	1-4/5-
PC649	(w)	Delaware Bay S.B. Co. Inc.	30.0	10.0	10/16/41		7-3/4	3/17/42	3/17/42*	6/ 8/42*	2-2/3-
PC650	(w)	Westergard Boat Works	70.0	10.0	10/21/41		4-4/5	1/16/42	1/15/42*	3/15/42*	2-
PC651	(w)	Westergard Boat Works	68.0	13.0	11/ 4/41		5	2/ 5/42	2/ 5/42*	3/31/42*	1-5/6-
PC652	(w)	Julius Petersen	41.0	3.0	12/ 5/41		6	3/17/42	•	6/ 8/42*	
PC653	(w)	Julius Petersen	28.0	10.0	12/15/41		6-1/4	4/26/42	•	5/22/42*	
PC654	(w)	Westergard BtWksInc & Rice Bros	57.0	10.0	9/18/41		7-4/5	1/16/42	4/ 1/42*	5/12/42*	1-2/5-
PC655	(w)	Westergard BtWksInc & Rice Bros	50.0	13.0	10/11/41		7-1/2	2/ 5/42	4/15/42*	5/26/42*	1-2/5-
PC656	(w)	Snow Shipyards Inc.	15.0	5.0	12/ 6/41		6-5/6	3/17/42	6/ 1/42*	7/ 2/42*	1-
PC657	(w)	Snow Shipyards Inc.	15.0	5.0	12/20/41		7	5/ 1/42	6/15/42*	7/17/42*	1-
PC658	(w)	American Cruiser, Inc.	31.0	8.0	12/ 8/41		6-1/4	5/ 1/42	•	6/15/42*	
PC659	(w)	American Cruiser, Inc.	30.0	8.0	12/16/41		6	5/ 1/42	•	6/15/42*	
PC660	(w)	Burger Boat Co.	14.1	2.7	12/24/41		8-7/3	7/15/42	•	9/15/42*	
PC661	(w)	Burger Boat Co.	13.5	8.3	12/30/41		9	8/14/42	•	10/ 1/42*	
PC662	(w)	Fisher Boat Works	78.0	20.0	11/ 4/41		7-1/3	6/15/42	6/15/42*	6/15/42*	0

(*) Completion depends upon delivery of main engines.

(w) Wood Hulls

** Without engines and dependent upon ice conditions.

~~RESTRICTED~~

Page 57
As of MARCH 1, 1942

N.B.S.(745)
D-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mch. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SUBMARINE CHASERS (110 ft.)(Cont'd)											
PC663	(w)	Fisher Boat Works	78.0	20.0	11/ 4/41		7-1/3	6/25/42	6/15/42*	6/15/42*	0
PC664	(w)	Dachel-Carter S.B. Corp.	35.0	9.0	11/19/41		6-5/6	3/17/42	•	6/15/42*	
PC665	(w)	Dachel-Carter S.B. Corp.	50.0	15.0	11/25/41		6-2/3	4/ 6/42	•	6/15/42*	
PC666	(w)	Weaver Shipyards	49.0	24.0	10/16/41		7-1/2	5/16/42	4/16/42*	5/18/42*	1-
PC667	(w)	Weaver Shipyards	44.0	19.0	10/16/41		7-1/2	5/16/42	4/16/42*	5/18/42*	1-
PC668	(w)	Daytona Beach Boat Works, Inc.	50.0	15.0	11/ 5/41	3/12/42	5-3/5	4/ 6/42	•	5/ 1/42*	
PC669	(w)	Daytona Beach Boat Works, Inc.	35.0	17.0	11/17/41		6	5/16/42	•	5/15/42*	
PC670	(w)	Inland Waterways, Inc.	23.2	9.9	11/17/41		7	2/15/42	•	6/15/42*	
PC671	(w)	Inland Waterways, Inc.	19.1	9.4	11/17/41		8	3/22/42	•	7/15/42*	
PC672	(w)	Walter E. Abrams Shipyard, Inc.	55.0	1.0	10/29/41		6-1/5	2/15/42	•	5/ 5/42*	
PC673	(w)	Walter E. Abrams Shipyard, Inc.	55.0	1.0	11/ 7/41		6-1/2	3/ 7/42	•	5/23/42*	
PC674	(w)	C. Hildebrand Dry Dock Co.	44.0	24.0	10/31/41		7	4/26/42	•	5/18/42*	
PC675	(w)	C. Hildebrand Dry Dock Co.	41.0	26.0	11/13/41		6-2/3	5/11/42	•	6/ 2/42*	
PC676	(w)	W. A. Robinson Inc.	13.0	13.0	1/31/42		5-1/2	7/15/42		5/13/42*	
PC677	(w)	W. A. Robinson Inc.	5.0	5.0	2/27/42		5	8/ 1/42		6/15/42*	
PC678	(w)	Walter E. Abrams Shipyard, Inc.					3-2/3			6/24/42	
PC679	(w)	Walter E. Abrams Shipyard, Inc.			3/ 4/42		4			7/ 3/42	
PC680	(w)	Walter E. Abrams Shipyard, Inc.					3-5/6			7/13/42	
PC681	(w)	Walter E. Abrams Shipyard, Inc.					4			7/22/42	
PC682	(w)	American Cruiser Co.									
PC683	(w)	American Cruiser Co.									
PC684	(w)	American Cruiser Co.									
PC685	(w)	American Cruiser Co.									
PC686	(w)	American Cruiser Co.									
PC687	(w)	American Cruiser Co.									
PC688	(w)	Annapolis Yacht Yd.									
PC689	(w)	Annapolis Yacht Yd.									
PC690	(w)	Annapolis Yacht Yd.									
PC691	(w)	Annapolis Yacht Yd.									
PC692	(w)	Calderwood Y.Y.									
PC693	(w)	Calderwood Y.Y.									
PC694	(w)	Daytona Beach Bt.Wks.									
PC695	(w)	Daytona Beach Bt.Wks.									
PC696	(w)	Daytona Beach Bt.Wks.									
PC697	(w)	Daytona Beach Bt.Wks.									
PC698	(w)	Delaware Bay S.B. Co.			3/ 1/42						
PC699	(w)	Delaware Bay S.B. Co.									
PC700	(w)	Delaware Bay S.B. Co.									
PC701	(w)	Delaware Bay S.B. Co.									
PC702	(w)	Delaware Bay S.B. Co.									
PC703	(w)	Delaware Bay S.B. Co.									
PC704	(w)	Elizabeth City Shipyard									

(*) Completion depends on delivery of main engine.
(w) Wood Hulls
(e) Date of award.

~~RESTRICTED~~

Page 59

N.B.S.(745)

As of MARCH 1, 1942

D- 3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SUBMARINE CHASERS (110 ft.)(Cont'd)											
PC746	(w)	Quincy Adams Y. Y. Inc.					11/1/4			9/ 1/42	
PC747	(w)	Quincy Adams Y. Y. Inc.					11/1/4			9/ 3/42	
PC748	(w)	Quincy Adams Y. Y. Inc.					11/1/3			11/ 1/42	
PC749	(w)	Quincy Adams Y. Y. Inc.					11/1/3			11/ 8/42	
PC750	(w)	Quincy Adams Y. Y. Inc.					11/1/3			12/15/42	
PC751	(w)	Quincy Adams Y. Y. Inc.					11/1/3			12/22/42	
PC752	(w)	Robinson Marine Constr.									
PC753	(w)	Robinson Marine Constr.									
PC754	(w)	Robinson Marine Constr.									
PC755	(w)	Robinson Marine Constr.									
PC756	(w)	Robinson Marine Constr.									
PC757	(w)	Robinson Marine Constr.									
PC758	(w)	Robinson Marine Constr.									
PC759	(w)	Robinson Marine Constr.									
PC760	(w)	W. A. Robinson, Inc.									
PC761	(w)	W. A. Robinson, Inc.									
PC762	(w)	W. A. Robinson, Inc.									
PC763	(w)	W. A. Robinson, Inc.									
PC764	(w)	W. A. Robinson, Inc.									
PC765	(w)	W. A. Robinson, Inc.									
PC766	(w)	W. A. Robinson, Inc.									
PC767	(w)	W. A. Robinson, Inc.									
PC768	(w)	Seabrook Yacht Corp.									
PC769	(w)	Seabrook Yacht Corp.									
PC770	(w)	Seabrook Yacht Corp.									
PC771	(w)	Seabrook Yacht Corp.									
PC772	(w)	(b)									
PC773	(w)	(b)									
PC774	(w)	(b)									
PC775	(w)	(c)									
PC977	(w)	Simms Brothers									
PC978	(w)	Simms Brothers									
PC979	(w)	Simms Brothers									
PC980	(w)	Simms Brothers									
PC981	(w)	Vinyard S. B. Co.									
PC982	(w)	Vinyard S. B. Co.									
PC983	(w)	Vinyard S. B. Co.									
PC984	(w)	Vinyard S. B. Co.									
PC985	(w)	John E. Matten & Son, Inc.									
PC986	(w)	John E. Matten & Son, Inc.									
PC987	(w)	John E. Matten & Son, Inc.									

(w) Wood Hulls

(b) Assignment to builder pending.

(c) Date of award.

As of MARCH 1, 1942

D-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SUBMARINE CHASERS		(110 ft.)(Cont'd)									
PC988	(v)	John E. Matten & Son, Inc.,									
PC989	(v)	John E. Matten & Son, Inc.,									
PC990	(v)	Geo. E. Knass Co.									
PC991	(v)	Geo. E. Knass Co.									
PC992	(v)	Geo. E. Knass Co.									
PC993	(v)	Geo. E. Knass Co.									
PC994	(v)	Geo. E. Knass Co.									
PC995	(v)	Geo. E. Knass Co.									
PC996	(v)	Island Docks, Inc.,									
PC997	(v)	Island Docks, Inc.,									
PC998	(v)	Island Docks, Inc.,									
PC999	(v)	Island Docks, Inc.,									
PC1000	(v)	Dingle Boat Works									
PC1001	(v)	Dingle Boat Works									
PC1002	(v)	Dingle Boat Works									
PC1003	(v)	Fellows & Stewart								8/15/42	
PC1004	(v)	Fellows & Stewart								9/1/42	
PC1005	(v)	Fellows & Stewart								9/16/42	
PC1006	(v)	Fellows & Stewart								10/1/42	
PC1007	(v)	Fellows & Stewart								10/15/42	
PC1008	(v)	Fellows & Stewart								10/31/42	
PC1009	(v)	Fellows & Stewart								11/14/42	
PC1010	(v)	Fellows & Stewart								11/28/42	
PC1011	(v)	Fellows & Stewart								12/14/42	
PC1012	(v)	Fellows & Stewart								12/30/42	
PC1013	(v)	Luders Marine Construction									
PC1014	(v)	Luders Marine Construction			2/21/42						
PC1015	(v)	Luders Marine Construction									
PC1016	(v)	Luders Marine Construction									
PC1017	(v)	Luders Marine Construction									
PC1018	(v)	Luders Marine Construction									
PC1019	(v)	Luders Marine Construction									
PC1020	(v)	Luders Marine Construction									
PC1021	(v)	Luders Marine Construction									
PC1022	(v)	Luders Marine Construction									
PC1023	(v)	Mathis Yacht Bldg. Co.,									
PC1024	(v)	Mathis Yacht Bldg. Co.,									
PC1025	(v)	Mathis Yacht Bldg. Co.									
PC1026	(v)	Mathis Yacht Bldg. Co.,									
PC1027	(v)	Mathis Yacht Bldg. Co.									
PC1028	(v)	Mathis Yacht Bldg. Co.									
PC1029	(v)	Donovan Contracting Co.,						9/28/42			

(w) Wood Hulls

RESTRICTED

Page 61

N.B.S.(745)

As of March 1, 1942

D-3

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mcs. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
		Mar. 1 1942 TCTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
PC1030	(w) SUBMARINE CRASERS (110 ft.)(Cont'd)						9/28/42			
PC1031	(w) Donovan Contracting Co.									
PC1032	(w) Peterson St. Works									
PC1033	(w) Peterson St. Works									
PC1034	(w) Peterson St. Works									
PC1035	(w) Peterson St. Works									
PC1036	(w) Peterson St. Works									
PC1037	(w) Peterson St. Works									
PC1038	(w) Peterson St. Works									
PC1039	(w) Rice Bros.									
PC1040	(w) Rice Bros.									
PC1041	(w) Rice Bros.									
PC1042	(w) Rice Bros.									
PC1043	(w) Rice Bros.									
PC1044	(w) Rice Bros.									
PC1045	(w) Rice Bros.									
PC1046	(w) Rice Bros.									
PC1047	(w) Ventnor Boat Wks., Inc.									
PC1048	(w) Ventnor Boat Wks., Inc.									
PC1049	(w) Ventnor Boat Wks., Inc.									
PC1050	(w) Ventnor Boat Wks., Inc.									
PC1051	(w) Ventnor Boat Wks., Inc.									
PC1052	(w) Ventnor Boat Wks., Inc.									
PC1053	(w) (b)									
PC1054	(w) (b)									
PC1055	(w) (b)									
PC1056	(w) (b)									
PC1057	(w) (b)									
PC1058	(w) (b)									
PC1059	(w) (b)									
PC1060	(w) (b)									
PC1061	(w) (b)									
PC1062	(w) (b)									
PC1063	(w) (b)									
PC1064	(w) (b)									
PC1065	(w) (b)									
PC1066	(w) (b)									
PC1067	(w) (b)									
PC1068	(w) (b)									
PC1069	(w) (b)									
PC1070	(w) (b)									

(a) Wood Hulls

(b) Assignment to builder pending.

(c) Date of Award

RESTRICTED

Page 62

N.B.S.(745)

As of MARCH 1, 1942

D- 3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	As of MARCH 1, 1942 No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SUBMARINE CHASERS (110 ft.)(Cont'd)											
PC1071	(w)	(b)									
PC1072	(w)	(b)									
PC1073	(w)	(b)									
PC1074	(w)	(b)									
PC1075	(w)	(b)									
PC1076	(w)	(b)									
SUBMARINE CHASERS (173 ft.)											
PC461	(s)	Geo. Lawley & Sons	93.0	18.0	7/10/41	12/23/41	8-1/2	10/27/41	3/ 1/42	3/25/42	4/5-
PC462	(s)	Geo. Lawley & Sons	74.0	13.0	7/22/41	1/24/42	8-4/5	11/21/41	5/ 1/42	4/15/42	1/2+
PC463	(s)	Geo. Lawley & Sons	61.0	10.0	8/ 1/41	2/27/42	9	12/ 6/41	5/15/42	5/ 1/42	1/2+
PC464	(s)	Geo. Lawley & Sons	59.0	18.0	8/ 8/41	2/27/42	9-4/5	12/21/41	6/ 1/42	6/ 1/42	0
PC465	(s)	Geo. Lawley & Sons	42.0	16.0	8/19/41		10	1/ 5/42	6/15/42	6/20/42	1/6-
PC466	(s)	Geo. Lawley & Sons	24.0	10.0	9/ 1/41		10-1/3	5/10/42	7/ 1/42	7/10/42	1/3-
PC467	(s)	Geo. Lawley & Sons	18.0	4.0	10/22/41		9-1/3	5/25/42	10/15/42	7/31/42	2-1/2+
PC468	(s)	Geo. Lawley & Sons	14.0	3.0	1/ 1/42		7-2/3	6/ 9/42	11/15/42	8/20/42	2-1/2+
PC469	(s)	Geo. Lawley & Sons	12.0	2.0	1/30/42		7-1/2	6/24/42	12/ 1/42	9/15/42	2-1/2+
PC470	(s)	Geo. Lawley & Sons	11.0	1.0	2/27/42		7	7/ 9/42	12/15/42	10/ 1/42	2-1/2+
PC476	(s)	Defoe B. & M. Works	Delivered 9 February 1942.								
PC477	(s)	Defoe B. & M. Works	Delivered 19 February 1942.								
PC478	(s)	Defoe B. & M. Works	Delivered 25 February 1942.								
PC479	(s)	Defoe B. & M. Works	65.0	25.0	1/14/42		2	5/20/42		3/23/42(o)	
PC480	(s)	Defoe B. & M. Works	35.0	10.0	1/22/42		2	6/19/42		3/19/42(o)	
PC481	(s)	Defoe B. & M. Works	30.0	10.0	2/ 3/42		2-4/5	7/19/42		3/26/42(o)	
PC482	(s)	Defoe B. & M. Works	25.0	7.0	2/16/42		2-1/2	8/18/42		4/ 1/42(o)	
PC483	(s)	Consolidated S. B. Corp.	98.0	7.5	12/31/40	10/25/41	14	10/22/41	1/ 2/42	3/ 9/42	2-1/4-
PC484	(s)	Consolidated S. B. Corp.	92.0	5.1	4/ 7/41	12/ 6/41	11-4/5	11/21/41	2/10/42	3/10/42	1-2/3-
PC485	(s)	Consolidated S. B. Corp.	91.0	4.9	5/ 1/41	12/20/41	11-2/3	12/21/41	3/10/42	4/21/42	1-2/3-
PC486	(s)	Consolidated S. B. Corp.	85.0	6.6	10/25/41	1/25/42	6-2/3	2/19/42	5/11/42	5/15/42	1/6-
PC487	(s)	Consolidated S. B. Corp.	81.0	13.3	12/ 6/41	2/28/42	5-5/6	4/20/42	6/ 2/42	6/ 2/42	3/5+
PC488	(s)	Sullivan D. D. & Repair Co.	65.0	5.0	3/17/41	12/20/41	11-2/3	10/22/41	2/10/42	6/ 8/42	4-
PC489	(s)	Sullivan D. D. & Repair Co.	65.0	5.0	3/17/41	12/20/41	15-2/5	12/21/41	2/17/42	6/29/42	4-2/5-
PC490	(s)	Dravo Corp.	Delivered 9 February 1942.								
PC491	(s)	Dravo Corp.	38.2	3.0	5/ 9/41	12/ 6/41	10-1/5	11/ 6/41	2/10/42	3/15/42	1-1/6-
PC492	(s)	Dravo Corp.	92.5	3.4	6/25/41	12/29/41	9-1/2	12/21/41	3/16/42	4/10/42	4/5-
PC493	(s)	Dravo Corp.	86.3	3.9	8/ 9/41	1/24/42	8-3/4	2/ 4/42	4/20/42	5/ 1/42	2/5-
PC494	(s)	Dravo Corp.	86.6	4.9	8/29/41	2/ 7/42	8-3/5	3/ 6/42	4/ 1/42	5/16/42	1-1/2-
PC495	(s)	Dravo Corp.	92.2	3.9	6/10/41	12/30/41	11	4/ 5/42	2/24/42	4/ 8/42	1-1/2-

(w) Wood Hulls

(s) Steel Hulls

(b) Assignment to builder pending.

(c) Estimated dates are for delivery by the contractor.

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SUBMARINE CHASERS (173 ft.)(Cont'd)											
PC496	(a)	Leatham Smith Coal & S.B. Co.	Delivered 26 February 1942								
PO542	(a)	Defoe B. & M. Works	10.0	4.0	2/26/42		1-2/5	3/27/42	4/20/42	4/ 8/42	2/5+
PO543	(a)	Defoe B. & M. Works	7.0	1.0			1-1/6	4/ 6/42	4/27/42	4/15/42*	2/5+
PO544	(a)	Defoe B. & M. Works	7.0	1.0			1-1/6	4/13/42	5/ 4/42	4/22/42*	2/5+
PO545	(a)	Defoe B. & M. Works	7.0	1.0			1-1/4	4/20/42	5/11/42	4/29/42*	2/5+
PO546	(a)	Defoe B. & M. Works	6.5	0.5			1-1/4	4/28/42	5/18/42	5/ 6/42*	2/5+
PO547	(a)	Defoe B. & M. Works	6.5	0.5			1-1/3	5/ 6/42	5/25/42	5/13/42*	2/5+
PO548	(a)	Defoe B. & M. Works	6.5	0.5			1-1/3	5/13/42	6/ 1/42	5/20/42*	2/5+
PO549	(a)	Defoe B. & M. Works	6.5	0.5			1-1/3	5/21/42	6/ 8/42	5/27/42*	2/5+
PO550	(a)	Leatham Smith Coal & S.B. Co.	78.0	11.7	6/ 6/41		10-1/2	12/27/41		4/20/42	
PO551	(a)	Leatham Smith Coal & S.B. Co.	70.0	3.7	7/22/41		10	2/ 5/42		5/20/42	
PO552	(a)	Sullivan D.D. & Repair Co.	50.0	8.0	5/20/41	2/13/42	13	11/12/41	3/30/42	6/22/42	2-3/4
PO553	(a)	Sullivan D.D. & Repair Co.	38.0	8.0	12/20/41		8	12/12/41	5/10/42	8/17/42	3-1/4
PO554	(a)	Sullivan D.D. & Repair Co.	38.0	8.0	12/20/41		8-3/5	1/11/42	5/18/42	9/ 7/42	3-2/3
PO555	(a)	Sullivan D.D. & Repair Co.	28.0	6.0	2/13/42		9	2/10/42	6/27/42	11/ 9/42	4-2/5
PO556	(a)	Luders Marine Construction Co.	36.0	9.5	10/ 1/41		8-5/6	3/26/42	6/26/42	6/26/42	0
PO557	(a)	Luders Marine Construction Co.	28.0	6.0	10/31/41		10-1/4	6/ 9/42	9/ 9/42	9/ 9/42	0
PO558	(a)	Luders Marine Construction Co.	26.0	4.5	10/31/41		12-1/4	8/ 8/42	11/ 9/42	11/ 9/42	0
PO559	(a)	Jeffersonville Boat & Mach. Co.	50.0	5.0	10/14/41	2/12/42	6-1/3	3/27/42	6/24/42	4/24/42	2+
PO560	(a)	Jeffersonville Boat & Mach. Co.	57.0	12.0	11/25/41		6	6/ 2/42	8/ 5/42	5/24/42	2-2/5+
PO561	(a)	Jeffersonville Boat & Mach. Co.	38.0	10.0	1/30/42		4-4/5	8/ 8/42	10/ 5/42	6/24/42	3-2/5+
PO562	(a)	Jeffersonville Boat & Mach. Co.	31.0	5.0	2/13/42		5-1/3	10/ 2/42	11/21/42	7/24/42	3-5/6+
PO563	(a)	Consolidated S.B. Corp.	69.0	14.0	12/20/41		6	3/17/42	7/20/42	6/19/42	1+
PO564	(a)	Consolidated S.B. Corp.	62.0	16.3	1/25/42		5-3/5	4/11/42	9/10/42	7/13/42	1-5/6+
PO565	(a)	Platzer Boat Works	51.3	12.0	8/14/41	2/27/42	9	11/27/41	4/ 1/42	5/15/42	1-1/2
PO566	(a)	Platzer Boat Works	49.8	15.2	8/14/41		9-1/3	12/22/41	4/ 8/42	5/23/42	1-1/2
PO567	(a)	Platzer Boat Works	47.4	11.7	9/15/41		8-5/6	3/17/42	4/15/42	6/10/42	1-5/6
PO568	(a)	Platzer Boat Works	47.4	13.8	9/15/41		9	5/ 6/42	4/22/42	6/19/42	1-5/6
PO569	(a)	Albina Engine & Mach. Wks. Inc.	79.7	13.3	9/11/41	1/22/42	7-1/5	11/27/41	2/21/42	4/17/42	1-5/6
PO570	(a)	Albina Engine & Mach. Wks. Inc.	88.0	12.0	9/11/41	1/ 5/42	6-5/6	1/ 6/42	1/24/42	4/ 7/42	2-2/5-
PO571	(a)	Albina Engine & Mach. Wks. Inc.	72.8	13.8	9/27/41	2/12/42	7	2/15/42	3/26/42	4/26/42	1-
PO572	(a)	Albina Engine & Mach. Wks. Inc.	68.5	10.8	9/27/41	2/28/42	9	3/27/42	5/27/42	6/25/42	1-
PO573	(a)	Dravo Corp.	69.5	6.1	10/14/41	3/ 5/42	7-1/4	4/11/42	5/ 6/42	5/21/42	1/2-
PO574	(a)	Dravo Corp.	64.5	3.6	12/30/41		5-2/3	6/10/42	4/10/42	6/20/42	2-1/3-
PO575	(a)	Dravo Corp.	59.7	3.6	2/24/42		5-1/3	8/ 9/42	6/10/42	8/ 8/42	2-
PO576	(a)	Dravo Corp.	57.5	2.5			5-1/3	9/23/42	8/ 8/42	9/15/42	1-1/4-
PO577	(a)	Dravo Corp.	56.3	2.5			5-1/3	11/ 7/42	9/22/42	10/21/42	1-

(a) Steel Hulls.

(* Contingent upon receipt of Government
Furnished Material)

As of MARCH 1, 1942

D-3.

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SUBMARINE CHASERS		(173 ft.)(Cont'd)									
P0578	(a)	Albina Eng. & Mach. Wks. Inc.	24.1	12.4	12/20/41		7-1/6	5/18/42	5/18/42	7/25/42	2-1/4
P0579	(a)	Albina Eng. & Mach. Wks. Inc.	23.7	12.6	1/ 5/42		7-5/6	6/27/42	6/27/42	8/30/42	2-
P0580	(a)	Albina Eng. & Mach. Wks. Inc.	23.0	11.9	1/22/42		7-4/5	8/ 6/42	8/ 6/42	9/15/42	1-1/3-
P0581	(a)	Albina Eng. & Mach. Wks. Inc.	18.8	11.2	2/12/42		7-3/5	9/15/42	9/15/42	9/30/42	1/2-
P0582	(a)	Albina Eng. & Mach. Wks. Inc.	18.2	10.6	2/21/42		8	10/25/42	10/25/42	10/25/42	0
P0583	(a)	Defoe Boat & Motor Works					1-1/4	6/26/42		6/ 3/42*	
P0584	(a)	Defoe Boat & Motor Works					1-1/4	7/11/42		6/10/42*	
P0585	(a)	Defoe Boat & Motor Works					1-1/4	7/26/42		6/17/42*	
P0586	(a)	Defoe Boat & Motor Works					1-1/4	8/10/42		6/24/42*	
P0587	(a)	Defoe Boat & Motor Works					1-1/4	8/25/42		7/ 1/42*	
P0588	(a)	Leatham Smith Coal & S.B. Co.	40.0	7.5	11/22/41		7	4/28/42		6/20/42	
P0589	(a)	Leatham Smith Coal & S.B. Co.	28.0	7.5			4-2/5	5/28/42		7/20/42	
P0590	(a)	Leatham Smith Coal & S.B. Co.	17.0	7.0			5-1/6	6/27/42		8/20/42	
P0591	(a)	Leatham Smith Coal & S.B. Co.	12.0	3.0			5-1/6	7/27/42		9/20/42	
P0592	(a)	Dravo Corp.					5-3/4	1/ 8/43		9/15/42	
P0593	(a)	Dravo Corp.					5-2/3	2/22/43		9/29/42	
P0594	(a)	Dravo Corp.					5-2/5	4/ 8/43		10/15/42	
P0595	(a)	Dravo Corp.					5-1/5	5/23/43		10/27/42	
P0596	(a)	Commercial Iron Works	0.4	0.1			6-1/3	6/ 5/42	6/ 5/42	11/ 4/42	5-
P0597	(a)	Commercial Iron Works	0.4	0.1			6-1/6	7/ 1/42	7/ 1/42	11/14/42	4-2/5-
P0598	(a)	Commercial Iron Works	0.4	0.1			5-1/5	7/25/42	7/26/42	12/10/42	4-1/2-
P0599	(a)	Commercial Iron Works	0.4	0.1			5-2/5	8/22/42	8/22/42	12/29/42	4-1/4-
P0600	(a)	Consolidated Shipbuilding Co.	17.0	15.2	2/28/42		6	8/ 1/42		9/ 1/42	
P0601	(a)	Consolidated Shipbuilding Co.	8.0	6.2			6-5/6	9/12/42		9/12/42	
P0602	(a)	Consolidated Shipbuilding Co.	8.0	6.2			5-3/4	9/15/42		10/10/42	
P0603	(a)	Consolidated Shipbuilding Co.	8.0	6.2			6	10/30/42		11/28/42	
P0604	(a)	Luders Marine Constr. Co.	4.0	4.0	2/18/42		6	8/15/42		8/15/42	
P0605	(a)	Luders Marine Constr. Co.	4.0	4.0			7-3/5	10/25/42		10/24/42	
P0606	(a)	Luders Marine Constr. Co.	4.0	4.0			8-3/4	12/24/42		12/24/42	
P0607	(a)	Luders Marine Constr. Co.	4.0	4.0			8-3/4	3/24/43		3/24/43	
P0608	(a)	Brown Shipbuilding Co.	9.3	5.6	1/ 8/42		7	8/16/42	8/10/42	8/10/42	0
P0609	(a)	Brown Shipbuilding Co.	9.3	5.6	1/ 8/42		7-2/5	8/26/42	8/20/42	8/20/42	0
P0610	(a)	Brown Shipbuilding Co.	8.6	4.9	2/24/42		6-1/4	9/ 5/42	9/ 1/42	9/ 1/42	0
P0611	(a)	Brown Shipbuilding Co.	8.6	4.9	2/24/42		6-1/2	9/15/42	9/10/42	9/10/42	0
P0612	(a)	Gibbs Gas Engine Co.	0.4	0.2			(h)	7/ 7/42		3/ 1/43	
P0613	(a)	Gibbs Gas Engine Co.	0.4	0.2			(h)	7/17/42		4/ 1/43	
P0614	(a)	Gibbs Gas Engine Co.	0.4	0.2			(h)	7/27/42		5/ 1/43	
P0615	(a)	Gibbs Gas Engine Co.	0.4	0.2			(h)	8/ 6/42		6/ 1/43	
P0616	(a)	George Lawley & Sons	10.0	0.0	2/27/42		7-2/3	9/17/42		10/15/42	
P0617	(a)	George Lawley & Sons	10.0	0.0			7	10/17/42		11/ 1/42	
P0618	(a)	George Lawley & Sons	10.0	0.0			6-4/5	11/17/42		11/15/42	

(a) Steel Hulls.

(*) Contingent upon receipt of Government
Furnished Material)

(h) Keel Laying citable.

~~RESTRICTED~~

Page 65

N.B.S.(745)

As of MARCH 1, 1942

D-3

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
		Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
	SUBMARINE CHASERS									
	(173 ft.)(Cont'd)									
PO619	(s) George Lawley & Sons	10.0	0.0			6-5/6	12/17/42		12/ 1/42	
PO620	(s) Nashville Bridge Co.	13.0	5.0	2/27/42		6-3/5	10/10/42	10/30/42	9/15/42	1-1/2+
PO621	(s) Nashville Bridge Co.	13.0	5.0	3/ 4/42		6	10/25/42	10/30/42	9/18/42	1-2/5+
PO622	(s) Nashville Bridge Co.	10.0	2.0			7	2/22/43	3/ 1/43	1/ 1/43	2+
PO623	(s) Nashville Bridge Co.	10.0	2.0			7	3/ 9/43	3/ 1/43	1/ 4/43	2-5/6+
PO624	(s) Jeffersonville Boat & Mach. Co.	14.0	4.0			4-1/2	11/20/42	1/20/43	8/24/42	4-5/6+
PO625	(s) Jeffersonville Boat & Mach. Co.	14.0	4.0			5-4/5	1/19/43	3/25/43	9/24/42	6+
PO626	(s) Jeffersonville Boat & Mach. Co.	14.0	4.0			5	3/20/43	5/30/43	10/24/42	7-1/5+
PO627	(s) Jeffersonville Boat & Mach. Co.	14.0	4.0			5	5/13/43	8/ 3/43	11/24/42	8-1/3+
PO776	(s) Commercial Iron Works									
PO777	(s) Commercial Iron Works									
PO778	(s) Commercial Iron Works									
PO779	(s) Commercial Iron Works									
PO780	(s) Commercial Iron Works									
PO781	(s) Commercial Iron Works									
PO782	(s) Commercial Iron Works									
PO783	(s) Commercial Iron Works									
PO784	(s) Commercial Iron Works									
PO785	(s) Commercial Iron Works									
PO786	(s) Commercial Iron Works									
PO787	(s) Commercial Iron Works									
PO788	(s) Commercial Iron Works									
PO789	(s) Commercial Iron Works									
PO790	(s) Commercial Iron Works									
PO791	(s) Commercial Iron Works									
PO792	(s) Commercial Iron Works									
PO793	(s) Commercial Iron Works									
PO794	(s) Commercial Iron Works									
PO795	(s) Commercial Iron Works									
PO796	(s) Commercial Iron Works									
PO797	(s) Commercial Iron Works									
PO798	(s) Commercial Iron Works									
PO799	(s) Commercial Iron Works									
PO800	(s) Commercial Iron Works									
PO801	(s) Commercial Iron Works									
PO802	(s) Commercial Iron Works									
PO803	(s) Commercial Iron Works									
PO804	(s) Commercial Iron Works									
PO805	(s) Commercial Iron Works									
PO806	(s) Commercial Iron Works									
PO807	(s) Commercial Iron Works									

(s) Steel Hulls.

(*) Date of award.

as of MARCH 1, 1942

D- 3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SUBMARINE CHASERS (173 ft.)(Cont'd)											
PC808	(s)	Commercial Iron Works									
PC809	(s)	Commercial Iron Works									
PC810	(s)	Commercial Iron Works									
PC811	(s)	Commercial Iron Works									
PC812	(s)	Commercial Iron Works									
PC813	(s)	Commercial Iron Works									
PC814	(s)	Commercial Iron Works									
PC815	(s)	Commercial Iron Works									
PC816	(s)	Commercial Iron Works									
PC817	(s)	Commercial Iron Works									
PC818	(s)	Commercial Iron Works									
PC819	(s)	Commercial Iron Works									
PC820	(s)	Commercial Iron Works									
PC821	(s)	Commercial Iron Works									
PC822	(s)	Commercial Iron Works									
PC823	(s)	Commercial Iron Works									
PC824	(s)	Commercial Iron Works									
PC825	(s)	Commercial Iron Works									
PC1077	(s)	Albina Engine & Mach. Wks.									
PC1078	(s)	Albina Engine & Mach. Wks.									
PC1079	(s)	Albina Engine & Mach. Wks.									
PC1080	(s)	Albina Engine & Mach. Wks.									
PC1081	(s)	Albina Engine & Mach. Wks.									
PC1082	(s)	Albina Engine & Mach. Wks.									
PC1083	(s)	George Lawley & Son									
PC1084	(s)	George Lawley & Son									
PC1085	(s)	George Lawley & Son									
PC1086	(s)	George Lawley & Son									
PC1087	(s)	George Lawley & Son									
PC1088	(s)	George Lawley & Son									
PC1089	(s)	George Lawley & Son									
PC1090	(s)	George Lawley & Son									
PC1091	(s)	George Lawley & Son									
PC1092	(s)	George Lawley & Son									
PC1093	(s)	George Lawley & Son									
PC1094	(s)	George Lawley & Son									
PC1095	(s)	George Lawley & Son									
PC1096	(s)	George Lawley & Son									
PC1097	(s)	George Lawley & Son									
PC1098	(s)	George Lawley & Son									
PC1099	(s)	George Lawley & Son									
PC1100	(s)	George Lawley & Son									

(s) Steel Hulls

(s) Date of Award

~~RESTRICTED~~

Page 67

N.B.S.(745)

As of MARCH 1, 1942

D- 3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
			Mar 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SUBMARINE CHASERS (173 ft.)(Cont'd)											
PC1101	(s)	George Lawley & Son									
PC1102	(s)	George Lawley & Son									
PC1103	(s)	George Lawley & Son									
PC1104	(s)	George Lawley & Son									
PC1105	(s)	George Lawley & Son									
PC1106	(s)	George Lawley & Son									
PC1107	(s)	George Lawley & Son									
PC1108	(s)	George Lawley & Son									
PC1109	(s)	George Lawley & Son									
PC1110	(s)	George Lawley & Son									
PC1111	(s)	George Lawley & Son									
PC1112	(s)	George Lawley & Son									
PC1113	(s)	George Lawley & Son									
PC1114	(s)	George Lawley & Son									
PC1115	(s)	George Lawley & Son									
PC1116	(s)	George Lawley & Son									
PC1117	(s)	George Lawley & Son									
PC1118	(s)	George Lawley & Son									
PC1119	(s)	Defoe Bt. and Motor Wks.									
PC1120	(s)	Defoe Bt. and Motor Wks.									
PC1121	(s)	Defoe Bt. and Motor Wks.									
PC1122	(s)	Defoe Bt. and Motor Wks.									
PC1123	(s)	Defoe Bt. and Motor Wks.									
PC1124	(s)	Defoe Bt. and Motor Wks.									
PC1125	(s)	Defoe Bt. and Motor Wks.									
PC1126	(s)	Defoe Bt. and Motor Wks.									
PC1127	(s)	Defoe Bt. and Motor Wks.									
PC1128	(s)	Defoe Bt. and Motor Wks.									
PC1129	(s)	Defoe Bt. and Motor Wks.									
PC1130	(s)	Defoe Bt. and Motor Wks.									
PC1131	(s)	Defoe Bt. and Motor Wks.									
PC1132	(s)	Defoe Bt. and Motor Wks.									
PC1133	(s)	Defoe Bt. and Motor Wks.									
PC1134	(s)	Defoe Bt. and Motor Wks.									
PC1135	(s)	Defoe Bt. and Motor Wks.									
PC1136	(s)	Defoe Bt. and Motor Wks.									
PC1137	(s)	Defoe Bt. and Motor Wks.									
PC1138	(s)	Defoe Bt. and Motor Wks.									
PC1139	(s)	Defoe Bt. and Motor Wks.									
PC1140	(s)	Defoe Bt. and Motor Wks.									
PC1141	(s)	Defoe Bt. and Motor Wks.									

(s) Steel Hulls.

~~RESTRICTED~~

Page 68

N.B.S.(745)

As of MARCH 1, 1942

D-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
As of MARCH 1, 1942											
SUBMARINE CHASERS (173 ft.)(Cont'd)											
PC1142	(a)	Defoe Bt. And Motor Wks.									
PC1143	(a)	Defoe Bt. And Motor Wks.									
PC1144	(a)	Defoe Bt. And Motor Wks.									
PC1145	(a)	Defoe Bt. And Motor Wks.									
PC1146	(a)	Defoe Bt. And Motor Wks.									
PC1147	(a)	Defoe Bt. And Motor Wks.									
PC1148	(a)	Defoe Bt. And Motor Wks.									
PC1149	(a)	Defoe Bt. And Motor Wks.									
PC1150	(a)	Defoe Bt. And Motor Wks.									
PC1151	(a)	Defoe Bt. And Motor Wks.									
PC1152	(a)	Defoe Bt. And Motor Wks.									
PC1153	(a)	Defoe Bt. And Motor Wks.									
PC1154	(a)	Defoe Bt. And Motor Wks.									
PC1155	(a)	Defoe Bt. And Motor Wks.									
PC1156	(a)	Defoe Bt. And Motor Wks.									
PC1157	(a)	Defoe Bt. And Motor Wks.									
PC1158	(a)	Defoe Bt. And Motor Wks.									
PC1159	(a)	Defoe Bt. And Motor Wks.									
PC1160	(a)	Defoe Bt. And Motor Wks.									
PC1161	(a)	Defoe Bt. And Motor Wks.									
PC1162	(a)	Defoe Bt. And Motor Wks.									
PC1163	(a)	Defoe Bt. And Motor Wks.									
PC1164	(a)	Defoe Bt. And Motor Wks.									
PC1165	(a)	Defoe Bt. And Motor Wks.									
PC1166	(a)	Defoe Bt. And Motor Wks.									
PC1167	(a)	Defoe Bt. And Motor Wks.									
PC1168	(a)	Defoe Bt. And Motor Wks.									
PC1169	(a)	Defoe Bt. And Motor Wks.									
PC1170	(a)	Defoe Bt. And Motor Wks.									
PC1171	(a)	Defoe Bt. And Motor Wks.									
PC1172	(a)	Defoe Bt. And Motor Wks.									
PC1173	(a)	Defoe Bt. And Motor Wks.									
PC1174	(a)	Defoe Bt. And Motor Wks.									
PC1175	(a)	Defoe Bt. And Motor Wks.									
PC1176	(a)	Defoe Bt. And Motor Wks.									
PC1177	(a)	Defoe Bt. And Motor Wks.									
PC1178	(a)	Defoe Bt. And Motor Wks.									
PC1179	(a)	Defoe Bt. And Motor Wks.									
PC1180	(a)	Defoe Bt. And Motor Wks.									
PC1181	(a)	Gibbs Gas Engine Co.									
PC1182	(a)	Gibbs Gas Engine Co.									

(a) Steel Hulls.

As of MARCH 1, 1942

D-3

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mss. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
		Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SUBMARINE CHASERS	(173 ft.)(Cont'd)									
PC1183	(s) Gibbs Gas Engine Co.									
PC1184	(s) Gibbs Gas Engine Co.									
PC1185	(s) Gibbs Gas Engine Co.									
PC1186	(s) Gibbs Gas Engine Co.									
PC1187	(s) Gibbs Gas Engine Co.									
PC1188	(s) Gibbs Gas Engine Co.									
PC1189	(s) Gibbs Gas Engine Co.									
PC1190	(s) Gibbs Gas Engine Co.									
PC1191	(s) Consolidated S. B. Co.									
PC1192	(s) Consolidated S. B. Co.									
PC1193	(s) Consolidated S. B. Co.									
PC1194	(s) Consolidated S. B. Co.									
PC1195	(s) Consolidated S. B. Co.									
PC1196	(s) Consolidated S. B. Co.									
PC1197	(s) Consolidated S. B. Co.									
PC1198	(s) Consolidated S. B. Co.									
PC1199	(s) Consolidated S. B. Co.									
PC1200	(s) Consolidated S. B. Co.									
PC1201	(s) Consolidated S. B. Co.									
PC1202	(s) Consolidated S. B. Co.									
PC1203	(s) Consolidated S. B. Co.									
PC1204	(s) Consolidated S. B. Co.									
PC1205	(s) Consolidated S. B. Co.									
PC1206	(s) Consolidated S. B. Co.									
PC1207	(s) Consolidated S. A. Co.									
PC1208	(s) Consolidated S. B. Co.									
PC1209	(s) Consolidated S. B. Co.									
PC1210	(s) Consolidated S. B. Co.									
PC1211	(s) Luders Marine Constr. Co.									
PC1212	(s) Luders Marine Constr. Co.									
PC1213	(s) Luders Marine Constr. Co.									
PC1214	(s) Luders Marine Constr. Co.									
PC1215	(s) Luders Marine Constr. Co.									
PC1216	(s) Luders Marine Constr. Co.									
PC1217	(s) Luders Marine Constr. Co.									
PC1218	(s) Luders Marine Constr. Co.									
PC1219	(s) Luders Marine Constr. Co.									
PC1220	(s) Luders Marine Constr. Co.									
PC1221	(s)									
PC1222	(s)									
PC1223	(s)									
PC1224	(s)									

(s) Steel Hulls.

(c) Date of award

~~RESTRICTED~~

Page 70

N.B.S.(745)

As of MARCH 1, 1942

D-3

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mcs. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
		Mar. 1 1942 TOTAL	Gain for Feb., 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
PC1225	(a)									
PC1226	(a)									
PC1227	(a)									
PC1228	(a)									
PC1229	(a)									
PC1230	(a)									
PC1231	(a)									
PC1232	(a)									
PC1233	(a)									
PC1234	(a)									
PC1235	(a)									
PC1236	(a)									
PC1237	(a)									
PC1238	(a)									
PC1239	(a)									
PC1240	(a)									
PC1241	(a)									
PC1242	(a)									
PC1243	(a)									
PC1244	(a)									
PC1245	(a)									
PC1246	(a)									
PC1247	(a)									
PC1248	(a)									
PC1249	(a)									
PC1250	(a)									
PC1251	(a)									
PC1252	(a)									
PC1253	(a)									
PC1254	(a)									
PC1255	(a)									
PC1256	(a)									
PC1257	(a)									
PC1258	(a)									
PC1259	(a)									
PC1260	(a)									
PC1261	(a)									
PC1262	(a)									
PC1263	(a)									
PC1264	(a)									
PC1265	(a)									

(a) Steel Hulls.

(b) Assignment to builder pending.

(c) Date of award.

RECEIVED

Page 71
As of MARCH 1, 1942

N.B.S.(745)
D- 3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TCTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SUBMARINE CHASERS		(180 ft.)									
PC827	(a) †	(b)									
PC828	(a) †	(b)									
PC829	(a) †	(b)									
PC830	(a) †	(b)									
PC831	(a) †	(b)									
PC832	(a) †	(b)									
PC833	(a) †	(b)									
PC834	(a) †	(b)									
PC835	(a) †	(b)									
PC836	(a) †	(b)									
PC837	(a) †	(b)									
PC838	(a) †	(b)									
PC839	(a) †	(b)									
PC840	(a) †	(b)									
PC841	(a) †	(b)									
PC842	(a) †	(b)									
PC843	(a) †	(b)									
PC844	(a) †	(b)									
PC845	(a) †	(b)									
PC846	(a) †	(b)									
PC847	(a) †	(b)									
PC848	(a) †	(b)									
PC849	(a) †	(b)									
PC850	(a) †	(b)									
PC851	(a) †	(b)									
PC852	(a) †	(b)									
PC853	(a) †	(b)									
PC854	(a) †	(b)									
PC855	(a) †	(b)									
PC856	(a) †	(b)									
PC857	(a) †	(b)									
PC858	(a) †	(b)									
PC859	(a) †	(b)									
PC860	(a) †	(b)									
PC861	(a) †	(b)									
PC862	(a) †	(b)									
PC863	(a) †	(b)									
PC864	(a) †	(b)									
PC865	(a) †	(b)									
PC866	(a) †	(b)									
PC867	(a) †	(b)									
PC868	(a) †	(b)									

(a) Steel Hulls.

(a) Steel Hulls.

(b) Assignment to builder pending.

† Being constructed under Emergency Authorization

RESTRICTED

Page 7
As of MARCH 1, 1942

N.B.S. (745)
D- 3

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mss. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
		Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SUBMARINE CHASERS	(180 ft.) (Cont'd)									
PC869	(a) +		(b)							
PC870	(a) +		(b)							
PC871	(a) +		(b)							
PC872	(a) +		(b)							
PC873	(a) +		(b)							
PC874	(a) +		(b)							
PC875	(a) +		(b)							
PC876	(a) +		(b)							
PC877	(a) +		(b)							
PC878	(a) +		(b)							
PC879	(a) +		(b)							
PC880	(a) +		(b)							
PC881	(a) +		(b)							
PC882	(a) +		(b)							
PC883	(a) +		(b)							
PC884	(a) +		(b)							
PC885	(a) +		(b)							
PC886	(a) +		(b)							
PC887	(a) +		(b)							
PC888	(a) +		(b)							
PC889	(a) +		(b)							
PC890	(a) +		(b)							
PC891	(a) +		(b)							
PC892	(a) +		(b)							
PC893	(a) +		(b)							
PC894	(a) +		(b)							
PC895	(a) +		(b)							
PC896	(a) +		(b)							
PC897	(a) +		(b)							
PC898	(a) +		(b)							
PC899	(a) +		(b)							
PC900	(a) +		(b)							
PC901	(a) +		(b)							
PC902	(a) +		(b)							
PC903	(a) +		(b)							
PC904	(a) +		(b)							
PC905	(a) +		(b)							
PC906	(a) +		(b)							
PC907	(a) +		(b)							
PC908	(a) +		(b)							
PC909	(a) +		(b)							
PC910	(a) +		(b)							

(a) Steel Hulls.

(b) Assignment to builder pending.

+ Being constructed under Emergency Authorization

~~RESTRICTED~~

Page 73

As of MARCH 1, 1942

N.B.S.(745)

D-3

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mcs. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
		Mar. 1 1942 TCTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SUBMARINE CHASERS	(180 ft.)(Cont'd)									
PC911	(a) †		(b)							
PC912	(a) †		(b)							
PC913	(a) †		(b)							
PC914	(a) †		(b)							
PC915	(a) †		(b)							
PC916	(a) †		(b)							
PC917	(a) †		(b)							
PC918	(a) †		(b)							
PC919	(a) †		(b)							
PC920	(a) †		(b)							
PC921	(a) †		(b)							
PC922	(a) †		(b)							
PC923	(a) †		(b)							
PC924	(a) †		(b)							
PC925	(a) †		(b)							
PC926	(a) †		(b)							
PC927	(a) †		(b)							
PC928	(a) †		(b)							
PC929	(a) †		(b)							
PC930	(a) †		(b)							
PC931	(a) †		(b)							
PC932	(a) †		(b)							
PC933	(a) †		(b)							
PC934	(a) †		(b)							
PC935	(a) †		(b)							
PC936	(a) †		(b)							
PC937	(a) †		(b)							
PC938	(a) †		(b)							
PC939	(a) †		(b)							
PC940	(a) †		(b)							
PC941	(a) †		(b)							
PC942	(a) †		(b)							
PC943	(a) †		(b)							
PC944	(a) †		(b)							
PC945	(a) †		(b)							
PC946	(a) †		(b)							
PC947	(a) †		(b)							
PC948	(a) †		(b)							
PC949	(a) †		(b)							
PC950	(a) †		(b)							
PC951	(a) †		(b)							
PC952	(a) †		(b)							

(a) Steel Hulls.

(b) Assignment to builder pending.

* Being constructed under Emergency Authorization

~~RESTRICTED~~

Page 74

As of MARCH 1, 1942

N.B.S.(745)

D-3

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mcs. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
		Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SUBMARINE CHASERS	(180 ft.)(Cont'd)									
PC953	(a)		(b)							
PC954	(a)		(b)							
PC955	(a)		(b)							
PC956	(a)		(b)							
PC957	(a)		(b)							
PC958	(a)		(b)							
PC959	(a)		(b)							
PC960	(a)		(b)							
PC961	(a)		(b)							
PC962	(a)		(b)							
PC963	(a)		(b)							
PC964	(a)		(b)							
PC965	(a)		(b)							
PC966	(a)		(b)							
PC967	(a)		(b)							
PC968	(a)		(b)							
PC969	(a)		(b)							
PC970	(a)		(b)							
PC971	(a)		(b)							
PC972	(a)		(b)							
PC973	(a)		(b)							
PC974	(a)		(b)							
PC975	(a)		(b)							
PC976	(a)		(b)							

(a) Steel Hulls.

(b) Assignment to builder pending.

* Being constructed under Emergency Authorization.

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction for
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MOTOR TORPEDO BOATS											
PT59	(ex BPT11)	(w) Electric Boat, Elco Wks.	Delivered 5 March 1942.								
PT60	(ex BPT12)	(w) Electric Boat, Elco Wks.	Delivered 25 February 1942.								
PT61	(ex BPT13)	(w) Electric Boat, Elco Wks.	Delivered and placed in service 12 February 1942.								
PT62	(ex BPT14)	(w) Electric Boat, Elco Wks.	Delivered 10 February 1942.								
PT63	(ex BPT15)	(w) Electric Boat, Elco Wks.	Delivered 7 February 1942.								
PT71		(w) Higgins Industries, Inc.	35.0	(x)	12/ 2/41		4-3/5	2/23/42		4/26/42	
PT72		(w) Higgins Industries, Inc.	12.0	(x)	12/25/41		4-1/2	2/23/42		1/1/42	
PT73		(w) Higgins Industries, Inc.	8.0	(x)	12/15/41		4-1/2	2/23/42		2/21/42	
PT74		(w) Higgins Industries, Inc.	6.0	(x)	1/ 3/42		5	2/23/42		1/ 4/42	
PT75		(w) Higgins Industries, Inc.	5.0	(x)	2/ 1/42		4-1/2	2/23/42		1/ 1/42	
PT76		(w) Higgins Industries, Inc.	1.0	(x)	2/23/42			2/23/42		1/20/42	
PT77		(w) Higgins Industries, Inc.	1.0	(x)				2/23/42		7/24/42	
PT78		(w) Higgins Industries, Inc.	1.0	(x)				2/23/42		2/ 4/42	
PT79		(w) Higgins Industries, Inc.	1.0	(x)				2/23/42		2/15/42	
PT80		(w) Higgins Industries, Inc.	1.0	(x)				2/23/42		2/24/42	
PT81		(w) Higgins Industries, Inc.	1.0	(x)				2/23/42		2/ 3/42	
PT82		(w) Higgins Industries, Inc.	1.0	(x)				2/23/42		2/13/42	
PT83		(w) Higgins Industries, Inc.						2/23/42		2/22/42	
PT84		(w) Higgins Industries, Inc.						2/23/42		10/ 1/42	
PT85		(w) Higgins Industries, Inc.						2/23/42		10/11/42	
PT86		(w) Higgins Industries, Inc.						2/23/42		10/20/42	
PT87		(w) Higgins Industries, Inc.						2/23/42		10/20/42	
PT88		(w) Higgins Industries, Inc.						2/23/42		11/ 7/42	
PT89		(w) Higgins Industries, Inc.						2/23/42		11/15/42	
PT90		(w) Higgins Industries, Inc.						2/23/42		11/22/42	
PT91		(w) Higgins Industries, Inc.						2/23/42		11/26/42	
PT92		(w) Higgins Industries, Inc.						2/23/42		12/ 4/42	
PT93		(w) Higgins Industries, Inc.						2/23/42		12/ 8/42	
PT94		(w) Higgins Industries, Inc.						2/23/42		12/13/42	
PT95		(w) Huckins Yacht Corp.	20.0	18.5	1/ 3/42		5-3/5	10/15/42		6/22/42	
PT96		(w) Huckins Yacht Corp.	6.0	2.0	1/29/42		5-2/3	10/15/42		7/22/42	
PT97		(w) Huckins Yacht Corp.	5.0	1.0	1/30/42		6-2/3	10/15/42		8/22/42	
PT98		(w) Huckins Yacht Corp.	4.0	0.5			6-1/3	10/15/42		8/22/42	
PT99		(w) Huckins Yacht Corp.	3.5	3.5				10/15/42			
PT100		(w) Huckins Yacht Corp.	1.0	1.0				10/15/42			
PT101		(w) Huckins Yacht Corp.	1.0	1.0				10/15/42			
PT102		(w) Huckins Yacht Corp.	1.0	1.0				10/15/42			

(w) Wood Hulls.

(x) No report of percentage of completion received prior to March 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mch. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MOTOR TORPEDO BOATS (Cont'd)											
PT103	(v)	E. B. Co. Elco Wks.	5.0	4.5	1/24/42		4	10/14/42		5/23/42	
PT104	(v)	E. B. Co. Elco Wks.	5.0	4.5	1/29/42		4	10/14/42		5/27/42	
PT105	(v)	E. B. Co. Elco Wks.	5.0	4.5	2/ 5/42		3-5/6	10/14/42		5/31/42	
PT106	(v)	E. B. Co. Elco Wks.	5.0	4.5	2/12/42		3-2/3	10/14/42		6/ 2/42	
PT107	(v)	E. B. Co. Elco Wks.	5.0	4.5	2/16/42		3-2/3	10/14/42		6/ 5/42	
PT108	(v)	E. B. Co. Elco Wks.	5.0	4.5	2/27/42		3-1/3	10/14/42		6/ 8/42	
PT109	(v)	E. B. Co. Elco Wks.	5.0	4.5	3/ 4/42		2-4/5	10/14/42		6/11/42	
PT110	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/3	10/14/42		6/13/42	
PT111	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/3	10/14/42		6/17/42	
PT112	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/3	10/14/42		6/20/42	
PT113	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-3/5	10/14/42		6/23/42	
PT114	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-1/2	10/14/42		6/26/42	
PT115	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-1/2	10/14/42		6/29/42	
PT116	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-1/2	10/14/42		7/ 2/42	
PT117	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-1/2	10/14/42		7/ 6/42	
PT118	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-1/2	10/14/42		7/ 8/42	
PT119	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-1/2	10/14/42		7/11/42	
PT120	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/5	10/14/42		7/14/42	
PT121	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/5	10/14/42		7/17/42	
PT122	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/5	10/14/42		7/20/42	
PT123	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/5	10/14/42		7/23/42	
PT124	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/5	10/14/42		7/25/42	
PT125	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/5	10/14/42		7/29/42	
PT126	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/5	10/14/42		8/ 1/42	
PT127	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/5	10/14/42		8/ 4/42	
PT128	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/5	10/14/42		8/ 7/42	
PT129	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/5	10/14/42		8/10/42	
PT130	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/5	10/14/42		8/13/42	
PT131	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/5	10/14/42		8/15/42	
PT132	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/5	10/14/42		8/19/42	
PT133	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/5	10/14/42		8/22/42	
PT134	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/5	10/14/42		8/25/42	
PT135	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/5	10/14/42		8/28/42	
PT136	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/5	10/14/42		8/31/42	
PT137	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-2/5	10/14/42		9/ 3/42	
PT138	(v)	E. B. Co. Elco Wks.	5.0	4.5			2-1/3	10/14/42		9/ 5/42	

~~RESTRICTED~~

Page 77

As of MARCH 1, 1942

N.B.S.(745)

D-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MOTOR TORPEDO BOATS (Cont'd)											
PT139	(w)	(b)									
PT140	(w)	(b)									
PT141	(w)	(b)									
PT142	(w)	(b)									
PT143	(w)	(b)									
PT144	(w)	(b)									
PT145	(w)	(b)									
PT146	(w)	(b)									
PT147	(w)	(b)									
PT148	(w)	(b)									
PT149	(w)	(b)									
PT150	(w)	(b)									
PT151	(w)	(b)									
PT152	(w)	(b)									
PT153	(w)	(b)									
PT154	(w)	(b)									
PT155	(w)	(b)									
PT156	(w)	(b)									
PT157	(w)	(b)									
PT158	(w)	(b)									
PT159	(w)	(b)									
PT160	(w)	(b)									
PT161	(w)	(b)									
PT162	(w)	(b)									
PT163	(w)	(b)									
PT164	(w)	(b)									
PT165	(w)	(b)									
PT166	(w)	(b)									
PT167	(w)	(b)									
PT168	(w)	(b)									
PT169	(w)	(b)									
PT170	(w)	(b)									
PT171	(w)	(b)									
PT172	(w)	(b)									
PT173	(w)	(b)									
PT174	(w)	(b)									
PT175	(w)	(b)									
PT176	(w)	(b)									
PT177	(w)	(b)									
PT178	(w)	(b)									
PT179	(w)	(b)									
PT180	(w)	(b)									

(w) Wood Hulls.

RESTRICTED

Page 78

As of MARCH 1, 1942

N.B.S.(745)

D- 3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MOTOR TORPEDO BOATS (Cont'd)											
PT181	(w)			(b)							
PT182	(w)			(b)							
PT183	(w)			(b)							
PT184	(w)			(b)							
PT185	(w)			(b)							
PT186	(w)			(b)							
PT187	(w)			(b)							
PT188	(w)			(b)							
PT189	(w)			(b)							
PT190	(w)			(b)							
PT191	(w)			(b)							
PT192	(w)			(b)							
PT193	(w)			(b)							
PT194	(w)			(b)							
PT195	(w)			(b)							
PT196	(w)			(b)							
PT197	(w)			(b)							
PT198	(w)			(b)							
PT199	(w)			(b)							
PT200	(w)			(b)							
PT201	(w)			(b)							
PT202	(w)			(b)							
PT203	(w)			(b)							
PT204	(w)			(b)							
PT205	(w)			(b)							
PT206	(w)			(b)							
PT207	(w)			(b)							
PT208	(w)			(b)							
PT209	(w)			(b)							
PT210	(w)			(b)							
PT211	(w)			(b)							
PT212	(w)			(b)							
PT213	(w)			(b)							
PT214	(w)			(b)							
PT215	(w)			(b)							
PT216	(w)			(b)							
PT217	(w)			(b)							
PT218	(w)			(b)							
PT219	(w)			(b)							
PT220	(w)			(b)							
PT221	(w)			(b)							
PT222	(w)			(b)							

RESTRICTED

As of MARCH 1, 1942

N.R.S.(745)
D- 3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TCTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MOTOR TORPEDO BOATS (Cont'd)											
PT223	(w)	(b)									
PT224	(w)	(b)									
PT225	(w)	(b)									
PT226	(w)	(b)									
PT227	(w)	(b)									
PT228	(w)	(b)									
PT229	(w)	(b)									
PT230	(w)	(b)									
PT231	(w)	(b)									
PT232	(w)	(b)									
PT233	(w)	(b)									
PT234	(w)	(b)									
PT235	(w)	(b)									
PT236	(w)	(b)									
PT237	(w)	(b)									
PT238	(w)	(b)									
PT239	(w)	(b)									
PT240	(w)	(b)									
PT241	(w)	(b)									
PT242	(w)	(b)									
PT243	(w)	(b)									
PT244	(w)	(b)									
PT245	(w)	(b)									
PT246	(w)	(b)									
PT247	(w)	(b)									
PT248	(w)	(b)									
PT249	(w)	(b)									
PT250	(w)	(b)									
PT251	(w)	(b)									
PT252	(w)	(b)									
PT253	(w)	(b)									
PT254	(w)	(b)									
PT255	(w)	(b)									
PT256	(w)	(b)									
PT257	(w)	(b)									
PT258	(w)	(b)									

(w) Wood Hulls.

(b) Assignment to builder pending.

RESTRICTED

REPRODUCTION OF THIS MATERIAL
IN ANY FORM IS NOT AUTHORIZED
EXCEPT BY SPECIFIC APPROVAL OF
THE SECRETARY OF THE NAVY.

*file
Confidential*

Navy Folder

**MONTHLY PROGRESS REPORT AUXILIARY
VESSELS UNDER CONSTRUCTION**

Distribution:

The President
The Secretary of the Navy
The Under Secretary of the Navy
The Assistant Secretary of the Navy
The Chief of Naval Operations
The Naval Aide to the President
The Chief of the Bureau of Ships
Senator David I. Walsh
Congressman Carl Vinson
Congressman William S. Jacobson
Congressman George J. Bates

Franklin D. Roosevelt Library

DECLASSIFIED

DD DIR. 5200.8 (9/27/00)

Date- 3-11-59

Signature- *Carl S. Spruiell*

~~RESTRICTED~~

Reproduction of this material in any form is not authorized except by specific approval of the Secretary of the Navy.

NAVY DEPARTMENT
BUREAU OF SHIPS
WASHINGTON, D.C.

Page 20

N.B.S. (745)

C-3

AUXILIARY VESSELS UNDER CONSTRUCTION, UNITED STATES NAVY - REPORT OF PROGRESS AS OF March 1, 1942

Type, Number and Name			Contractor	Percentage of Completion		Keel Laid	Keel Launched	No. of Mcs. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
				Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
DESTROYER TENDERS												
AD17	PIEDMONT	(s)	Tampa S.B. Co., Inc.	5.8	1.5	12/ 1/41		22-1/3	10/10/43	10/10/43	10/10/43	0
AD18	SIERRA	(s)	Tampa S.B. Co., Inc.	4.6	1.3	12/31/41		24-1/3	1/10/44	1/10/44	1/10/44	0
AD19	YOSEMITE	(s)	Tampa S.B. Co., Inc.	4.3	1.7	1/19/42		26-3/4	4/10/44	4/10/44	4/10/44	0
NET LAYERS												
AN1	MONITOR	(s)	Ingalls S.B. Corp.	9.0	1.0	10/21/41		16	7/31/43	2/15/43	2/20/43	1/6-
AN2	MONTAUX	(s)	Ingalls S.B. Corp.	4.0	1.0			15-2/3	9/30/43	5/ 1/43	7/15/43	2-1/2-
AN3	OSAGE	(s)	Ingalls S.B. Corp.	4.0	2.5			15-5/6	1/31/44	6/30/43	8/15/43	1-1/2-
AN4	SAUGUS	(s)	Ingalls S.B. Corp.	3.0	1.5			15-1/2	6/30/44	9/15/43	10/ 1/43	1/2-
GASOLINE TANKERS												
AOG1	PATAPSCO	(s)	Seattle Tacoma S.B. Corp.	4.0	1.4			3-2/5	8/ 5/42	8/30/42	9/ 1/42	0
AOG2	RAPPAHANNOCK	(s)	Seattle Tacoma S.B. Corp.	4.0	1.4			5	9/14/42	8/31/42	10/17/42	1-1/2-
AOG3	RIO GRANDE	(s)	Seattle Tacoma S.B. Corp.	4.0	1.4			3-1/2	10/24/42	11/28/42	10/14/42	1-1/2+
AOG4	WABASH	(s)	Seattle Tacoma S.B. Corp.	4.0	1.4			5	12/ 3/42	11/29/42	11/28/42	0
AOG5	SUSQUEHANNA	(s)	Seattle Tacoma S.B. Corp.	4.0	1.4			3-3/4	1/12/43	11/30/42	12/28/42	1+
AOG6		(s)	(b)									
AOG7		(s)	(b)									
AOG8		(s)	(b)									
AOG9		(s)	(b)									
AOG10		(s)	(b)									
AOG11		(s)	(b)									
TRANSPORTS												
AP2	DOYEN	(s)	Con. Steel (Los Angeles) (x)	26.8	5.1	9/18/41		12-1/5	9/26/42	6/29/42	11/ 8/42	4-1/3-
AP18	FELAND	(s)	Con. Steel (Los Angeles) (x)	23.9	4.5	11/25/41		13	11/ 5/42	10/26/42	12/18/42	1-3/4-

(s) Steel Hulls

(x) Being constructed by Maritime Commission for Navy.

(b) Assignment to builder pending.

~~RESTRICTED~~

Page 81

N.B.S.(745)

As of March 1, 1942

C-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
MECHANIZED-ARTILLERY TRANSPORTS											
APM 1	(s)	Moore Dry Dock Co.					(h)	3/ 1/43			
APM 2	(s)	Moore Dry Dock Co.					(h)	4/ 1/43			
APM 3	(s)	Moore Dry Dock Co.					(h)	5/ 1/43			
APM 4	(s)	Moore Dry Dock Co.					(h)	6/ 1/43			
APM 5	(s)	Moore Dry Dock Co.					(h)	8/ 1/43			
APM 6	(s)	Moore Dry Dock Co.					(h)	9/ 1/43			
APM 7	(s)	Moore Dry Dock Co.					(h)	10/ 1/43			
APM 8	(s)	Moore Dry Dock Co.					(h)	11/ 1/43			
APM 9	+	(s) (b)									
APM10	+	(s) (b)									
APM11	+	(s) (b)									
APM12	+	(s) (b)									
APM13	+	(s) (b)									
APM14	+	(s) (b)									
APM15	+	(s) (b)									
APM16	+	(s) (b)									
APM17	+	(s) (b)									
APM18	+	(s) (b)									
RESCUE TRANSPORTS											
APR 1	(s)	(b)									
APR 2	(s)	(b)									
APR 3	(s)	(b)									
APR 4	(s)	(b)									
APR 5	(s)	(b)									
APR 6	(s)	(b)									
APR 7	(s)	(b)									
APR 8	(s)	(b)									
APR 9	(s)	(b)									
APR10	(s)	(b)									
APR11	(s)	(b)									

(s) Steel hull.

(b) Assignment to builder pending.

(h) Keel Laying dates not available.

+ Being constructed under Emergency Authorization

RESTRICTED

Page 82

N.B.S.(745)

As of March 1, 1942

C-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	As of March 1, 1942 No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
<u>REPAIR SHIPS</u>											
AR6	AJAX (s)	Los Angeles S.B. & D.D. Corp.	39.5	4.1	5/7/41		24	9/9/43	5/10/43	5/10/43	0
AR7	HECTOR (s)	Los Angeles S.B. & D.D. Corp.	17.2	2.9	7/28/41		25	8/30/43	8/30/43	8/30/43	0
<u>HEAVY HULLS REPAIR SHIPS</u>											
ARH1	JASON (s)	Los Angeles S.B. & D.D. Corp.	8.3	1.7			20-3/5	7/30/44	1/1/44	12/15/43	2/5+
<u>SALVAGE VESSELS</u>											
ARS5	DIVER (s)	Basalt Rock Co., Inc.	3.9	2.7			9-2/3	1/20/43	10/15/42	1/20/43	3-1/2-
ARS6	ESCAPE (s)	Basalt Rock Co., Inc.	1.6	.4			9	2/20/43	11/15/42	2/20/43	3-1/2-
ARS7	GRAPPLE (s)	Basalt Rock Co., Inc.	1.6	.4			9-1/4	3/22/43	12/15/42	3/22/43	3-2/3-
ARS8	PRESERVER (s)	Basalt Rock Co., Inc.	1.6	.4			9-1/4	4/22/43	1/15/43	4/22/43	3-2/3-
ARS9	SHACKLE (s)	Basalt Rock Co., Inc.	1.6	.4			9-1/4	5/22/43	2/15/43	5/22/43	3-2/3-
ARS13	(w)	Colberg Boat Works					(z)	8/31/42			
ARS14	(w)	Colberg Boat Works					(z)	9/20/42			
ARS15	(w)	Colberg Boat Works					(z)	10/10/42			
ARS16	(w)	Snow Shipyards					(z)	10/30/42(k)			
ARS17	(w)	Snow Shipyards					(z)	12/29/42(k)			
ARS19	(s)	(b)									
ARS20	(s)	(b)									
ARS21	(s)	(b)									
ARS22	(s)	(b)									
ARS23	(s)	(b)									
ARS24	(s)	(b)									
ARS25	(s)	(b)									
ARS26	(s)	(b)									
ARS27	(s)	(b)									
ARS28	† (s)	(b)									
ARS29	† (s)	(b)									

(s) Steel Hulls. (w) Wood Hull.

(s) Date of award.

(k) Based on date of award.

(b) Assignment to Builder Pending.

(†) Being constructed under Emergency Authorization.

(z) No keel laying dates.

RESTRICTED

Page 53

N.B.S.(745)

As of March 1, 1942

C-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mss. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
<u>SUBMARINE TENDERS</u>											
AS12	SPERRY (s)	Mare Island	75.3	3.6	2/ 1/41	12/17/41	16	12/12/42	7/ 1/42	6/ 1/42	1+
AS15	BUSHNELL (s)	Mare Island	22.2	4.1	12/23/41		15-3/4	9/30/43	6/ 1/43	4/15/43	1-1/2+
AS16	NEPTUNE (s)	Mare Island	13.7	1.5			14	6/30/44	12/ 1/43	12/ 1/43	0
AS17	NEREUS (s)	Mare Island (s)	4.5	0.2			16-1/2			5/15/44	
AS18	ORION (s)	Moore D.D. Co.	28.0	6.0	7/31/41		23	6/30/43	6/30/43	6/30/43	0
AS19	PROTEUS (s)	Moore D.D. Co.	21.0	5.0	9/15/41		27	1/ 2/44	12/15/43	12/15/43	0
<u>SUBMARINE RESCUE VESSELS</u>											
ASR7	CHANTICLEER (s)	Moore D.D. Co.	42.0	14.0	9/15/41		12-1/2	9/30/42	9/30/42	9/30/42	0
ASR8	COUGAL (s)	Moore D.D. Co.	33.0	15.0	9/30/41		16	1/30/43	1/30/43	1/30/43	0
ASR9	FLORIKAN (s)	Moore D.D. Co.	25.0	10.0	9/30/41		18	3/30/43	3/30/43	3/30/43	0
ASR10	GREENLET (s)	Moore D.D. Co.	16.0	6.0	10/15/41		18-1/6	5/30/43	5/30/43	5/30/43	0
ASR11	MACAW (s)	Moore D.D. Co.	12.0	4.0	10/15/41		21-1/2	7/30/43	7/30/43	7/30/43	0
<u>FLEET TUGS</u>											
AT67	APACHE (s)	Charleston S.B. & D.D. Co.	23.8	7.5	11/ 8/41		9	8/ 9/42	8/ 8/42	8/ 9/42	0
AT68	ARAPAH0 (s)	Charleston S.B. & D.D. Co.	20.5	5.6	11/ 8/41		10	9/ 8/42	9/ 7/42	9/ 7/42	0
AT69	CHIPPEWA (s)	Charleston S.B. & D.D. Co.	13.1	1.6	1/28/42		8-1/3	10/ 8/42	10/ 7/42	10/ 7/42	0
AT70	CHOCTAW (s)	Charleston S.B. & D.D. Co.	7.9	0.4			8-1/2	12/ 7/42	12/ 7/42	12/ 7/42	0

(s) Changed from Navy Yard Puget Sound to Navy Yard Mare Island November 10, 1941.

(s) Steel Hulls

RESTRICTED

Page 24

N.P.C. (45)

As of March, 1, 1942

C-1

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Hulls Keel Laid to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11-1-41
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
FLEET TUGS (Cont'd)											
AT71	HOPKINS	(a)	7.5	0.0			9-2/5	2/ 5/43	2/ 4/43	2/ 4/41	0
AT72	KIOWA	(a)	7.0	0.0			10-2/3	4/ 6/43	4/ 5/43	4/ 5/43	0
AT73	MENOMINEE	(a)	46.1	14.9	9/27/41	2/14/42	8	5/26/42	5/26/42	5/26/42	0
AT74	PAWNEE	(a)	32.2	9.7	10/23/41		9	7/20/42	7/20/42	7/20/42	0
AT75	SIOUX	(a)	23.8	7.4	2/14/42		6-4/5	9/ 8/42	9/ 8/42	9/ 8/42	0
AT76	UTE	(a)	22.0	9.6	2/27/42		7-2/3	10/18/42	10/18/42	10/18/42	0
AT81	BANNOCK	(a)	2.9	1.4			10-4/5	8/25/43		4/15/43	
AT82	CARIB	(a)	2.8	1.4			11	8/25/43		8/25/43	
AT83	CHICKASAW	(a)	13.6	6.0	2/14/42		7-1/6	9/19/42	9/19/42	9/19/42	0
AT84	CHIEF	(a)	11.4	3.9			7	10/19/42	10/19/42	10/19/42	0
AT85	LIPAN	(a)	11.2	4.8			5-2/5	11/18/42	11/18/42	11/18/42	0
AT86	MATAGO	(a)	11.2	4.8			7	12/18/42	12/18/42	12/18/42	0
AT87	MORENO	(a)	10.0	6.0	1/26/42		6-4/5	8/20/42		8/20/42	
AT88	MARRAGANSETT	(a)	9.2	6.0	1/31/42		8-2/3	10/20/42		10/20/42	
AT89	MAUSET	(a)	0.2	0.1			7-1/6	12/20/42		12/20/42	
AT90	PINTO	(a)	0.2	0.1			7-3/4	2/20/43		1/23/43	
AT91	SENECA	(a)	0.2	0.1			7-2/3	4/20/43		4/20/43	
AT92	TAMASA	(a)	0.3	0.1			10-1/4	11/14/42	10/23/42	2/ 1/43	3-1/4-
AT93	TEKUMSTA	(a)	0.3	0.1			9-1/4	12/14/42	12/ 1/43	3/15/43	8-1/2+
AT94	YUMA	(a)	0.3	0.1			7-2/5	1/13/43	1/ 8/43	5/17/43	4-1/7-
AT95	ZUNI	(a)	0.3	0.1			7-2/5	2/12/43	2/15/43	6/26/43	4-2/5-
AT96		(a)									
AT97		(a)									
AT98		(a)									
AT99		(a)									
AT100		(a)									
AT101		(a)									
AT102		(a)									
AT103		(a)									
AT104		(a)									
AT105		(a)									
AT106		(a)									
AT107		(a)									
AT108		(a)									
AT109		(a)									
AT110		(a)									

(a) Steel Hulls

(b) Assignment to Builder Pending.

UNCLASSIFIED

Page E5

N.B.S.(745)

As of March 1, 1942

C-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	As of March 1, 1942 No. of Mcs. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942	Gain for Feb 1942				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
			TOTAL	TOTAL							
FLEET TUGS (Cont'd)											
AT111	(a)	(b)									
AT112	(a)	(b)									
AT113	(a)	(b)									
AT114	(a)	(b)									
AT115	(a)	(b)									
AT116	(a)	(b)									
AT117	(a)	(b)									
AT118	(a)	(b)									
AT119	† (a)	(b)									
AT120	† (a)	(b)									
AT121	† (a)	(b)									
AT122	† (a)	(b)									
AT123	† (a)	(b)									
AT124	† (a)	(b)									
AT125	† (a)	(b)									
AT126	† (a)	(b)									
AT127	† (a)	(b)									
AT128	CADDO (a)	General Motors Corp. (c)	40.0	10.0	10/25/41	2/17/42	7-1/3			6/ 5/42	
AT129	CATUGA (p)	General Motors Corp. (c)	30.0	10.0	12/25/41		6-1/3			7/ 5/42	
AT130	MISSISSAUGA (e)	General Motors Corp. (c)	15.0	5.0	2/19/42		5-1/2			8/ 5/42	
TANK LIGHTER CARRIERS (300 ft.)											
ATL1	† (a)	Dravo Corp.									
ATL2	† (a)	Dravo Corp.						11/ /42			
ATL3	† (a)	Dravo Corp.						11/ /42			
ATL4	† (a)	Dravo Corp.						11/ /42			
ATL5	† (a)	Dravo Corp.						12/ /42			
ATL6	† (a)	Dravo Corp.						12/ /42			
ATL7	† (a)	Dravo Corp.						12/ /42			
ATL8	† (a)	Dravo Corp.						12/ /42			
ATL9	† (a)	Dravo Corp.						1/ /43			
ATL10	† (a)	Dravo Corp.						1/ /43			
ATL11	† (a)	Dravo Corp.						1/ /43			
ATL12	† (a)	Dravo Corp.						1/ /43			
ATL13	† (a)	Dravo Corp.						1/ /43			
ATL14	† (a)	Dravo Corp.						2/ /43			
ATL15	† (a)	Dravo Corp.						2/ /43			

(a) Steel Hulls

(b) Assignment to builder pending.

(c) Hulls Being Constructed by Livingston

RESTRICTED

Page 86

N.B.S.(745)

As of March 1, 1942

0-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
TANK LIGHTER CARRIERS (300 ft.)(Cont'd)											
ATL16	†(s)	Dravo Corp.						2/	/43		
ATL17	†(s)	Dravo Corp.						2/	/43		
ATL18	†(s)	Dravo Corp.						3/	/43		
ATL19	†(s)	Dravo Corp.						3/	/43		
ATL20	†(s)	Dravo Corp.						3/	/43		
ATL21	†(s)	Dravo Corp.						3/	/43		
ATL22	†(s)	Dravo Corp.						3/	/43		
ATL23	†(s)	Dravo Corp.						4/	/43		
ATL24	†(s)	Dravo Corp.						4/	/43		
ATL25	†(s)	Dravo Corp.						4/	/43		
ATL26	†(s)	Dravo Corp.						4/	/43		
ATL27	†(s)	Dravo Corp.						4/	/43		
ATL28	†(s)	Dravo Corp.						5/	/43		
ATL29	†(s)	Dravo Corp.						5/	/43		
ATL30	†(s)	Dravo Corp.						5/	/43		
ATL31	†(s)	Dravo Corp.						5/	/43		
ATL32	†(s)	Dravo Corp.						5/	/43		
ATL33	†(s)	Dravo Corp.						6/	/43		
ATL34	†(s)	Dravo Corp.						6/	/43		
ATL35	†(s)	Dravo Corp.						6/	/43		
ATL36	†(s)	Dravo Corp.						6/	/43		
ATL37	†(s)	Dravo Corp.						6/	/43		
ATL38	†(s)	Dravo Corp.						7/	/43		
ATL39	†(s)	Dravo Corp.						7/	/43		
ATL40	†(s)	Dravo Corp.						7/	/43		
ATL41	†(s)	Dravo Corp.						7/	/43		
ATL42	†(s)	Dravo Corp.						7/	/43		
ATL43	†(s)	Dravo Corp.						8/	/43		
ATL44	†(s)	Dravo Corp.						8/	/43		
ATL45	†(s)	Dravo Corp.						8/	/43		
ATL46	†(s)	Dravo Corp.						8/	/43		
ATL47	†(s)	Dravo Corp.						8/	/43		
ATL48	†(s)	Dravo Corp.						9/	/43		
ATL49	†(s)	Dravo Corp.						9/	/43		
ATL50	†(s)	Dravo Corp.						9/	/43		
ATL51	†(s)	Dravo Corp.						9/	/43		
ATL52	†(s)	Dravo Corp.						9/	/43		
ATL53	†(s)	Dravo Corp.						10/	/43		
ATL54	†(s)	Dravo Corp.						10/	/43		
ATL55	†(s)	Dravo Corp.						10/	/43		
ATL56	†(s)	Dravo Corp.						10/	/43		
ATL57	†(s)	Dravo Corp.						10/	/43		

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TCTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
TANK LIGHTER CARRIERS (300 ft.)(Cont'd)											
ATL186	† (a)	(b)									
ATL187	† (a)	(b)									
ATL188	† (a)	(b)									
ATL189	† (a)	(b)									
ATL190	† (a)	(b)									
ATL191	† (a)	(b)									
ATL192	† (a)	(b)									
ATL193	† (a)	(b)									
ATL194	† (a)	(b)									
ATL195	† (a)	(b)									
ATL196	† (a)	(b)									
ATL197	† (a)	(b)									
ATL198	† (a)	(b)									
ATL199	† (a)	(b)									
ATL200	† (a)	(b)									
ATL201	† (a)	(b)									
ATL202	† (a)	(b)									
ATL203	† (a)	(b)									
ATL204	† (a)	(b)									
ATL205	† (a)	(b)									
ATL206	† (a)	(b)									
ATL207	† (a)	(b)									
ATL208	† (a)	(b)									
ATL209	† (a)	(b)									
ATL210	† (a)	(b)									
ATL211	† (a)	(b)									
ATL212	† (a)	(b)									
ATL213	† (a)	(b)									
ATL214	† (a)	(b)									
ATL215	† (a)	(b)									
ATL216	† (a)	(b)									
ATL217	† (a)	(b)									
ATL218	† (a)	(b)									
ATL219	† (a)	(b)									
ATL220	† (a)	(b)									
ATL221	† (a)	(b)									
ATL222	† (a)	(b)									
ATL223	† (a)	(b)									
ATL224	† (a)	(b)									
ATL225	† (a)	(b)									
ATL226	† (a)	(b)									
ATL227	† (a)	(b)									
ATL228	† (a)	(b)									

SECRET

Page 91

N.B.C. (745)

As of March 1, 1942

C-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	As of March 1, 1942 No. of M.S. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
TANK LIGHTER CARRIERS (300 ft.)(Cont'd)											
ATL229	† (a)	(b)									
ATL230	† (a)	(b)									
ATL231	† (a)	(b)									
ATL232	† (a)	(b)									
ATL233	† (a)	(b)									
ATL234	† (a)	(b)									
ATL235	† (a)	(b)									
ATL236	† (a)	(b)									
ATL237	† (a)	(b)									
ATL238	† (a)	(b)									
ATL239	† (a)	(b)									
ATL240	† (a)	(b)									
ATL241	† (a)	(b)									
ATL242	† (a)	(b)									
ATL243	† (a)	(b)									
ATL244	† (a)	(b)									
ATL245	† (a)	(b)									
ATL246	† (a)	(b)									
ATL247	† (a)	(b)									
ATL248	† (a)	(b)									
ATL249	† (a)	(b)									
ATL250	† (a)	(b)									
ATL251	† (a)	(b)									
ATL252	† (a)	(b)									
ATL253	† (a)	(b)									
ATL254	† (a)	(b)									
ATL255	† (a)	(b)									
ATL256	† (a)	(b)									
ATL257	† (a)	(b)									
ATL258	† (a)	(b)									
ATL259	† (a)	(b)									
ATL260	† (a)	(b)									
ATL261	† (a)	American Bridge Co.									
ATL262	† (a)	American Bridge Co.									
ATL263	† (a)	American Bridge Co.									
ATL264	† (a)	American Bridge Co.									
ATL265	† (a)	American Bridge Co.									
ATL266	† (a)	American Bridge Co.									
ATL267	† (a)	American Bridge Co.									
ATL268	† (a)	American Bridge Co.									
ATL269	† (a)	American Bridge Co.									

~~SECRET~~

Page 92

N.B.S.(745)

As of March 1, 1942

C-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
TANK LIGHTER CARRIERS (300 ft.)(Cont'd)											
ATL272	† (s)	American Bridge Co.									
ATL273	† (s)	American Bridge Co.									
ATL274	† (s)	American Bridge Co.									
ATL275	† (s)	American Bridge Co.									
ATL276	† (s)	American Bridge Co.									
ATL277	† (s)	American Bridge Co.									
ATL278	† (s)	American Bridge Co.									
ATL279	† (s)	American Bridge Co.									
ATL280	† (s)	American Bridge Co.									
ATL281	† (s)	American Bridge Co.									
ATL282	† (s)	American Bridge Co.									
ATL283	† (s)	American Bridge Co.									
ATL284	† (s)	American Bridge Co.									
ATL285	† (s)	American Bridge Co.									
ATL286	† (s)	American Bridge Co.									
ATL287	† (s)	American Bridge Co.									
ATL288	† (s)	American Bridge Co.									
ATL289	† (s)	American Bridge Co.									
ATL290	† (s)	American Bridge Co.									
ATL291	† (s)	American Bridge Co.									
ATL292	† (s)	American Bridge Co.									
ATL293	† (s)	American Bridge Co.									
ATL294	† (s)	American Bridge Co.									
ATL295	† (s)	American Bridge Co.									
ATL296	† (s)	American Bridge Co.									
ATL297	† (s)	American Bridge Co.									
ATL298	† (s)	American Bridge Co.									
ATL299	† (s)	American Bridge Co.									
ATL300	† (s)	American Bridge Co.									

(-) Steel Hulls

(b) Assignment to builder pending.

(#) Date of award.

(†) Being constructed under Emergency Authorization.

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
		Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SALVAGE TUGS										
ATR1	(v)	(b)								
ATR2	(v)	(b)								
ATR3	(v)	(b)								
ATR4	(v)	(b)								
ATR5	(v)	(b)								
ATR6	(v)	(b)								
ATR7	(v)	(b)								
ATR8	(v)	(b)								
ATR9	(v)	(b)								
ATR10	(v)	(b)								
ATR11	(v)	(b)								
ATR12	(v)	(b)								
ATR13	(v)	(b)								
ATR14	(v)	(b)								
ATR15	(v)	(b)								
ATR16	(v)	(b)								
ATR17	(v)	(b)								
ATR18	(v)	(b)								
ATR19	(v)	(b)								
ATR20	(v)	(b)								
ATR21	(v)	(b)								
ATR22	(v)	(b)								
ATR23	(v)	(b)								
ATR24	(v)	(b)								
ATR25	(v)	(b)								
ATR26	(v)	(b)								
ATR27	(v)	(b)								
ATR28	(v)	(b)								
ATR29	(v)	(b)								
ATR30	(v)	(b)								
ATR31	(v)	(b)								
ATR32	(v)	(b)								
ATR33	(v)	(b)								
ATR34	(v)	(b)								
ATR35	(v)	(b)								
ATR36	(v)	(b)								
ATR37	(v)	(b)								
ATR38	(v)	(b)								
ATR39	(v)	(b)								
ATR40	(v)	(b)								

RECEIVED

Page 94

N.B.S.(745)

As of March 1, 1942

C-3

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
			Mar. 1 1942 TOTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SEAPLANE TENDERS											
AV7	CURRITUCK (s)	Philadelphia (x)	4.9	0.4			21	7/ 1/41	7/ 1/41	12/31/43	5+
AV11	MORTON SOUND (s)	Los Angeles S.B. & D.D. Corp.					19	1/ /41	6/15/41	4/ 1/41	2-1/2+
AV12	PINE ISLAND (s)	Los Angeles S.B. & D.D. Corp.					10-1/2	8/ /41	7/ 1/41	8/ 1/41	0
AV13	PUGET SOUND (s)	Los Angeles S.B. & D.D. Corp.					18-1/2	1/ /45	7/ 1/45	11/ 1/41	3+
SEAPLANE TENDERS											
AVP12	CASCO * (s)	Puget Sound	Completed 29 February 1942.								
AVP13	MACKINAC ** (s)	Puget Sound	97.7	1.0	5/29/40	11/15/41	21-1/2	10/ 1/41	3/15/42	3/23/42	1/4-
AVP21	HUMBOLDT **** (s)	Boston	Completed / February 1942.								
AVP22	MATAGORDA *** (s)	Boston	99.5	0.5	9/ 6/40	3/18/41	18-1/3	12/12/41	1/31/42	3/15/42	1-1/2-
AVP23	ABERCON (s)	Lake Washington S.Y.	40.4	5.6	7/23/41		12-1/3	5/ 6/42	5/ 6/42	8/ 2/42	2-5/6-
AVP24	CHINOCOTEAGUE (s)	Lake Washington S.Y.	27.2	6.4	7/23/41		12-3/4	7/ 6/42	7/ 6/42	8/15/42	1-1/3-
AVP25	COOS BAY (s)	Lake Washington S.Y.	19.8	4.8	8/15/41		13	9/ 6/42	9/ 6/42	8/15/42	1/3-
AVP26	HALF MOON (s)	Lake Washington S.Y.	12.6	5.0			9	11/ 6/42	11/ 6/42	12/15/42	1-1/3-
AVP27	MOBJACK (s)	Lake Washington S.Y.	8.2	0.6	2/25/42		10-1/6	1/ 6/43	1/ 6/43	12/30/42	1-1/3-
AVP28	OYSTER BAY (s)	Lake Washington S.Y.	8.2	0.6			9	3/ 6/43	3/ 6/43	1/15/43	1-2/5-
AVP29	ROCKAWAY (s)	Associated Shipbuilders	41.4	3.4	6/30/41	2/14/42	12-1/2	9/16/42	6/15/42	7/15/42	1-
AVP30	SAN PABLO (s)	Associated Shipbuilders	27.8	3.8	7/ 2/41		13-2/5	11/16/42	8/15/42	8/15/42	0
AVP31	UNIMAK (s)	Associated Shipbuilders	14.2	5.2	2/15/42		8	1/16/43	10/15/42	10/15/42	0
AVP32	YAKUTAT (s)	Associated Shipbuilders	9.0	1.0			2-1/2	3/16/43	12/15/42	12/15/42	0
AVP33	(s)	(b)									
AVP34	(s)	(b)									
AVP35	(s)	(b)									
AVP36	(s)	(b)									
AVP37	(s)	(b)									
AVP38	(s)	(b)									
AVP39	(s)	(b)									
AVP40	(s)	(b)									
AVP41	(s)	(b)									
AVP42	(s)	(b)									
AVP43	(s)	(b)									
AVP44	(s)	(b)									
AVP45	(s)	(b)									
AVP46	(s)	(b)									

RESTRICTED

Page 95
As of March 1, 1942

N.B.S.(745)

C-3

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11-1-41 Prediction
		Mar. 1 1942 TCTAL	Gain for Feb. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard	
SEAPLANE TENDERS	(cont'd)									
AVP47	(a)	(b)								
AVP48	(a)	(b)								
AVP49	(a)	(b)								
AVP50	(a)	(b)								
AVP51	(a)	(b)								
AVP52	(a)	(b)								
AVP53	(a)	(b)								
AVP54	(a)	(b)								
AVP55	(a)	(b)								
AVP56	(a)	(b)								
AVP57	(a)	(b)								
AVP58	(a)	(b)								
AVP59	(a)	(b)								
AVP60	(a)	(b)								
AVP61	(a)	(b)								
AVP62	(a)	(b)								
AVP63	(a)	(b)								
AVP64	(a)	(b)								
AVP65	(a)	(b)								
AVP66	(a)	(b)								
AVP67	(a)	(b)								