

Navy: Bureau of Ships: Reports

5/1/42

THE WHITE HOUSE
WASHINGTON

*file
Confidential*

May 25, 1942.

MEMORANDUM FOR

THE PRESIDENT

For the President's information
monthly reports of progress, as of May 1,
1942, on combatant vessels and mincraft
under construction for the Navy, are
forwarded herewith.

Very respectfully,

John L. McCREA
JOHN L. McCREA

RESTRICTED

REPRODUCTION OF THIS MATERIAL
IN ANY FORM IS NOT AUTHORIZED
EXCEPT BY SPECIFIC APPROVAL OF
THE SECRETARY OF THE NAVY.

**MONTHLY PROGRESS REPORT
COMBATANT VESSELS UNDER CONSTRUCTION**

Distribution:

The President
The Secretary of the Navy
The Under Secretary of the Navy
The Assistant Secretary of the Navy
The Chief of Naval Operations
The Naval Aide to the President
Senator David I. Walsh
Congressman Carl Vinson
Congressman William S. Jacobson
Congressman George J. Bates

Franklin D. Roosevelt Library

DECLASSIFIED

DOD DIR. 5200.9 (9/27/58)

Date- 3-11-59

Signature- *Carl A. Spicer*

RESTRICTED

Reproduction of this material in any form is not authorized except by specific approval of the Secretary of the Navy.

NAVY DEPARTMENT
BUREAU OF SHIPS
WASHINGTON, D.C.

Page 18

N.B.S. (745)
B-5

**COMBATANT VESSELS UNDER CONSTRUCTION, UNITED STATES NAVY
REPORT OF PROGRESS AS OF MAY 1, 1942.**

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942	Gain for Apr. 1942				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
			TOTAL	TOTAL								
BATTLESHIPS												
BB58	INDIANA	W.W. S.B. & D.D. Co.	Del'd & Commissioned April 30, 1942									BB58
BB59	MASSACHUSETTS	Beth. Fore River	97.3	2.4	7/20/39	9/23/41	33-5/6	7/15/43	11/ 1/42	5/15/42	5.6 +	BB59
BB60	ALABAMA	Norfolk	81.3	5.0	2/ 1/40	2/16/42	34	8/ 1/43	10/ 1/43	12/ 1/42	10.0 +	BB60
BB61	IOWA	New York	53.8	5.6	6/27/40		33	11/ 1/43	11/ 1/43	4/ 1/43	7.0 +	BB61
BB62	NEW JERSEY	Philadelphia	40.0	4.2	9/16/40		33-1/2	5/ 1/44	5/ 1/44	7/ 1/43	10.0 +	BB62
BB63	MISSOURI	New York	14.4	0.5	1/ 6/41		45-5/6	6/12/44	11/ 1/44	11/ 1/44	0.0 +	BB63
BB64	WISCONSIN	Philadelphia	12.9	2.1	1/25/41		43-1/5	6/12/45	6/12/45	9/ 1/44	9.4 +	BB64
BB65	ILLINOIS	Philadelphia	3.8	0.5			34	5/ 1/46	5/ 1/46	10/ 1/45	7.0 +	BB65
BB66	KENTUCKY	Norfolk	6.6	2.9	3/ 7/42		32-4/5	5/ 1/45	5/ 1/45	12/ 1/44	5.0 +	BB66
BB67	MONTANA	Philadelphia					42	1/ 1/46	1/ 1/46	5/ 1/46	4.0 +	BB67
BB68	OHIO	Philadelphia					43	11/ 1/46	11/ 1/46	12/ 1/46	1.0 -	BB68
BB69	MAINE	New York					38	11/ 1/45	11/ 1/45	2/ 1/46	3.0 -	BB69
BB70	NEW HAMPSHIRE	New York					43	5/ 1/46	5/ 1/46	10/ 1/46	5.0 -	BB70
BB71	LOUISIANA	Norfolk					38	11/ 1/46	5/ 1/46	12/ 1/45	5.0 +	BB71
AIRCRAFT CARRIERS												
CV9	ESSEX	N.N. S.B. & D.D. Co.	37.1	5.9	4/28/41		20	4/15/44	1/15/44	12/31/42	12.5 +	CV9
CV10	BON HOMME RICHARD	N.N. S.B. & D.D. Co.	26.7	4.9	12/ 1/41		15	9/15/44	4/15/44	2/28/43	13.6 +	CV10
CV11	INTREPID	N.N. S.B. & D.D. Co.	15.2	3.2	12/ 1/41		17	2/15/45	7/15/44	4/30/43	14.5 +	CV11
CV12	KEARSARGE	N.N. S.B. & D.D. Co.	7.6	2.2	4/13/42		17-3/5	7/15/45	10/15/44	9/30/43	12.5 +	CV12
CV13	FRANKLIN	N.N. S.B. & D.D. Co.	3.1	0.7			17-3/5	12/15/45	6/ 1/45	12/31/43	17.0 +	CV13
CV14	HANCOCK	N.N. S.B. & D.D. Co.	2.9	0.8			16-1/2	4/15/46	9/ 1/45	2/28/44	18.1 +	CV14
CV15	RANDOLPH	N.N. S.B. & D.D. Co.	2.5	0.5			17-1/4	8/15/46	12/ 1/45	4/30/44	19.0 +	CV15
CV16	CABOT	Beth. Fore River	27.9	5.2	7/15/41		18-1/2	5/15/44	2/15/44	1/31/43	12.5 +	CV16
CV17	BUNKER HILL	Beth. Fore River	25.3	4.8	9/15/41		18-1/2	8/15/44	6/15/44	3/31/43	14.5 +	CV17
CV18	ORISKANY	Beth. Fore River	5.0	2.3	3/18/42		20-2/5	2/15/46	11/ 1/45	11/30/43	23.0 +	CV18
CV19	TICONDEROGA	Beth. Fore River	4.7	2.0			21-1/2	4/15/46	12/31/45	5/31/44	19.0 +	CV19
CV20	BENNINGTON	New York					25		12/ 1/44	11/ 1/44	1.0 +	CV20
CV21	BOXER	N.N. S.B. & D.D. Co.					16-1/2	6/ 1/45	6/30/44		11.0 +	CV21
CV22	INDEPENDENCE (c)	N.Y. S.B. Corp.	56.7	3.7	5/ 1/41		20	12/ 1/42	3/ 1/43	12/30/42	2.1 +	CV22
CV23	PRINCETON (e)	N.Y. S.B. Corp.	45.4	3.1	6/ 2/41		20-2/5	2/ 1/43	6/ 1/43	2/15/43	3.5 +	CV23
CV24	SKELLEY WOOD (f)	N.Y. S.B. Corp.	35.7	4.6	8/11/41		19-2/3	4/ 1/43	8/ 1/43	4/ 1/43	4.0 +	CV24
CV25	CONIFERS (m)	N.Y. S.B. Corp.	29.5	4.0	11/17/41		17-3/5	7/ 1/45	10/ 1/43	5/15/43	4.6 +	CV25
CV26	MONTREY (t)	N.Y. S.B. Corp.	21.5	3.6	12/29/41		18	9/ 1/45	12/31/43	7/ 1/43	6.0 +	CV26
CV27	CROWN POINT (r)	N.Y. S.B. Corp.	3.3	(a)	4/11/42		15-2/3	10/20/43	12/ 9/43	7/31/43	4.3 +	CV27

(c) Former CL59. (m) Former CL77.
(e) Former CL61. (t) Former CL78.
(f) Former CL76. (r) Former CL85. Construction
Date reported changed from Federal S. B.
1/ 1/42, vessels & D. D. Co.
awarded subsequent
to 11/ 1/41.

(a) Revised percentage of completions calculated on
basis of contract price recently established.
Percentage of 7.5 reported on 1 April 1941 report.

RESTRICTED

Page 19

N.B.S. (745)

As of May 1, 1942

B-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
LARGE CRUISERS												
CB1	ALASKA	N.Y. S.B. Corp.	11.0	2.6	12/17/41		30	4/ 1/45	1/ 1/45	6/15/44	6.5 +	CB1
CB2	GUAM	N.Y. S.B. Corp.	7.7	1.9	2/ 2/42		30-2/5	8/ 1/45	3/ 1/45	8/15/44	6.6 +	CB2
CB3	HAWAII	N.Y. S.B. Corp.	2.8	0.4			29-1/2	12/ 1/45	5/ 1/45	12/15/44	4.6 +	CB3
CB4	PHILIPPINES	N.Y. S.B. Corp.	2.5	0.2			30	4/ 1/46	7/ 1/45	9/15/45	2.5 -	CB4
CB5	PUERTO RICO	N.Y. S.B. Corp.	1.8	0.2			29-1/2	8/ 1/46	9/ 1/45	10/15/45	1.5 -	CB5
CB6	SAMOA	N.Y. S.B. Corp.	1.7	0.2			28	12/ 1/46	11/ 1/45	12/30/45	1.9 -	CB6
HEAVY CRUISERS												
CA68	BALTIMORE	Beth. Fore River	44.3	8.0	5/26/41		21-1/6	6/14/43	4/ 1/43	3/ 1/43	1.0 +	CA68
CA69	BOSTON	Beth. Fore River	39.5	5.2	6/30/41		21-1/2	8/14/43	6/ 1/43	4/15/43	1.5 +	CA69
CA70	PITTSBURGH	Beth. Fore River	30.9	5.2	9/ 3/41		22	12/14/43	8/25/43	7/ 1/43	1.5 +	CA70
CA71	ST. PAUL	Beth. Fore River	28.3	4.3	10/ 9/41		26-1/5	4/14/44	12/15/43	12/15/43	0.0	CA71
CA72	ALBANY	Beth. Fore River	4.2	0.5			22	7/14/45	12/ 1/44	9/ 1/44	3.0 +	CA72
CA73	ROCHESTER	Beth. Fore River	4.1	0.4			22-1/2	8/14/45	1/15/45	10/ 1/44	3.5 +	CA73
CA74	COLUMBUS	Beth. Fore River	4.1	0.3			21	9/14/45	3/ 1/45	11/15/44	3.5 +	CA74
CA75	DES MOINES	Beth. Fore River	3.9	0.4			21	10/14/45	5/ 1/45	12/15/44	4.6 +	CA75
LIGHT CRUISERS (6000 ton)												
CL95	OAKLAND	Beth. San Francisco	25.9	6.1	7/15/41		21-1/2	6/ 9/43	5/ 1/43	5/ 1/43	0.0	CL95
CL96	RENO	Beth. San Francisco	22.9	6.9	8/ 1/41		23	8/ 9/43	7/ 1/43	7/ 1/43	0.0	CL96
CL97	SPOKANE	Beth. San Francisco	5.2	1.3			22	10/ 9/44	8/ 1/44	8/ 1/44	0.0	CL97
CL98	TUCSON	Beth. San Francisco	4.8	0.9			22-1/2	12/ 9/44	10/ 1/44	10/ 1/44	0.0	CL98

RESTRICTED

Page 20

N.B.S. (745)

B-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	As of May 1, 1942				Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL			No. of Mos. Keel Laying to Completion	Date of Completion				
							As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard			
CL55	LIGHT CRUISERS	(10,000 ton)										
CL56	CLEVELAND	N. Y. S. B. Corp.	91.4	11.0	7/ 1/40	11/ 1/41	23	3/23/43	7/ 1/42	6/ 1/42	1.0 +	CL55
CL57	COLUMBIA	N. Y. S. B. Corp.	84.2	9.5	8/19/40	12/17/41	22-5/6	6/23/43	9/ 1/42	7/15/42	1.6 +	CL56
CL58	MONTPELIER	N. Y. S. B. Corp.	69.6	6.4	12/ 2/40	2/12/42	21-2/5	6/27/43	11/ 1/42	9/15/42	1.5 +	CL57
CL59	DENVER	N. Y. S. B. Corp.	66.9	5.4	12/26/40	4/ 4/42	22-1/6	9/27/43	12/30/43	11/ 1/42	13.9 +	CL58
CL60	SANTA FE	N. Y. S. B. Corp.	50.1	3.6	6/ 7/41		17-4/5	1/16/44	4/15/43	12/ 1/42	4.5 +	CL60
CL62	BIRMINGHAM	N. N. S. B. & D. D. Co.	67.4	7.1	2/17/41	3/20/42	21	3/ 3/43	3/ 3/43	11/20/42	3.4 +	CL62
CL63	MOBILE	N. N. S. B. & D. D. Co.	54.1	4.6	4/14/41		22-1/6	6/ 3/43	6/ 3/43	2/19/43	3.5 +	CL63
CL64	FLINT	Beth. Fore River	20.0	3.1	3/ 7/42		17-4/5	12/ 1/43	10/15/43	9/ 1/43	1.5 +	CL64
CL65	PASADENA	Beth. Fore River	16.5	2.3			20-1/2	6/ 1/44	4/15/44	6/ 1/44	1.5 -	CL65
CL66	SPRINGFIELD	Beth. Fore River	14.5	1.1			22	9/ 1/44	8/15/44	9/ 1/44	0.6 -	CL66
CL67	TOPEKA	Beth. Fore River	14.3	1.1			21-1/2	11/ 1/44	10/15/44	11/ 1/44	0.6 -	CL67
CL79	WILMINGTON	N. Y. S. B. Corp.	16.3	3.9	3/16/42		18	11/ 1/45	3/ 1/44	9/15/43	5.5 +	CL79
CL80	BILOXI	N. N. S. B. & D. D. Co.	37.8	3.2	7/ 9/41		22-2/5	11/ 9/43	9/ 3/43	5/21/43	3.4 +	CL80
CL81	VICKSBURG	N. N. S. B. & D. D. Co.	27.5	2.7	8/ 4/41		24-1/2	3/ 9/44	2/ 1/44	8/20/43	5.4 +	CL81
CL82	PROVIDENCE	Beth. Fore River	3.8	0.5			21	12/ 9/45	7/ 1/45	2/15/45	4.5 +	CL82
CL83	MANCHESTER	Beth. Fore River	3.8	0.5			21-1/2	2/ 9/46	9/ 1/45	10/ 1/45	1.0 -	CL83
CL86	CHEYENNE (c)	N. N. S. B. & D. D. Co.					18-1/4		7/ 8/44	12/30/43	6.3 +	CL86
CL87	DULUTH (c)	N. N. S. B. & D. D. Co.					19		12/30/44	2/29/44	10.0 +	CL87
CL89	MIAMI	Cramp S. B. Co.	38.1	5.6	8/ 2/41		24	1/ 1/44	11/ 1/43	8/ 1/43	3.0 +	CL89
CL90	WILKES-BARRE	Cramp S. B. Co.	28.9	4.2	9/ 6/41		23-5/6	7/ 1/44	3/20/44	9/ 1/43	6.6 +	CL90
CL91	OKLAHOMA CITY	Cramp S. B. Co.	9.1	0.8			24	1/ 1/45	8/15/44	11/ 1/44	2.6 -	CL91
CL92	LITTLE ROCK	Cramp S. B. Co.	7.3	0.1			23	5/ 1/45	1/ 7/45	12/ 1/44	1.2 +	CL92
CL93	GALVESTON	Cramp S. B. Co.	6.8	0.8			23	9/ 1/45	6/ 8/45	1/ 1/46	6.8 -	CL93
CL94	YOUNGSTOWN	Cramp S. B. Co.	6.7	0.7			23	12/31/45	10/ 1/45	2/ 1/46	4.0 -	CL94
CL99	BUFFALO	N. Y. S. B. Corp.	9.4	1.4			18	12/30/45	10/15/44	2/15/44	8.0 +	CL99
CL100	NEWARK	N. Y. S. B. Corp.	8.5	1.2			18	3/ 1/46	12/ 1/44	4/ 1/44	8.0 +	CL100
CL101	AMSTERDAM	N. N. S. B. & D. D. Co.					20-2/5	1	3/ 1/44	4/30/44	2.0 -	CL101
CL102	PORTSMOUTH	N. N. S. B. & D. D. Co.					19-3/5	1	6/ 1/44	7/31/44	2.0 -	CL102

(c) Construction changed from Fed. S.B. & D.D. Co. to N. N. S. B. & D. D. Co.

CL77 changed to CV25 CL89 changed to CV22
CL78 changed to CV26 CL61 changed to CV23
CL85 changed to CV27 CL76 changed to CV24

Date reported 1/1/42, vessels awarded subsequent to 11/1/41. Cruisers CL84 and CL88 cancelled 16 December 1940.

1 Contract not yet prepared.

& Keel removed from original way and relaid.

RESTRICTED

Page 21

N.B.S. (745)
B-5

As of May 1, 1942

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		May 1 1942	Gain for Apr. 1942				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
DD460	DESTROYERS (1620										
DD461	WOODWORTH										DD460
DD462	FORREST *										DD461
DD464	FITCH ***										DD462
DD485	HOBSON **										DD464
DD486	DUNCAN										DD485
DD487	LANEDOWNE										DD486
DD488	LARDNER										DD487
DD489	MC CALLA										DD488
DD490	MERVINE										DD489
DD491	QUICK										DD490
DD492	PARENHOLT										DD491
DD493	BAILEY										DD492
DD494	CARMICK										DD493
DD495	DOYLE										DD494
DD496	ENDICOTT										DD495
DD497	MC COOK										DD496
DD498	FRANKFORD										DD497
DD499	BANCROFT										DD498
DD500	BARTON										DD499
DD501	BOYLE										DD500
DD502	CHAMPLIN										DD501
DD503	MEADE										DD502
DD504	MURPHY										DD503
DD505	PARKER										DD504

*Commissioned 13 January 1942

**Commissioned 22 January 1942

***Commissioned 3 February 1942

RESTRICTED

Page 22

N.B.S. (745)

B-5

As of May 1, 1942

Type	Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
	DESTROYERS (1620 and 1630 ton)(Cont'd)											
DD605	CALDWELL	Beth. San Francisco	76.7	7.3	3/24/41	1/15/42	14-2/3	8/ 1/42	6/15/42	6/ 1/42	0.5 +	DD605
DD606	COGHLAN	Beth. San Francisco	71.9	7.0	3/28/41	2/12/42	15-3/5	9/ 1/42	7/15/42	7/15/42	0.0	DD606
DD607	FRAZIER	Beth. San Francisco	66.3	6.5	7/ 5/41	3/17/42	14-1/3	10/ 1/42	9/15/42	9/15/42	0.0	DD607
DD608	GANSEVOORT	Beth. San Francisco	61.2	5.0	6/16/41	4/11/42	14	10/15/42	8/15/42	8/15/42	0.0	DD608
DD609	GILLESPIE	Beth. San Francisco	56.8	7.8	6/16/41		16	11/ 1/42	10/15/42	10/15/42	0.0	DD609
DD610	HOBBY	Beth. San Francisco	48.8	6.1	6/30/41		16-1/2	12/ 1/42	11/15/42	11/15/42	0.0	DD610
DD611	KALK	Beth. San Francisco	45.3	6.4	6/30/41		17-1/2	12/31/42	12/15/42	12/15/42	0.0	DD611
DD612	KENDRICK	Beth. San Pedro	70.3	5.6	5/ 1/41	4/ 2/42	17	11/ 1/42	10/ 1/42	10/ 1/42	0.0	DD612
DD613	LAUB	Beth. San Pedro	62.9	5.9	5/ 1/41	4/28/42	18	12/ 1/42	11/ 1/42	11/ 1/42	0.0	DD613
DD614	MAC KENZIE	Beth. San Pedro	58.7	6.0	5/29/41		18	1/15/43	12/ 1/42	12/ 1/42	0.0	DD614
DD615	MC LANAHAN	Beth. San Pedro	55.3	5.5	5/29/41		19	2/15/43	12/28/42	12/28/42	0.0	DD615
DD616	NIELDS	Beth. Fore River (h)	31.1	7.2			10-1/3	6/15/43(x)		6/ 1/43	0.0	DD616
DD617	ORDRONAUX	Beth. Fore River (h)	29.3	5.4			10-1/3	7/15/43(x)		7/ 1/43	0.0	DD617
DD618	DAVISON	Fed. S.B. & D.D. Co.	41.0	10.8	2/26/42		6-2/3	12/31/43	10/30/42	9/15/42	1.5 +	DD618
DD619	EDWARDS	Fed. S.B. & D.D. Co.	40.5	11.0	2/26/42		7-1/6	12/31/43	11/27/42	9/30/42	1.9 +	DD619
DD620	GLENNON	Fed. S.B. & D.D. Co.	36.0	8.5	3/25/42		6-2/3	12/31/43	12/15/42	10/14/42	2.0 +	DD620
DD621	JEFFERS	Fed. S.B. & D.D. Co.	34.5	9.1	3/25/42		7-1/6	12/31/43	12/31/42	10/30/42	2.0 +	DD621
DD622	MADDOX	Fed. S.B. & D.D. Co.	26.5	7.0			6-1/4	12/31/43	2/20/43	11/14/42	3.2 +	DD622
DD623	NELSON	Fed. S.B. & D.D. Co.	25.4	5.9			7	12/31/43	3/13/43	11/30/42	3.4 +	DD623
DD624	BALDWIN	Seattle Tacoma S.B. Co.	36.4	6.4	7/19/41		18	12/31/43	3/15/43	1/15/43	2.0 +	DD624
DD625	HARDING	Seattle Tacoma S.B. Co.	32.7	6.2	7/22/41		18-1/4	12/31/43	4/ 1/43	1/30/43	2.1 +	DD625
DD626	SATTERLEE	Seattle Tacoma S.B. Co.	28.6	5.0	9/10/41		17-1/6	12/31/43	4/15/43	2/25/43	2.0 +	DD626
DD627	THOMPSON	Seattle Tacoma S.B. Co.	26.2	4.6	9/22/41		17-1/5	12/31/43	5/ 1/43	2/28/43	2.1 +	DD627
DD628	WELLES	Seattle Tacoma S.B. Co.	24.0	4.2	9/27/41		17-3/5	12/31/43	5/15/43	3/15/43	2.0 +	DD628
DD632	COWIE	Boston	82.3	8.2	3/18/41	9/27/41	16	8/ 1/42	6/15/42	7/15/42	1.0 -	DD632
DD633	KNIGHT	Boston	75.7	5.3	3/18/41	9/27/41	16-2/3	9/ 1/42	7/15/42	8/ 7/42	0.7 -	DD633
DD634	DORAN	Boston	60.9	7.9	6/14/41	12/10/41	15	12/ 1/42	9/15/42	9/15/42	0.0	DD634
DD635	EARLE	Boston	58.3	6.4	6/14/41	12/10/41	16	1/ 1/43	10/15/42	10/15/42	0.0	DD635
DD636	BUTLER	Philadelphia	50.4	8.0	9/16/41	2/12/42	14-1/2	4/ 1/43	12/ 1/42	12/ 1/42	0.0	DD636
DD637	GHERARDI	Philadelphia	50.4	8.0	9/16/41	2/12/42	15-1/2	5/ 1/43	12/31/42	12/31/42	0.0	DD637
DD638	HERNDON	Norfolk	58.0	5.2	8/26/41	2/ 5/42	17-1/6	5/ 1/43	5/ 1/43	2/ 1/43	3.0 +	DD638
DD639	SHUBRICK	Norfolk	51.5	7.5	2/17/42	4/18/42	12-1/2	6/15/43	6/15/43	3/ 1/43	3.5 +	DD639
DD640	BEATTY	Charleston	88.0	8.4	5/ 1/41	12/20/41	14	7/ 1/42	7/ 1/42	7/ 1/42	0.0	DD640
DD641	TILLMAN	Charleston	82.4	5.6	5/ 1/41	12/20/41	15	9/ 1/42	8/ 1/42	8/ 1/42	1.0 +	DD641
DD645	STEVENSON	Fed. S.B. & D.D. Co.	9.7	3.0			6	2/15/44	5/12/43	2/ 4/43	3.3 +	DD645
DD646	STOCKTON	Fed. S.B. & D.D. Co.	9.4	2.7			6-1/2	3/15/44	6/ 1/43	2/18/43	3.4 +	DD646
DD647	THORN	Fed. S.B. & D.D. Co.	9.3	2.6			6	4/15/44	8/20/43	6/14/43	2.2 +	DD647
DD648	TURNER	Fed. S.B. & D.D. Co.	9.3	2.8			6-1/2	5/15/44	9/ 9/43	6/30/43	2.3 +	DD648

(h) DD616 and DD617 transferred from Beth. San Pedro to Beth. Fore River October 7, 1941.

(x) Contract completion dates of DD616 and DD617 changed October 7, 1941.

RESTRICTED

Page 23

N.B.S. (745)

B-5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	As of May 1, 1942 No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
DESTROYERS (2100 Ton)												
DD445	FLETCHER	Fed. S.B. & D.D. Co.	79.0	11.5	10/ 2/41		8-2/3	6/ 9/43	8/19/42	6/22/42	1.9 +	DD445
DD446	RADFORD	Fed. S.B. & D.D. Co.	76.5	12.5	10/ 2/41		9-2/5	7/ 9/43	9/15/42	7/15/42	2.0 +	DD446
DD447	JENKINS	Fed. S.B. & D.D. Co.	63.2	10.2	11/27/41		8-3/5	8/ 9/43	10/15/42	8/15/42	2.0 +	DD447
DD448	LA VALLETTE	Fed. S.B. & D.D. Co.	59.5	8.6	11/27/41		9-1/6	9/ 9/43	10/17/42	9/ 2/42	1.5 +	DD448
DD449	NICHOLAS	Bath Iron Wks.	91.5	13.5	3/ 3/41	2/19/42	14-5/6	1/ 9/43	4/25/42	5/28/42	1.1 -	DD449
DD450	O'BANNON	Bath Iron Wks.	83.2	11.0	3/ 3/41	3/14/42	15-2/3	2/24/43	5/26/42	6/25/42	1.0 -	DD450
DD451	CHEVALIER	Bath Iron Wks.	72.3	9.1	4/30/41	4/11/42	14-2/3	3/24/43	6/30/42	7/20/42	0.6 -	DD451
DD452	PERCIVAL	Fed. S.B. & D.D. Co.					10	10/ 1/43	3/ 1/44	3/15/44	0.5 -	DD452
DD453	SAUFLEY	Fed. S.B. & D.D. Co.	53.0	8.5	1/27/42		7-3/5	10/ 9/43	1/11/43	9/15/42	3.9 +	DD453
DD454	WALLER	Fed. S.B. & D.D. Co.	49.5	7.0	2/12/42		7-2/3	11/ 9/43	1/30/43	10/ 1/42	3.9 +	DD454
DD455	STRONG	Bath Iron Wks.	66.2	7.6	4/30/41		15-2/5	4/24/43	5/30/42	8/13/42	2.5 -	DD455
DD456	TAYLOR	Bath Iron Wks.	61.5	8.3	8/28/41		12-1/4	6/ 9/43	6/30/42	9/ 5/42	2.2 -	DD456
DD457	DE HAVEN	Bath Iron Wks.	59.4	7.9	9/27/41		12-1/6	8/ 9/43	7/30/42	10/ 1/42	2.1 -	DD457
DD458	BACHE	Beth. Staten Island	28.4	7.9	11/19/41		16-2/5	8/ 1/43	4/ 1/43	4/ 1/43	0.0	DD458
DD459	BEALE	Beth. Staten Island	26.2	7.0	12/19/41		16-2/5	10/ 1/43	6/ 1/43	5/ 1/43	1.0 +	DD459
DD460	QUEST	Boston	43.9	4.9	9/27/41	2/20/42	16	3/ 1/43	3/ 1/43	2/ 1/43	1.0 +	DD460
DD461	BENNETT	Boston	31.8	5.0	12/10/41	4/16/42	14-2/3	5/ 1/43	5/ 1/43	3/ 1/43	2.0 +	DD461
DD462	FULLAM	Boston	31.8	5.0	12/10/41	4/16/42	15-1/6	7/ 1/43	6/15/43	3/15/43	3.0 +	DD462
DD463	HUDSON	Boston	21.3	9.4	2/20/42		14-1/3	9/ 1/43	8/ 1/43	5/ 1/43	3.0 +	DD463
DD464	HUTCHINS	Boston	45.4	5.4	9/27/41	2/20/42	15	1/ 1/43	1/31/43	12/31/42	1.0 +	DD464
DD465	FRINGLE	Charleston	44.0	3.1	7/31/41		15	1/ 1/43	1/ 1/43	11/ 1/42	2.0 +	DD465
DD466	STANLY	Charleston	44.0	4.8	9/15/41		14-1/2	3/ 1/43	3/ 1/43	12/ 1/42	3.0 +	DD466
DD467	STEVENS	Charleston	25.0	2.8	12/30/41		12	5/ 1/43	5/ 1/43	1/ 1/43	4.0 +	DD467
DD468	HALFORD	Puget Sound	31.0	0.5	6/ 3/41		23	2/ 1/43	2/ 1/43	5/ 1/43	3.0 -	DD468
DD469	LEUTZE	Puget Sound	30.6	1.1	6/ 3/41		24	4/ 1/43	4/ 1/43	6/ 1/43	2.0 -	DD469
DD470	WATSON	Fed. S.B. & D.D. Co.					11	11/ 1/43	4/ 1/44	4/15/44	0.5 -	DD470
DD471	PHILIP	Fed. S.B. & D.D. Co.	21.5	5.1			8-1/4	6/ 9/44	4/ 2/43	1/15/43	2.6 +	DD471
DD472	RENSHAW	Fed. S.B. & D.D. Co.	18.5	2.5			8-5/6	7/ 9/44	4/22/43	2/ 2/43	2.7 +	DD472
DD473	RINGGOLD	Fed. S.B. & D.D. Co.	17.5	2.9			7-4/5	1/ 9/45	6/21/43	2/15/43	4.2 +	DD473
DD474	SCHROEDER	Fed. S.B. & D.D. Co.	16.5	3.0			8-1/3	2/ 9/45	7/10/43	3/ 1/43	4.3 +	DD474
DD475	SIOSEER	Fed. S.B. & D.D. Co.	16.0	3.3			7-5/6	3/ 9/45	7/31/43	7/ 1/43	1.0 +	DD475

RESTRICTED

Page 24

N.B.S. (745)

B-5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
			As of May 1, 1942									
DESTROYERS (2100 ton) (Cont'd.)												
DD507	CONWAY	Beth Iron Wks.	44.6	7.6	11/ 5/41		11-2/3	3/ 1/43	8/27/42	10/26/42	2.0 -	DD507
DD508	CONY	Beth Iron Wks.	42.8	7.8	12/24/41		10-5/6	4/ 1/43	9/30/42	11/19/42	1.6 -	DD508
DD509	CONVERSE	Beth Iron Wks.	30.4	6.1	2/23/42		9-2/3	10/ 1/43	10/30/42	12/14/42	1.5 -	DD509
DD510	KATON	Beth Iron Wks.	28.1	5.4	3/17/42		9-2/3	11/ 1/43	11/30/42	1/ 7/43	1.2 -	DD510
DD511	FOOTE	Beth Iron Wks.	23.9	4.6	4/14/42		9-3/5	12/31/43	12/30/42	2/ 1/43	1.1 -	DD511
DD512	SPENCE	Beth Iron Wks.	21.6	4.6			9-1/6	12/31/43	1/30/43	2/25/43	0.9 -	DD512
DD513	TERRY	Beth Iron Wks.	17.2	3.9			9-1/2	12/31/43	2/25/43	3/25/43	1.0 -	DD513
DD514	THATCHER	Beth Iron Wks.	16.2	3.2			9-1/2	12/31/43	3/30/43	4/22/43	0.8 -	DD514
DD515	ANTHONY	Beth Iron Wks.	14.9	2.3			9-1/2	12/31/43	4/30/43	5/20/43	0.6 -	DD515
DD516	WADSWORTH	Beth Iron Wks.	14.8	2.3			9-1/2	12/31/43	5/27/43	6/17/43	0.7 -	DD516
DD517	WALKER	Beth Iron Wks.	14.7	2.3			9-1/2	1/ 3/44	6/30/43	7/15/43	0.5 -	DD517
DD518	BROWNSON	Beth. Staten Island	17.2	4.2	2/15/42		16	11/15/43	7/15/43	6/15/43	1.0 +	DD518
DD519	DALY	Beth. Staten Island	13.3	4.2	4/29/42		14-1/2	12/31/43	9/ 1/43	7/15/43	1.6 +	DD519
DD520	ISHERWOOD	Beth. Staten Island	12.0	3.4			15-2/3	2/15/44	10/15/43	9/ 1/43	1.5 +	DD520
DD521	KIMBERLY	Beth. Staten Island	5.6	1.9			16-1/4	7/ 1/44	12/ 1/43	12/ 1/43	0.0	DD521
DD522	LUGG	Beth. Staten Island	5.6	1.9			16-1/3	8/15/44	1/15/44	12/31/43	0.5 +	DD522
DD526	ADNER READ	Beth. San Francisco	20.6	6.4	10/30/41		16	7/ 1/43	3/ 1/43	3/ 1/43	0.0	DD526
DD527	AMON	Beth. San Francisco	17.2	4.7	11/29/41		16	7/15/43	4/ 1/43	4/ 1/43	0.0	DD527
DD528	MULLANY	Beth. San Francisco	13.2	4.1	1/15/42		16-1/2	8/15/43	6/ 1/43	6/ 1/43	0.0	DD528
DD529	BUSH	Beth. San Francisco	10.9	3.2	2/12/42		17-2/3	9/ 1/43	8/ 1/43	8/ 1/43	0.0	DD529
DD530	TRATHEN	Beth. San Francisco	8.7	2.0	3/17/42		17-1/2	10/ 1/43	9/ 1/43	9/ 1/43	0.0	DD530
DD531	HAZELWOOD	Beth. San Francisco	7.7	1.7	4/11/42		17-2/3	11/ 1/43	10/ 1/43	10/ 1/43	0.0	DD531
DD532	HEERMANN	Beth. San Francisco	6.4	0.4			17-4/5	11/15/43	11/ 1/43	11/ 1/43	0.0	DD532
DD533	HOKL	Beth. San Francisco	5.7	0.1			18	12/ 1/43	12/ 1/43	12/ 1/43	0.0	DD533
DD534	MC GORI	Beth. San Francisco	5.2	0.8			18-1/2	12/31/43	12/31/43	12/31/43	0.0	DD534
DD535	MILLER	Beth. San Francisco	4.8	1.1			16-1/2	6/ 1/44	2/ 1/44	2/ 1/44	0.0	DD535
DD536	OWEN	Beth. San Francisco	3.7	0.1			16-1/2	7/ 1/44	3/ 1/44	3/ 1/44	0.0	DD536
DD537	PUTNAM	Beth. San Francisco	3.6	0.1			15-1/2	8/ 1/44	4/ 1/44	4/ 1/44	0.0	DD537
DD538	STEPHEN POTTER	Beth. San Francisco	3.6	0.1			16	8/15/44	5/ 1/44	5/ 1/44	0.0	DD538
DD539	TINGNY	Beth. San Francisco	3.0	0.1			15-1/2	10/15/44	5/ 1/44	6/ 1/44	0.0	DD539
DD540	TWINING	Beth. San Francisco	3.0	0.1			15-1/2	11/ 1/44	7/ 1/44	7/ 1/44	0.0	DD540
DD541	YARNELL	Beth. San Francisco	3.0	0.1			18	12/15/44	9/ 1/44	9/ 1/44	0.0	DD541
DD544	ROYD	Beth. San Pedro	8.0	2.5	4/ 2/42		18	4/ 1/44	10/ 1/43	10/ 1/43	0.0	DD544
DD545	BRADFORD	Beth. San Pedro	7.5	2.4	4/28/42		18	5/ 1/44	11/ 1/43	11/ 1/43	0.0	DD545
DD546	BROWN	Beth. San Pedro	6.0	1.7			18	12/15/43(x)	12/ 1/43	12/ 1/43	0.0	DD546
DD547	COWELL	Beth San Pedro	5.5	1.5			18	1/15/44(x)	12/31/43	12/31/43	0.0	DD547

Destroyers DD523 to DD525, inclusive, DD542, DD543, DD546, and DD549 Cancelled 16 December 1940.

(x) Contract completion dates of DD546 and DD547 changed October 7, 1941.

RESTRICTED

Page 25

N.B.S. (745)

As of May 1, 1942

B-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
DESTROYERS (2100 ton) (Cont'd.)												
DD550	CAPPS	Gulf S. B. Co.	46.0	4.5	6/12/41		24	7/ 9/43	6/15/43	6/15/43		DD550
DD551	DAVID W. TAYLOR	Gulf S. B. Co.	42.5	6.5	6/12/41		26	1/ 9/44	8/15/43	8/15/43	0.0	DD551
DD552	EVANS	Gulf S. B. Co.	22.5	4.0	7/21/41		26-4/5	6/ 9/44	10/15/43	10/15/43	0.0	DD552
DD553	JOHN D. HENLEY	Gulf S. B. Co.	22.5	4.0	7/21/41		28-4/5	11/ 9/44	12/15/43	12/15/43	0.0	DD553
DD554	FRANKS	Seattle Tacoma S.B. Co.	12.0	1.6	3/ 8/42		16-4/5	6/30/43	10/15/43	8/ 1/43	2.5 +	DD554
DD555	HAGGARD	Seattle Tacoma S.B. Co.	11.3	1.4	3/27/42		16-5/6	7/15/43	11/15/43	8/15/43	3.0 +	DD555
DD556	HAILLEY	Seattle Tacoma S.B. Co.	9.1	1.0	4/11/42		16-2/3	7/31/43	12/ 1/43	9/ 1/43	3.0 +	DD556
DD557	JOHNSTON	Seattle Tacoma S.B. Co.	8.5	0.4			16	8/16/43	1/ 3/44	9/15/43	3.6 +	DD557
DD558	LAWS	Seattle Tacoma S.B. Co.	8.5	0.4			16	8/31/43	2/ 1/44	10/ 1/43	4.0 +	DD558
DD559	LONGSHAW	Seattle Tacoma S.B. Co.	6.4	0.2			16-2/3	12/ 1/43	2/15/44	11/ 1/43	3.5 +	DD559
DD560	MORRISON	Seattle Tacoma S.B. Co.	6.4	0.2			16-2/3	12/15/43	3/15/44	11/15/43	4.0 +	DD560
DD561	PRICHETT	Seattle Tacoma S.B. Co.	6.4	0.2			15-2/3	1/ 3/44	4/ 1/44	11/30/43	4.0 +	DD561
DD562	ROBINSON	Seattle Tacoma S.B. Co.	6.4	0.2			15-5/6	1/15/44	5/ 1/44	12/15/43	4.6 +	DD562
DD563	ROSS	Seattle Tacoma S.B. Co.	6.4	0.2			16	1/31/44	6/ 1/44	12/30/43	5.1 +	DD563
DD564	ROWE	Seattle Tacoma S.B. Co.	6.4	0.2			17	10/31/44	6/15/44	6/15/44	0.0	DD564
DD565	SHALLEY	Seattle Tacoma S.B. Co.	6.4	0.2			17-1/2	11/15/44	7/15/44	7/15/44	0.0	DD565
DD566	STODDARD	Seattle Tacoma S.B. Co.	6.4	0.2			18	11/30/44	8/15/44	8/15/44	0.0	DD566
DD567	WATTS	Seattle Tacoma S.B. Co.	6.4	0.2			18	12/15/44	9/ 1/44	9/ 1/44	0.0	DD567
DD568	WREN	Seattle Tacoma S.B. Co.	6.4	0.2			18-3/5	12/30/44	10/ 2/44	10/ 2/44	0.0	DD568
DD569	AULICK	Con. Steel Corp.(Orange)	51.4	7.0	5/14/41	3/ 2/42	17-1/2	7/ 9/43	10/28/42	10/28/42	0.0	DD569
DD570	CHAS. F. AUSMURKE	Con. Steel Corp.(Orange)	47.9	7.2	5/14/41	3/16/42	18	8/24/43	11/11/42	11/11/42	0.0	DD570
DD571	CLAXTON	Con. Steel Corp.(Orange)	44.4	7.4	6/25/41	4/ 1/42	17	10/ 9/43	11/24/42	11/24/42	0.0	DD571
DD572	DYSON	Con. Steel Corp.(Orange)	40.7	6.9	6/25/41	4/15/42	17-2/5	11/24/43	12/ 8/42	12/ 8/42	0.0	DD572
DD573	HARRISON	Con. Steel Corp.(Orange)	37.0	6.5	7/25/41		16-5/6	1/ 9/44	12/20/42	12/20/42	0.0	DD573
DD574	JOHN RODGERS	Con. Steel Corp.(Orange)	33.8	6.5	7/25/41		17-1/5	2/24/44	12/31/42	12/31/42	0.0	DD574
DD575	MC KEE	Con. Steel Corp.(Orange)	22.6	9.5	3/ 2/42		14	4/ 9/44	5/ 1/43	5/ 1/43	0.0	DD575
DD576	MURRAY	Con. Steel Corp.(Orange)	17.9	8.0	3/16/42		14	5/24/44	5/15/43	5/15/43	0.0	DD576
DD577	SPROSTON	Con. Steel Corp.(Orange)	13.1	4.9	4/ 1/42		14	7/ 9/44	6/ 1/43	6/ 1/43	0.0	DD577
DD578	WICKES	Con. Steel Corp.(Orange)	10.7	3.1	4/15/42		14	8/24/44	6/15/43	6/15/43	0.0	DD578
DD579	WILLIAM D. PORTER	Con. Steel Corp.(Orange)	8.2	1.2			13-4/5	10/ 9/44	7/ 1/43	7/ 1/43	0.0	DD579
DD580	YOUNG	Con. Steel Corp.(Orange)	7.6	1.1			14-1/4	11/24/44	7/15/43	7/15/43	0.0	DD580

Destroyers DD548 and DD549 cancelled 16 December 1940.

RESTRICTED

Page 26

N.B.S. (745)

B-5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction.	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
As of May 1, 1942												
DESTROYERS (2100 ton (Cont'd))												
DD581	CHARRETTE	Boston	18.9	9.4	2/20/42		14-5/6	11/ 1/43	9/ 1/43	5/15/43	3.6+	DD581
DD582	CONNER	Boston	6.3	1.5	4/16/42		14-1/2	1/ 2/44	10/ 1/43	7/ 1/43	3.0+	DD582
DD583	HALL	Boston	6.3	1.5	4/16/42		15	3/ 1/44	11/ 1/43	7/15/43	3.6+	DD583
DD584	HALLIGAN	Boston	4.5	0.8			15	5/ 1/44	12/ 1/43	9/ 1/43	3.0+	DD584
DD585	HARADEN	Boston	4.5	0.8			15-2/5	7/ 1/44	1/ 1/44	9/15/43	3.5+	DD585
DD586	NEWCOMB	Boston	3.5	0.4			14-1/2	9/ 1/44	2/ 1/44	11/ 1/43	3.0+	DD586
DD587	BELL	Charleston	24.0	8.5	12/30/41		13-1/2	8/ 1/43	7/ 1/43	2/15/43	4.5+	DD587
DD588	BURNS	Charleston	12.5	1.5			10-2/3	11/ 1/43	9/ 1/43	4/ 1/43	5.0+	DD588
DD589	IZARD	Charleston	12.5	1.5			11-2/3	2/ 1/44	11/ 1/43	5/ 1/43	6.0+	DD589
DD590	PAUL HAMILTON	Charleston	11.0	1.0			10-1/2	5/ 1/44	1/ 1/44	5/15/43	7.6+	DD590
DD591	TWIGGS	Charleston	11.0	1.0			12	8/ 1/44	3/ 1/44	7/ 1/43	8.0+	DD591
DD592	HOWORTH	Puget Sound	23.0	1.8	11/26/41		19-1/6	6/ 1/43	6/ 1/43	7/ 1/43	1.0-	DD592
DD593	KILLEN	Puget Sound	22.0	1.8	11/26/41		20-1/6	8/ 1/43	8/ 1/43	8/ 1/43	0.0	DD593
DD594	MANSFIELD	Puget Sound	14.9	0.8			13-1/3	10/ 1/43	1/15/45	1/ 1/44	12.5+	DD594
DD595	METCALF	Puget Sound	14.9	0.8			14-1/3	12/ 1/43	3/15/45	2/ 1/44	13.5+	DD595
DD596	SHIELDS	Puget Sound	14.9	0.8			14-1/6	2/ 1/44	7/15/45	5/15/44	14.0+	DD596
DD597	WILEY	Puget Sound	14.9	0.8			15-1/6	4/ 1/44	9/15/45	6/15/44	15.0+	DD597
DD629	ABBOT	Bath Iron Wks.	9.0	1.4			9-1/2	2/ 1/44	7/30/43	8/12/43	0.4-	DD629
DD630	BRAINE	Bath Iron Wks.	8.7	1.4			9-1/2	3/ 1/44	8/30/43	9/ 9/43	0.3-	DD630
DD631	ERBEN	Bath Iron Wks.	8.5	1.3			9-1/2	4/ 1/44	9/30/43	10/ 7/43	0.2-	DD631
DD642	HALE	Bath Iron Wks.	8.3	1.4			9-1/2	8/ 1/44	10/30/43	11/ 4/43	0.2-	DD642
DD643	SIGOURNEY	Bath Iron Wks.	8.0	1.4			9-1/2	11/ 1/44	11/30/43	12/ 2/43	0.1-	DD643
DD644	STEMBEL	Bath Iron Wks.	7.8	1.3			9-2/5	12/30/44	12/30/43	12/30/43	0.0	DD644
DD649	ALBERT W. GRANT	Charleston	3.0	0.5			10-1/2	1/ 1/44#	8/15/43		4.6+	DD649
DD650	CAPERTON	Bath Iron Wks.	4.0	1.1			9-2/5	1/30/44#	1/27/44		0.1+	DD650
DD651	COGSWELL	Bath Iron Wks.	4.0	1.1			9-2/5	2/27/44#	2/24/44		0.1+	DD651
DD652	INGERSOLL	Bath Iron Wks.	4.0	1.1			9-1/2	3/30/44#	3/23/44		0.2+	DD652
DD653	KNAPP	Bath Iron Wks.	4.0	1.1			9-2/5	4/30/44#	4/20/44		0.3+	DD653
DD654	BEARDS	Gulf S.B. Corp.	0.6	0.1			20	3/ 1/44#	3/ 1/44		0.0	DD654
DD655	HOOD	Gulf S.B. Corp.	0.6	0.1			18-1/2	4/15/44#	4/15/44		0.0	DD655
DD656	VAN VALKENBURGH	Gulf S.B. Corp.	0.6	0.1			18	5/31/44#	5/31/44		0.0	DD656
DD657	CHARLES J. BADGER	Beth. Staten Island					16	2/15/44#	2/15/44		0.0	DD657
DD658	COLAHAN	Beth. Staten Island					15-1/4	3/15/44#	3/15/44		0.0	DD658
DD659	DASHIELL	Fed S.B. & D.D. Co.					8-1/3	7/15/43#	7/15/43		0.0	DD659
DD660	BULLARD	Fed S.B. & D.D. Co.					7-1/2	9/ 1/43#	8/ 2/43		1.0+	DD660
DD661	KIDD	Fed S.B. & D.D. Co.					8	9/ 1/43#	8/16/43		0.5+	DD661
DD662	BENNION	Boston	1.0	0.4			15	3/ 1/44#	11/15/43		3.5+	DD662
DD663	HEYWOOD L. EDWARDS	Boston	0.8	0.2			13-5/6	4/ 1/44#	12/15/43		3.6+	DD663
DD664	RICHARD P. LEARY	Boston	0.8	0.2			14-1/3	5/ 1/44#	12/31/43		4.0+	DD664
DD665	BRYANT	Charleston	3.0	0.5			12		10/ 1/43		0.0	DD665

(#) Date reported 1/ 1/42, vessels awarded subsequent to 11/ 1/41

~~RESTRICTED~~

Page 27

N.B.S. (745)

As of May 1, 1942

B-5

B-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	As of May 1, 1942	Date of Completion			Months Ahead(+) (-) Behind (-) 11/ 1/4 Prediction
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				No. of Mos. Keel Laying to Completion	As per Contract or Order	As Reported by Building Yard 11-1-41	
<u>ESCORT VESSELS</u>											
DE 51	(s) †	Bethlehem Steel Co. Hingham Yd.									
DE 52	(s) †	Bethlehem Steel Co. Hingham Yd.						4/22/43			
DE 53	(s) †	Bethlehem Steel Co. Hingham Yd.						5/21/43			
DE 54	(s) †	Bethlehem Steel Co. Hingham Yd.						6/25/43			
DE 55	(s) †	Bethlehem Steel Co. Hingham Yd.						7/23/43			
DE 56	(s) †	Bethlehem Steel Co. Hingham Yd.						8/ 4/43			
DE 57	(s) †	Bethlehem Steel Co. Hingham Yd.						8/17/43			
DE 58	(s) †	Bethlehem Steel Co. Hingham Yd.						8/30/43			
DE 59	(s) †	Bethlehem Steel Co. Hingham Yd.						9/12/43			
DE 60	(s) †	Bethlehem Steel Co. Hingham Yd.						9/26/43			
DE 61	(s) †	Bethlehem Steel Co. Hingham Yd.						10/ 7/43			
DE 62	(s) †	Bethlehem Steel Co. Hingham Yd.						10/16/43			
DE 63	(s) †	Bethlehem Steel Co. Hingham Yd.						10/27/43			
DE 64	(s) †	Bethlehem Steel Co. Hingham Yd.						11/ 6/43			
DE 65	(s) †	Bethlehem Steel Co. Hingham Yd.						11/16/43			
DE 66	(s) †	Bethlehem Steel Co. Hingham Yd.						11/27/43			
DE 67	(s) †	Bethlehem Steel Co. Hingham Yd.						12/ 9/43			
DE 68	(s) †	Bethlehem Steel Co. Hingham Yd.						12/22/43			
DE 69	(s) †	Bethlehem Steel Co. Hingham Yd.						12/29/43			
DE 70	(s) †	Bethlehem Steel Co. Hingham Yd.						1/ 5/44			
DE 71	(s) †	Bethlehem Steel Co. Hingham Yd.						1/11/44			
DE 72	(s) †	Bethlehem Steel Co. Hingham Yd.						1/17/44			
DE 73	(s) †	Bethlehem Steel Co. Hingham Yd.						1/24/44			
DE 74	(s) †	Bethlehem Steel Co. Hingham Yd.						2/ 1/44			
DE 75	(s) †	Bethlehem Steel Co. Hingham Yd.						2/ 7/44			
DE 76	(s) †	Bethlehem Steel Co. Hingham Yd.						2/13/44			
DE 77	(s) †	Bethlehem Steel Co. Hingham Yd.						2/19/44			
DE 78	(s) †	Bethlehem Steel Co. Hingham Yd.						2/25/44			
DE 79	(s) †	Bethlehem Steel Co. Hingham Yd.						3/ 2/44			
DE 80	(s) †	Bethlehem Steel Co. Hingham Yd.						3/ 8/44			
DE 81	(s) †	Bethlehem Steel Co. Hingham Yd.						3/14/44			
								3/20/44			

(s) Steel Hulls.

(s) Steel Hulls.

† Authorized in the 1799 vessel program upon request of the British.

RESTRICTED

Page 28

N.B.S. (745)

B-5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
ESCORT VESSELS (Cont'd)												
DE82	(s) †	Bethlehem Steel Co.,Hingham Yd.						3/26/44				DE82
DE83	(s) †	Bethlehem Steel Co.,Hingham Yd.						4/ 5/44				DE83
DE84	(s) †	Bethlehem Steel Co.,Hingham Yd.						4/11/44				DE84
DE85	(s) †	Bethlehem Steel Co.,Hingham Yd.						4/17/44				DE85
DE86	(s) †	Bethlehem Steel Co.,Hingham Yd.						4/23/44				DE86
DE87	(s) †	Bethlehem Steel Co.,Hingham Yd.						4/29/44				DE87
DE88	(s) †	Bethlehem Steel Co.,Hingham Yd.						5/ 5/44				DE88
DE89	(s) †	Bethlehem Steel Co.,Hingham Yd.						5/11/44				DE89
DE90	(s) †	Bethlehem Steel Co.,Hingham Yd.						5/17/44				DE90
DE91	(s) †	Bethlehem Steel Co.,Hingham Yd.						5/23/44				DE91
DE92	(s) †	Bethlehem Steel Co.,Hingham Yd.						5/29/44				DE92
DE93	(s) †	Bethlehem Steel Co.,Hingham Yd.						6/ 4/44				DE93
DE94	(s) †	Bethlehem Steel Co.,Hingham Yd.						6/10/44				DE94
DE95	(s) †	Bethlehem Steel Co.,Hingham Yd.						6/16/44				DE95
DE96	(s) †	Bethlehem Steel Co.,Hingham Yd.						6/22/44				DE96
DE97	(s) †	Bethlehem Steel Co.,Hingham Yd.						6/28/44				DE97
DE98	(s) †	Bethlehem Steel Co.,Hingham Yd.						7/ 4/44				DE98
DE99	(s) †	Dravo Corp.					8-1/2			5/17/43		DE99
DE100	(s) †	Dravo Corp.					8-1/2			6/ 7/43		DE100
DE101	(s) †	Dravo Corp.					8-2/5			6/26/43		DE101
DE102	(s) †	Dravo Corp.					8-1/2			7/14/43		DE102
DE103	(s) †	Dravo Corp.					8-1/2			7/26/43		DE103
DE104	(s) †	Dravo Corp.					8-1/2			8/15/43		DE104
DE105	(s) †	Dravo Corp.					8-1/2			8/31/43		DE105
DE106	(s) †	Dravo Corp.					8-1/2			9/14/43		DE106
DE107	(s) †	Dravo Corp.					8-1/2			9/29/43		DE107
DE108	(s) †	Dravo Corp.					8-1/2			10/14/43		DE108
DE109	(s) †	Dravo Corp.					8-1/2			10/29/43		DE109
DE110	(s) †	Dravo Corp.					8-1/2			11/13/43		DE110
DE111	(s) †	Dravo Corp.					8-2/5			11/27/43		DE111
DE112	(s) †	Dravo Corp.					8-2/5			12/13/43		DE112
DE113	(s) †	Dravo Corp.					8-1/2			12/28/43		DE113
DE114	(s) †	Dravo Corp.					8-1/3			1/12/44		DE114
DE115	(s) †	Dravo Corp.					8-1/3			1/27/44		DE115
DE116	(s) †	Dravo Corp.					8-1/3			2/11/44		DE116
DE117	(s) †	Dravo Corp.					8-1/3			2/26/44		DE117
DE118	(s) †	Dravo Corp.					8-1/3			3/11/44		DE118
DE119	(s) †	Dravo Corp.					8-1/3			3/27/44		DE119
DE120	(s) †	Dravo Corp.					8-1/3			4/10/44		DE120

(s) Steel Hulls

† Authorized in the 1799 vessel program upon request of the British.

RESTRICTED

Page 29

N.B.S. (745)

As of May 1, 1942

X-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
<u>ESCOORT VESSELS</u>		(Cont'd)										
DM121	(s) †	Dravo Corp.					8-1/4			4/22/44		DM121
DM122	(s) †	Dravo Corp.					8-1/4			5/ 6/44		DM122
DM123	(s) †	Dravo Corp.					8-1/3			5/22/44		DM123
DM124	(s) †	Dravo Corp.					8-1/4			6/ 5/44		DM124
DM125	(s) †	Dravo Corp.					8-1/5			6/19/44		DM125
DM126	(s) †	Dravo Corp.					8-1/4			7/ 3/44		DM126
DM127	(s) †	Dravo Corp.					8-1/4			7/17/44		DM127
DM128	(s) †	Dravo Corp.					8-1/6			7/31/44		DM128
DM129	(s) †	Consolidated Steel Co.					9-4/5			4/25/43		DM129
DM130	(s) †	Consolidated Steel Co.					9-2/3			4/25/43		DM130
DM131	(s) †	Consolidated Steel Co.					10-1/2			5/25/43		DM131
DM132	(s) †	Consolidated Steel Co.					10-1/3			5/25/43		DM132
DM133	(s) †	Consolidated Steel Co.					11-1/6			6/25/43		DM133
DM134	(s) †	Consolidated Steel Co.					11			6/25/43		DM134
DM135	(s) †	Consolidated Steel Co.					9-1/6			7/25/43		DM135
DM136	(s) †	Consolidated Steel Co.					9			7/25/43		DM136
DM137	(s) †	Consolidated Steel Co.					9-5/6			8/25/43		DM137
DM138	(s) †	Consolidated Steel Co.					9-2/3			8/25/43		DM138
DM139	(s) †	Consolidated Steel Co.					10-1/2			9/25/43		DM139
DM140	(s) †	Consolidated Steel Co.					10-1/3			9/25/43		DM140
DM141	(s) †	Consolidated Steel Co.					11-4/5			10/25/43		DM141
DM142	(s) †	Consolidated Steel Co.					11-1/2			10/25/43		DM142
DM143	(s) †	Consolidated Steel Co.					12-1/6			11/25/43		DM143
DM144	(s) †	Consolidated Steel Co.					11-5/6			11/25/43		DM144
DM145	(s) †	Consolidated Steel Co.					12-1/2			12/25/43		DM145
DM146	(s) †	Consolidated Steel Co.					12-1/6			12/25/43		DM146
DM147	(s) †	Consolidated Steel Co.					10-1/2			1/25/44		DM147
DM148	(s) †	Consolidated Steel Co.					10-1/3			1/25/44		DM148
DM149	(s) †	Consolidated Steel Co.					11-1/6			2/25/44		DM149
DM150	(s) †	Consolidated Steel Co.					11			2/25/44		DM150
DM151	(s) †	Consolidated Steel Co.					11-5/6			3/25/44		DM151
DM152	(s) †	Consolidated Steel Co.					11-2/3			3/25/44		DM152
DM153	(s) †	Norfolk Navy Yard					10			4/30/43		DM153
DM154	(s) †	Norfolk Navy Yard					7			5/15/43		DM154
DM155	(s) †	Norfolk Navy Yard					6			5/31/43		DM155
DM156	(s) †	Norfolk Navy Yard					5-1/6			6/15/43		DM156
DM157	(s) †	Norfolk Navy Yard					4			6/25/43		DM157
DM158	(s) †	Norfolk Navy Yard					3-1/3			7/15/43		DM158
DM159	(s) †	Norfolk Navy Yard					5			10/15/43		DM159
DM160	(s) †	Norfolk Navy Yard					4-3/5			11/15/43		DM160
DM161	(s) †	Norfolk Navy Yard					4-1/4			12/15/43		DM161

(s) Steel Hulls.

† Authorized in the 1799 vessel program upon request of the British.

ASSEMBLED

Page 30

N.B.S.(745)

As of May 1, 1942

B-5

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr.1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
ESCOORT VESSELS (Cont'd.)											
DE162	(s) † Federal S.B. & D.D. Co.					7-1/2			4/15/43		DE162
DE163	(s) † Federal S.B. & D.D. Co.					7-2/3			4/22/43		DE163
DE164	(s) † Federal S.B. & D.D. Co.					7-1/2			4/29/43		DE164
DE165	(s) † Federal S.B. & D.D. Co.					7-2/3			5/ 6/43		DE165
DE166	(s) † Federal S.B. & D.D. Co.					7-1/2			5/13/43		DE166
DE167	(s) † Federal S.B. & D.D. Co.					7-2/3			5/20/43		DE167
DE168	(s) † Federal S.B. & D.D. Co.					7-1/2			5/27/43		DE168
DE169	(s) † Federal S.B. & D.D. Co.					7-2/3			6/ 3/43		DE169
DE170	(s) † Federal S.B. & D.D. Co.					7-1/2			6/10/43		DE170
DE171	(s) † Federal S.B. & D.D. Co.					7-2/3			6/17/43		DE171
DE172	(s) † Federal S.B. & D.D. Co.					7-1/2			6/24/43		DE172
DE173	(s) † Federal S.B. & D.D. Co.					7-2/3			7/ 1/43		DE173
DE174	(s) † Federal S.B. & D.D. Co.					6			8/19/43		DE174
DE175	(s) † Federal S.B. & D.D. Co.					6-1/3			8/26/43		DE175
DE176	(s) † Federal S.B. & D.D. Co.					6			9/ 2/43		DE176
DE177	(s) † Federal S.B. & D.D. Co.					6-1/4			9/ 9/43		DE177
DE178	(s) † Federal S.B. & D.D. Co.					6			9/16/43		DE178
DE179	(s) † Federal S.B. & D.D. Co.					6-1/4			9/23/43		DE179
DE180	(s) † Federal S.B. & D.D. Co.					6			9/30/43		DE180
DE181	(s) † Federal S.B. & D.D. Co.					6-1/4			10/ 7/43		DE181
DE182	(s) † Federal S.B. & D.D. Co.					6			10/14/43		DE182
DE183	(s) † Federal S.B. & D.D. Co.					6-1/3			10/21/43		DE183
DE184	(s) † Federal S.B. & D.D. Co.					6			10/28/43		DE184
DE185	(s) † Federal S.B. & D.D. Co.					6-1/4			11/ 4/43		DE185
DE186	(s) † Federal S.B. & D.D. Co.					4-2/5			11/18/43		DE186
DE187	(s) † Federal S.B. & D.D. Co.					4-2/3			11/25/43		DE187
DE188	(s) † Federal S.B. & D.D. Co.					4-2/5			12/ 2/43		DE188
DE189	(s) † Federal S.B. & D.D. Co.					4-2/3			12/ 9/43		DE189
DE190	(s) † Federal S.B. & D.D. Co.					4-1/2			12/16/43		DE190
DE191	(s) † Federal S.B. & D.D. Co.					4-2/3			12/23/43		DE191
DE192	(s) † Federal S.B. & D.D. Co.					4-1/2			12/30/43		DE192
DE193	(s) † Federal S.B. & D.D. Co.					4-2/3			1/ 6/44		DE193
DE194	(s) † Federal S.B. & D.D. Co.					4-2/5			1/13/44		DE194
DE195	(s) † Federal S.B. & D.D. Co.					4-2/3			1/20/44		DE195
DE196	(s) † Federal S.B. & D.D. Co.					4-1/2			1/27/44		DE196
DE197	(s) † Federal S.B. & D.D. Co.					4-2/3			2/ 3/44		DE197
DE198	(s) † James River Shipbuilding Corp.										DE198
DE199	(s) † James River Shipbuilding Corp.										DE199

441454

(s) Steel Hulls.
† Authorized in the 1799 vessel program upon request of the British.

~~RECEIVED~~

Page 31

N.B.S.(745)

As of May 1, 1942 B-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
ESCORT VESSELS (Cont'd)												
DE200	(s)	† James River Shipbldg. Corp.										DE200
DE201	(s)	† James River Shipbldg. Corp.										DE201
DE202	(s)	† James River Shipbldg. Corp.										DE202
DE203	(s)	† James River Shipbldg. Corp.										DE203
DE204	(s)	† James River Shipbldg. Corp.										DE204
DE205	(s)	† James River Shipbldg. Corp.										DE205
DE206	(s)	† James River Shipbldg. Corp.										DE206
DE207	(s)	† James River Shipbldg. Corp.										DE207
DE208	(s)	† James River Shipbldg. Corp.										DE208
DE209	(s)	† James River Shipbldg. Corp.										DE209
DE210	(s)	† James River Shipbldg. Corp.										DE210
DE211	(s)	† James River Shipbldg. Corp.										DE211
DE212	(s)	† James River Shipbldg. Corp.										DE212
DE213	(s)	† James River Shipbldg. Corp.										DE213
DE214	(s)	† James River Shipbldg. Corp.										DE214
DE215	(s)	† James River Shipbldg. Corp.										DE215
DE216	(s)	† James River Shipbldg. Corp.										DE216
DE217	(s)	† James River Shipbldg. Corp.										DE217
DE218	(s)	† James River Shipbldg. Corp.										DE218
DE219	(s)	† James River Shipbldg. Corp.										DE219
DE220	(s)	† James River Shipbldg. Corp.										DE220
DE221	(s)	† James River Shipbldg. Corp.										DE221
DE222	(s)	† James River Shipbldg. Corp.										DE222
DE223	(s)	† James River Shipbldg. Corp.										DE223
DE224	(s)	† James River Shipbldg. Corp.										DE224
DE225	(s)	† James River Shipbldg. Corp.										DE225
DE226	(s)	† James River Shipbldg. Corp.										DE226
DE227	(s)	† James River Shipbldg. Corp.										DE227
DE228	(s)	† James River Shipbldg. Corp.										DE228
DE229	(s)	† James River Shipbldg. Corp.										DE229
DE230	(s)	† James River Shipbldg. Corp.										DE230
DE231	(s)	† James River Shipbldg. Corp.										DE231
DE232	(s)	† James River Shipbldg. Corp.										DE232
DE233	(s)	† James River Shipbldg. Corp.										DE233
DE234	(s)	† James River Shipbldg. Corp.										DE234
DE235	(s)	† James River Shipbldg. Corp.										DE235
DE236	(s)	† James River Shipbldg. Corp.										DE236
DE237	(s)	† James River Shipbldg. Corp.										DE237

AN-1054

(s) Steel Hulls.

† Authorized in the 1799 vessel program upon request of the British.

RESUMED

Page 32

N.B.S. (745)

As of May 1, 1942

B-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
<u>ESCORT VESSELS</u>		(Cont'd)										
DE238	(a) †	Brown Shipbldg. Co.					11			6/ 1/43		DE238
DE239	(a) †	Brown Shipbldg. Co.					11-1/2			7/ 1/43		DE239
DE240	(a) †	Brown Shipbldg. Co.					11-4/5			7/24/43		DE240
DE241	(a) †	Brown Shipbldg. Co.					12			8/15/43		DE241
DE242	(a) †	Brown Shipbldg. Co.					12			9/ 1/43		DE242
DE243	(a) †	Brown Shipbldg. Co.					12			9/15/43		DE243
DE244	(a) †	Brown Shipbldg. Co.					10			10/ 1/43		DE244
DE245	(a) †	Brown Shipbldg. Co.					10			10/15/43		DE245
DE246	(a) †	Brown Shipbldg. Co.					10			11/ 1/43		DE246
DE247	(a) †	Brown Shipbldg. Co.					10			11/15/43		DE247
DE248	(a) †	Brown Shipbldg. Co.					10			12/ 1/43		DE248
DE249	(a) †	Brown Shipbldg. Co.					10			12/15/43		DE249
DE250	(a) †	Brown Shipbldg. Co.					8			1/ 1/44		DE250
DE251	(a) †	Brown Shipbldg. Co.					8			1/15/44		DE251
DE252	(a) †	Brown Shipbldg. Co.					8			2/ 1/44		DE252
DE253	(a) †	Brown Shipbldg. Co.					8			2/15/44		DE253
DE254	(a) †	Brown Shipbldg. Co.					8			3/ 1/44		DE254
DE255	(a) †	Brown Shipbldg. Co.					8			3/15/44		DE255
DE256	(a) †	Boston Navy Yard					6-4/5			7/10/43		DE256
DE257	(a) †	Boston Navy Yard					7-1/6			7/20/43		DE257
DE258	(a) †	Boston Navy Yard					6-1/2			8/ 1/43		DE258
DE259	(a) †	Boston Navy Yard					6-5/6			8/10/43		DE259
DE260	(a) †	Boston Navy Yard					7-1/6			8/20/43		DE260
DE261	(a) †	Boston Navy Yard					7-1/2			9/ 1/43		DE261
DE262	(a) †	Boston Navy Yard					6-4/5			9/10/43		DE262
DE263	(a) †	Boston Navy Yard					7-1/6			9/20/43		DE263
DE264	(a) †	Boston Navy Yard					7-1/3			10/ 1/43		DE264
DE265	(a) †	Boston Navy Yard					7-3/5			10/ 7/43		DE265
DE266	(a) †	Boston Navy Yard					7			10/14/43		DE266
DE267	(a) †	Boston Navy Yard					6-1/5			10/21/43		DE267
DE268	(a) †	Boston Navy Yard					7-1/2			11/ 1/43		DE268
DE269	(a) †	Boston Navy Yard					7-2/3			11/ 7/43		DE269
DE270	(a) †	Boston Navy Yard					7			11/14/43		DE270
DE271	(a) †	Boston Navy Yard					7-1/6			11/21/43		DE271
DE272	(a) †	Boston Navy Yard					7-1/3			12/ 1/43		DE272
DE273	(a) †	Boston Navy Yard					7-3/5			12/ 7/43		DE273
DE274	(a) †	Boston Navy Yard					7			12/14/43		DE274
DE275	(a) †	Boston Navy Yard					7-1/5			12/21/43		DE275

(a) Steel Hulls

† Authorized in the 1799 vessel program upon request of the British.

RESTRICTED

Page 33

N.B.S. (745)

As of May 1, 1942.

B-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
ESCOORT VESSELS		(Cont'd)										
DE276	(s) †	Boston Navy Yard					7-1/2			1/ 1/44		DE276
DE277	(s) †	Boston Navy Yard					7-2/3			1/ 7/44		DE277
DE278	(s) †	Boston Navy Yard					7			1/14/44		DE278
DE279	(s) †	Boston Navy Yard					7-1/6			1/21/44		DE279
DE280	(s) †	Boston Navy Yard					7-1/3			2/ 1/44		DE280
DE281	(s) †	Charleston Navy Yard	0.2	0.2			8			7/15/43		DE281
DE282	(s) †	Charleston Navy Yard	0.2	0.2			8			7/15/43		DE282
DE283	(s) †	Charleston Navy Yard	0.2	0.2			8			9/ 1/43		DE283
DE284	(s) †	Charleston Navy Yard	0.2	0.2			8			9/ 1/43		DE284
DE285	(s) †	Charleston Navy Yard	0.2	0.2			8			9/ 1/43		DE285
DE286	(s) †	Charleston Navy Yard	0.2	0.2			8			9/ 1/43		DE286
DE287	(s) †	Charleston Navy Yard	0.2	0.2			8			10/15/43		DE287
DE288	(s) †	Charleston Navy Yard	0.2	0.2			8			10/15/43		DE288
DE289	(s) †	Charleston Navy Yard	0.2	0.2			8			10/15/43		DE289
DE290	(s) †	Charleston Navy Yard	0.2	0.2			8			10/15/43		DE290
DE291	(s) †	Charleston Navy Yard	0.2	0.2			8			12/ 1/43		DE291
DE292	(s) †	Charleston Navy Yard	0.2	0.2			8			12/ 1/43		DE292
DE293	(s) †	Charleston Navy Yard	0.2	0.2			8			12/ 1/43		DE293
DE294	(s) †	Charleston Navy Yard	0.2	0.2			8			12/ 1/43		DE294
DE295	(s) †	Charleston Navy Yard	0.2	0.2			8			1/15/44		DE295
DE296	(s) †	Charleston Navy Yard	0.2	0.2			8			1/15/44		DE296
DE297	(s) †	Charleston Navy Yard	0.2	0.2			8			1/15/44		DE297
DE298	(s) †	Charleston Navy Yard	0.2	0.2			8			1/15/44		DE298
DE299	(s) †	Charleston Navy Yard	0.2	0.2			8			3/ 1/44		DE299
DE300	(s) †	Charleston Navy Yard	0.2	0.2			8			3/ 1/44		DE300

441434

(s) Steel Hulls

† Authorized in the 1799 vessel program upon request of the British.

RESTRICTED

Page 34

N.B.S. (745)

B-5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			May 1 1941 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINES (1526 ton)												
SS216	ORUNION	Elec. Boat Co.	Del'd 4/11/42	Commissioned 4/11/42								SS216
SS217	GUARDPISH	Elec. Boat Co.	99.8	2.8	4/1/41	1/20/42	13-1/4	10/16/42	6/20/42	5/8/42	1.4+	SS217
SS218	ALBACORE	Elec. Boat Co.	98.2	7.2	4/21/41	2/17/42	13-5/6	12/1/42	7/14/42	6/17/42	0.9+	SS218
SS219	AMBERJACK	Elec. Boat Co.	96.1	7.1	5/15/41	3/6/42	13-2/3	1/16/43	8/6/42	7/6/42	1.0+	SS219
SS220	BARB	Elec. Boat Co.	92.2	8.2	6/7/41	4/2/42	13-5/6	3/1/43	9/1/42	8/3/42	0.9+	SS220
SS221	BLACKFISH	Elec. Boat Co.	84.1	8.4	7/1/41	4/18/42	13-3/5	4/16/43	9/21/42	8/18/42	1.1+	SS221
SS222	BLUEFISH	Elec. Boat Co.	12.7	3.0			13-1/6	2/24/44	8/19/43	7/20/43	1.0+	SS222
SS223	DONEFISH	Elec. Boat Co.	11.4	2.4			13-1/4	3/24/44	9/21/43	8/21/43	1.0+	SS223
SS224	COD	Elec. Boat Co.	10.2	2.1			13-1/4	4/24/44	10/21/43	9/21/43	1.0+	SS224
SS225	CERO	Elec. Boat Co.	8.8	1.6			13-1/4	5/24/44	11/20/43	10/21/43	1.0+	SS225
SS226	CORVINA	Elec. Boat Co.	7.8	1.1			13-1/5	6/24/44	12/21/43	11/20/43	1.0+	SS226
SS227	DARTER	Elec. Boat Co.	7.8	1.1			13-1/4	7/24/44	1/20/44	12/21/43	1.0+	SS227
SS231	HADDOCK	Portsmouth	Completed 17 April 1942									SS231
SS232	HALIBUT*	Portsmouth	96.2	9.6	5/16/41	12/3/41	12	1/28/43	5/6/42	5/13/42	0.8+	SS232
SS233	HERRING	Portsmouth	87.0	10.2	7/14/41	1/15/42	11	4/12/43	7/25/42	6/15/42	1.3+	SS233
SS234	KINGFISH	Portsmouth	83.1	11.6	8/29/41	3/2/42	10-1/2	6/28/43	9/5/42	6/30/42	2.2+	SS234
SS235	SHAD	Portsmouth	74.0	13.9	10/24/41	4/15/42	9-2/3	9/12/43	10/17/42	8/15/42	2.1+	SS235
SS237	TRIGGER**	Mare Island	Delivered 1 April 1942									SS237
SS238	Wahoo	Mare Island	88.2	6.0	6/28/41	2/14/42	12	3/28/43	8/1/42	7/1/42	1.0+	SS238
SS239	WHALE	Mare Island	83.7	5.0	6/28/41	3/14/42	13	6/28/43	9/1/42	8/1/42	1.0+	SS239
SS240	ANGLER	Elec. Boat Co.	7.8	1.1			13-1/4	8/24/44	2/14/44	1/14/44	1.0+	SS240
SS241	BASHAW	Elec. Boat Co.	7.8	1.1			13-1/6	9/24/44	3/7/44	2/7/44	1.0+	SS241
SS242	BLUESHILL	Elec. Boat Co.	7.8	1.1			13-1/3	10/24/44	4/1/44	3/1/44	1.0+	SS242
SS243	BREAM	Elec. Boat Co.	7.8	1.1			13-1/6	11/24/44	4/19/44	3/20/44	1.0+	SS243
SS244	CAVALLA	Elec. Boat Co.	7.8	1.1			13-1/4	12/24/44	5/15/44	4/15/44	1.0+	SS244
SS245	COBIA	Elec. Boat Co.	7.8	1.1			13-1/6	1/24/45	6/7/44	5/6/44	1.0+	SS245
SS246	CROAKER	Elec. Boat Co.	7.8	1.1			13-1/5	2/24/45	7/6/44	6/7/44	1.0+	SS246
SS247	DACE	Elec. Boat Co.	10.8	2.5			16	3/24/45	8/7/44	11/21/43	8.5+	SS247
SS248	DORADO	Elec. Boat Co.	9.4	1.9			15-1/3	4/24/45	9/7/44	12/18/43	8.7+	SS248

* Commissioned 10 April 1942.

** Commissioned 31 January 1942.

~~RECEIVED~~

Page 35

N.B.S. (745)

B-5

As of May 1, 1942.

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
As of May 1, 1942.												
SUBMARINES (1526)												
SS249	FLASHER	Elec. Boat Co.	8.4	1.6			14-5/6	5/24/45	10/ 5/44	1/24/44	8.7+	SS249
SS250	FLIER	Elec. Boat Co.	7.8	1.1			14-2/5	6/24/45	11/ 7/44	2/10/44	8.9+	SS250
SS251	FLOUNDER	Elec. Boat Co.	7.8	1.1			14-1/3	7/24/45	12/ 1/44	3/11/44	8.7+	SS251
SS252	GABLAN	Elec. Boat Co.	7.8	1.1			14	8/24/45	12/21/44	4/ 8/44	8.4+	SS252
SS253	GUNNEL	Elec. Boat Co.	80.0	10.3	7/21/41		13-5/6	6/ 1/43	10/15/42	9/17/42	0.9+	SS253
SS254	GURNARD	Elec. Boat Co.	72.8	10.3	9/ 2/41		13	7/16/43	11/ 5/42	10/ 1/42	1.1+	SS254
SS255	HADDO	Elec. Boat Co.	65.3	9.9	10/ 1/41		13	9/ 1/43	12/ 7/42	10/31/42	1.2+	SS255
SS256	HAKE	Elec. Boat Co.	58.5	8.6	11/ 1/41		13-1/5	10/16/43	1/ 7/43	12/ 7/42	1.0+	SS256
SS257	HARDER	Elec. Boat Co.	47.7	8.3	12/ 1/41		13-1/4	12/ 1/43	2/ 6/43	1/ 8/43	0.9+	SS257
SS258	HOM	Elec. Boat Co.	41.0	6.0	1/ 2/42		13	1/16/44	3/ 6/43	2/ 6/43	1.0+	SS258
SS259	JACK	Elec. Boat Co.	31.4	7.1	2/ 2/42		13	8/24/43	4/ 6/43	3/ 6/43	1.0+	SS259
SS260	LAPON	Elec. Boat Co.	26.6	6.7	2/21/42		13-1/3	9/24/43	5/ 1/43	4/ 1/43	1.0+	SS260
SS261	MINGO	Elec. Boat Co.	21.5	6.1	3/21/42		13	10/24/43	5/20/43	4/21/43	0.9+	SS261
SS262	MUSKALLUNGE	Elec. Boat Co.	17.6	4.0	4/ 7/42		13-1/4	11/24/43	6/15/43	5/15/43	1.0+	SS262
SS263	PADDLE	Elec. Boat Co.	15.2	3.1	5/ 1/42		13-1/5	12/24/43	7/ 6/43	6/ 5/43	1.0+	SS263
SS264	PARGO	Elec. Boat Co.	13.8	2.9			13-1/3	1/24/44	8/ 2/43	7/ 1/43	1.0+	SS264
SS265	PETO	Manitowoc S.B. Co.	78.8	10.2	6/18/41	4/30/42	16	8/ 4/43	6/ 1/43	10/18/42	7.5+	SS265
SS266	POGY	Manitowoc S.B. Co.	60.4	8.7	9/15/41		15-1/2	11/ 4/43	9/ 1/43	12/29/42	8.1+	SS266
SS267	POMPON	Manitowoc S.B. Co.	46.5	8.2	11/26/41		15-1/6	2/ 4/44	11/24/43	3/ 1/43	8.8+	SS267
SS268	PUFFER	Manitowoc S.B. Co.	26.6	4.5	2/16/42		14-1/6	4/ 4/44	2/ 6/44	4/21/43	10.0+	SS268
SS269	RASHER	Manitowoc S.B. Co.	16.9	2.4			13-1/3	6/ 4/44	4/18/44	6/14/43	10.1+	SS269
SS270	RATON	Manitowoc S.B. Co.	11.0	0.9			14-1/3	1/ 4/45	6/24/44	8/ 6/43	10.6+	SS270
SS271	RAY	Manitowoc S.B. Co.	9.5	0.3			14-2/3	3/ 4/45	9/ 1/44	10/ 3/43	10.9+	SS271
SS272	REDFIN	Manitowoc S.B. Co.	9.5	0.3			14-2/3	5/ 4/45	2/ 6/44	11/22/43	2.5+	SS272
SS273	ROBALO	Manitowoc S.B. Co.	9.5	0.3			15	7/ 4/45	1/ 6/45	1/16/44	11.7+	SS273
SS274	ROCK	Manitowoc S.B. Co.	9.5	0.3			14-1/3	9/ 4/45	3/ 1/45	3/ 4/44	11.9+	SS274
SS275	RUNNER	Portsmouth	42.0	12.2	12/ 8/41		10-4/5	5/ 1/43	11/28/42	10/31/42	0.9+	SS275
SS276	SAWFISH	Portsmouth	28.9	10.1	1/20/42		10	7/ 1/43	1/ 9/43	11/20/42	1.6+	SS276
SS277	SCAMP	Portsmouth	23.5	11.1	3/ 6/42		9-1/6	9/ 1/43	2/20/43	12/10/42	2.3+	SS277
SS278	SCORPION	Portsmouth	18.2	11.2	3/20/42		9	11/ 1/43	4/10/43	12/19/42	3.7+	SS278
SS279	SNOOK	Portsmouth	13.1	7.2	4/17/42		9	1/ 2/44	5/22/43	1/20/43	4.1+	SS279
SS280	STEELHEAD	Portsmouth	11.0	6.9			8-3/5	3/ 1/44	6/26/43	2/20/43	4.2+	SS280
SS281	SUNFISH	Mare Island	69.1	12.4	9/25/41		12-2/3	10/ 1/43	10/15/42	10/15/42	0.0	SS281
SS282	TUNNY	Mare Island	57.6	11.9	11/10/41		12-1/6	1/ 2/44	12/ 1/42	11/15/42	0.5+	SS282
SS283	TINOSA	Mare Island	24.1	6.9	2/21/42		13-1/3	7/ 1/43	4/ 1/43	4/ 1/43	0.0	SS283
SS284	TULLINEE	Mare Island	20.5	8.2	4/ 1/42		13	8/ 1/43	5/ 1/43	5/ 1/43	0.0	SS284

RESTRICTED

Page 36

N.B.S. (745)

As of May 1, 1942

B-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			May 1 1942	Gain for Apr. 1942				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
			TOTAL	TOTAL								
SUBMARINES (Cont'd) (1526 Ton)												
SS285	BALAO	Portsmouth	1.1	0.6			9-2/3		6/ 1/43#	4/20/43	1.4+	SS285
SS286	BILLFISH	Portsmouth	1.1	0.6			9-1/4		6/20/43#	5/ 1/43	1.6+	SS286
SS287	BOWFIN	Portsmouth	1.1	0.6			9-1/4		7/15/43#	5/11/43	2.1+	SS287
SS288	CARRILLA	Portsmouth	1.1	0.6			9-1/4		9/ 4/43#	6/11/43	2.8+	SS288
SS289	CAPELIN	Portsmouth	1.1	0.6			9-1/6		10/ 3/43#	7/24/43	2.3+	SS289
SS290	CISCO	Portsmouth	1.1	0.6			9		11/ 2/43#	8/20/43	2.4+	SS290
SS291	CREVALLE	Portsmouth	1.1	0.6			9-5/6		11/24/43#	9/15/43	2.3+	SS291
SS292	DEVILFISH	Cramp S.B. Co.	7.0	3.5	3/31/42		16			8/ 1/43		SS292
SS293	DRAGONET	Cramp S.B. Co.	3.6	3.0	4/28/42		17			10/ 1/43		SS293
SS294	ESCOLAR	Cramp S.B. Co.	0.5	0.2			17			12/ 1/43		SS294
SS295	HACKLEBACK	Cramp S.B. Co.	0.5	0.2			17			1/15/44		SS295
SS296	LANCETFISH	Cramp S.B. Co.	0.2	0.0			17			3/ 1/44		SS296
SS297	LING	Cramp S.B. Co.	0.2	0.0			17			4/15/44		SS297
SS298	LIONFISH	Cramp S.B. Co.	0.2	0.0			17			5/15/44		SS298
SS299	MANTA	Cramp S.B. Co.	0.2	0.0			17			6/15/44		SS299
SS300	MORAY	Cramp S.B. Co.	0.2	0.0			17			7/15/44		SS300
SS301	RONCADOR	Cramp S.B. Co.	0.2	0.0			17			8/15/44		SS301
SS302	SABALO	Cramp S.B. Co.	0.2	0.0			17			9/15/44		SS302
SS303	SABLEFISH	Cramp S.B. Co.	0.2	0.0			17			10/15/44		SS303
SS304	SEAHORSE	Mare Island	0.7	0.4			9		5/ 1/43#	5/ 1/43	0.0	SS304
SS305	SEAL	Mare Island	0.7	0.4			9-1/2		6/ 1/43#	6/ 1/43	0.0	SS305
SS306	TANG	Mare Island	0.3	0.2			12		10/ 1/43#	10/ 1/43	0.0	SS306
SS307	TILEFISH	Mare Island	0.3	0.2			12		11/ 1/43#	11/ 1/43	0.0	SS307
SS308		Portsmouth.					10 3/5			10/16/43		SS308
SS309		Portsmouth					10			10/30/43		SS309
SS310		Portsmouth					10			11/27/43		SS310
SS311		Portsmouth					10-1/4			12/22/43		SS311
SS312		Portsmouth					9-3/5			12/30/43		SS312
SS313		Electric Boat Co.										SS313
SS314		Electric Boat Co.										SS314

* Date reported 1/ 1/42, vessels awarded subsequent to 11/ 1/41.

RESTRICTED

REPRODUCTION OF THIS MATERIAL
IN ANY FORM IS NOT AUTHORIZED
EXCEPT BY SPECIFIC APPROVAL OF
THE SECRETARY OF THE NAVY.

**MONTHLY PROGRESS REPORT
MINE CRAFT UNDER CONSTRUCTION**

Distribution:

The President
The Secretary of the Navy
The Under Secretary of the Navy
The Assistant Secretary of the Navy
The Chief of Naval Operations
The Naval Aide to the President
Senator David I. Walsh
Congressman Carl Vinson
Congressman William S. Jacobson
Congressman George J. Bates

Franklin D. Roosevelt Library

DECLASSIFIED

DOD DIR. 5200.9 (9/27/58)

Date- 3-11-59

Signature-

Carl F. Spicer

RESTRICTED

Reproduction of this material in any form is not authorized except by specific approval of the Secretary of the Navy.

NAVY DEPARTMENT
BUREAU OF SHIPS
WASHINGTON, D.C.

**MINE CRAFT UNDER CONSTRUCTION, UNITED STATES NAVY
REPORT OF PROGRESS AS OF MAY 1, 1942.**

Page 37

N.B.S.(745)

E-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MINESWEEPERS (173 ft.)												
AM82	ADROIT	(s) Commercial Iron Works	64.5	13.1	7/31/41	2/21/42	10-1/3	11/27/41	2/26/42	6/11/42	3.5 -	AM82
AM83	ADVENT	(s) Commercial Iron Works	58.1	14.2	8/18/41	3/12/42	10	12/27/41	3/25/42	6/18/42	2.8 -	AM83
AM84	ANNOY	(s) Commercial Iron Works	55.6	21.6	12/30/41	4/ 6/42	6	1/26/42	4/17/42	6/27/42	2.3 -	AM84
AM85	CONFLICT	(s) Commercial Iron Works	53.6	22.1	1/28/42	4/18/42	5-1/3	2/25/42	5/ 7/42	7/ 7/42	2.0 -	AM85
AM86	CONSTANT	(s) Commercial Iron Works	40.1	10.4	2/21/42		5	3/27/42	5/21/42	7/23/42	2.1 -	AM86
AM87	DARING	(s) Commercial Iron Works	33.6	7.8	3/12/42		4-5/6	4/26/42	6/16/42	8/ 7/42	1.7 -	AM87
AM88	DASH	(s) Commercial Iron Works	30.8	7.8	4/ 6/42		5	5/26/42	6/16/42	9/ 7/42	2.7 -	AM88
AM89	DESPITE	(s) Dravo Corp., Neville Island	64.7	7.2	11/24/41	3/28/42	6-5/6	6/10/42	6/ 9/42	6/19/42	0.3 -	AM89
AM90	DIRECT	(s) Dravo Corp., Neville Island	62.9	8.8	12/26/41	4/25/42	6-3/4	7/25/42	7/24/42	7/17/42	0.2 +	AM90
AM91	DYNAMIC	(s) Dravo Corp., Neville Island	58.6	7.9	1/16/42		7	9/ 8/42	9/ 7/42	8/14/42	0.8 +	AM91
AM92	EFFECTIVE	(s) Dravo Corp., Neville Island	55.5	10.8	1/31/42		7-1/3	10/ 8/42	10/ 7/42	9/11/42	0.9 +	AM92
AM93	ENGAGE	(s) Dravo Corp., Neville Island	51.0	7.7	2/26/42		8	11/ 7/42	11/ 6/42	10/24/42	0.4 +	AM93
AM94	EXCEL	(s) Jakobson Shipyard, Inc.	37.0	9.0	12/19/41		9	1/19/42	8/ 1/42	9/16/42	1.5 -	AM94
AM95	EXPLOIT	(s) Jakobson Shipyard, Inc.	17.0	4.0			6-4/5	4/ 1/42	10/ 1/42	12/ 4/42	2.1 -	AM95
AM96	FIDELITY	(s) Nashville Bridge Co.	70.0	10.0	10/15/41	2/28/42	8	5/ 6/42	6/30/42	6/15/42	0.5 +	AM96
AM97	PIERCE	(s) Nashville Bridge Co.	65.0	7.0	10/18/41	3/ 5/42	8	5/ 6/42	6/30/42	6/18/42	0.4 +	AM97
AM98	FIRM	(s) Penn-Jersey Corp.	44.3	4.3	10/21/41		9-5/6	1/16/42	4/20/42	8/15/42	3.8 -	AM98
AM99	FORCE	(s) Penn-Jersey Corp.	39.4	3.2	11/19/41		9-5/6	3/ 7/42	6/12/42	9/15/42	3.1 -	AM99
MINESWEEPERS (180 ft.)												
AM136*	(s)	Tampa Shipbuilding Co., Inc.	0.4	0.4	4/ 8/42		8-1/3		12/19/42	12/19/42	0.0	AM136*
AM137*	(s)	Tampa Shipbuilding Co., Inc.	0.4	0.4	8/ 8/42		9-1/5		1/14/43	1/14/43	0.0	AM137*
AM138*	(s)	Tampa Shipbuilding Co., Inc.	0.4	0.4	4/ 8/42		9-2/3		1/28/43	1/28/43	0.0	AM138*
AM139*	(s)	Tampa Shipbuilding Co., Inc.	0.4	0.4	4/ 8/42		10		2/11/43	2/11/43	0.0	AM139*
AM140*	(s)	Tampa Shipbuilding Co., Inc.					8-1/2		2/25/43	2/25/43	0.0	AM140*
AM141*	(s)	Tampa Shipbuilding Co., Inc.					9-1/3		3/11/43	3/11/43	0.0	AM141*
AM142*	(s)	Tampa Shipbuilding Co., Inc.					9-1/3		3/25/43	3/25/43	0.0	AM142*
AM143*	(s)	Tampa Shipbuilding Co., Inc.					9-4/5		4/ 8/43	4/ 8/43	0.0	AM143*
AM144*	(s)	Tampa Shipbuilding Co., Inc.					9		4/20/43	4/20/43	0.0	AM144*
AM145*	(s)	Tampa Shipbuilding Co., Inc.					9-1/3		5/ 2/43	5/ 2/43	0.0	AM145*
AM146*	(s)	Tampa Shipbuilding Co., Inc.					9-1/5		5/14/43	5/14/43	0.0	AM146*
AM147*	(s)	Tampa Shipbuilding Co., Inc.					9-3/5		5/26/43	5/26/43	0.0	AM147*
AM148*	(s)	Tampa Shipbuilding Co., Inc.					7-4/5		6/ 8/43	6/ 8/43	0.0	AM148*
AM149*	(s)	Tampa Shipbuilding Co., Inc.					8-1/6		6/20/43	6/20/43	0.0	AM149*
AM150*	(s)	Tampa Shipbuilding Co., Inc.					8		6/30/43	6/30/43	0.0	AM150*

* AM136-165 formerly AMoll3-142.

(s) Steel Hull.

* First estimated completion dates submitted subsequent to 11/1/41.

ASAPRIOTED

Page 38

N.B.S.(745)

As of May 1, 1942

E-5

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MINESWEEPERS (180 ft.) (Cont'd)											
AM151*	(s) Tampa Shipbuilding Co., Inc.					8-1/3		7/10/43	7/10/43	0.0	AM151*
AM152*	(s) Willamette Iron & Steel Corp.	1.0	0.7	4/11/42		9-4/5		1/20/43	2/ 7/43	0.6 -	AM152*
AM153*	(s) Willamette Iron & Steel Corp.	0.8	0.6	4/15/42		9-4/5		2/ 1/43	2/11/43	0.3 -	AM153*
AM154*	(s) Willamette Iron & Steel Corp.	0.7	0.5	4/27/42		9-2/3		2/ 8/43	2/19/43	0.4 -	AM154*
AM155*	(s) Willamette Iron & Steel Corp.	0.7	0.5	4/28/42		9-5/6		2/15/43	2/26/43	0.4 -	AM155*
AM156*	(s) Willamette Iron & Steel Corp.	0.5	0.3	5/12/42		9-4/5		2/22/43	3/ 7/43	0.5 -	AM156*
AM157*	(s) Willamette Iron & Steel Corp.	0.5	0.3			10		3/ 1/43	3/12/43	0.4 -	AM157*
AM158*	(s) Willamette Iron & Steel Corp.	0.5	0.3			10		3/ 8/43	3/22/43	0.5 -	AM158*
AM159*	(s) Willamette Iron & Steel Corp.	0.5	0.3			10-1/5		3/16/43	3/26/43	0.3 -	AM159*
AM160*	(s) Willamette Iron & Steel Corp.	0.5	0.3			10-1/3		3/24/43	4/ 4/43	0.3 -	AM160*
AM161*	(s) Willamette Iron & Steel Corp.	0.5	0.3			10-1/2		4/ 1/43	4/ 9/43	0.3 -	AM161*
AM162*	(s) Willamette Iron & Steel Corp.	0.5	0.3			10		4/ 9/43	4/19/43	0.3 -	AM162*
AM163*	(s) Willamette Iron & Steel Corp.	0.5	0.3			10-1/6		4/17/43	4/25/43	0.3 -	AM163*
AM164*	(s) Willamette Iron & Steel Corp.	0.5	0.3			10-2/5		4/25/43	5/ 5/43	0.3 -	AM164*
AM165*	(s) Willamette Iron & Steel Corp.	0.5	0.3			10-3/5		5/ 1/43	5/10/43	0.3 -	AM165*
AM214	(s) Tampa Shipbuilding Co., Inc.					8		7/15/43	7/15/43	0.0	AM214
AM215	(s) Tampa Shipbuilding Co., Inc.					8-1/4		7/23/43	7/23/43	0.0	AM215
AM216	(s) Tampa Shipbuilding Co., Inc.					8-3/5		8/ 8/43	8/ 8/43	0.0	AM216
AM217	(s) Tampa Shipbuilding Co., Inc.					9		8/20/43	8/20/43	0.0	AM217
AM218	(s) Tampa Shipbuilding Co., Inc.					7-1/2		9/ 1/43	9/ 1/43	0.0	AM218
AM219	(s) Tampa Shipbuilding Co., Inc.					8		9/13/43	9/13/43	0.0	AM219
AM220	(s) Tampa Shipbuilding Co., Inc.					8		9/25/43	9/25/43	0.0	AM220
AM221	(s) Tampa Shipbuilding Co., Inc.					8-1/2		10/ 7/43	10/ 7/43	0.0	AM221
AM222	(s) Tampa Shipbuilding Co., Inc.					7-2/5		10/19/43	10/19/43	0.0	AM222
AM223	(s) Tampa Shipbuilding Co., Inc.					7-4/5		10/31/43	10/31/43	0.0	AM223
AM224	(s) Tampa Shipbuilding Co., Inc.					8		11/12/43	11/12/43	0.0	AM224
AM225	(s) Tampa Shipbuilding Co., Inc.					8-1/3		11/24/43	11/24/43	0.0	AM225
AM226	(s) Tampa Shipbuilding Co., Inc.					7-1/4		12/ 6/43	12/ 6/43	0.0	AM226
AM227	(s) Tampa Shipbuilding Co., Inc.					7-2/3		12/18/43	12/18/43	0.0	AM227
AM228	(s) Tampa Shipbuilding Co., Inc.					7-4/5		12/30/43	12/30/43	0.0	AM228
AM229	(s) Tampa Shipbuilding Co., Inc.					8		1/11/44	1/11/44	0.0	AM229
AM230	(s) Tampa Shipbuilding Co., Inc.					6-4/5		1/23/44	1/23/44	0.0	AM230
AM231	(s) Tampa Shipbuilding Co., Inc.					7		2/ 4/44	2/ 4/44	0.0	AM231
AM232	(s) Tampa Shipbuilding Co., Inc.					7-1/3		2/16/44	2/16/44	0.0	AM232

(s) Steel Hulls.

* AM136-165 formerly AM113-142.

AM 166-213 dropped from Shipbuilding Program.

* First estimated completion dates submitted subsequent to 11/ 1/41.

~~RESTRICTED~~

Page 39

N.B.S.(745)

As of May 1, 1942

E-5

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
AM233	MINESWEEPERS (180 ft.) (Cont'd)					7-2/3		2/28/44	2/28/44	0.0	AM233
AM234	(s) Tampa Shipbuilding Co., Inc.					6-5/6		3/11/44	3/11/44	0.0	AM234
AM235	(s) Tampa Shipbuilding Co., Inc.					7-1/4		3/23/44	3/23/44	0.0	AM235
AM236	(s) Tampa Shipbuilding Co., Inc.					7-1/3		4/ 4/44	4/ 4/44	0.0	AM236
AM237	(s) Tampa Shipbuilding Co., Inc.					7-4/5		4/16/44	4/16/44	0.0	AM237
AM238	(s) Tampa Shipbuilding Co., Inc.					6-2/5		4/28/44	4/28/44	0.0	AM238
AM239	(s) Tampa Shipbuilding Co., Inc.					6-5/6		5/10/44	5/10/44	0.0	AM239
AM240	(s) Tampa Shipbuilding Co., Inc.					7		5/22/44	5/22/44	0.0	AM240
AM241	(s) Tampa Shipbuilding Co., Inc.					7-2/5		6/ 3/44	6/ 3/44	0.0	AM241
AM242	(s) Tampa Shipbuilding Co., Inc.					6-1/2		6/15/44	6/15/44	0.0	AM242
AM243	(s) Tampa Shipbuilding Co., Inc.					7		7/ 1/44	6/27/44	0.1+	AM243
AM244	(s) Tampa Shipbuilding Co., Inc.					6-5/6		7/ 1/44	7/ 1/44	0.0	AM244
AM245	(s) Tampa Shipbuilding Co., Inc.					6-5/6		7/ 1/44	7/ 1/44	0.0	AM245
AM246	(s) Savannah Mach. & Foundry Co.										AM246
AM247	(s) Savannah Mach. & Foundry Co.										AM247
AM248	(s) Savannah Mach. & Foundry Co.										AM248
AM249	(s) Savannah Mach. & Foundry Co.										AM249
AM250	(s) Savannah Mach. & Foundry Co.										AM250
AM251	(s) Savannah Mach. & Foundry Co.										AM251
AM252	(s) Savannah Mach. & Foundry Co.										AM252
AM253	(s) Savannah Mach. & Foundry Co.										AM253
AM254	(s) Savannah Mach. & Foundry Co.										AM254
AM255	(s) American S.B. Co.										AM255
AM256	(s) American S.B. Co.										AM256
AM257	(s) American S.B. Co.										AM257
AM258	(s) American S.B. Co.										AM258
AM259	(s) American S.B. Co.										AM259
AM260	(s) American S.B. Co.										AM260
AM261	(s) American S.B. Co.										AM261
AM262	(s) American S.B. Co.										AM262
AM263	(s) American S.B. Co.										AM263
AM264	(s) American S.B. Co.										AM264
AM265	(s) American S.B. Co.										AM265
AM266	(s) American S.B. Co.										AM266
AM267	(s) Gulf S.B. Corp.										AM267
AM268	(s) Gulf S.B. Corp.										AM268
AM269	(s) Gulf S.B. Corp.										AM269

(s) Steel Hulls.

* First estimated completion dates submitted subsequent to 11/ 1/41.

As of May 1, 1942

E-5

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
AM270	(s) Gulf S. B. Co.										AM270
AM271	(s) Gulf S. B. Co.										AM271
AM272	(s) Gulf S. B. Co.										AM272
AM273	(s) Gulf S. B. Co.										AM273
AM274	(s) Gulf S. B. Co.										AM274
AM275	(s) Gulf S. B. Co.										AM275
AM276	(s) Gulf S. B. Co.										AM276
AM277	(s) Gulf S. B. Co.										AM277
AM278	(s) Gulf S. B. Co.										AM278
AM279	(s) Gulf S. B. Co.										AM279
AM280	(s) Gulf S. B. Co.										AM280
AM281	(s) Gulf S. B. Co.										AM281
AM282	(s) Gulf S. B. Co.										AM282
AM283	(s) General Eng. & D.D. Co.										AM283
AM284	(s) General Eng. & D.D. Co.										AM284
AM285	(s) General Eng. & D.D. Co.										AM285
AM286	(s) General Eng. & D.D. Co.										AM286
AM287	(s) General Eng. & D.D. Co.										AM287
AM288	(s) General Eng. & D.D. Co.										AM288
AM289	(s) General Eng. & D.D. Co.										AM289
AM290	(s) General Eng. & D.D. Co.										AM290
AM291	(s) General Eng. & D.D. Co.										AM291
AM292	(s) General Eng. & D.D. Co.										AM292
AM293	(s) General Eng. & D.D. Co.										AM293
AM294	(s) Winslow Mar. Ry. & S.B. Co.										AM294
AM295	(s) Winslow Mar. Ry. & S.B. Co.										AM295
AM296	(s) Winslow Mar. Ry. & S.B. Co.										AM296
AM297	(s) Winslow Mar. Ry. & S.B. Co.										AM297
AM298	(s) Winslow Mar. Ry. & S.B. Co.										AM298
AM299	(s) Winslow Mar. Ry. & S.B. Co.										AM299
AM300	(s) Winslow Mar. Ry. & S.B. Co.										AM300
AM301	(s) Winslow Mar. Ry. & S.B. Co.										AM301
AM302	(s) Associated Shipbuilders										AM302
AM303	(s) Associated Shipbuilders										AM303
AM304	(s) Associated Shipbuilders										AM304
AM305	(s) Associated Shipbuilders										AM305
AM306	(s) Associated Shipbuilders										AM306
AM307	(s) Associated Shipbuilders										AM307

(s) Steel Hulls.

RESTRICTED

Page 42

N.B.S. (745)
E - 5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MINESWEEPERS (Fleet Type) (Cont'd)												
AM119	SUSTAIN	(s) American S.B. Co.	55.2	8.0	11/17/41		12-1/4	11/16/42	11/25/42	11/25/42	0.0	AM119
AM120	SWAY	(s) John H. Mathis Co.	7.1	2.3	11/18/41		15-1/2	3/22/42	12/30/42	3/ 1/43	2.1 -	AM120
AM121	SWERVE	(s) John H. Mathis Co.	4.8	1.1			(h)	6/20/42	1/20/43	5/ 1/43	3.4 -	AM121
AM122	SWIFT	(s) John H. Mathis Co.	4.6	1.0			(h)	9/18/42	2/28/43	7/ 1/43	4.1 -	AM122
AM123	SYMBOL	(s) Savannah Machine & Fdry Co.	39.0	9.0	11/18/41		11	7/25/42	7/24/42	10/15/42	2.7 -	AM123
AM124	THREAT	(s) Savannah Machine & Fdry Co.	29.0	7.0	12/15/41		11	10/23/42	10/22/42	11/15/42	0.8 -	AM124
AM125	TIDE	(s) Savannah Machine & Fdry Co.	20.0	5.0	3/16/42		9	1/21/43	1/19/43	12/15/42	1.1 +	AM125
AM126	TOKEN	(s) Gulf S.B. Co.	54.3	8.3	7/21/41	3/28/42	14-1/4	9/29/42	9/29/42	9/29/42	0.0	AM126
AM127	TUMULT	(s) Gulf S.B. Co.	53.5	8.5	7/21/41	4/19/42	15-1/4	10/29/42	10/29/42	10/29/42	0.0	AM127
AM128	VELOCITY	(s) Gulf S.B. Co.	52.0	8.5	7/21/41	4/19/42	16-1/4	11/28/42	11/28/42	11/28/42	0.0	AM128
AM129	VITAL	(s) Gulf S.B. Co.	20.8	6.3	1/ 1/42		11-3/5	12/18/42	12/18/42	12/18/42	0.0	AM129
AM130	USAGE	(s) Gulf S.B. Co.	20.8	6.3	1/ 1/42		12-1/5	1/ 7/43	1/ 7/43	1/ 7/43	0.0	AM130
AM131	ZEAL	(s) Gulf S.B. Co.	20.0	6.0	1/12/42		12-1/2	1/27/43	1/27/43	1/27/43	0.0	AM131
COASTAL MINE SWEEPERS (97 Ft.)												
AMc67	BOLD	(w) Bristol Yacht Building Co.	95.0	10.0	8/27/41	4/ 2/42	8-3/4	11/12/41	5/ 4/42	5/18/42	0.5 -	AMc67

(s) Steel Hulls.

(w) Wood Hulls.

(h) Keel Laying dates not available.

* First estimated completion dates submitted subsequent to 11/ 1/41.

RESTRICTED

Page 43

N.B.S. (745)

E - 5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
COASTAL MINE SWEEPERS (97 Ft.) (Cont'd)												
AMc85	IDEAL (w)	Warren Boat Yard, Inc.	Del'd 4/18/42	Placed in Serv. 4/24/42								AMc85
AMc91	OBSERVER (w)	F. L. Fulton	Del'd & Placed in service 4/14/42									AMc91
AMc94	PLUCK (w)	Noank S. B. Company	72.5 5.0 6/7/41 4/4/42			13-1/2	7/30/41	1/31/42	7/22/42	5.7 -		AMc94
AMc95	POSITIVE (w)	Noank S. B. Company	79.5 7.5 6/7/41 3/7/42			12-5/6	8/20/41	2/15/42	7/1/42	4.5 -		AMc95
AMc96	POWER (w)	Noank S. B. Company	69.0 7.0 6/7/41 4/15/42			14-1/6	9/10/41	3/3/42	8/12/42	4.6 -		AMc96
AMc102	ROYAL (w)	Anderson & Cristofani	Del'd & Placed in service 4/13/42									AMc102
AMc104	SKIPPER (w)	H. G. Marr	90.0 5.0 5/21/41 1/16/42			12	11/27/41	3/16/42	5/20/42	2.2 -		AMc104
AMc109	VICTOR (w)	Snow Shipyards	Del'd 4/7/42	Placed in Serv. 4/17/42								AMc109
AMc110	VIGOR (w)	Snow Shipyards	Del'd 4/27/42	Placed in Serv. 5/4/42								AMc110
*AMc150												AMc150 *
*AMc151												AMc151 *
*AMc152												AMc152 *
*AMc153												AMc153 *
*AMc154												AMc154 *
*AMc155												AMc155 *
*AMc156												AMc156 *
*AMc157												AMc157 *
*AMc158												AMc158 *
*AMc159												AMc159 *
*AMc160												AMc160 *
*AMc161												AMc161 *
*AMc162												AMc162 *
*AMc163												AMc163 *
*AMc164												AMc164 *
*AMc165												AMc165 *
*AMc166												AMc166 *
*AMc167												AMc167 *

(w) Wood Hulls.

* AMc 113-142 now AM 136-165.

* AMc 150-199 changed to APc 1-50.
APc's shown on Auxiliary Report.

~~RESTRICTED~~

Page 44

N.B.S.(745)
E - 5

As of May 1, 1942

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
	COASTAL MINE SWEEPERS (97 Ft.) (Cont'd)										
AMc168											AMc168
AMc169											AMc169
AMc170											AMc170
AMc171											AMc171
AMc172											AMc172
AMc173											AMc173
AMc174											AMc174
AMc175											AMc175
AMc176											AMc176
AMc177											AMc177
AMc178											AMc178
AMc179											AMc179
AMc180											AMc180
AMc181											AMc181
AMc182											AMc182
AMc183											AMc183
AMc184											AMc184
AMc185											AMc185
AMc186											AMc186
AMc187											AMc187
AMc188											AMc188
AMc189											AMc189
AMc190											AMc190
AMc191											AMc191
AMc192											AMc192
AMc193											AMc193
AMc194											AMc194
AMc195											AMc195
AMc196											AMc196
AMc197											AMc197
AMc198											AMc198
AMc199											AMc199

* AMc 150-199 changed to APc 1-50,
APc's shown on Auxiliary Report.

RESORTED

Page 45

N.B. 3. (745)

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR DRIVEN MINE SWEEPERS												
YMS2	Wood Hull	Henry B. Nevins, Inc.	Del'd 4/9/42.	Commissioned 4/13/42.								YMS2
YMS3	"	Henry B. Nevins, Inc.	Delivered 4/25/42.									YMS3
YMS4	"	Henry B. Nevins, Inc.	94.0	21.0	8/20/41	3/14/42	8-2/5	2/13/42	4/13/42	5/ 1/42	0.6 -	YMS4
YMS5	"	Henry B. Nevins, Inc.	76.0	15.0	8/14/41	4/13/42	9-1/5	12/27/41	2/27/42	5/20/42	2.7 -	YMS5
YMS6	"	Henry B. Nevins, Inc.	54.0	7.0	8/ 8/41		10	1/26/42	3/26/42	6/11/42	2.5 -	YMS6
YMS7	"	Henry B. Nevins, Inc.	55.0	1.0	10/31/41		7-1/2	2/25/42	4/25/42	6/16/42	1.7 -	YMS7
YMS8	"	Henry B. Nevins, Inc.	43.0	8.0	1/23/42		5-5/6	3/27/42	5/27/42	7/17/42	1.7 -	YMS8
YMS9	"	Henry B. Nevins, Inc.	38.0	12.0	2/ 4/42		5-5/6	4/26/42	6/27/42	7/30/42	1.1 -	YMS9
YMS10	"	Henry B. Nevins, Inc.	28.0	13.0	3/ 7/42		5-1/3	5/26/42	7/28/42	8/18/42	0.7 -	YMS10
YMS11	"	Henry B. Nevins, Inc.	17.0	8.0	4/18/42		5	6/25/42	8/25/42	9/15/42	0.7 -	YMS11
YMS12	"	Rice Bros. Corporation	95.0	5.0	4/21/41	3/14/42	12-5/6	1/ 1/42	3/16/42	5/15/42	2.0 -	YMS12
YMS13	"	Rice Bros. Corporation	90.0	5.0	4/21/41		13-2/3	2/ 1/42	3/23/42	6/12/42	2.7 -	YMS13
YMS14	"	Rice Bros. Corporation	70.0	5.0	7/ 1/41		12-1/2	3/ 1/42	4/30/42	7/15/42	2.5 -	YMS14
YMS15	"	Rice Bros. Corporation	70.0	5.0	7/ 5/41		13-1/4	3/15/42	5/11/42	8/12/42	3.0 -	YMS15
YMS16	"	Rice Bros. Corporation	20.0	8.0	3/14/42		5-1/5	4/ 1/42	6/12/42	8/20/42	2.2 -	YMS16
YMS17	"	Rice Bros. Corporation	12.0	2.0			4-4/5	4/15/42	6/26/42	9/25/42	3.0 -	YMS17
YMS18	"	Herreshoff Mfg. Company	98.0	8.0	6/ 6/41	12/ 8/41	11	12/12/41	3/ 2/42	5/ 9/42	2.2 -	YMS18
YMS19	"	Herreshoff Mfg. Company	75.0	10.0	6/27/41	12/27/41	10-4/5	2/25/42	4/24/42	5/20/42	0.8 -	YMS19
YMS20	"	Greenport Basin & Cons. Co.	Del'd 4/4/42.	In Service 4/9/42.								YMS20
YMS21	"	Greenport Basin & Cons. Co.	Del'd 4/18/42.	Commissioned 4/23/42.								YMS21
YMS22	"	Greenport Basin & Cons. Co.	91.0	20.0	7/ 8/41	12/31/41	10-1/6	12/15/41	3/10/42	5/13/42	2.1 -	YMS22
YMS23	"	Greenport Basin & Cons. Co.	98.0	23.0	7/23/41	12/13/41	9-1/2	12/29/41	3/20/42	5/ 7/42	1.6 -	YMS23
YMS24	"	Greenport Basin & Cons. Co.	77.0	20.0	11/ 6/41	1/10/42	6-3/5	1/28/42	5/ 5/42	5/23/42	0.6 -	YMS24
YMS25	"	Greenport Basin & Cons. Co.	67.0	16.0	11/28/41	1/28/42	6-1/4	2/12/42	5/15/42	6/ 6/42	0.7 -	YMS25
YMS26	"	Greenport Basin & Cons. Co.	57.0	10.0	12/15/41	2/28/42	6	3/15/42	6/20/42	6/17/42	0.1 +	YMS26
YMS27	"	Greenport Basin & Cons. Co.	54.0	8.0	12/24/41	3/ 7/42	6-1/3	4/ 1/42	7/10/42	7/ 2/42	0.3 +	YMS27
YMS28	"	Greenport Basin & Cons. Co.	46.0	3.0	1/13/42	3/21/42	6-1/6	4/ 9/42	8/20/42	7/18/42	1.1 +	YMS28
YMS29	"	Greenport Basin & Cons. Co.	42.0	5.0	1/30/42	4/11/42	6	5/13/42	9/ 5/42	7/30/42	1.2 +	YMS29
YMS30	"	Greenport Basin & Cons. Co.	38.0	17.0	3/ 3/42		5-1/3	6/16/42	10/20/42	8/12/42	2.3 +	YMS30
YMS31	"	Greenport Basin & Cons. Co.	34.0	19.0	3/16/42		5	7/20/42	11/25/42	8/20/42	3.2 +	YMS31
YMS32	"	C. Hiltibrant D. D. Company	97.0	13.0	5/ 7/41	10/ 1/41	12	10/18/41	12/30/41	5/11/42	4.4 -	YMS32
YMS33	"	C. Hiltibrant D. D. Company	83.0	7.0	5/ 8/41	10/ 8/41	13	11/12/41	1/10/42	6/ 9/42	5.0 -	YMS33
YMS34	"	C. Hiltibrant D. D. Company	72.0	3.0	5/13/41	10/21/41	13-1/3	12/ 7/41	2/ 4/42	6/22/42	4.6 -	YMS34
YMS35	"	C. Hiltibrant D. D. Company	69.0	6.0	5/17/41	11/ 7/41	13-1/2	1/ 1/42	2/28/42	7/ 2/42	4.1 -	YMS35
YMS36	"	C. Hiltibrant D. D. Company	67.0	11.0	10/ 6/41	1/21/42	9-1/2	3/27/42	5/25/42	7/20/42	1.9 -	YMS36
YMS37	"	C. Hiltibrant D. D. Company	63.0	10.0	10/13/41	1/28/42	9-3/5	3/27/42	6/ 1/42	8/ 1/42	2.0 -	YMS37

SECRETED

Page 46

N.B.S. (745)

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	Date of Completion				Months Ahead(+) or Behind (-) 11/1/41 Prediction	Type and Number
			May 1 1942	Gain for Apr. 1942			No. of Mos. Keel Laying to Completion	As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
			TOTAL	TOTAL								
MOTOR DRIVEN MINE		SWEEPERS(Cont'd)										
YMS38	Wood Hull	Robert Jacob Inc.	Del'd 4/3/42	Placed in Service 4/7/42								YMS38
YMS40	"	Robert Jacob Inc.	Del'd 4/23/42	Placed in Service 5/1/42								YMS40
YMS41	"	Robert Jacob Inc.	71.0	1.0	6/28/41	4/14/42	10-1/2	2/25/42	2/25/42	5/11/42	2.5 -	YMS41
YMS42	"	Wheeler S.B. Corp.	Del'd 4/25/42	Commissioned 5/1/42								YMS42
YMS43	"	Wheeler S.B. Corp.	79.0	12.0	6/12/41	3/30/42	11	10/28/41	2/16/42	5/11/42	2.8 -	YMS43
YMS44	"	Wheeler S.B. Corp.	62.0	1.0	6/18/41	4/10/42	11-4/5	11/27/41	2/27/42	6/11/42	3.5 -	YMS44
YMS45	"	Wheeler S.B. Corp.	58.0	1.0	6/20/41	4/20/42	12-3/4	12/27/41	3/13/42	7/11/42	4.0 -	YMS45
YMS46	"	Wheeler S.B. Corp.	51.0	3.0	6/24/41	4/30/42	13	1/11/42	3/27/42	7/25/42	4.0 -	YMS46
YMS47	"	Wheeler S.B. Corp.	53.0	2.0	6/26/41		13-2/5	1/26/42	4/10/42	8/ 8/42	4.0 -	YMS47
YMS48	"	Wheeler S.B. Corp.	47.0	3.0	6/27/41		13-5/6	2/10/42	4/24/42	8/22/42	4.0 -	YMS48
YMS49	"	Wheeler S.B. Corp.	45.0	3.0	6/30/41		14-1/6	2/25/42	5/ 8/42	9/ 5/42	4.0 -	YMS49
YMS50	"	Wheeler S.B. Corp.	44.0	4.0	7/16/41		14	3/12/42	5/23/42	9/19/42	3.9 -	YMS50
YMS51	"	Wheeler S.B. Corp.	43.0	6.0	7/16/41		14-3/5	3/27/42	6/ 5/42	10/ 3/42	4.0 -	YMS51
YMS52	"	Wheeler S.B. Corp.	43.0	6.0	8/ 5/41		14-2/5	4/11/42	6/19/42	10/17/42	4.0 -	YMS52
YMS53	"	Wheeler S.B. Corp.	39.0	3.0	8/25/41		14-1/5	4/26/42	7/ 3/42	10/31/42	4.0 -	YMS53
YMS58	"	Gibbs Gas Engine Co.	Del'd 4/16/42	Commissioned 4/20/42								YMS58
YMS59	"	Gibbs Gas Engine Co.	Del'd 4/24/42	Placed in Service 4/27/42								YMS59
YMS60	"	Gibbs Gas Engine Co.	100.0	30.0	9/19/41	1/19/42	8	12/27/41	4/20/42	5/18/42	0.9 -	YMS60
YMS61	"	Gibbs Gas Engine Co.	93.0	25.5	9/23/41	2/ 3/42	7-2/3	1/11/42	4/30/42	5/11/42	0.4 -	YMS61
YMS62	"	Gibbs Gas Engine Co.	89.0	24.0	11/12/41	2/25/42	6-1/5	1/26/42	5/ 9/42	5/18/42	0.3 -	YMS62
YMS63	"	Gibbs Gas Engine Co.	80.0	20.0	11/26/41	3/ 6/42	6-2/3	2/10/42	5/20/42	6/17/42	0.9 -	YMS63
YMS64	"	Gibbs Gas Engine Co.	77.0	24.5	1/ 3/42	3/25/42	6-3/5	2/25/42	5/30/42	7/20/42	1.7 -	YMS64
YMS65	"	Gibbs Gas Engine Co.	74.0	25.5	1/ 7/42	3/30/42	6-5/6	3/12/42	6/10/42	8/ 1/42	1.7 -	YMS65
YMS66	"	Weaver Shipyards	89.0	10.0	7/22/41	1/31/42	11	10/28/41	3/ 1/42	6/20/42	3.6 -	YMS66
YMS67	"	Weaver Shipyards	81.0	7.0	7/22/41	2/17/42	12	11/27/41	3/ 8/42	7/20/42	4.4 -	YMS67
YMS68	"	Weaver Shipyards	78.0	7.0	7/22/41	2/24/42	12-2/3	12/27/41	3/13/42	8/10/42	4.9 -	YMS68
YMS69	"	Weaver Shipyards	77.0	8.0	7/22/41	3/ 5/42	13	1/26/42	3/20/42	8/24/42	5.1 -	YMS69
YMS70	"	Weaver Shipyards	79.0	12.0	7/22/41	3/12/42	13-1/2	2/25/42	3/27/42	9/ 7/42	5.4 -	YMS70
YMS71	"	Weaver Shipyards	72.0	7.0	7/22/41	3/26/42	13-5/6	3/27/42	4/ 4/42	9/18/42	5.5 -	YMS71
YMS72	"	Weaver Shipyards	68.0	5.0	7/22/41	4/ 9/42	14-1/5	4/11/42	4/11/42	9/28/42	5.6 -	YMS72
YMS73	"	Weaver Shipyards	66.0	3.0	7/22/41	4/23/42	14-3/5	4/26/42	4/26/42	10/ 8/42	5.4 -	YMS73
YMS74	"	Weaver Shipyards	64.0	2.0	7/22/41	4/30/42	15	5/26/42	5/26/42	10/18/42	4.7 -	YMS74
YMS75	"	Weaver Shipyards	63.0	2.0	7/22/41		15-1/5	5/26/42	5/26/42	10/28/42	5.0 -	YMS75

RESTRICTED

Page 47

N.B.S. (745)

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR DRIVEN MINE SWEEPERS (Cont'd)												
YMS76	Wood Hull	Stadium Yacht Basin, Inc.	94.1	7.3	4/25/41	11/ 8/41	13	9/28/41	4/30/42	5/25/42	0.0	YMS76
YMS77	" "	Stadium Yacht Basin, Inc.	96.8	7.0	5/ 2/41	10/11/41	12-2/5	11/12/41	4/25/42	5/15/42	0.0	YMS77
YMS78	" "	Stadium Yacht Basin, Inc.	90.1	8.9	5/16/41	12/11/41	12-2/3	11/27/41	5/ 5/42	6/ 5/42	0.0	YMS78
YMS79	" "	Stadium Yacht Basin, Inc.	85.1	8.2	6/12/41	12/27/41	12	12/27/41	5/ 9/42	6/15/42	0.0	YMS79
YMS80	" "	Stadium Yacht Basin, Inc.	81.8	10.0	6/27/41		11-4/5	1/16/42	5/14/42	6/20/42	0.0	YMS80
YMS81	" "	Stadium Yacht Basin, Inc.	77.6	8.5	7/16/41		11-1/3	2/ 5/42	5/15/42	6/25/42	0.0	YMS81
YMS82	" "	Stadium Yacht Basin, Inc.	74.2	8.2	10/24/41		8-1/4	2/25/42	5/23/42	7/ 1/42	0.0	YMS82
YMS83	" "	Stadium Yacht Basin, Inc.	70.6	9.6	11/24/41		7-2/5	3/17/42	5/26/42	7/ 5/42	0.0	YMS83
YMS84	" "	Henry C. Grebe & Company	98.0	8.7	6/ 2/41	3/ 3/42	11-5/6	2/15/42	2/14/42	5/28/42	3.4 -	YMS84
YMS85	" "	Henry C. Grebe & Company	89.6	6.2	6/ 2/41	3/19/42	12-2/3	3/17/42	3/14/42	6/21/42	3.3 -	YMS85
YMS86	" "	Al Larson Boat Shop, Inc.	92.0	7.0	6/26/41	1/31/42	11	11/27/41	1/27/42	5/23/42	3.5 -	YMS86
YMS87	" "	Al Larson Boat Shop Inc.	72.0	7.0	7/18/41	3/31/42	11-3/5	3/27/42	3/27/42	7/ 4/42	3.3 -	YMS87
YMS88	" "	South Coast Company	96.3	5.3	6/20/41	10/18/41	10-1/2	1/16/42	3/16/42	5/ 4/42	1.6 -	YMS88
YMS89	" "	South Coast Company	79.6	7.6	7/11/41	11/22/41	10-2/3	3/17/42	4/15/42	5/30/42	1.5 -	YMS89
YMS90	" "	South Coast Company	70.5	9.5	7/24/41	12/19/41	11-1/5	4/26/42	5/15/42	6/30/42	1.5 -	YMS90
YMS91	" "	South Coast Company	62.5	7.0	10/18/41	3/ 7/42	9-2/5	6/ 5/42	6/18/42	7/30/42	1.4 -	YMS91
YMS92	" "	South Coast Company	55.7	5.7	11/21/41		9	6/20/42	6/25/42	8/18/42	1.8 -	YMS92
YMS93	" "	South Coast Company	50.4	7.9	12/19/41		8-2/5	7/ 5/42	7/ 3/42	8/31/42	1.9 -	YMS93
YMS96	" "	Colberg Bt.Wks. & Stephens Bros	Del'd & Placed in Service		4/11/42.							YMS96
YMS97	" "	Colberg Bt.Wks. & Stephens Bros	Del'd & Placed in Service		4/11/42.							YMS97
YMS98	" "	Colberg Bt.Wks. & Stephens Bros	Del'd & Placed in Service		4/23/42.							YMS98
YMS99	" "	Colberg Bt.Wks. & Stephens Bros	Del'd & Placed in Service		4/27/42.							YMS99
YMS100	" "	Astoria Marine Construction Co.	90.6	10.2	7/15/41	4/12/42	10-1/2	12/17/41	3/ 1/42	5/30/42	2.9 -	YMS100
YMS101	" "	Astoria Marine Construction Co.	79.2	9.0	7/22/41		11-1/2	2/15/42	4/ 1/42	7/ 7/42	3.2 -	YMS101
YMS102	" "	Astoria Marine Construction Co.	69.2	9.5	6/26/41		13-1/3	4/16/42	5/ 1/42	8/ 6/42	3.2 -	YMS102
YMS103	" "	Astoria Marine Construction Co.	60.7	6.0	7/22/41		13-1/2	5/26/42	6/ 1/42	9/ 6/42	3.2 -	YMS103
YMS104	" "	Frank L. Sample, Jr. Inc.	95.0	5.0	5/21/41	2/17/42	11-3/4	12/17/41	3/31/42	5/12/42	1.4 -	YMS104
YMS105	" "	Frank L. Sample, Jr. Inc.	82.0	2.0	5/13/41	3/10/42	14	1/17/42	4/27/42	7/15/42	2.6 -	YMS105
YMS106	" "	Frank L. Sample, Jr. Inc.	75.0	5.0	5/21/41	4/19/42	15	2/ 2/42	5/30/42	8/18/42	2.6 -	YMS106
YMS107	" "	Burge Boat Company	81.5	6.9	5/13/41	3/28/42	14-2/3	11/12/41	3/15/42	8/ 1/42	4.6 -	YMS107
YMS108	" "	Burge Boat Company	74.9	7.0	5/15/41	4/18/42	15	12/27/41	4/15/42	8/15/42	4.0 -	YMS108
YMS109	" "	Burge Boat Company	68.6	5.4	5/21/41		15-1/3	1/26/42	5/15/42	9/ 1/42	3.6 -	YMS109
YMS110	" "	Burge Boat Company	61.5	3.9	8/25/41		13-1/5	2/25/42	6/15/42	10/ 1/42	3.5 -	YMS110
YMS111	" "	Burge Boat Company	59.8	3.8	8/27/41		14	3/27/42	7/15/42	11/ 1/42	3.6 -	YMS111
YMS112	" "	Burge Boat Company	58.6	5.0	8/29/41		14-1/2	4/26/42	8/15/42	11/15/42	3.0 -	YMS112

(x) No estimated completion date reported by supervisor.

* First estimated completion dates submitted subsequent to 11/ 1/41.

RESTRICTED

Page 48

N.B.S. (745)

E - 5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
			As of May 1, 1942									
MOTOR DRIVEN MINE SWEEPERS (Cont'd)												
YMS113	Wood Hull	San Diego Marine Constr. Co.	88.0	13.0	6/ 4/41	2/13/42	11-1/2	12/17/41	5/20/42	5/20/42	0.0	YMS113
YMS114	" "	San Diego Marine Constr. Co.	80.0	13.0	6/26/41	3/13/42	11-1/6	2/15/42	5/31/42	5/31/42	0.0	YMS114
YMS115	" "	San Diego Marine Constr. Co.	70.0	12.0	6/26/41	4/ 3/42	11-4/5	4/16/42	6/20/42	6/20/42	0.0	YMS115
YMS116	" "	San Diego Marine Constr. Co.	64.0	10.0	6/26/41	4/20/42	12-5/6	6/5/42	7/20/42	7/20/42	0.0	YMS116
YMS117	" "	Harbor Boat Bldg. Company	Del'd. & Placed in Service	April 11	5/14/41	10/27/41	12	3/12/42	1/31/42	5/11/42	3.4 -	YMS117
YMS118	" "	Harbor Boat Bldg. Company	99.0	3.0	7/15/41	3/ 2/42	10-1/2	4/26/42	2/25/42	5/30/42	3.1 -	YMS118
YMS119	" "	Harbor Boat Bldg. Company	96.0	3.5	8/23/41	4/ 4/42	9-3/5	6/10/42	3/25/42	6/10/42	2.5 -	YMS119
YMS120	" "	Kruse & Banks S. B. Co., Inc.	86.0	11.0	5/15/41	3/14/42	13-1/3	11/27/41	3/15/42	6/25/42	3.4 -	YMS120
YMS121	" "	Kruse & Banks S. B. Co., Inc.	68.0	8.0	5/15/41	3/14/42	15-1/4	1/26/42	4/15/42	8/22/42	4.2 -	YMS121
YMS122	" "	Kruse & Banks S. B. Co., Inc.	75.0	5.0	7/ 2/41	3/14/42	12-2/3	3/27/42	6/ 1/42	7/22/42	1.7 -	YMS122
YMS123	" "	Kruse & Banks S. B. Co., Inc.	55.0	13.0	12/ 4/41	11-4/5	11-2/3	5/26/42	8/ 1/42	10/30/42	2.9 -	YMS123
YMS124	" "	J. M. Martinac S. B. Corp.	84.0	6.0	6/ 2/41	12/18/41	11-4/5	11/27/41	2/ 1/42	5/25/42	3.8 -	YMS124
YMS125	" "	J. M. Martinac S. B. Corp.	73.0	7.0	7/ 3/41	3/ 4/42	11-3/5	1/26/42	4/ 1/42	6/20/42	2.6 -	YMS125
YMS126	" "	J. M. Martinac S. B. Corp.	64.0	10.0	10/10/41	12/18/41	8-2/3	3/27/42	6/ 1/42	6/30/42	1.0 -	YMS126
YMS127	" "	J. M. Martinac S. B. Corp.	46.0	10.0	12/26/41	12/18/41	6-2/3	5/26/42	8/ 1/42	7/15/42	0.6 +	YMS127
YMS128	" "	Tacoma Boat Building Company	83.0	5.0	5/27/41	12/18/41	12	11/27/41	2/ 1/42	5/25/42	3.8 -	YMS128
YMS129	" "	Tacoma Boat Building Company	70.0	6.0	6/20/41	12/18/41	12	1/26/42	3/ 1/42	6/20/42	3.6 -	YMS129
YMS130	" "	Tacoma Boat Building Company	64.0	7.0	7/12/41	3/ 4/42	11-3/5	3/27/42	4/ 1/42	6/30/42	3.0 -	YMS130
YMS131	" "	Tacoma Boat Building Company	58.0	8.0	7/12/41	12/18/41	12	5/26/42	6/ 1/42	7/15/42	1.5 -	YMS131
YMS132	" "	Western Boat Building Company	82.0	5.0	7/14/41	3/16/42	10-1/3	12/17/41	3/20/42	5/25/42	2.2 -	YMS132
YMS133	" "	Western Boat Building Company	70.0	7.0	8/13/41	3/16/42	10-1/4	3/17/42	5/20/42	6/20/42	1.0 -	YMS133
YMS134	" "	Astoria Marine Const. Company	2.0	2.0	6-1/4	6-1/5	6-1/4	11/27/42	11/27/42	11/27/42	0.0	YMS134
YMS135	" "	Astoria Marine Const. Company	0.5	0.5	6-1/5	6-1/4	6-1/5	1/11/43	1/11/43	1/11/43	0.0	YMS135
YMS136	" "	Astoria Marine Const. Company	0.5	0.5	6-1/4	6-1/5	6-1/4	2/27/43	2/27/43	2/27/43	0.0	YMS136
YMS137	" "	Astoria Marine Const. Company	0.5	0.5	6-1/5	6-1/4	6-1/5	4/11/43	4/11/43	4/11/43	0.0	YMS137
YMS138	" "	Astoria Marine Const. Company	0.5	0.5	6-1/4	6-1/5	6-1/4	5/27/43	5/27/43	5/27/43	0.0	YMS138
YMS139	" "	Astoria Marine Const. Company	0.5	0.5	6-1/5	6-1/4	6-1/5	7/12/43	7/12/43	7/12/43	0.0	YMS139
YMS140	" "	Astoria Marine Const. Company	0.5	0.5	6-1/4	6-1/5	6-1/4	8/27/43	8/27/43	8/27/43	0.0	YMS140
YMS141	" "	Astoria Marine Const. Company	0.5	0.5	6-1/5	6-1/4	6-1/5	10/ 7/43	10/ 7/43	10/ 7/43	0.0	YMS141
YMS142	" "	San Diego Mar. Const. Co.	15.0	15.0	4/20/42	6-5/6	6-5/6	11/15/42	11/15/42	11/15/42	0.0	YMS142
YMS143	" "	San Diego Mar. Const. Co.	5.0	5.0	4/20/42	7-2/5	7-2/5	12/ 1/42	12/ 1/42	12/ 1/42	0.0	YMS143
YMS144	" "	San Diego Mar. Const. Co.				7-1/4	7-1/4	12/15/42	12/15/42	12/15/42	0.0	YMS144
YMS145	" "	San Diego Mar. Const. Co.				7-1/2	7-1/2	12/30/42	12/30/42	12/30/42	0.0	YMS145
YMS146	" "	Western Boat Bldg. Co.										YMS146
YMS147	" "	Western Boat Bldg. Co.										YMS147

Notes

† Authorized in the 1799 vessel program upon request of the British

* First estimate completion dates submitted subsequent to 11/ 1/41.

RECEIVED

Page 49

N.B.S. (745)

As of May 1, 1942

E - 5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
	MOTOR DRIVEN MINE SWEEPERS (Cont'd)											
YMS148	Wood Hull	† Western Boat Building Company										YMS148
YMS149	"	† Western Boat Building Company										YMS149
YMS150	"	† Western Boat Building Company										YMS150
YMS151	"	† Campbell Mach. Co.					6-1/2		12/30/42%	12/30/42	0.0	YMS151
YMS152	"	† Campbell Mach. Co.					7		2/15/43%	2/15/43	0.0	YMS152
YMS153	"	† Campbell Mach. Co.					7		3/15/43%	3/15/43	0.0	YMS153
YMS154	"	† Campbell Mach. Co.					7		4/15/43%	4/15/43	0.0	YMS154
YMS155	"	† Burger Boat Company										YMS155
YMS156	"	† Burger Boat Company										YMS156
YMS157	"	† Burger Boat Company										YMS157
YMS158	"	† Burger Boat Company										YMS158
YMS159	"	† Burger Boat Company										YMS159
YMS160	"	† Burger Boat Company										YMS160
YMS161	"	† Burger Boat Company										YMS161
YMS162	"	† Burger Boat Company										YMS162
YMS163	"	† Dachel-Carter Shipbldg. Co.	10.0	10.0	4/23/42		6-1/5					YMS163
YMS164	"	† Dachel-Carter Shipbldg. Co.	10.0	10.0	4/24/42		6-4/5		10/29/42%	10/29/42	0.0	YMS164
YMS165	"	† Dachel-Carter Shipbldg. Co.					6-3/4		11/18/42%	11/18/42	0.0	YMS165
YMS166	"	† Dachel-Carter Shipbldg. Co.					7		12/18/42%	12/18/42	0.0	YMS166
YMS167	"	† Dachel-Carter Shipbldg. Co.					9-1/4		1/ 7/43%	1/ 7/43	0.0	YMS167
YMS168	"	† Dachel-Carter Shipbldg. Co.					9-1/2		5/17/43%	5/17/43	0.0	YMS168
YMS169	"	† Dachel-Carter Shipbuilding Co.					9-3/5		6/ 6/43%	6/ 6/43	0.0	YMS169
YMS170	"	† Dachel-Carter Shipbldg. Co.					9-4/5		6/26/43%	6/26/43	0.0	YMS170
YMS171	"	† Henry C. Grebe & Company					6-2/3		7/15/43%	7/15/43	0.0	YMS171
YMS172	"	† Henry C. Grebe & Company					7		12/10/42%	12/10/42	0.0	YMS172
YMS173	"	† Henry C. Grebe & Company					7-2/5		12/22/42%	12/22/42	0.0	YMS173
YMS174	"	† Henry C. Grebe & Company					7-3/5		1/10/43%	1/10/43	0.0	YMS174
YMS175	"	† Henry C. Grebe & Company					8-2/3		1/15/43%	1/15/43	0.0	YMS175
YMS176	"	† Henry C. Grebe & Company					8-5/6		3/10/43%	3/10/43	0.0	YMS176
YMS177	"	† Henry C. Grebe & Company					6-2/5		3/15/43%	3/15/43	0.0	YMS177
YMS178	"	† Henry C. Grebe & Company					6-5/6		3/22/43%	3/22/43	0.0	YMS178
YMS179	"	† Henry C. Grebe & Company					6-5/6		4/ 6/43%	4/ 6/43	0.0	YMS179
YMS180	"	† Henry C. Grebe & Company					7		4/14/43%	4/14/43	0.0	YMS180
YMS181	"	† Henry C. Grebe & Company					6-4/5		4/21/43%	4/21/43	0.0	YMS181
YMS182	"	† Henry C. Grebe & Company					7-1/6		5/ 3/43%	5/ 3/43	0.0	YMS182
YMS183	"	† Greenport Basin & Const. Co.			3/28/42		5-1/3		5/15/43%	5/15/43	0.0	YMS183
YMS184	"	† Greenport Basin & Const. Co.			4/15/42		5-1/4		9/ 1/42%	9/ 8/42	0.2-	YMS184
									9/22/42%	9/22/42	0.0	

† Authorized in the 1799 vessel program upon request of the British.

% First estimated completion dates submitted subsequent to 11/ 1/41.

RESTRICTED

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR DRIVEN MINE SWEEPERS (Cont'd)												
YMS185	Wood Hull	†	Greenport Basin & Const. Co.	-	-		4-4/5		10/ 6/42	10/ 6/42	0.0	YMS185
YMS186	"	†	Greenport Basin & Const. Co.	-	-		4-4/5		10/20/42	10/20/42	0.0	YMS186
YMS187	"	†	Greenport Basin & Const. Co.	-	-		5		11/ 3/42	11/ 3/42	0.0	YMS187
YMS188	"	†	Greenport Basin & Const. Co.	-	-		5		11/17/42	11/17/42	0.0	YMS188
YMS189	"	†	Greenport Basin & Const. Co.	-	-		4-1/5		11/28/42	11/28/42	0.0	YMS189
YMS190	"	†	Greenport Basin & Const. Co.	-	-		4		12/ 8/42	12/ 8/42	0.0	YMS190
YMS191	"	†	Greenport Basin & Const. Co.	-	-		4-3/5		12/21/42	12/21/42	0.0	YMS191
YMS192	"	†	Greenport Basin & Const. Co.	-	-		4-1/4		12/29/42	12/29/42	0.0	YMS192
YMS193	"	†	Greenport Basin & Const. Co.	-	-		4-1/3		2/19/43	2/19/43	0.0	YMS193
YMS194	"	†	Greenport Basin & Const. Co.	-	-		5		2/26/43	2/26/43	0.0	YMS194
YMS195	"	†	C. Hildebrand Dry Dock Co.	12.0	12.0	4/ 3/42	5		2/16/43	9/ 1/42	5.5+	YMS195
YMS196	"	†	C. Hildebrand Dry Dock Co.	9.0	9.0	4/ 6/42	5-1/2		3/ 6/43	9/22/42	5.5+	YMS196
YMS197	"	†	C. Hildebrand Dry Dock Co.	5.0	5.0	4/24/42	5-2/3		3/28/43	10/13/42	5.5+	YMS197
YMS198	"	†	C. Hildebrand Dry Dock Co.	2.0	2.0		6		4/18/43	11/ 3/42	5.5+	YMS198
YMS199	"	†	C. Hildebrand Dry Dock Co.	-	-		5-2/3		5/ 8/43	11/24/42	5.5+	YMS199
YMS200	"	†	C. Hildebrand Dry Dock Co.	-	-		5-3/4		5/30/43	12/15/42	5.5+	YMS200
YMS201	"	†	C. Hildebrand Dry Dock Co.	-	-		5-2/3		6/20/43	1/ 5/43	5.5+	YMS201
YMS202	"	†	C. Hildebrand Dry Dock Co.	-	-		5-2/3		7/10/43	1/26/43	5.5+	YMS202
YMS203	"	†	C. Hildebrand Dry Dock Co.	-	-		5-3/5		7/30/43	2/15/43	5.5+	YMS203
YMS204	"	†	C. Hildebrand Dry Dock Co.	-	-		5-4/5		8/23/43	3/ 8/43	5.5+	YMS204
YMS205	"	†	C. Hildebrand Dry Dock Co.	-	-		5-3/4		9/15/43	3/29/43	5.6+	YMS205
YMS206	"	†	C. Hildebrand Dry Dock Co.	-	-		5-2/3		10/ 3/43	4/19/43	5.5+	YMS206
YMS207	"	†	Robert Jacob Inc.	4.0	4.0	4/16/42	5-1/2		10/ 1/42	10/ 1/42	0.0	YMS207
YMS208	"	†	Robert Jacob Inc.	4.0	4.0	4/16/42	6		10/15/42	10/15/42	0.0	YMS208
YMS209	"	†	Robert Jacob Inc.	4.0	4.0	4/30/42	6		11/ 1/42	11/ 1/42	0.0	YMS209
YMS210	"	†	Robert Jacob Inc.	-	-		6		11/15/42	11/15/42	0.0	YMS210
YMS211	"	†	Robert Jacob Inc.	-	-		6		12/ 1/42	12/ 1/42	0.0	YMS211
YMS212	"	†	Robert Jacob Inc.	-	-		6		12/15/42	12/15/42	0.0	YMS212
YMS213	"	†	Robert Jacob Inc.	-	-		6		1/ 1/43	1/ 1/43	0.0	YMS213
YMS214	"	†	Robert Jacob Inc.	-	-		6-1/2		3/15/43	3/15/43	0.0	YMS214
YMS215	"	†	Robert Jacob Inc.	-	-		6-1/2		4/ 1/43	4/ 1/43	0.0	YMS215
YMS216	"	†	J. M. Martinac S. B. Co.	-	-							YMS216
YMS217	"	†	J. M. Martinac S. B. Co.	-	-							YMS217
YMS218	"	†	J. M. Martinac S. B. Co.	-	-							YMS218
YMS219	"	†	J. M. Martinac S. B. Co.	-	-							YMS219
YMS220	"	†	J. M. Martinac S. B. Co.	-	-							YMS220
YMS221	"	†	J. M. Martinac S. B. Co.	-	-							YMS221

† Authorized in the 1799 Vessel Program upon request of the British.

% First estimated completion dates submitted subsequent to 11/ 1/41.

RESTRICTED

Page 51

N.B.S. (745)

E -- 5

As of May 1, 1942

Type, Number and name			Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) or 11/1/41 Prediction	Type and Number
				May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR DRIVEN MINE			SWEEPERS (Cont'd)										
YMS222	Wood Hull	†	Mojean and Erickson										YMS222
YMS223	"	†	Mojean and Erickson										YMS223
YMS224	"	†	Mojean and Erickson										YMS224
YMS225	"	†	Mojean and Erickson										YMS225
YMS226	"	†	Frank L. Sample, Jr., Inc.	9.0	5.7	3/16/42		7-1/3	10/25/42	10/25/42	0.0		YMS226
YMS227	"	†	Frank L. Sample, Jr., Inc.	7.0	7.0	4/ 4/42		8-1/3	12/15/42	12/15/42	0.0		YMS227
YMS228	"	†	Frank L. Sample, Jr., Inc.	4.0	4.0	4/21/42		8-1/3	12/30/42	12/30/42	0.0		YMS228
YMS229	"	†	Frank L. Sample, Jr., Inc.	1.0	1.0			7-1/3	4/10/43	4/10/43	0.0		YMS229
YMS230	"	†	Frank L. Sample, Jr., Inc.					7-2/3	4/30/43	4/30/43	0.0		YMS230
YMS231	"	†	Frank L. Sample, Jr., Inc.					8	6/ 1/43	6/ 1/43	0.0		YMS231
YMS232	"	†	Frank L. Sample, Jr., Inc.					7-3/5	9/18/43	9/18/43	0.0		YMS232
YMS233	"	†	Frank L. Sample, Jr., Inc.					8-2/3	11/ 3/43	11/ 3/43	0.0		YMS233
YMS234	"	†	Frank L. Sample, Jr., Inc.					9-5/6	12/22/43	12/22/43	0.0		YMS234
YMS235	"	†	Stadium Yacht Basin, Inc.	0.5	0.5			10	7/10/43	7/10/43	0.0		YMS235
YMS236	"	†	Stadium Yacht Basin, Inc.	0.5	0.5			10	6/15/43	6/15/43	0.0		YMS236
YMS237	"	†	Stadium Yacht Basin, Inc.	0.5	0.5			10	3/20/43	3/20/43	0.0		YMS237
YMS238	"	†	Stadium Yacht Basin, Inc.	0.5	0.5			10	3/10/43	3/10/43	0.0		YMS238
YMS239	"	†	Stadium Yacht Basin, Inc.	2.0	2.0	4/18/42		10-3/5	3/ 5/43	3/ 5/43	0.0		YMS239
YMS240	"	†	Stadium Yacht Basin, Inc.	4.0	4.0	4/11/42		10	2/10/43	2/10/43	0.0		YMS240
YMS241	"	†	Tacoma Boat Building Company										YMS241
YMS242	"	†	Tacoma Boat Building Company										YMS242
YMS243	"	†	Tacoma Boat Building Company										YMS243
YMS244	"	†	Tacoma Boat Building Company										YMS244
YMS245	"	†	Tacoma Boat Building Company										YMS245
YMS246	"	†	Tacoma Boat Building Company										YMS246
YMS247	"	†	Weaver Shipyard										YMS247
YMS248	"	†	Weaver Shipyard										YMS248
YMS249	"	†	Weaver Shipyard										YMS249
YMS250	"	†	Weaver Shipyard										YMS250
YMS251	"	†	Weaver Shipyard										YMS251
YMS252	"	†	Weaver Shipyard										YMS252
YMS253	"	†	Weaver Shipyard										YMS253
YMS254	"	†	Weaver Shipyard										YMS254
YMS255	"	†	Weaver Shipyard										YMS255
YMS256	"	†	Weaver Shipyard										YMS256
YMS257	"	†	Weaver Shipyard										YMS257
YMS258	"	†	Weaver Shipyard										YMS258

† Authorized in the 1799 Vessel Program upon request of the British.

% First estimated completion dates submitted subsequent to 11/ 1/41.

RESTRICTED

Page 52

N.B.S. (745)

E - 5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR DRIVEN MINN SWEEPERS (Cont'd)												
YMS259	Wood Hull	†	South Coast Company	1.0	1.0		5-3/4		10/31/42	10/31/42	0.0	YMS259
YMS260	" "	†	South Coast Company				6-1/3		11/30/42	11/30/42	0.0	YMS260
YMS261	" "	†	South Coast Company				6-2/3		12/30/42	12/30/42	0.0	YMS261
YMS262	" "	†	South Coast Company				6-2/3		1/30/43	1/30/43	0.0	YMS262
YMS263	" "	†	South Coast Company				6-3/4		3/ 1/43	3/ 1/43	0.0	YMS263
YMS264	" "	†	South Coast Company				6-2/3		3/31/43	3/31/43	0.0	YMS264
YMS265	" "	†	Kruse & Banks S. B. Company	2.0	2.0		6		11/ 6/42	11/ 6/42	0.0	YMS265
YMS266	" "	†	Kruse & Banks S. B. Company	2.0	2.0		6-2/3		12/22/42	12/22/42	0.0	YMS266
YMS267	" "	†	Kruse & Banks S. B. Company	2.0	2.0		6		2/ 6/43	2/ 6/43	0.0	YMS267
YMS268	" "	†	Kruse & Banks S. B. Company	2.0	2.0		7-1/3		4/25/43	4/25/43	0.0	YMS268
YMS269	" "	†	Bellingham Mar. Ry. & B. B.Co.			4/15/42						YMS269
YMS270	" "	†	Bellingham Mar. Ry. & B. B.Co.									YMS270
YMS271	" "	†	Bellingham Mar. Ry. & B. B. Co									YMS271
YMS272	" "	†	Bellingham Mar. Ry. & B.B.Co.									YMS272
YMS273	" "	†	Bellingham Mar. Ry. & B.B. Co.									YMS273
YMS274	" "	†	Bellingham Mar. Ry. & B.B. Co.									YMS274
YMS275	" "	†	Bellingham Mar. Ry. & B.B. Co.									YMS275
YMS276	" "	†	Bellingham Mar. Ry. & B.B. Co.									YMS276
YMS277	" "	†	Portland Shipbldg. Co.									YMS277
YMS278	" "	†	Portland Shipbldg. Co.									YMS278
YMS279	" "	†	Portland Shipbldg. Co.									YMS279
YMS280	" "	†	Portland Shipbldg. Co.									YMS280
YMS281	" "	†	(b)									YMS281
YMS282	" "	†	(b)									YMS282
YMS283	" "	†	(b)									YMS283
YMS284	" "	†	(b)									YMS284
YMS285	" "	†	(b)									YMS285
YMS286	" "	†	(b)									YMS286
YMS287	" "		Associated Shipbuilders									YMS287
YMS288	" "		Associated Shipbuilders									YMS288
YMS289	" "		Associated Shipbuilders									YMS289
YMS290	" "		Associated Shipbuilders									YMS290
YMS291	" "		Associated Shipbuilders									YMS291
YMS292	" "		Associated Shipbuilders									YMS292
YMS293	" "		Associated Shipbuilders									YMS293
YMS294	" "		Associated Shipbuilders									YMS294
YMS295	" "		Associated Shipbuilders									YMS295

(b) Assignment to builder pending.

† Authorized in the 1799 Vessel Program upon request of the British.

% First estimated completion dates submitted subsequent to 11/ 1/41.

RESTRICTED

Page 53

N.B.S. (745)
E - 5

As of May 1, 1942

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
	MOTOR DRIVEN MINE SWEEPERS (Cont'd)										
YMS296	Wood Hull										YMS296
YMS297	" "										YMS297
YMS298	" "										YMS298
YMS299	" "										YMS299
YMS300	" "										YMS300
YMS301	" "										YMS301
YMS302	" "										YMS302
YMS303	" "					7		12/10/42%	12/10/42	0.0	YMS303
YMS304	" "					6-1/2		12/29/42%	12/29/42	0.0	YMS304
YMS305	" "					7-2/3		2/20/43%	2/20/43	0.0	YMS305
YMS306	" "					8-1/6		4/20/43%	4/20/43	0.0	YMS306
YMS307	" "					8-5/6		6/15/43%	6/15/43	0.0	YMS307
YMS308	" "					9		8/ 1/43%	8/ 1/43	0.0	YMS308
YMS309	" "					9-5/6		9/15/43%	9/15/43	0.0	YMS309
YMS310	" "					9-2/3		11/ 1/43%	11/ 1/43	0.0	YMS310
YMS311	" "					10		12/ 1/43%	12/ 1/43	0.0	YMS311
YMS312	" "					7		12/29/43%	12/29/43	0.0	YMS312
YMS313	" "										YMS313
YMS314	" "										YMS314
YMS315	" "										YMS315
YMS316	" "										YMS316
YMS317	" "										YMS317
YMS318	" "										YMS318
YMS319	" "										YMS319
YMS320	" "					8-4/5		3/15/43%	3/15/43	0.0	YMS320
YMS321	" "					9		4/15/43%	4/15/43	0.0	YMS321
YMS322	" "					8-1/2		7/15/43%	7/15/43	0.0	YMS322
YMS323	" "					8-1/2		8/15/43%	8/15/43	0.0	YMS323
YMS324	" "					8		11/15/43%	11/15/43	0.0	YMS324
YMS325	" "					8		12/15/43%	12/15/43	0.0	YMS325
YMS326	" "										YMS326
YMS327	" "										YMS327
YMS328	" "										YMS328
YMS329	" "										YMS329
YMS330	" "										YMS330
YMS331	" "										YMS331
YMS332	" "										YMS332

(b) Assignment to builder pending.
% First estimated completion dates submitted subsequent to 11/ 1/41.

RESTRICTED

Page 54

N.B.S. (745)

E - 5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR DRIVEN MINE SWEEPERS (Cont'd)												
YMS333	Wood Hull	Bellard Mar. Ry. Co., Inc.										YMS333
YMS334	" "	Seattle Shipbldg. & D.D. Co.										YMS334
YMS335	" "	Seattle Shipbldg. & D.D. Co.										YMS335
YMS336	" "	Seattle Shipbldg. & D.D. Co.										YMS336
YMS337	" "	Seattle Shipbldg. & D.D. Co.										YMS337
YMS338	" "	Seattle Shipbldg. & D.D. Co.										YMS338
YMS339	" "	Seattle Shipbldg. & D.D. Co.										YMS339
YMS340	" "	Seattle Shipbldg. & D.D. Co.										YMS340
YMS341	" "	Seattle Shipbldg. & D.D. Co.										YMS341
YMS342	" "	Bellingham Mar. Ry. & B.B. Co.										YMS342
YMS343	" "	Bellingham Mar. Ry. & B.B. Co.										YMS343
YMS344	" "	Bellingham Mar. Ry. & B.B. Co.										YMS344
YMS345	" "	Bellingham Mar. Ry. & B.B. Co.										YMS345
YMS346	" "	Gibbs Gas Engine Co.										YMS346
YMS347	" "	Gibbs Gas Engine Co.										YMS347
YMS348	" "	Gibbs Gas Engine Co.										YMS348
YMS349	" "	Gibbs Gas Engine Co.										YMS349
YMS350	" "	Gibbs Gas Engine Co.										YMS350
YMS351	" "	Gibbs Gas Engine Co.										YMS351
YMS352	" "	Gibbs Gas Engine Co.										YMS352
YMS353	" "	Gibbs Gas Engine Co.										YMS353
YMS354	" "	Gibbs Gas Engine Co.										YMS354
YMS355	" "	Gibbs Gas Engine Co.										YMS355
YMS356	" "	Gibbs Gas Engine Co.										YMS356
YMS357	" "	Gibbs Gas Engine Co.										YMS357
YMS358	" "	Robert Jacob, Inc.	-	-			6-1/2	4/15/43%	4/15/43	0.0		YMS358
YMS359	" "	Robert Jacob, Inc.	-	-			6-3/5	5/ 1/43%	5/ 1/43	0.0		YMS359
YMS360	" "	Robert Jacob, Inc.	-	-			6-1/2	5/15/43%	5/15/43	0.0		YMS360
YMS361	" "	Robert Jacob, Inc.	-	-			6-1/2	6/ 1/43%	6/ 1/43	0.0		YMS361
YMS362	" "	Robert Jacob, Inc.	-	-			6-1/2	6/15/43%	6/15/43	0.0		YMS362
YMS363	" "	Wheeler Shipbldg. Corp.	-	-			9	4/24/43%	4/24/43	0.0		YMS363
YMS364	" "	Wheeler Shipbldg. Corp.	-	-			9	5/ 1/43%	5/ 1/43	0.0		YMS364
YMS365	" "	Wheeler Shipbldg. Corp.	-	-			9	5/ 8/43%	5/ -8/43	0.0		YMS365
YMS366	" "	Wheeler Shipbldg. Corp.	-	-			9	5/15/43%	5/15/43	0.0		YMS366
YMS367	" "	Wheeler Shipbldg. Corp.	-	-			9	5/22/43%	5/22/43	0.0		YMS367
YMS368	" "	Wheeler Shipbldg. Corp.	-	-			9	5/29/43%	5/29/43	0.0		YMS368
YMS369	" "	Wheeler Shipbldg. Corp.	-	-			9	6/ 5/43%	6/ 5/43	0.0		YMS369

% First estimated completion dates submitted subsequent to 11/ 1/41.

RESTRICTED

Page 55

N.B.S. (745)

E-5

As of May 1, 1942

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
	MOTOR DRIVEN MINE SWEEPERS (Cont'd)										
YMS370	Wood Hull	-	-			9		6/12/43%	6/12/43	0.0	YMS370
YMS371	" "										YMS371
YMS372	" "										YMS372
YMS373	" "										YMS373
YMS374	" "										YMS374
YMS375	" "										YMS375
YMS376	" "										YMS376
YMS377	" "										YMS377
YMS378	" "										YMS378
YMS379	" "										YMS379
YMS380	" "										YMS380
YMS381	" "										YMS381
YMS382	" "										YMS382
YMS383	" "	-	-	4/29/42		7		12/ 1/42%	12/ 1/42	0.0	YMS383
YMS384	" "	-	-	4/30/42		8		1/ 1/43%	1/ 1/43	0.0	YMS384
YMS385	" "	-	-			8		2/ 1/43%	2/ 1/43	0.0	YMS385
YMS386	" "	-	-			5-3/5		3/ 1/43%	3/ 1/43	0.0	YMS386
YMS387	" "	-	-			5-1/2		4/ 1/43%	4/ 1/43	0.0	YMS387
YMS388	" "	-	-			5-1/2		5/ 1/43%	5/ 1/43	0.0	YMS388
YMS389	" "										YMS389
YMS390	" "										YMS390
YMS391	" "										YMS391
YMS392	" "										YMS392
YMS393	" "										YMS393
YMS394	" "										YMS394
YMS395	" "										YMS395
YMS396	" "										YMS396
YMS397	" "										YMS397
YMS398	" "										YMS398
YMS399	" "										YMS399
YMS400	" "										YMS400
YMS401	" "										YMS401
YMS402	" "										YMS402
YMS403	" "										YMS403
YMS404	" "										YMS404
YMS405	" "										YMS405

(b) Assignment to builder pending

* First estimated completion dates submitted subsequent to 11/ 1/41.

RESTRICTED

Page 56

N.B.S. (745)

E - 5

As of May 1, 1942.

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
<u>MOTOR DRIVEN MINE SWEEPERS (Cont'd)</u>												
YMS406	Wood Hull	(b)										YMS406 YMS407 YMS408 YMS409
YMS407	" "	(b)										
YMS408	" "	(b)										
YMS409	" "	(b)										
<u>MINE LAYERS</u>												
CM 5	TERROR (s)	Philadelphia	79.0	4.1	9/ 3/40	6/ 6/41	24	9/ 1/42	7/ 1/42	9/ 1/42	2.0 -	CM 5
CM 6	CATSKILL (s)	Williamette I & S. Corp.	30.1	4.0	7/12/41		32	10/ 6/43	10/ 6/43	3/15/44	5.3 -	CM 6
CM 7	OZARK (s)	Williamette I. & S. Corp.	26.8	3.7	7/12/41		34	12/ 6/43	12/ 6/43	5/15/44	5.3 -	CM 7

(b) Assignment to builder pending.
(s) Steel Hulls.

— 11
file
personal

THE WHITE HOUSE
WASHINGTON

May 26, 1942.

MEMORANDUM FOR

THE PRESIDENT

As being of possible interest
to the President there are attached hereto
Bureau of Ships' reports showing progress,
as of May 1, 1942, on PATROL CRAFT and
AUXILIARY VESSELS under construction for
the Navy.

Very respectfully,

John L. McCrea

JOHN L. MCCREA

Franklin D. Roosevelt Library

DECLASSIFIED

DD DIR. 5200.9 (9/27/58)

RESTRICTED

REPRODUCTION OF THIS MATERIAL
IN ANY FORM IS NOT AUTHORIZED
EXCEPT BY SPECIFIC APPROVAL OF
THE SECRETARY OF THE NAVY.

Date- 3-11-59

Signature- *Carl F. Spicer*

**MONTHLY PROGRESS REPORT PATROL
CRAFT UNDER CONSTRUCTION**

Distribution:

The President
The Secretary of the Navy
The Under Secretary of the Navy
The Assistant Secretary of the Navy
The Chief of Naval Operations
The Naval Aide to the President
Senator David I. Walsh
Congressman Carl Vinson
Congressman William S. Jacobson
Congressman George J. Bates

Reproduction of this material in any form is not authorized except by specific approval of the Secretary of the Navy.

PATROL CRAFT UNDER CONSTRUCTION, UNITED STATES NAVY-
REPORT OF PROGRESS AS OF MAY 1, 1942.

NAVY DEPARTMENT
BUREAU OF SHIPS
WASHINGTON, D. C.

Page 57

As of May 1, 1942

N.B.S.(745)
D-5

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		May 1 1942	Gain for Apr.1942				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
		TOTAL	TOTAL								
SUBMARINE CHASERS											
PC497	(w)	Westergard-Rice Bros. & Co.	Del'd & Commissioned 4/15/42.								PC497
PC498	(w)	Westergard-Rice Bros. & Co.	Del'd & Commissioned 4/29/42.								PC498
PC501	(w)	Seabrook Yacht Corp.	Del'd & Commissioned 4/30/42.								PC501
PC502	(w)	Seabrook Yacht Corp.	99.0 1.0 5/ 6/41 1/31/42			12-2/3	11/10/41	1/15/42*	5/25/42	4.3-	PC502
PC503	(w)	Rice Brothers Corp.	Del'd 4/13/42.Commissioned 4/24/42								PC503
PC504	(w)	Rice Brothers Corp.	Del'd 4/23/42.								PC504
PC505	(w)	Luders Marine Construction Co.	Del'd 4/10/42.Commissioned 4/21/42								PC505
PC506	(w)	Luders Marine Construction Co.	Del'd 4/27/42.Commissioned 4/30/42								PC506
PC511	(w)	American Cruiser Co.	95.0 10.0 8/ 1/41 4/ 1/42			10	9/28/41	*	5/29/42		PC511
PC512	(w)	American Cruiser Co.	90.0 8.0 8/12/41 3/26/42			11	10/28/41	*	7/16/42(k)		PC512
PC514	(w)	Quincy Adams Yacht Yard, Inc.	Del'd & Commissioned 4/15/42.								PC514
PC515	(w)	Elizabeth City S. Y.	Del'd & Commissioned 4/16/42.								PC515
PC516	(w)	Elizabeth City S. Y.	99.0 17.0 5/ 7/41 10/11/41			11-4/5	10/18/41	3/ 9/42*	5/ 3/42	1.8-	PC516
PC517	(w)	Elizabeth City S. Y.	93.0 20.0 5/22/41 10/11/41			11-2/5	11/17/41	3/23/42*	5/ 3/42	1.3-	PC517
PC518	(w)	Elizabeth City S. Y.	76.0 16.0 6/ 2/41 11/12/41			11	12/27/41	3/30/42*	5/ 5/42	1.2-	PC518
PC519	(w)	Vinyard S. B. Co.	Delivered 4/21/42.								PC519
PC520	(w)	Vinyard S. B. Co.	90.0 10.0 7/15/41 4/18/42			10	9/28/41	1/30/42*	5/15/42	3.5-	PC520
PC521	(w)	Annapolis Yacht Yard, Inc.	Del'd & Commissioned 4/15/42.								PC521
PC522	(w)	Annapolis Yacht Yard, Inc.	Del'd & Commissioned 5/ 1/42.								PC522
PC524	(w)	Mathis Yacht Bldg. Co.	Del'd 4/13/42.								PC524
PC525	(w)	Mathis Yacht Bldg. Co.	Del'd & Commissioned 5/ 1/42.								PC525
PC526	(w)	Mathis Yacht Bldg. Co.	96.0 6.0 7/29/41 12/30/41			9-1/4	11/17/41	2/26/42*	5/ 8/42	2.4-	PC526
PC527	(w)	Mathis Yacht Bldg. Co.	92.0 5.0 9/ 4/41 1/21/42			8-1/2	12/12/41	3/10/42*	5/18/42	2.3-	PC527
PC528	(w)	Mathis Yacht Bldg. Co.	87.0 7.0 10/24/41 2/17/42			7-1/5	1/ 6/42	3/25/42*	5/30/42	2.2-	PC528
PC529	(w)	Mathis Yacht Bldg. Co.	82.0 7.0 11/24/41 3/16/42			6-1/2	1/31/42	4/ 7/42*	6/10/42	2.1-	PC529
PC530	(w)	Westergard-Rice Bros. & Co.	97.0 3.0 3/27/41 8/16/41			13-1/3	9/28/41	1/ 1/42*	5/ 7/42	4.2-	PC530
PC531	(w)	Westergard-Rice Bros. & Co.	94.0 5.0 3/27/41 9/ 4/41			13-2/3	9/28/41	1/15/42*	5/16/42	4.0-	PC531
PC532	(w)	Luders Marine Construction Co.	83.0 16.0 4/19/41 4/ 7/42			12-5/6	9/28/41	*	5/15/42		PC532
PC533	(w)	Luders Marine Construction Co.	77.0 12.0 5/ 5/41 4/13/42			12-5/6	10/28/41	*	5/30/42		PC533
PC534	(w)	Luders Marine Construction Co.	70.0 6.0 5/23/41 4/27/42			13-1/4	11/11/41	*	7/ 1/42		PC534
PC535	(w)	Luders Marine Construction Co.	65.0 8.0 6/18/41			12-2/5	11/27/41	*	7/30/42		PC535

- (*) Completion depends upon delivery of main engines.
(w) Wood Hulls
(k) Inability to obtain Auxiliary generating Dates is delaying delivery.

RECORDED

Page 58

N.B.S.(745)

D-5

As of May 1, 1942

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
PC536	(w)										PC536
PC537	(w)										PC537
PC538	(w)										PC538
PC539	(w)										PC539
PC540	(w)										PC540
PC541	(w)										PC541
PC542	(w)										PC542
PC543	(w)										PC543
PC544	(w)										PC544
PC545	(w)										PC545
PC546	(w)										PC546
PC547	(w)										PC547
PC548	(w)										PC548
PC549	(w)										PC549
PC550	(w)										PC550
PC551	(w)										PC551
PC552	(w)										PC552
PC553	(w)										PC553
PC554	(w)										PC554
PC555	(w)										PC555
PC556	(w)										PC556
PC557	(w)										PC557
PC558	(w)										PC558

(*) Completion depends upon delivery of main engines.
(w) Wood Hulls.
(m) Doubtful, expect about one month delay.

(c) Delivery at New Orleans.

As of May 1, 1942

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported By Building Yard 11-1-41	As Last Reported by Building Yard		
PC659	SUBMARINE CHASERS (w)	(110 ft.) (Cont'd)									
PC660	(w)	American Cruiser Inc.	49.0	7.0	12/16/41		5/ 1/42	*	8/20/42		PC659
PC661	(w)	Burger Boat Co.	37.9	10.1	12/24/41		7/15/42	*	10/ 1/42		PC660
PC662	(w)	Burger Boat Co.	36.2	11.2	12/30/41		8/14/42	*	10/15/42		PC661
PC663	(w)	Fisher Boat Works	97.0	9.0	11/ 4/41	4/11/42	6/15/42	6/15/42*	5/15/42	1.0+	PC662
PC664	(w)	Fisher Boat Works	93.5	5.0	11/ 4/41	4/22/42	6/25/42	6/25/42*	7/27/42	1.4-	PC663
PC665	(w)	Dachel-Carter S.B. Corp.	60.0	10.0	11/19/41		3/17/42	*	6/30/42		PC664
PC666	(w)	Dachel-Carter S.B. Corp.	70.0	10.0	11/25/41		4/ 6/42	*	6/15/42		PC665
PC667	(w)	Weaver Shipyards	74.0	6.0	10/16/41	3/17/42	5/16/42	4/16/42*	6/25/42	2.3-	PC666
PC668	(w)	Weaver Shipyards	72.0	8.0	10/16/41	4/ 4/42	5/16/42	4/16/42*	7/25/42	3.3-	PC667
PC669	(w)	Daytona Beach Boat Works, Inc.	75.0	10.0	11/ 5/41	3/12/42	6/2/42	*	5/25/42		PC668
PC670	(w)	Daytona Beach Boat Works, Inc.	65.0	15.0	11/17/41	3/21/42	5/16/42	*	6/ 7/42		PC669
PC671	(w)	Inland Waterways, Inc.	47.0	10.7	11/17/41		2/15/42	*	7/15/42		PC670
PC672	(w)	Inland Waterways, Inc.	40.0	7.7	11/17/41		3/22/42	*	7/25/42		PC671
PC673	(w)	Walter E. Abrams Shipyard, Inc.	77.0	21.0	10/29/41		2/15/42	*	6/ 6/42		PC672
PC674	(w)	Walter E. Abrams Shipyard, Inc.	62.0	6.0	11/ 7/41		7-2/5	*	6/20/42		PC673
PC675	(w)	C. Hildebrand Dry Dock Co.	53.0	3.0	10/31/41	3/13/42	3/ 7/42	*	7/24/42		PC674
PC676	(w)	C. Hildebrand Dry Dock Co.	52.0	3.0	11/13/41	3/19/42	7-4/5	*	7/29/42		PC675
PC677	(w)	W. A. Robinson Inc.	35.0	15.0	1/31/42		8-2/5	*	7/15/42	0.0	PC676
PC678	(w)	W. A. Robinson Inc.	25.0	15.0	2/27/42		5-1/2	7/15/42	7/15/42	0.0	PC677
PC679	(w)	Walter E. Abrams Shipyard Inc.	23.0	12.0	3/10/42		5-1/6	6/ 7/42	8/ 1/42	0.0	PC678
PC680	(w)	Walter E. Abrams Shipyard Inc.	25.0	9.0	3/10/42		4-1/2	6/24/42	7/25/42	1.0-	PC679
PC681	(w)	Walter E. Abrams Shipyard Inc.	18.0	11.0	3/ 4/42		5-1/3	7/ 3/42	8/15/42	1.4-	PC680
PC682	(w)	Walter E. Abrams Shipyard Inc.	12.0	6.0	3/17/42		5-2/5	7/12/42	8/29/42	1.5-	PC681
PC683	(w)	American Cruiser Co.	15.0	13.0	3/24/42		5-5/6	7/21/42	9/19/42	1.9-	PC682
PC684	(w)	American Cruiser Co.	15.0	14.0	4/ 8/42		5-3/4	10/14/42	9/30/42	1.8-	PC683
PC685	(w)	American Cruiser Co.	2.0	1.0	4/ 9/42		6-2/3	10/14/42	10/30/42	2.5-	PC684
PC686	(w)	American Cruiser Co.	2.0	1.0			5-1/3	10/14/42	9/30/42	1.8-	PC685
PC687	(w)	American Cruiser Co.	1.5	0.5				10/14/42	10/ 6/42	**	PC686
PC688	(w)	American Cruiser Co.	1.5	0.5				11/16/42	**		PC687
PC689	(w)	Annapolis Yacht Yd.	10.0	9.0	4/25/42			10/14/42	11/18/42	**	PC688
PC690	(w)	Annapolis Yacht Yd.	4.0	4.0	4/27/42		6-1/6	10/30/42	10/30/42	0.0	PC689
PC691	(w)	Annapolis Yacht Yd.					6	10/30/42	10/30/42	0.0	PC690
PC692	(w)	Annapolis Yacht Yd.					6-1/6	11/30/42	11/30/42	0.0	PC691
PC693	(w)	Calderwood Y.Y.	8.0	5.0	3/26/42		6-2/3	8/27/42	12/30/42	0.0	PC692
PC694	(w)	Calderwood Y.Y.					6-2/3	9/24/42	10/15/42	0.0	PC693
PC695	(w)	Daytona Beach Boat Works, Inc.	15.0	10.0	3/21/42		7	9/24/42	12/15/42	0.0	PC694
	(w)	Daytona Beach Boat Works, Inc.	11.0	8.0	3/21/42		4-1/2	9/ 4/42	9/25/42	1.7+	PC695
							6-3/5	10/14/42	11/ 4/42	0.8+	

(w) Wood Hulls.

* Dependent upon delivery of Govt. Furnished Engines.

** Will not be able to move from Great Lakes region until the opening of the navigation season late in March of 1943.

* First estimate, submitted subsequent to 11/1/41.

SECRET

As of May 1, 1942

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
PC696	(w) DAYTONA BEACH ST. WORKS, INC.	6.0	3.0	3/26/42		7-1/3	11/23/42	12/17/42 *	11/ 7/42	1.3+	PC696
PC697	(w) DAYTONA BEACH ST. WORKS, INC.	8.0	7.0	3/31/42		7-5/6	1/ 2/43	1/24/43 *	11/26/42	1.9+	PC697
PC698	(w) DELAWARE BAY S. B. CO.	16.0	6.0	3/ 1/42		5-1/2	8/15/42	7/16/42 *	8/16/42	1.0-	PC698
PC700	(w) DELAWARE BAY S. B. CO.	10.0	3.0	3/ 8/42		5-1/4	8/15/42	7/16/42 *	8/16/42	1.0-	PC699
PC701	(w) DELAWARE BAY S. B. CO.	7.0	2.0	3/25/42		4-2/3	8/15/42	8/16/42 *	8/16/42	0.0	PC700
PC702	(w) DELAWARE BAY S. B. CO.	6.0	6.0	4/18/42		4	8/15/42	8/16/42 *	8/16/42	0.0	PC701
PC703	(w) DELAWARE BAY S. B. CO.						10/14/42	9/16/42 *	9/16/42	0.0	PC702
PC704	(w) ELIZABETH CITY SHIPYARD	24.0	12.0	3/ 7/42	4/ 6/42	3-2/5	6/16/42	6/20/42 *	6/20/42	0.0	PC703
PC705	(w) ELIZABETH CITY SHIPYARD	20.0	17.0	3/ 7/42	4/24/42	3-2/3	7/16/42	6/27/42 *	6/27/42	0.0	PC704
PC706	(w) ELIZABETH CITY SHIPYARD	12.0	9.0	3/14/42		3-2/3	8/ 5/42	7/ 4/42 *	7/ 4/42	0.0	PC705
PC707	(w) ELIZABETH CITY SHIPYARD	3.0	3.0	4/11/42		3	8/25/42	7/11/42 *	7/11/42	0.0	PC706
PC708	(w) ELIZABETH CITY SHIPYARD					2-1/2	9/ 9/42	7/18/42 *	7/18/42	0.0	PC707
PC709	(w) ELIZABETH CITY SHIPYARD					2-3/4	9/24/42	7/25/42 *	7/25/42	0.0	PC708
PC710	(w) DOOLEY'S BASIN & D.D. INC.	16.0	10.0	3/11/42		4-3/5	7/24/42	7/10/42 *	7/28/42	0.6-	PC709
PC711	(w) DOOLEY'S BASIN & D.D. INC.	16.0	13.0	4/ 8/42		3-2/3	8/21/42	7/28/42 *	7/28/42	0.0	PC710
PC712	(w) FISHER BOAT WORKS	18.0	6.0	3/16/42		6-1/5	7/ 6/42	7/28/42 *	9/22/42	1.8-	PC711
PC713	(w) FISHER BOAT WORKS	5.0	3.0	4/18/42		5-3/5	7/31/42	8/12/42 *	10/ 5/42	1.8-	PC712
PC714	(w) FISHER BOAT WORKS	4.0	3.0	4/24/42		5-2/3	8/25/42	8/21/42 *	10/15/42	1.8-	PC713
PC715	(w) FISHER BOAT WORKS	1.0				5-1/2	9/19/42	8/26/42 *	10/30/42	2.1-	PC714
PC716	(w) FISHER BOAT WORKS	1.0				5-1/2	10/14/42	8/31/42 *	10/30/42	2.0-	PC715
PC717	(w) FISHER BOAT WORKS	1.0				5-1/3	11/ 8/42	9/12/42 *	11/25/42	2.4-	PC716
PC718	(w) FISHER BOAT WORKS	1.0				6-1/6	12/ 1/42	9/26/42 *	12/20/42	2.8-	PC717
PC719	(w) FISHER BOAT WORKS	1.0				5-2/3	12/28/42	10/21/42 *	1/15/43	2.8-	PC718
PC720	(w) FISHER BOAT WORKS	1.0				5-2/3	1/22/43	11/30/42 *	2/10/43	2.3-	PC719
PC721	(w) FISHER BOAT WORKS	1.0				5-5/6	2/16/43	11/30/42 *	3/ 5/43	3.2-	PC720
PC722	(w) HARBOR BOAT BLDG. CO.	27.6	15.1	3/ 5/42		5-1/3	8/13/42	8/14/42 *	8/14/42	0.0	PC721
PC723	(w) HARBOR BOAT BLDG. CO.	20.4	11.9	3/ 6/42		6	9/ 2/42	9/ 3/42 *	9/ 3/42	0.0	PC722
PC724	(w) HARBOR BOAT BLDG. CO.	11.2	6.7	4/ 6/42		5-3/5	9/22/42	9/23/42 *	9/23/42	0.0	PC723
PC725	(w) HARBOR BOAT BLDG. CO.	9.7	5.2	4/ 7/42		6-1/5	10/12/42	10/13/42 *	10/33/42	0.0	PC724
PC726	(w) HARBOR BOAT BLDG. CO.	7.4	3.9	4/ 8/42		6-4/5	11/ 1/42	11/ 2/42 *	11/ 2/42	0.0	PC725
PC727	(w) HARBOR BOAT BLDG. CO.	6.3	3.8			6-1/2	11/22/42	11/22/42 *	11/22/42	0.0	PC726
PC728	(w) HARBOR BOAT BLDG. CO.	5.3	2.8			7-1/6	12/11/42	12/12/42 *	12/12/42	0.0	PC727
PC729	(w) HARBOR BOAT BLDG. CO.	5.1	3.1			7-3/4	12/31/42	12/31/42 *	12/31/42	0.0	PC728
PC730	(w) C. HILTEBRANT D.D. CO.	21.0	12.0	3/23/42		7-1/3	8/15/42	11/ 3/42 *	11/ 3/42	0.0	PC729
PC731	(w) C. HILTEBRANT D.D. CO.	18.0	9.0	3/23/42		7-1/3	8/25/42	11/ 4/42 *	11/ 4/42	0.0	PC730
PC732	(w) C. HILTEBRANT D.D. CO.	13.0	6.0	4/11/42		7-1/6	9/ 4/42	11/15/42 *	11/15/42	0.0	PC731

(w) Wood Hulls

* First estimate, submitted subsequent to 11/ 1/41.

RESTRICTED

As of May 1, 1942

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		May 1 1942	Gain for Apr. 1942				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
PC733	(w) SUBMARINE CHASERS (110 Ft.) (Cont'd)	4.0	1.0			7-4/5	9/14/42	12/24/42 *	12/24/42	0.0	PC733
PC734	(w) Al Larson Boat Shop	6.2	4.7	4/15/42		4-1/3	9/17/42	8/24/42 *	8/24/42	0.0	PC734
PC735	(w) Al Larson Boat Shop	4.1	2.6	4/20/42		5	10/14/42	9/20/42 *	9/20/42	0.0	PC735
PC736	(w) Liberty D. D. Inc. (Q)	10.0	10.0	4/11/42		5	8/20/42	10/17/42 *	9/15/42	1.0+	PC736
PC737	(w) Liberty D. D. Inc. (Q)	9.0	9.0	4/18/42		5-1/3	9/14/42	10/15/42 *	9/29/42	0.5+	PC737
PC738	(w) Julius Petersen	33.0	16.0	3/ 7/42		4-2/3	5/27/42	7/26/42 *	7/26/42	0.0	PC738
PC739	(w) Julius Petersen	28.0	17.0	3/20/42		5	7/21/42	9/10/42 *	8/22/42	0.6+	PC739
PC740	(w) Julius Petersen	22.0	12.0	3/24/42		6-1/5	8/13/42	10/ 5/42 *	9/30/42	0.2+	PC740
PC741	(w) Julius Petersen	17.0	8.0	4/ 1/42		6-3/5	9/ 4/42	10/30/42 *	10/19/42	0.4+	PC741
PC742	(w) Julius Petersen	13.0	9.0	4/22/42		6-5/6	9/24/42	11/24/42 *	11/17/42	0.2+	PC742
PC743	(w) Julius Petersen	13.0	9.0	4/24/42		7-2/3	10/14/42	2/19/42 *	12/15/42	0.1+	PC743
PC744	(w) Quincy Adams Y. Y. Inc.	40.0	36.0	2/18/42		5	7/15/42	1/ 1/42 *	7/15/42	0.5-	PC744
PC745	(w) Quincy Adams Y. Y. Inc.	31.0	28.0	3/ 7/42		4-1/2	7/22/42	7/ 7/42 *	7/22/42	0.5-	PC745
PC746	(w) Quincy Adams Y. Y. Inc.	23.0	23.0	4/ 1/42		6	9/ 2/42	3/ 1/42 *	9/28/42	0.9-	PC746
PC747	(w) Quincy Adams Y. Y. Inc.	11.0	11.0	4/ 9/42		6	9/10/42	9/ 8/42 *	10/ 8/42	1.0-	PC747
PC748	(w) Quincy Adams Y. Y. Inc.			4/27/42		5-1/2	11/ 2/42	11/ 1/42 *	10/12/42	0.6+	PC748
PC749	(w) Quincy Adams Y. Y. Inc.					5-1/3	11/10/42	11/ 8/42 *	11/10/42	0.1-	PC749
PC750	(w) Quincy Adams Y. Y. Inc.					5-1/3	12/17/42	12/15/42 *	11/18/42	0.9+	PC750
PC751	(w) Quincy Adams Y. Y. Inc.					5-4/5	12/22/42	12/22/42 *	12/24/42	0.1-	PC751
PC752	(w) Robinson Marine Constr., Co.					5-2/3	5/11/42	5/11/42 *	10/25/42	5.5-	PC752
PC753	(w) Robinson Marine Constr., Co.					6	11/ 8/42	11/ 8/42 *	11/ 8/42	0.0	PC753
PC754	(w) Robinson Marine Constr., Co.					6-1/3	11/24/42	11/24/42 *	11/24/42	0.0	PC754
PC755	(w) Robinson Marine Constr., Co.					6-2/3	12/ 9/42	12/ 9/42 *	12/ 9/42	0.0	PC755
PC756	(w) Robinson Marine Constr., Co.					6-4/5	12/24/42	12/24/42 *	12/24/42	0.0	PC756
PC757	(w) Robinson Marine Constr., Co.					6-4/5	1/ 3/43 *	1/ 3/43 *	1/ 3/43	0.0	PC757
PC758	(w) Robinson Marine Constr., Co.					7	1/16/43	1/16/43 *	1/16/43	0.0	PC758
PC759	(w) Robinson Marine Constr., Co.					7-1/3	1/29/43	1/29/43 *	1/29/43	0.0	PC759
PC760	(w) W. A. Robinson, Inc.	20.0	13.0	3/14/42		5	7/16/42	8/16/42 *	8/16/42	0.0	PC760
PC761	(w) W. A. Robinson, Inc.	18.0	11.0	3/14/42		5-3/5	7/31/42	8/31/42 *	8/31/42	0.0	PC761

(w) Wood Hulls

* First estimate, submitted subsequent to 11/ 1/41.

(Q) Previous Award 2/16/42 for PC736 & 737 with Al Larson Bt. Shop cancelled

RESTRICTED

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/ 1/41 Prediction	Type and Number
			May. 1 1942	Gain for Apr. 1942				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
			TOTAL	TOTAL								
SUBMARINE CHASERS		(110 ft.) (Cont'd)										
PC762	(w)	W. A. Robinson, Inc.	5.0	0.0	3/23/42		5-3/4	8/15/42	9/15/42 *	9/15/42	0.0	PC762
PC763	(w)	W. A. Robinson, Inc.	5.0	0.0	3/23/42		6-1/3	9/ 4/42	10/ 4/42 *	10/ 4/42	0.0	PC763
PC764	(w)	W. A. Robinson, Inc.	2.0	2.0	4/ 3/42		6-1/2	9/19/42	10/19/42 *	10/19/42	0.0	PC764
PC765	(w)	W. A. Robinson, Inc.	2.0	2.0	4/ 8/42		6-5/6	10/ 4/42	11/ 4/42 *	11/ 4/42	0.0	PC765
PC766	(w)	W. A. Robinson, Inc.	1.0	1.0	4/ 9/42		7-1/2	10/24/42	11/24/42 *	11/24/42	0.0	PC766
PC767	(w)	W. A. Robinson, Inc.	1.0	1.0	4/18/42		7-2/3	11/ 8/42	12/ 8/42 *	12/ 8/42	0.0	PC767
PC768	(w)	Seabrook Yacht Corp.	9.4	7.4	4/ 8/42		4-4/5	8/13/42	9/ 1/42 *	9/ 1/42	0.0	PC768
PC769	(w)	Seabrook Yacht Corp.	6.1	4.1	4/ 8/42		5	8/28/42	9/ 6/42 *	9/ 6/42	0.0	PC769
PC770	(w)	Seabrook Yacht Corp.	3.8	3.8			6	10/12/42	12/ 1/42 *	12/ 1/42	0.0	PC770
PC771	(w)	Seabrook Yacht Corp.	2.9	2.9			5-5/6	11/11/42	12/ 6/42 *	12/ 6/42	0.0	PC771
PC772	(w)	Peyton Co.	0.4	0.2			4-3/5	11/13/42	11/13/42 *	10/ 1/42	1.4+	PC772
PC773	(w)	Peyton Co.	0.4	0.2			4-1/2	11/13/42	12/13/42 *	10/15/42	1.9+	PC773
PC774	(w)	Peyton Co.	0.4	0.2			4-1/2	11/13/42	3/13/43 *	11/ 1/42	4.4+	PC774
PC775	(w)	Peyton Co.	0.4	0.2			4-2/5	11/13/42	4/13/43 *	11/14/42	5.0+	PC775
PC977	(w)	Simms Brothers	2.0	2.0	4/26/42		4-1/2	7/16/42	9/10/42 *	9/10/42	0.0	PC977
PC978	(w)	Simms Brothers					5-1/5	8/25/42	10/10/42 *	10/10/42	0.0	PC978
PC979	(w)	Simms Brothers					5-5/6	10/ 4/42	11/10/42 *	11/10/42	0.0	PC979
PC980	(w)	Simms Brothers					6-1/2	11/13/42	12/10/42 *	12/10/42	0.0	PC980
PC981	(w)	Vinyard S. B. Co.	8.0	3.0	3/14/42		5	8/15/42	8/15/42 *	8/15/42	0.0	PC981
PC982	(w)	Vinyard S. B. Co.	2.0	1.9	4/18/42		5-1/4	9/24/42	9/26/42 *	9/26/42	0.0	PC982
PC983	(w)	Vinyard S. B. Co.	0.1	0.0			5-3/4	11/ 3/42	11/ 6/42 *	11/ 6/42	2.0	PC983
PC984	(w)	Vinyard S. B. Co.	0.1	0.0			6-1/3	12/13/42	12/16/42 *	12/16/42	0.0	PC984
PC985	(w)	John E. Matton & Son, Inc.	4.0	4.0	4/ 3/42		4-2/5	12/ 1/42	8/15/42 *	8/15/42	0.0	PC985
PC986	(w)	John E. Matton & Son, Inc.	4.0	4.0	4/18/42		4	5/15/43	8/21/42 *	8/21/42	0.0	PC986
PC987	(w)	John E. Matton & Son, Inc.					4-1/2	5/15/43	10/ 1/42 *	10/ 1/42	0.0	PC987

(w) Wood Hulls

* First estimate, submitted subsequent to 11/ 1/41.

RESTRICTED

Page 63

N.B.S.(745)

D-5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
	SUBMARINE CHASERS	(110 ft.) (Cont'd)										
PC988	(w)	John E. Matton & Son Inc.					5-1/2	5/15/43	11/25/42 *	11/25/42	0.0	PC988
PC989	(w)	John E. Matton & Son Inc.					4-2/3	5/15/43	11/30/42 *	11/30/42	0.0	PC989
PC990	(w)	Geo. E. Kneass Co.						6/14/42				PC990
PC991	(w)	Geo. E. Kneass Co.						7/ 8/42				PC991
PC992	(w)	Geo. E. Kneass Co.						8/ 1/42				PC992
PC993	(w)	Geo. E. Kneass Co.						8/25/42				PC993
PC994	(w)	Geo. E. Kneass Co.						9/18/42				PC994
PC995	(w)	Geo. E. Kneass Co.						10/12/42				PC995
PC996	(w)	Island Docks, Inc.	12.0	10.4	3/30/42			9/14/42	10/14/42 *	10/14/42	0.0	PC996
PC997	(w)	Island Docks, Inc.	7.0	6.6	4/ 2/42			10/29/42	11/26/42 *	11/26/42	0.0	PC997
PC998	(w)	Island Docks, Inc.	4.0	4.0	4/17/42			12/ 7/42	12/31/42 *	12/31/42	0.0	PC998
PC999	(w)	Island Docks, Inc.	3.0	3.0	4/29/42			1/15/43	12/31/42 *	12/31/42	0.0	PC999
PC1000	(w)	Dingle Boats Works, Airport	5.0	5.0	4/21/42			8/30/42				PC1000
PC1001	(w)	Dingle Boats Works, Airport	2.0	2.0	5/ 1/42			8/30/42				PC1001
PC1002	(w)	Dingle Boats Works, Airport	0.5	0.5				11/28/42				PC1002
PC1003	(w)	Fellows & Stewart	13.2	12.2	4/ 8/42		4-1/4	8/13/42	8/15/42 *	8/15/42	0.0	PC1003
PC1004	(w)	Fellows & Stewart	11.1	10.1	4/ 8/42		4-4/5	8/28/42	9/ 1/42 *	9/ 1/42	0.0	PC1004
PC1005	(w)	Fellows & Stewart	7.6	6.6	4/13/42		5	9/12/42	9/16/42 *	9/16/42	0.0	PC1005
PC1006	(w)	Fellows & Stewart	7.3	6.3	4/13/42		5-3/5	9/27/42	10/ 1/42 *	10/ 1/42	0.0	PC1006
PC1007	(w)	Fellows & Stewart	6.6	5.6				10/12/42	10/15/42 *	10/15/42	0.0	PC1007
PC1008	(w)	Fellows & Stewart	6.6	5.6				10/27/42	10/31/42 *	10/31/42	0.0	PC1008
PC1009	(w)	Fellows & Stewart	6.5	6.0				11/11/42	11/14/42 *	11/14/42	0.0	PC1009
PC1010	(w)	Fellows & Stewart	6.5	6.0				11/26/42	11/28/42 *	11/28/42	0.0	PC1010
PC1011	(w)	Fellows & Stewart	6.5	6.0				12/11/42	12/14/42 *	12/14/42	0.0	PC1011
PC1012	(w)	Fellows & Stewart	6.5	6.0				12/26/42	12/30/42 *	12/30/42	0.0	PC1012
PC1013	(w)	Luders Marine Constr.	21.0	17.0	3/23/42			8/15/42	8/17/42 *	8/17/42	0.0	PC1013
PC1014	(w)	Luders Marine Constr.	28.0	18.0	2/21/42			9/14/42	9/16/42 *	9/16/42	0.0	PC1014
PC1015	(w)	Luders Marine Constr.	9.0	8.0				10/ 9/42	10/12/42 *	10/12/42	0.0	PC1015
PC1016	(w)	Luders Marine Constr.	7.0	6.0				10/30/42	11/ 2/42 *	11/ 2/42	0.0	PC1016
PC1017	(w)	Luders Marine Constr.	7.0	6.0				11/21/42	11/23/42 *	11/23/42	0.0	PC1017
PC1018	(w)	Luders Marine Constr.	7.0	6.0	4/14/42			12/12/42	12/14/42 *	12/14/42	0.0	PC1018
PC1019	(w)	Luders Marine Constr.	8.0	7.0	4/13/42			12/30/42	1/ 1/43 *	1/ 1/43	0.0	PC1019
PC1020	(w)	Luders Marine Constr.	7.0	6.0				1/13/43	1/15/43 *	1/15/43	0.0	PC1020
PC1021	(w)	Luders Marine Constr.	7.0	6.0				1/28/43	1/29/43 *	1/29/43	0.0	PC1021
PC1022	(w)	Luders Marine Constr.	2.0	1.0				2/12/43	2/13/43 *	2/13/43	0.0	PC1022

(w) Wood Hulls

* First estimate, submitted subsequent to 11/ 1/41.

RESTRICTED

Page 64

N.B.S. (745)

D-5

As of May 1, 1942

D-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS (110 ft.) (Cont'd)												
PC1023	(w)	Mathis Yacht Bldg. Co.	5.0	5.0				10/22/42				PC1023
PC1024	(w)	Mathis Yacht Bldg. Co.	5.0	5.0				11/16/42				PC1024
PC1025	(w)	Mathis Yacht Bldg. Co.	5.0	5.0				12/13/42				PC1025
PC1026	(w)	Mathis Yacht Bldg. Co.	5.0	5.0				1/ 8/43				PC1026
PC1027	(w)	Mathis Yacht Bldg. Co.	5.0	5.0				2/ 3/43				PC1027
PC1028	(w)	Mathis Yacht Bldg. Co.	5.0	5.0				3/ 1/43				PC1028
PC1029	(w)	Donovan Contracting Co.	2.0	2.0	4/27/42		4-5/6	9/28/42	9/22/42 *	9/22/42	0.0	PC1029
PC1030	(w)	Donovan Contracting Co.					4-3/4	9/28/42	9/30/42 *	9/30/42	0.0	PC1030
PC1031	(w)	Peterson St. Works	6.0	6.0	4/28/42		7	8/25/42 *	11/30/42		3.2-	PC1031
PC1032	(w)	Peterson St. Works	1.0	1.0			7-1/6	9/ 9/42 *	12/20/42		3.3-	PC1032
PC1033	(w)	Peterson St. Works	1.0	1.0			5-1/6	9/24/42 *	2/10/43		4.5-	PC1033
PC1034	(w)	Peterson St. Works	1.0	1.0			7-1/6	10/ 9/42 *	1/30/43		3.7-	PC1034
PC1035	(w)	Peterson St. Works	1.0	1.0			7-1/2	10/25/42 *	4/10/43		5.5-	PC1035
PC1036	(w)	Peterson St. Works	1.0	1.0			7-1/6	11/ 9/42 *	4/20/43		5.4-	PC1036
PC1037	(w)	Peterson St. Works	1.0	1.0			6-2/3	11/24/42 *	5/15/43		5.7-	PC1037
PC1038	(w)	Rice Bros.	15.0	15.0	4/14/42		6-5/6	12/ 9/42 *	6/10/43		6.0-	PC1038
PC1039	(w)	Rice Bros.	15.0	15.0	4/14/42		4	8/14/42 *	8/14/42		0.0	PC1039
PC1040	(w)	Rice Bros.					4-1/2	7/14/42	8/28/42 *	8/28/42	0.0	PC1040
PC1041	(w)	Rice Bros.					4-1/3	8/13/42	9/15/42 *	9/15/42	0.0	PC1041
PC1042	(w)	Rice Bros.					4-2/3	9/12/42	10/ 1/42 *	10/ 1/42	0.0	PC1042
PC1043	(w)	Rice Bros.					4-3/4	10/12/42	11/14/42 *	11/14/42	0.0	PC1043
PC1044	(w)	Rice Bros.					4-5/6	11/11/42	11/30/42 *	11/30/42	0.0	PC1044
PC1045	(w)	Rice Bros.					5-1/4	12/11/42	12/15/42 *	12/15/42	0.0	PC1045
PC1046	(w)	Rice Bros.					5-2/3	1/10/43	12/30/42 *	12/30/42	0.0	PC1046
PC1047	(w)	Ventnor Boat Wks., Inc.	5.0	5.0	4/24/42		6	8/15/42	10/24/42 *	10/24/42	0.0	PC1047
PC1048	(w)	Ventnor Boat Wks., Inc.	5.0	5.0	4/28/42		6	9/14/42	10/31/42 *	10/31/42	0.0	PC1048
PC1049	(w)	Ventnor Boat Wks., Inc.	2.0	2.0			6-1/6	10/14/42	11/ 7/42 *	11/ 7/42	0.0	PC1049
PC1050	(w)	Ventnor Boat Wks., Inc.	2.0	2.0			6-2/5	11/13/42	11/28/42 *	11/28/42	0.0	PC1050
PC1051	(w)	Ventnor Boat Wks., Inc.	2.0	2.0			6-2/5	12/13/42	12/ 5/42 *	12/ 5/42	0.0	PC1051
PC1052	(w)	Ventnor Boat Wks., Inc.	2.0	2.0			6-2/3	1/12/43	12/19/42 *	12/19/42	0.0	PC1052
PC1053	(w)	Wilmington Boat Wks.	3.6	2.6	4/11/42		6	10/10/42 *	10/10/42		0.0	PC1053
PC1054	(w)	Wilmington Boat Wks.	3.2	2.2	4/11/42		7	11/10/42 *	11/10/42		0.0	PC1054
PC1055	(w)	Wilmington Boat Wks.	1.0	0.5			7-1/4	12/10/42 *	12/10/42		0.0	PC1055
PC1056	(w)	Wilmington Boat Wks.	1.0	0.5			7-3/5	12/30/42 *	12/30/42		0.0	PC1056

(w) West Hill

(w) Wood Hulls

* First estimate, submitted subsequent to 11/ 1/42.

RESTRICTED

Page 65

N.B.S. (745)

D-5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
			As of May 1, 1942									
SUBMARINE CHASERS		(110 ft.) (Cont'd)										
PC1057	(w)	Gulf Marine Ways										PC1057
PC1058	(w)	Gulf Marine Ways						7/11/42				PC1058
PC1059	(w)	Inland Waterways	2.3	2.3				9/ 9/42				PC1059
PC1060	(w)	Inland Waterways	2.2	2.2			11-1/3		5/ 1/43 *	5/ 1/43%	0.0	PC1060
PC1061	(w)	Harrison & Parson, Inc.					10-5/6		5/ 1/43 *	5/ 1/43%	0.0	PC1061
PC1062	(w)	Harrison & Parson, Inc.										PC1062
PC1063	(w)	Victory S.B. Co.										PC1063
PC1064	(w)	Victory S.B. Co.										PC1064
PC1065	(w)	Perkins & Vaughan Inc.										PC1065
PC1066	(w)	Perkins & Vaughan Inc.										PC1066
PC1067	(w)	(b)										PC1067
PC1068	(w)	(b)										PC1068
PC1069	(w)	(b)										PC1069
PC1070	(w)	(b)										PC1070
PC1071	(w)	(b)										PC1071
PC1072	(w)	(b)										PC1072
PC1073	(w)	(b)										PC1073
PC1074	(w)	(b)										PC1074
PC1075	(w)	(b)										PC1075
PC1076	(w)	(b)										PC1076
SUBMARINE CHASERS		(173 ft.)										
PC462	(s)	Geo. Lawley & Sons	Del'd. & Comm. 4/15/42.									PC462
PC463	(s)	Geo. Lawley & Sons	Del'd. & Comm. 4/29/42.									PC463
PC464	(s)	Geo. Lawley & Sons	86.0	20.0	8/ 8/41	2/27/42	9-4/5	12/21/41	6/ 1/42	6/ 1/42	0.0	PC464
PC465	(s)	Geo. Lawley & Sons	73.0	14.0	8/19/41	3/28/42	10	1/ 5/42	6/15/42	6/20/42	0.2-	PC465
PC466	(s)	Geo. Lawley & Sons	61.0	15.0	9/ 1/41	4/29/42	10-1/3	5/10/42	7/ 1/42	7/10/42	0.3-	PC466
PC467	(s)	Geo. Lawley & Sons	59.0	17.0	10/22/41	4/29/42	9-1/3	5/25/42	10/15/42	7/31/42	2.5+	PC467
PC468	(s)	Geo. Lawley & Sons	37.0	12.0	1/ 1/42		7-2/3	6/ 9/42	11/15/42	8/20/42	2.9+	PC468
PC469	(s)	Geo. Lawley & Sons	39.0	19.0	1/30/42		7-1/2	6/24/42	12/ 1/42	9/15/42	2.5+	PC469
PC470	(s)	Geo. Lawley & Sons	22.0	4.0	2/27/42		7-1/6	7/ 9/42	12/15/42	10/ 1/42	2.5+	PC470
(w) wood hulls												

(w) wood hulls

(s) steel hulls

(b) Assignment to builder pending.

/ Dependent upon ice condition.

* First estimate, submitted subsequent to 11/ 1/41.

RECEIVED

Page 66

N.B.S. (745)
D-5

As of May 1, 1942

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
PC479	(s) SUBMARINE CHASERS (173 ft.) (Cont'd)										
PC480	(s) Defoe Shipbldg. Corp. +										PC479
PC481	(s) Defoe Shipbldg. Corp. +										PC480
PC482	(s) Defoe Shipbldg. Corp. +										PC481
PC485	(s) Defoe Shipbldg. Corp. +										PC482
PC486	(s) Consolidated S. B. Corp.										PC485
PC487	(s) Consolidated S. B. Corp.										PC486
PC488	(s) Sullivan D. D. & Repair Co.										PC487
PC489	(s) Sullivan D. D. & Repair Co.										PC488
PC492	(s) Dravo Corp. (Neville Isl.)										PC489
PC493	(s) Dravo Corp. (Neville Isl.)										PC492
PC494	(s) Dravo Corp. (Wilmington, Del.)										PC493
PC495	(s) Dravo Corp. (Wilmington, Del.)										PC494
PC542	(s) Defoe Shipbldg. Corp. +										PC495
PC543	(s) Defoe Shipbldg. Corp. +										PC542
PC544	(s) Defoe Shipbldg. Corp. +										PC543
PC545	(s) Defoe Shipbldg. Corp. +										PC544
PC546	(s) Defoe Shipbldg. Corp. +										PC545
PC547	(s) Defoe Shipbldg. Corp. +										PC546
PC548	(s) Defoe Shipbldg. Corp. +										PC547
PC549	(s) Defoe Shipbldg. Corp. +										PC548
PC550	(s) Defoe Shipbldg. Corp. +										PC549
PC551	(s) Leathem Smith Coal & S. B. Co.										PC550
PC552	(s) Leathem Smith Coal & S. B. Co.										PC551
PC553	(s) Sullivan D. D. & Repair Co.										PC552
PC554	(s) Sullivan D. D. & Repair Co.										PC553
PC555	(s) Sullivan D. D. & Repair Co.										PC554
PC556	(s) Sullivan D. D. & Repair Co.										PC555
PC557	(s) Luders Marine Construction Co.										PC556
PC558	(s) Luders Marine Construction Co.										PC557
PC559	(s) Luders Marine Construction Co.										PC558
PC560	(s) Jeffersonville Boat & Mach. Co.										PC559
	(s) Jeffersonville Boat & Mach. Co.										PC560

(s) Steel Hulls

+ Name Defoe Boat & Motor Works Changed to Defoe Shipbuilding Corp.

* First estimate submitted subsequent to 11/1/41.

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) or 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS		(173 ft.)(Cot'd)										
PC561	(s)	Jeffersonville Boat&Mach. Co.	65.0	15.0	1/30/42	5/ 1/42	4-4/5	8/ 8/42	10/ 5/42	6/24/42	3.4+	PC561
PC562	(s)	Jeffersonville Boat& Mach. Co.	55.0	14.0	2/13/42		5-1/3	10/ 2/42	11/21/42	7/24/42	3.9+	PC562
PC563	(s)	Consolidated S. B. Corp.	84.0	6.0	12/20/41	3/17/42	6	3/17/42	7/20/42	6/19/42	1.0+	PC563
PC564	(s)	Consolidated S. B. Corp.	79.0	7.0	1/25/42	4/12/42	5-1/5	4/11/42	9/10/42	7/ 1/42	2.3+	PC564
PC565	(s)	Brown S. B. Co.	86.2	19.1	8/14/41	2/27/42	9	11/27/41	4/ 1/42	5/15/42	1.5-	PC565
PC566	(s)	Brown S. B. Co.	83.7	20.4	8/14/41	3/21/42	9-1/2	12/22/41	4/ 8/42	5/29/42	1.7-	PC566
PC567	(s)	Brown S. B. Co.	78.3	17.6	9/15/41	4/11/42	8-5/6	3/17/42	4/15/42	6/10/42	1.8-	PC567
PC568	(s)	Brown S. B. Co.	75.8	15.1	9/15/41	4/25/42	9-1/6	5/ 6/42	4/22/42	6/19/42	1.9-	PC568
PC569	(s)	Albina Engine & Mach. Wks. Inc	97.5	9.3	9/11/41	1/22/42	8	11/27/41	2/21/42	5/12/42	2.7-	PC569
PC570	(s)	Albina Engine & Mach. Wks. Inc	De'd & Commissioned	4/18/42								PC570
PC571	(s)	Albina Engine & Mach. Wks. Inc	92.5	10.4	9/27/41	2/12/42	8	2/15/42	3/26/42	5/26/42	2.0-	PC571
PC572	(s)	Albina Engine & Mach. Wks. Inc	86.5	11.2	9/27/41	2/28/42	8-2/3	3/27/42	5/27/42	6/18/42	0.7-	PC572
PC573	(s)	Dravo Corp. (Neville Island)	85.4	7.0	10/14/41	3/ 5/42	7-1/2	4/11/42	5/ 6/42	5/29/42	0.7-	PC573
PC574	(s)	Dravo Corp. (Wilmington,Del.)	84.3	8.9	12/30/41	3/30/42	5-2/3	6/10/42	4/10/42	6/20/42	2.3-	PC574
PC575	(s)	Dravo Corp. (Wilmington,Del.)	77.5	9.5	2/24/42		7-1/2	8/ 9/42	6/10/42	8/ 8/42	1.9-	PC575
PC576	(s)	Dravo Corp. (Wilmington,Del.)	69.8	8.4	4/ 3/42		5-2/5	9/23/42	8/ 8/42	9/15/42	1.2-	PC576
PC577	(s)	Dravo Corp. (Wilmington,Del.)	64.2	3.1			5-1/3	11/ 7/42	9/22/42	10/21/42	1.0-	PC577
PC578	(s)	Albina Engine & Mach.Wks. Inc.	71.5	30.0	12/20/41	4/29/42	7	5/18/42	5/18/42	7/23/42	2.2-	PC578
PC579	(s)	Albina Engine & Mach.Wks. Inc.	63.0	22.7	1/ 5/42	4/29/42	7-1/4	6/27/42	6/27/42	8/13/42	1.5-	PC579
PC580	(s)	Albina Engine & Mach.Wks. Inc.	58.5	21.6	1/22/42	4/29/42	7	8/ 6/42	8/ 6/42	8/23/42	0.6-	PC580
PC581	(s)	Albina Engine & Mach.Wks. Inc.	55.0	21.3	2/12/42		6-2/3	9/15/42	9/15/42	9/ 2/42	0.4+	PC581
PC582	(s)	Albina Engine & Mach.Wks. Inc.	50.5	20.3	2/21/42		7	10/25/42	10/25/42	9/18/42	1.2+	PC582
PC583	(s)	Defoe Shipbldg. Corp. +	2.0	1.0			2-1/6	6/26/42	7/29/42*	7/19/42	0.3+	PC583
PC584	(s)	Defoe Shipbldg. Corp. +	2.0	1.0			2-1/6	7/11/42	8/ 5/42*	7/29/42	0.2+	PC584
PC585	(s)	Defoe Shipbldg. Corp. +	2.0	1.0			2-1/6	7/26/42	8/11/42*	8/ 8/42	0.1+	PC585
PC586	(s)	Defoe Shipbldg. Corp. +	2.0	1.0			2-1/6	8/10/42	8/17/42*	8/18/42	0.0	PC586
PC587	(s)	Defoe Shipbldg. Corp. +	2.0	1.0			2-1/6	8/25/42	8/25/42*	8/28/42	0.1-	PC587
PC588	(s)	Leathem Smith Coal & S.B. Co.	65.0	19.0	11/22/41		6-5/6	4/28/42	6/15/42*	6/17/42	0.1-	PC588
PC589	(s)	Leathem Smith Coal & S.B. Co.	52.0	14.0	3/ 9/42		4-1/6	5/28/42	7/20/42*	7/14/42	0.2+	PC589
PC590	(s)	Leathem Smith Coal & S.B. Co.	44.0	20.0	4/14/42		4	6/27/42	8/25/42*	8/11/42	0.5+	PC590
PC591	(s)	Leathem Smith Coal & S.B. Co.	31.0	15.0			4	7/27/42	9/25/42*	9/ 9/42	0.5+	PC591
PC592	(s)	Dravo Corp. Neville Island	27.4	11.3	3/31/42		7-1/4	1/ 8/43	9/15/42*	10/ 3/42	0.6-	PC592
PC593	(s)	Dravo Corp. Neville Island	25.3	9.2	4/21/42		7-1/5	2/22/43	9/29/42*	11/14/42	1.5-	PC593
PC594	(s)	Dravo Corp. Neville Island	24.0	7.9			6-4/5	4/ 8/43	10/13/42*	12/ 5/42	1.7-	PC594
PC595	(s)	Dravo Corp. Neville Island	24.0	7.9			6	5/23/43	10/27/42*	12/26/42	2.0-	PC595

(s) Steel Hulls

+ Name Defoe Boat & Motor Works changed to Defoe Shipbuilding Corp.

* First estimate submitted subsequent to 11/ 1/41.

RECEIVED

Page 68

N.B.S. (745)

D-5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
	SUBMARINE CHASERS	(173 ft.) (Cont'd)										
PC596	(s)	Commercial Iron Works	5.6	3.6	4/18/42		5-1/6	6/ 5/42	6/ 5/42	9/22/42	3.6-	PC596
PC597	(s)	Commercial Iron Works	4.1	2.6			6	7/ 1/42	7/ 1/42	11/12/42	4.4-	PC597
PC598	(s)	Commercial Iron Works	3.1	1.6			7	7/25/42	7/26/42	12/13/42	4.6-	PC598
PC599	(s)	Commercial Iron Works	3.1	1.6			5-2/5	8/22/42	8/22/42	1/ 8/43	4.6-	PC599
PC600	(s)	Consolidated Shipbuilding Co.	55.0	20.0	2/28/42		4-5/6	8/ 1/42	8/ 1/42*	7/24/42	0.3+	PC600
PC601	(s)	Consolidated Shipbuilding Co.	48.0	24.0	3/17/42		4-4/5	8/16/42	8/16/42*	8/10/42	0.2+	PC601
PC602	(s)	Consolidated Shipbuilding Co.	38.0	20.0	4/12/42		4-1/2	9/15/42	9/15/42*	8/28/42	0.6+	PC602
PC603	(s)	Consolidated Shipbuilding Co.	26.0	8.0			4-3/4	10/30/42	10/30/42*	10/ 1/42	0.9+	PC603
PC604	(s)	Luders Marine Constr. Co.	12.0	4.0	2/18/42		10	8/16/42	8/16/42*	12/15/42	4.0-	PC604
PC605	(s)	Luders Marine Constr. Co.	12.0	4.0	3/20/42		10	10/25/42	10/25/42*	1/24/43	3.0-	PC605
PC606	(s)	Luders Marine Constr. Co.	12.0	4.0	4/14/42		10-1/3	12/24/42	12/24/42*	2/24/43	2.0-	PC606
PC607	(s)	Luders Marine Constr. Co.	11.0	3.0			8-3/4	3/24/43	3/24/43*	3/24/43	0.0	PC607
PC608	(s)	Brown Shipbuilding Co.	40.8	15.7	1/ 8/42		7	8/16/42	8/10/42	8/10/42	0.0	PC608
PC609	(s)	Brown Shipbuilding Co.	39.2	14.1	1/ 8/42		7-2/5	8/26/42	8/20/42	8/20/42	0.0	PC609
PC610	(s)	Brown Shipbuilding Co.	35.7	11.3	2/24/42		6-1/4	9/ 5/42	9/ 1/42	9/ 1/42	0.0	PC610
PC611	(s)	Brown Shipbuilding Co.	35.7	11.3	2/24/42		6-1/2	9/15/42	9/10/42	9/10/42	0.0	PC611
PC612	(s)	Gibbs Gas Engine Co.	1.0	0.5				7/ 7/42	3/ 1/43*	3/ 1/43	0.0	PC612
PC613	(s)	Gibbs Gas Engine Co.	1.0	0.5				7/17/42	4/ 1/43*	4/ 1/43	0.0	PC613
PC614	(s)	Gibbs Gas Engine Co.	1.0	0.5				7/27/42	5/ 1/43*	5/ 1/43	0.0	PC614
PC615	(s)	Gibbs Gas Engine Co.	1.0	0.5				8/ 6/42	6/ 1/43*	6/ 1/43	0.0	PC615
PC616	(s)	George Lawley & Sons	15.0	4.0	2/27/42		7-3/5	9/17/42	10/15/42*	10/15/42	0.0	PC616
PC617	(s)	George Lawley & Sons	11.0	1.0	3/29/42		7	10/17/42	11/ 1/42*	11/ 1/42	0.0	PC617
PC618	(s)	George Lawley & Sons	11.0	1.0	4/29/42		6-1/2	11/17/42	11/15/42*	11/15/42	0.0	PC618
PC619	(s)	George Lawley & Sons	11.0	1.0	4/29/42		7	12/17/42	12/ 1/42*	12/ 1/42	0.0	PC619
PC620	(s)	Nashville Bridge Co.	30.0	5.0	2/27/42		6-3/5	10/10/42	10/30/42	9/15/42	1.5+	PC620
PC621	(s)	Nashville Bridge Co.	35.0	15.0	3/ 4/42		6-1/2	10/25/42	10/30/42	9/18/42	1.4+	PC621
PC622	(s)	Nashville Bridge Co.	15.0	4.0			7	2/22/43	3/ 1/43	1/ 1/43	2.0+	PC622
PC623	(s)	Nashville Bridge Co.	15.0	4.0			7	3/ 9/43	3/ 1/43	1/-4/43	1.9+	PC623
PC624	(s)	Jeffersonville Boat & Mach. Co	35.0	11.0	3/19/42		5-1/6	11/20/42	1/20/43	8/24/42	4.9+	PC624
PC625	(s)	Jeffersonville Boat & Mach. Co	32.0	12.0			4-3/4	1/19/43	3/25/43	9/24/42	6.0+	PC625
PC626	(s)	Jeffersonville Boat & Mach. Co	22.0	4.0			5	3/20/43	5/30/43	10/24/42	7.2+	PC626
PC627	(s)	Jeffersonville Boat & Mach. Co	18.0	2.0			5	5/13/43	8/ 3/43	11/24/42	8.3+	PC627

(s) Steel Hulls

~~RESTRICTED~~

Page 69

N.B.S. (745)

As of May 1, 1942

D-5

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) or 11/ 1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
		As of May 1, 1942									
SHIP-APINE CHASERS											
PC776	(s)	(173 ft.) (Cont'd.)	0.2	0.2		4		12/ 7/42 *	12/ 7/42	0.0	PC776
PC777	(s)	Commercial Iron Wks.	0.1	0.1		4		1/18/43 *	1/18/43	0.0	PC777
PC778	(s)	Commercial Iron Wks.	0.1	0.1		4		1/25/43 *	1/25/43	0.0	PC778
PC779	(s)	Commercial Iron Wks.				3-5/6		3/ 2/43 *	3/ 2/43	0.0	PC779
PC780	(s)	Commercial Iron Wks.				3-5/6		3/ 9/43 *	3/ 9/43	0.0	PC780
PC781	(s)	Commercial Iron Wks.				3-4/5		4/13/43 *	4/13/43	0.0	PC781
PC782	(s)	Commercial Iron Wks.				3-2/3		4/17/43 *	4/17/43	0.0	PC782
PC783	(s)	Commercial Iron Wks.				3-5/6		5/25/43 *	5/25/43	0.0	PC783
PC784	(s)	Commercial Iron Wks.				3-5/6		6/ 2/43 *	6/ 2/43	0.0	PC784
PC785	(s)	Commercial Iron Wks.				3-4/5		6/24/43 *	6/24/43	0.0	PC785
PC786	(s)	Commercial Iron Wks.				3-3/4		7/ 5/43 *	7/ 5/43	0.0	PC786
PC787	(s)	Commercial Iron Wks.				3-4/5		7/ 8/43 *	7/ 8/43	0.0	PC787
PC788	(s)	Commercial Iron Wks.				3-4/5		7/13/43 *	7/13/43	0.0	PC788
PC789	(s)	Commercial Iron Wks.				3-4/5		8/6 /43 *	8/ 6/43	0.0	PC789
PC790	(s)	Commercial Iron Wks.				3-3/4		8/16/43 *	8/16/43	0.0	PC790
PC791	(s)	Commercial Iron Wks.				3-3/4		8/18/43 *	8/18/43	0.0	PC791
PC792	(s)	Commercial Iron Wks.				3-3/4		8/23/43 *	8/23/43	0.0	PC792
PC793	(s)	Commercial Iron Wks.				3-3/4		9/15/43 *	9/15/43	0.0	PC793
PC794	(s)	Commercial Iron Wks.				3-4/5		9/28/43 *	9/28/43	0.0	PC794
PC795	(s)	Commercial Iron Wks.				3-4/5		10/ 1/43 *	10/ 1/43	0.0	PC795
PC796	(s)	Commercial Iron Wks.				3-4/5		10/ 5/43 *	10/ 5/43	0.0	PC796
PC797	(s)	Commercial Iron Wks.				3-4/5		10/27/43 *	10/27/43	0.0	PC797
PC798	(s)	Commercial Iron Wks.				3-3/4		11/ 9/43 *	11/ 9/43	0.0	PC798
PC799	(s)	Commercial Iron Wks.				3-3/4		11/11/43 *	11/11/43	0.0	PC799
PC800	(s)	Commercial Iron Wks.				3-2/3		11/15/43 *	11/15/43	0.0	PC800
PC801	(s)	Commercial Iron Wks.				3-3/4		12/ 7/43 *	12/ 7/43	0.0	PC801
PC802	(s)	Commercial Iron Wks.				3-4/5		12/21/43 *	12/21/43	0.0	PC802
PC803	(s)	Commercial Iron Wks.				3-4/5		12/23/43 *	12/23/43	0.0	PC803
PC804	(s)	Commercial Iron Wks.				3-4/5		12/28/43 *	12/28/43	0.0	PC804
PC805	(s)	Commercial Iron Wks.				3-3/4		1/18/44 *	1/18/44	0.0	PC805
PC806	(s)	Commercial Iron Wks.				3-3/4		1/31/44 *	1/31/44	0.0	PC806
PC807	(s)	Commercial Iron Wks.				3-2/3		2/ 2/44 *	2/ 2/44	0.0	PC807

(s) Steel Hulls.

* First estimate, submitted subsequent to 11/ 1/41.

RESTRICTED

Page 70

N.B.S. (745)

D-5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. or Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS												
PC808	(s)	(173 ft.) (Cont'd.)										
PC809	(s)	Commercial Iron Works					3-2/3		2/ 7/44	2/ 7/44	0.0	PC808
PC810	(s)	Commercial Iron Works					3-5/6		3/ 2/44	3/ 2/44	0.0	PC809
PC811	(s)	Commercial Iron Works					3-5/6		3/15/44	3/15/44	0.0	PC810
PC812	(s)	Commercial Iron Works					3-5/6		3/17/44	3/17/44	0.0	PC811
PC813	(s)	Commercial Iron Works					3-5/6		3/23/44	3/23/44	0.0	PC812
PC814	(s)	Commercial Iron Works					3-5/6		4/14/44	4/14/44	0.0	PC813
PC815	(s)	Commercial Iron Works					3-3/4		4/23/44	4/23/44	0.0	PC814
PC816	(s)	Commercial Iron Works					3-3/4		4/25/44	4/25/44	0.0	PC815
PC817	(s)	Commercial Iron Works					3-3/4		5/ 1/44	5/ 1/44	0.0	PC816
PC818	(s)	Commercial Iron Works					3-5/6		5/26/44	5/26/44	0.0	PC817
PC819	(s)	Commercial Iron Works					3-5/6		6/ 7/44	6/ 7/44	0.0	PC818
PC820	(s)	Commercial Iron Works					3-5/6		6/ 9/44	6/ 9/44	0.0	PC819
PC821	(s)	Commercial Iron Works					3-4/5		6/14/44	6/14/44	0.0	PC820
PC822	(s)	Commercial Iron Works					3-1/2		6/29/44	6/29/44	0.0	PC821
PC823	(s)	Commercial Iron Works					3-4/5		7/19/44	7/19/44	0.0	PC822
PC824	(s)	Commercial Iron Works					3-4/5		7/21/44	7/21/44	0.0	PC823
PC825	(s)	Commercial Iron Works					3-4/5		7/27/44	7/27/44	0.0	PC824
PC1077	(s)	Albina Engine & Machine Wks.	22.0	20.5	2/28/42		3-3/4		8/10/44	8/10/44	0.0	PC825
PC1078	(s)	Albina Engine & Machine Wks.	16.7	15.7	4/29/42		7-1/6		10/ 3/42	10/ 3/42	0.0	PC1077
PC1079	(s)	Albina Engine & Machine Wks.	14.5	13.5	4/29/42		5-2/3		10/18/42	10/18/42	0.0	PC1078
PC1080	(s)	Albina Engine & Machine Wks.	14.5	13.5	4/29/42		6		11/ 2/42	11/ 2/42	0.0	PC1079
PC1081	(s)	Albina Engine & Machine Wks.	14.5	13.5			6-2/3		11/18/42	11/18/42	0.0	PC1080
PC1082	(s)	Albina Engine & Machine Wks.	14.5	13.5			5-4/5		12/ 3/42	12/ 3/42	0.0	PC1081
PC1083	(s)	George Lawley & Son	14.5	13.5			5-4/5		12/18/42	12/18/42	0.0	PC1082
PC1084	(s)	George Lawley & Son										PC1083
PC1085	(s)	George Lawley & Son										PC1084
PC1086	(s)	George Lawley & Son										PC1085
PC1087	(s)	George Lawley & Son										PC1086
PC1088	(s)	George Lawley & Son										PC1087
PC1089	(s)	George Lawley & Son										PC1088
PC1090	(s)	George Lawley & Son										PC1089
PC1091	(s)	George Lawley & Son										PC1090
PC1092	(s)	George Lawley & Son										PC1091
PC1093	(s)	George Lawley & Son										PC1092
PC1094	(s)	George Lawley & Son										PC1093
												PC1094

(s) Steel Hulls.

* First estimate, submitted subsequent to 11/ 1/41.

RESTRICTED

Page 71

N.B.S. (745)
D-5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS		(173 ft.) (Cont'd)										
PC1095	(s)	George Lawley & Son										PC1095
PC1096	(s)	George Lawley & Son										PC1096
PC1097	(s)	George Lawley & Son										PC1097
PC1098	(s)	George Lawley & Son										PC1098
PC1099	(s)	George Lawley & Son										PC1099
PC1100	(s)	George Lawley & Son										PC1100
PC1101	(s)	George Lawley & Son										PC1101
PC1102	(s)	George Lawley & Son										PC1102
PC1103	(s)	George Lawley & Son										PC1103
PC1104	(s)	George Lawley & Son										PC1104
PC1105	(s)	George Lawley & Son										PC1105
PC1106	(s)	George Lawley & Son										PC1106
PC1107	(s)	George Lawley & Son										PC1107
PC1108	(s)	George Lawley & Son										PC1108
PC1109	(s)	George Lawley & Son										PC1109
PC1110	(s)	George Lawley & Son										PC1110
PC1111	(s)	George Lawley & Son										PC1111
PC1112	(s)	George Lawley & Son										PC1112
PC1113	(s)	George Lawley & Son										PC1113
PC1114	(s)	George Lawley & Son										PC1114
PC1115	(s)	George Lawley & Son										PC1115
PC1116	(s)	George Lawley & Son										PC1116
PC1117	(s)	George Lawley & Son										PC1117
PC1118	(s)	George Lawley & Son										PC1118
PC1119	(s)	Defoe Shipbldg. Corp. +							9/ 7/42 *	9/ 7/42	0.0	PC1119
PC1120	(s)	Defoe Shipbldg. Corp. +							9/14/42 *	9/14/42	0.0	PC1120
PC1121	(s)	Defoe Shipbldg. Corp. +							9/21/42 *	9/21/42	0.0	PC1121
PC1122	(s)	Defoe Shipbldg. Corp. +							9/28/42 *	9/28/42	0.0	PC1122
PC1123	(s)	Defoe Shipbldg. Corp. +							10/ 5/42 *	10/5/42	0.0	PC1123
PC1124	(s)	Defoe Shipbldg. Corp. +							10/12/42 *	10/12/42	0.0	PC1124
PC1125	(s)	Defoe Shipbldg. Corp. +							10/19/42 *	10/19/42	0.0	PC1125
PC1126	(s)	Defoe Shipbldg. Corp. +							10/26/42 *	10/26/42	0.0	PC1126
PC1127	(s)	Defoe Shipbldg. Corp. +							11/ 2/42 *	11/ 2/42	0.0	PC1127
PC1128	(s)	Defoe Shipbldg. Corp. +							11/ 9/42 *	11/ 9/42	0.0	PC1128
PC1129	(s)	Defoe Shipbldg. Corp. +							11/16/42 *	11/16/42	0.0	PC1129
PC1130	(s)	Defoe Shipbldg. Corp. +							11/23/42 *	11/23/42	0.0	PC1130

(s) Steel Hulls

+ Name Defoe Boat & Motor Works changed to Defoe Shipbldg. Corp.

* First estimate, submitted subsequent to 11/ 1/41.

RESTRICTED

Page 72

N.B.S. (745)
D-5

As of May 1, 1942

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
<u>SUBMARINE CHASERS</u>		(173 ft.) (Cont'd)										
PC1131	(s)	Defoe Shipbldg. Corp. +							11/30/42*	11/30/42	0.0	PC1131
PC1132	(s)	Defoe Shipbldg. Corp. +							12/ 7/42*	12/ 7/42	0.0	PC1132
PC1133	(s)	Defoe Shipbldg. Corp. +							12/14/42*	12/14/42	0.0	PC1133
PC1134	(s)	Defoe Shipbldg. Corp. +							12/21/42*	12/21/42	0.0	PC1134
PC1135	(s)	Defoe Shipbldg. Corp. +							12/28/42*	12/28/42	0.0	PC1135
PC1136	(s)	Defoe Shipbldg. Corp. +							1/ 4/43*	1/ 4/43	0.0	PC1136
PC1137	(s)	Defoe Shipbldg. Corp. +							1/11/43*	1/11/43	0.0	PC1137
PC1138	(s)	Defoe Shipbldg. Corp. +							1/18/43*	1/18/43	0.0	PC1138
PC1139	(s)	Defoe Shipbldg. Corp. +							1/25/43*	1/25/43	0.0	PC1139
PC1140	(s)	Defoe Shipbldg. Corp. +							2/ 1/43*	2/ 1/43	0.0	PC1140
PC1141	(s)	Defoe Shipbldg. Corp. +							2/ 8/43*	2/ 8/43	0.0	PC1141
PC1142	(s)	Defoe Shipbldg. Corp. +							2/15/43*	2/15/43	0.0	PC1142
PC1143	(s)	Defoe Shipbldg. Corp. +							2/22/43*	2/22/43	0.0	PC1143
PC1144	(s)	Defoe Shipbldg. Corp. +							3/ 1/43*	3/ 1/43	0.0	PC1144
PC1145	(s)	Defoe Shipbldg. Corp. +							3/ 8/43*	3/ 8/43	0.0	PC1145
PC1146	(s)	Defoe Shipbldg. Corp. +							3/15/43*	3/15/43	0.0	PC1146
PC1147	(s)	Defoe Shipbldg. Corp. +							3/22/43*	3/22/43	0.0	PC1147
PC1148	(s)	Defoe Shipbldg. Corp. +							3/29/43*	3/29/43	0.0	PC1148
PC1149	(s)	Defoe Shipbldg. Corp. +							4/ 5/43*	4/ 5/43	0.0	PC1149
PC1150	(s)	Defoe Shipbldg. Corp. +							4/12/43*	4/12/43	0.0	PC1150
PC1151	(s)	Defoe Shipbldg. Corp. +							4/19/43*	4/19/43	0.0	PC1151
PC1152	(s)	Defoe Shipbldg. Corp. +							4/26/43*	4/26/43	0.0	PC1152
PC1153	(s)	Defoe Shipbldg. Corp. +							5/ 3/43*	5/ 3/43	0.0	PC1153
PC1154	(s)	Defoe Shipbldg. Corp. +							5/10/43*	5/10/43	0.0	PC1154
PC1155	(s)	Defoe Shipbldg. Corp. +							5/17/43*	5/17/43	0.0	PC1155
PC1156	(s)	Defoe Shipbldg. Corp. +							5/24/43*	5/24/43	0.0	PC1156
PC1157	(s)	Defoe Shipbldg. Corp. +							5/31/43*	5/31/43	0.0	PC1157
PC1158	(s)	Defoe Shipbldg. Corp. +							6/ 7/43*	6/ 7/43	0.0	PC1158
PC1159	(s)	Defoe Shipbldg. Corp. +							6/14/43*	6/14/43	0.0	PC1159
PC1160	(s)	Defoe Shipbldg. Corp. +							6/21/43*	6/21/43	0.0	PC1160
PC1161	(s)	Defoe Shipbldg. Corp. +							6/28/43*	6/28/43	0.0	PC1161
PC1162	(s)	Defoe Shipbldg. Corp. +							7/ 5/43*	7/ 5/43	0.0	PC1162
PC1163	(s)	Defoe Shipbldg. Corp. +							7/12/43*	7/12/43	0.0	PC1163
PC1164	(s)	Defoe Shipbldg. Corp. +							7/19/43*	7/19/43	0.0	PC1164
PC1165	(s)	Defoe Shipbldg. Corp. +							7/26/43*	7/26/43	0.0	PC1165

(s) Steel Hulls.

+ Name Defoe Boat & Motor Works changed to Defoe Shipbldg. Corp.

* First estimate, submitted subsequent to 11/1/41.

~~RESTRICTED~~

Page 73

N.B.S. (745)

D-5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS		(173 ft.) (Cont'd)										
PC1166	(s)	Defoe Shipbldg. Corp. +							8/ 2/43 *	8/ 2/43	0.0	PC1166
PC1167	(s)	Defoe Shipbldg. Corp. +							8/ 9/43 *	8/ 9/43	0.0	PC1167
PC1168	(s)	Defoe Shipbldg. Corp. +							8/16/43 *	8/16/43	0.0	PC1168
PC1169	(s)	Defoe Shipbldg. Corp. +							8/23/43 *	8/23/43	0.0	PC1169
PC1170	(s)	Defoe Shipbldg. Corp. +							8/30/43 *	8/30/43	0.0	PC1170
PC1171	(s)	Defoe Shipbldg. Corp. +							9/ 6/43 *	9/ 6/43	0.0	PC1171
PC1172	(s)	Defoe Shipbldg. Corp. +							9/13/43 *	9/13/43	0.0	PC1172
PC1173	(s)	Defoe Shipbldg. Corp. +							9/20/43 *	9/20/43	0.0	PC1173
PC1174	(s)	Defoe Shipbldg. Corp. +							9/27/43 *	9/27/43	0.0	PC1174
PC1175	(s)	Defoe Shipbldg. Corp. +							10/ 4/43 *	10/ 4/43	0.0	PC1175
PC1176	(s)	Defoe Shipbldg. Corp. +							10/11/43 *	10/11/43	0.0	PC1176
PC1177	(s)	Defoe Shipbldg. Corp. +							10/18/43 *	10/18/43	0.0	PC1177
PC1178	(s)	Defoe Shipbldg. Corp. +							10/25/43 *	10/25/43	0.0	PC1178
PC1179	(s)	Defoe Shipbldg. Corp. +							11/ 1/43 *	11/ 1/43	0.0	PC1179
PC1180	(s)	Defoe Shipbldg. Corp. +							11/ 8/43 *	11/ 8/43	0.0	PC1180
PC1181	(s)	Gibbs Gas Engine Co.										PC1181
PC1182	(s)	Gibbs Gas Engine Co.										PC1182
PC1183	(s)	Gibbs Gas Engine Co.										PC1183
PC1184	(s)	Gibbs Gas Engine Co.										PC1184
PC1185	(s)	Gibbs Gas Engine Co.										PC1185
PC1186	(s)	Gibbs Gas Engine Co.										PC1186
PC1187	(s)	Gibbs Gas Engine Co.										PC1187
PC1188	(s)	Gibbs Gas Engine Co.										PC1188
PC1189	(s)	Gibbs Gas Engine Co.										PC1189
PC1190	(s)	Gibbs Gas Engine Co.										PC1190
PC1191	(s)	Consolidated S.B. Co.							10/19/42 *	10/19/42	0.0	PC1191
PC1192	(s)	Consolidated S.B. Co.							10/31/42 *	10/31/42	0.0	PC1192
PC1193	(s)	Consolidated S. B.Co.							12/ 5/42 *	12/ 5/42	0.0	PC1193
PC1194	(s)	Consolidated S.B. Co.							12/26/42 *	12/26/42	0.0	PC1194
PC1195	(s)	Consolidated S.B. Co.							1/ 9/43 *	1/ 9/43	0.0	PC1195
PC1196	(s)	Consolidated S.B Co.							2/13/43 *	2/13/43	0.0	PC1196
PC1197	(s)	Consolidated S.B. Co.							3/ 6/43 *	3/ 6/43	0.0	PC1197
PC1198	(s)	Consolidated S.B. Co.							3/20/43 *	3/20/43	0.0	PC1198
PC1199	(s)	Consolidated S.B. Co.							4/24/43 *	4/24/43	0.0	PC1199
PC1200	(s)	Consolidated S.B Co.							5/15/43 *	5/15/43	0.0	PC1200

(s) Steel Hulls

(+) Name Defoe Boat & Motor Works changed to Defoe Shipbldg. Corp.

* First estimate, submitted subsequent to 11/ 1/41.

~~RESTRICTED~~

Page 74

N.B.S. (745)
D-5

As of May 1, 1942

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	As of May 1, 1942	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number	
		May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				No. of Mos. Keel Laying to Completion	As per Contract or Order	As Reported by Building Yard 11-1-41			As Last Reported by Building Yard
SUBMARINE CHASERS (173 ft.) (Con't)												
PC1201 (s)	Consolidated S.B. Co.							5/29/43 *	5/29/43	0.0	PC1201	
PC1202 (s)	Consolidated S.B. Co.							7/ 3/43 *	7/ 3/43	0.0	PC1202	
PC1203 (s)	Consolidated S.B. Co.							7/24/43 *	7/24/43	0.0	PC1203	
PC1204 (s)	Consolidated S.B. Co.							8/ 7/43 *	8/ 7/43	0.0	PC1204	
PC1205 (s)	Consolidated S.B. Co.							9/11/43 *	9/11/43	0.0	PC1205	
PC1206 (s)	Consolidated S.B. Co.							10/ 2/43 *	10/ 2/43	0.0	PC1206	
PC1207 (s)	Consolidated S.B. Co.							10/16/43 *	10/16/43	0.0	PC1207	
PC1208 (s)	Consolidated S.B. Co.							11/20/43 *	11/20/43	0.0	PC1208	
PC1209 (s)	Consolidated S.B. Co.							12/11/43 *	12/11/43	0.0	PC1209	
PC1210 (s)	Consolidated S.B. Co.							12/25/43 *	12/25/43	0.0	PC1210	
PC1211 (s)	Luders Marine Constr. Co.					6		1/ 6/43 *	1/ 6/43	0.0	PC1211	
PC1212 (s)	Luders Marine Constr. Co.					5		2/ 6/43 *	2/ 6/43	0.0	PC1212	
PC1213 (s)	Luders Marine Constr. Co.					5		3/ 6/43 *	3/ 6/43	0.0	PC1213	
PC1214 (s)	Luders Marine Constr. Co.					5		4/ 6/43 *	4/ 6/43	0.0	PC1214	
PC1215 (s)	Luders Marine Constr. Co.					5		5/ 6/43 *	5/ 6/43	0.0	PC1215	
PC1216 (s)	Luders Marine Constr. Co.					5		6/ 6/43 *	6/ 6/43	0.0	PC1216	
PC1217 (s)	Luders Marine Constr. Co.					5		7/ 6/43 *	7/ 6/43	0.0	PC1217	
PC1218 (s)	Luders Marine Constr. Co.					5		8/ 6/43 *	8/ 6/43	0.0	PC1218	
PC1219 (s)	Luders Marine Constr. Co.					5		9/ 6/43 *	9/ 6/43	0.0	PC1219	
PC1220 (s)	Luders Marine Constr. Co.					5		10/ 6/43 *	10/ 6/43	0.0	PC1220	
PC1221 (s)	Penn-Jersey S.B. Corp.										PC1221	
PC1222 (s)	Penn-Jersey S.B. Corp.										PC1222	
PC1223 (s)	Penn-Jersey S.B. Corp.										PC1223	
PC1224 (s)	Penn-Jersey S.B. Corp.										PC1224	
PC1225 (s)	Leathem Smith Coal & S.B. Co.	11.0	11.0			4-2/5		10/14/42 *	10/14/42	0.0	PC1225	
PC1226 (s)	Leathem Smith Coal & S.B. Co.	6.0	6.0			4-1/3		11/10/42 *	11/10/42	0.0	PC1226	
PC1227 (s)	Leathem Smith Coal & S.B. Co.	5.0	5.0			4-1/3		12/ 8/42 *	12/ 8/42	0.0	PC1227	
PC1228 (s)	Leathem Smith Coal & S.B. Co.	3.0	3.0			4		1/ 5/43 *	1/ 5/43	0.0	PC1228	
PC1229 (s)	Leathem Smith Coal & S.B. Co.	3.0	3.0			4-1/6		2/ 4/43 *	2/ 4/43	0.0	PC1229	
PC1230 (s)	Leathem Smith Coal & S.B. Co.	3.0	3.0			4-1/6		3/ 1/43 *	3/ 1/43	0.0	PC1230	
PC1231 (s)	Henry C. Grebe Inc.					8-5/6		5/ 7/43 *	5/ 7/43	0.0	PC1231	
PC1232 (s)	Henry C. Grebe Inc.					9-1/3		5/25/43 *	5/25/43	0.0	PC1232	
PC1233 (s)	Henry C. Grebe Inc.					8		8/ 7/43 *	8/ 7/43	0.0	PC1233	
PC1234 (s)	Henry C. Grebe Inc.					7-4/5		8/12/43 *	8/12/43	0.0	PC1234	
PC1235 (s)	Henry C. Grebe Inc.					7		10/17/43 *	10/17/43	0.0	PC1235	
PC1236 (s)	Henry C. Grebe Inc.					7		10/25/43 *	10/25/43	0.0	PC1236	
PC1237 (s)	Henry C. Grebe Inc.					6-3/4		1/15/44 *	1/15/44	0.0	PC1237	

(s) Steel Hulls

* First estimate, submitted subsequent to 11/ 1/41.

/41

As of May 1, 1942

As of May 1, 1942												
Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS		(173 ft.) (Cont'd)										
PC1238	(s)	Henry C. Grebe, Inc.	-	-			7-1/5		2/ 5/44 *	2/ 5/44	0.0	PC1238
PC1239	(s)	Henry C. Grebe, Inc.	-	-			6-2/3		3/22/44 *	3/22/44	0.0	PC1239
PC1240	(s)	Henry C. Grebe, Inc.	-	-			6-2/3		3/28/44 *	3/28/44	0.0	PC1240
PC1241	(s)	Nashville Bridge Co.	-	-			6		3/15/43 *	3/15/43	0.0	PC1241
PC1242	(s)	Nashville Bridge Co.	-	-			6		3/18/43 *	3/18/43	0.0	PC1242
PC1243	(s)	Nashville Bridge Co.	-	-			6		6/15/43 *	6/15/43	0.0	PC1243
PC1244	(s)	Nashville Bridge Co.	-	-			6		6/18/43 *	6/18/43	0.0	PC1244
PC1245	(s)	Nashville Bridge Co.	-	-			6		9/15/43 *	9/15/43	0.0	PC1245
PC1246	(s)	Nashville Bridge Co.	-	-			6		9/18/43 *	9/18/43	0.0	PC1246
PC1247	(s)	Nashville Bridge Co.	-	-			6		12/15/43 *	12/15/43	0.0	PC1247
PC1248	(s)	Nashville Bridge Co.	-	-			6		12/18/43 *	12/18/43	0.0	PC1248
PC1249	(s)	Nashville Bridge Co.	-	-			6		3/15/44 *	3/15/44	0.0	PC1249
PC1250	(s)	Nashville Bridge Co.	-	-			6		3/18/44 *	3/18/44	0.0	PC1250
PC1251	(s)	Brown S.B. Co.										PC1251
PC1252	(s)	Brown S.B. Co.										PC1252
PC1253	(s)	Brown S.B. Co.										PC1253
PC1254	(s)	Brown S.B. Co.										PC1254
PC1255	(s)											PC1255
PC1256	(s)											PC1256
PC1257	(s)											PC1257
PC1258	(s)											PC1258
PC1259	(s)											PC1259
PC1260	(s)											PC1260
PC1261	(s)											PC1261
PC1262	(s)											PC1262
PC1263	(s)											PC1263
PC1264	(s)											PC1264
PC1265	(s)											PC1265
SUBMARINE CHASERS		(180 ft.)										
PC827	(s) †	Pullman Standard Car Co.										PC827
PC828	(s) †	Pullman Standard Car Co.										PC828
PC829	(s) †	Pullman Standard Car Co.										PC829
PC830	(s) †	Pullman Standard Car Co.										PC830
PC831	(s) †	Pullman Standard Car Co.										PC831
PC832	(s) †	Pullman Standard Car Co.										PC832
PC833	(s) †	Pullman Standard Car Co.										PC833
PC834	(s) †	Pullman Standard Car Co.										PC834
PC835	(s) †	Pullman Standard Car Co.										PC835

(s) Steel Hulls.

* First estimate, submitted subsequent to 11/ 1/41.

† Authorized in the 1799 vessel program upon request of the British.

RESTRICTED

Page 76

N.B.S. (745)

As of May 1, 1942

D-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS		(160 ft.)										
PC836	(s) †	Pullman Standard Car Co.										PC836
PC837	(s) †	Pullman Standard Car Co.										PC837
PC838	(s) †	Pullman Standard Car Co.										PC838
PC839	(s) †	Pullman Standard Car Co.										PC839
PC840	(s) †	Pullman Standard Car Co.										PC840
PC841	(s) †	Pullman Standard Car Co.										PC841
PC842	(s) †	Pullman Standard Car Co.										PC842
PC843	(s) †	Pullman Standard Car Co.										PC843
PC844	(s) †	Pullman Standard Car Co.										PC844
PC845	(s) †	Pullman Standard Car Co.										PC845
PC846	(s) †	Pullman Standard Car Co.										PC846
PC847	(s) †	Pullman Standard Car Co.										PC847
PC848	(s) †	Pullman Standard Car Co.										PC848
PC849	(s) †	Pullman Standard Car Co.										PC849
PC850	(s) †	Pullman Standard Car Co.										PC850
PC851	(s) †	Pullman Standard Car Co.										PC851
PC852	(s) †	Pullman Standard Car Co.										PC852
PC853	(s) †	Pullman Standard Car Co.										PC853
PC854	(s) †	Pullman Standard Car Co.										PC854
PC855	(s) †	Pullman Standard Car Co.										PC855
PC856	(s) †	Pullman Standard Car Co.										PC856
PC857	(s) †	Pullman Standard Car Co.										PC857
PC858	(s) †	Pullman Standard Car Co.										PC858
PC859	(s) †	Pullman Standard Car Co.										PC859
PC860	(s) †	Pullman Standard Car Co.										PC860
PC861	(s) †	Pullman Standard Car Co.										PC861
PC862	(s) †	Pullman Standard Car Co.										PC862
PC863	(s) †	Pullman Standard Car Co.										PC863
PC864	(s) †	Pullman Standard Car Co.										PC864
PC865	(s) †	Pullman Standard Car Co.										PC865
PC866	(s) †	Pullman Standard Car Co.										PC866
PC867	(s) †	Albina Eng. & Mach. Wks. (f)										PC867
PC868	(s) †	Albina Eng. & Mach. Wks. (f)										PC868

(s) Steel Hulls.

† Authorized in the 1799 vessel program upon request of the British.

(f) Awards for PC827-876, dated 3/14/42, Pullman Standard Car cancelled.

RESTRICTED

Page 77

N.B.S.(745)

D-5

As of May 1, 1942

Type, Number and Name		Contractor		Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/1/41 Prediction	Type and Number	
				May 1 1942	Gain for Apr. 1942				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard			
				TOTAL	TOTAL									
SUBMARINE CHASERS (180 ft.)(Cont'd)														
PC869	(s)	†	Albina Eng. & Mach. Wks. (f)										PC869	
PC870	(s)	†	Albina Eng. & Mach. Wks. (f)										PC870	
PC871	(s)	†	Albina Eng. & Mach. Wks. (f)										PC871	
PC872	(s)	†	Albina Eng. & Mach. Wks. (f)										PC872	
PC873	(s)	†	Albina Eng. & Mach. Wks. (f)										PC873	
PC874	(s)	†	Albina Eng. & Mach. Wks. (f)										PC874	
PC875	(s)	†	Albina Eng. & Mach. Wks. (f)										PC875	
PC876	(s)	†	Albina Eng. & Mach. Wks. (f)										PC876	
PC877	(f)	(s)	†	Albina Eng. & Mach. Wks. (f)									PC877	
PC878	(s)	†	Albina Eng. & Mach. Wks. (f)										PC878	
PC879	(s)	†	Albina Eng. & Mach. Wks. (f)										PC879	
PC880	(s)	†	Albina Eng. & Mach. Wks. (f)										PC880	
PC881	(s)	†	Albina Eng. & Mach. Wks. (f)										PC881	
PC882	(s)	†	Albina Eng. & Mach. Wks. (f)										PC882	
PC883	(s)	†	Albina Eng. & Mach. Wks. (f)										PC883	
PC884	(s)	†	Albina Eng. & Mach. Wks. (f)										PC884	
PC885	(s)	†	Albina Eng. & Mach. Wks. (f)										PC885	
PC886	(s)	†	Albina Eng. & Mach. Wks. (f)										PC886	
PC887	(s)	†	Albina Eng. & Mach. Wks. (f)										PC887	
PC888	(s)	†	Albina Eng. & Mach. Wks. (f)										PC888	
PC889	(s)	†	Albina Eng. & Mach. Wks. (f)										PC889	
PC890	(s)	†	Albina Eng. & Mach. Wks. (f)										PC890	
PC891	(s)	†	Willamette Iron & Steel Corp(f)										PC891	
PC892	(s)	†	Willamette Iron & Steel Corp(f)										PC892	
PC893	(s)	†	Willamette Iron & Steel Corp(f)										PC893	
PC894	(s)	†	Willamette Iron & Steel Corp(f)										PC894	
PC895	(s)	†	Willamette Iron & Steel Corp(f)										PC895	
PC896	(s)	†	Willamette Iron & Steel Corp(f)										PC896	
PC897	(f)	(s)	†	Willamette Iron & Steel Corp(f)									PC897	
PC898	(s)	†	Willamette Iron & Steel Corp(f)										PC898	
PC899	(s)	†	Willamette Iron & Steel Corp(f)										PC899	
PC900	(s)	†	Willamette Iron & Steel Corp(f)										PC900	
PC901	(s)	†	Willamette Iron & Steel Corp(f)										PC901	
PC902	(s)	†	Willamette Iron & Steel Corp(f)										PC902	
PC903	(s)	†	Willamette Iron & Steel Corp(f)										PC903	

(s) Steel Hulls.

† Authorized in the 1799 vessel program upon request of the British.

(f) Award dated 3/14/42, with Toledo S.B.Co. for PC877-896, cancelled.

(f) Award dated 3/14/42, with Everett Pacific Co. for PC897-916, cancelled.

~~RESTRICTED~~

Page 78

N.B.S. (745)

D-5

As of May 1, 1942

Type, Number and Name		Contractor		Percentage of Completion		Keel Laid	Launched	No. of Mos Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
				May 1 1942 TOTAL	Gain for Apr 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS(180 ft.)(Cont'd)													
PC904	(s)	†	Willamette Iron & Steel Corp										PC904
PC905	(s)	†	Willamette Iron & Steel Corp										PC905
PC906	(s)	†	Willamette Iron & Steel Corp										PC906
PC907	(s)	†	Willamette Iron & Steel Corp										PC907
PC908	(s)	†	Willamette Iron & Steel Corp										PC908
PC909	(s)	†	Willamette Iron & Steel Corp										PC909
PC910	(s)	†	Willamette Iron & Steel Corp										PC910
PC911	(s)	†	Willamette Iron & Steel Corp										PC911
PC912	(s)	†	Willamette Iron & Steel Corp										PC912
PC913	(s)	†	Willamette Iron & Steel Corp										PC913
PC914	(s)	†	Willamette Iron & Steel Corp										PC914
PC915	(s)	†	Willamette Iron & Steel Corp										PC915
PC916	(s)	†	Willamette Iron & Steel Corp										PC916
PC917	(s)	†	Willamette Iron & Steel Corp(f										PC917
PC918	(s)	†	Willamette Iron & Steel Corp(f										PC918
PC919	(s)	†	Willamette Iron & Steel Corp(f										PC919
PC920	(s)	†	Willamette Iron & Steel Corp(f										PC920

(s) Steel Hulls.

(†) Authorized in the 1799 vessel program
upon request of the British.

(f) Award dated 3/27/42, with Defoe S.B., cancelled

RESTRICTED

Page 79

N.B.S. (745)

As of May 1, 1942

D-5

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR TORPEDO BOATS											
PT71	(w) Higgins Industries, Inc.	80.0	30.0	12/ 2/41		6-1/4	8/23/42	4/26/42 *	6/10/42	1.5-	PT71
PT72	(w) Higgins Industries, Inc.	45.0	30.0	3/ 2/42		4	8/23/42	5/10/42 *	7/ 1/42	1.7-	PT72
PT73	(w) Higgins Industries, Inc.	50.0	25.0	12/25/41		6-1/2	8/23/42	5/24/42 *	7/10/42	1.6+	PT73
PT74	(w) Higgins Industries, Inc.	40.0	25.0	12/15/41		7	8/23/42	6/ 4/42 *	7/17/42	1.4-	PT74
PT75	(w) Higgins Industries, Inc.	30.0	15.0	1/ 3/42		6-3/5	8/23/42	6/12/42 *	7/21/42	1.3-	PT75
PT76	(w) Higgins Industries, Inc.	28.0	20.0	2/ 1/42		6	8/23/42	6/28/42 *	7/28/42	1.0-	PT76
PT77	(w) Higgins Industries, Inc.	8.0	4.0	4/18/42		3-2/5	8/23/42	7/24/42 *	8/ 1/42	0.3-	PT77
PT78	(w) Higgins Industries, Inc.	8.0	4.0	4/20/42		3-3/5	8/23/42	8/ 4/42 *	8/ 7/42	0.1-	PT78
PT79	(w) Higgins Industries, Inc.	5.0	1.0	4/23/42		3-2/3	8/23/42	8/15/42 *	8/14/42	0.0	PT79
PT80	(w) Higgins Industries, Inc.	5.0	1.0	4/27/42		3-4/5	8/23/42	8/24/42 *	8/21/42	0.1+	PT80
PT81	(w) Higgins Industries, Inc.	3.0	1.0	4/29/42		4	8/23/42	9/ 3/42 *	8/28/42	0.2+	PT81
PT82	(w) Higgins Industries, Inc.	3.0	1.0	5/ 1/42		4-1/5	8/23/42	9/13/42 *	9/ 7/42	0.2+	PT82
PT83	(w) Higgins Industries, Inc.	3.0	1.0			4-1/4	8/23/42	9/22/42 *	9/14/42	0.3+	PT83
PT84	(w) Higgins Industries, Inc.	3.0	1.0			4-2/5	8/23/42	10/ 1/42 *	9/21/42	0.3+	PT84
PT85	(w) Higgins Industries, Inc.	3.0	1.0			4-3/5	8/23/42	10/11/42 *	9/28/42	0.4+	PT85
PT86	(w) Higgins Industries, Inc.	3.0	1.0			4-2/3	8/23/42	10/20/42 *	10/ 5/42	0.5+	PT86
PT87	(w) Higgins Industries, Inc.	2.0	0.0			4-5/6	8/23/42	10/29/42 *	10/12/42	0.5+	PT87
PT88	(w) Higgins Industries, Inc.	2.0	0.0			5	8/23/42	11/ 7/42 *	10/19/42	0.6+	PT88
PT89	(w) Higgins Industries, Inc.	2.0	0.0			5	8/23/42	11/15/42 *	10/27/42	0.6+	PT89
PT90	(w) Higgins Industries, Inc.	2.0	0.0			5-1/4	8/23/42	11/22/42 *	11/ 3/42	0.6+	PT90
PT91	(w) Higgins Industries, Inc.	2.0	0.0			5-1/3	8/23/42	11/29/42 *	11/10/42	0.6+	PT91
PT92	(w) Higgins Industries, Inc.	2.0	0.0			5-1/2	8/23/42	12/ 4/42 *	11/17/42	0.6+	PT92
PT93	(w) Higgins Industries, Inc.	2.0	0.0			5-2/3	8/23/42	12/ 8/42 *	11/24/42	0.9+	PT93
PT94	(w) Higgins Industries, Inc.	2.0	0.0			5-4/5	8/23/42	11/10/42 *	12/ 1/42	0.7-	PT94
PT95	(w) Buckins Yacht Corp.	75.0	10.0	1/ 3/42		5-3/5	10/15/42	6/20/42 *	6/20/42	0.0	PT95
PT96	(w) Buckins Yacht Corp.	30.0	10.0	1/29/42		5-2/3	10/15/42	7/20/42 *	7/20/42	0.0	PT96
PT97	(w) Buckins Yacht Corp.	20.0	12.0	1/30/42		6-2/3	10/15/42	8/20/42 *	8/20/42	0.0	PT97
PT98	(w) Buckins Yacht Corp.	7.0	2.0	3/13/42		6-1/4	10/15/42	9/20/42 *	9/20/42	0.0	PT98
PT99	(w) Buckins Yacht Corp.	4.0	0.0				10/15/42				PT99
PT100	(w) Buckins Yacht Corp.	1.0	1.0				10/15/42				PT100

(w) Wood Hulls.

* First estimate, submitted subsequent to 11/ 1/41.

~~RESTRICTED~~

Page 80

N.B.S. (745)

D-5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR TORPEDO BOATS (Cont'd)												
PT101	(w)	Huckins Yacht Corp.	1.0	0.0				10/15/42				PT101
PT102	(w)	Huckins Yacht Corp.	1.0	0.0				10/15/42				PT102
PT103	(w)	E. B. Co. Elec Wks.	35.0	10.0	1/24/42		4-4/5	10/14/42	5/23/42 †	6/17/42	0.8-	PT103
PT104	(w)	E. B. Co. Elec Wks.	35.0	10.0	1/29/42		4-3/4	10/14/42	5/27/42 †	6/21/42	0.8-	PT104
PT105	(w)	E. B. Co. Elec Wks.	35.0	10.0	2/ 5/42		4-2/3	10/14/42	5/31/42 †	6/26/42	0.9-	PT105
PT106	(w)	E. B. Co. Elec Wks.	35.0	10.0	2/12/42		4-3/5	10/14/42	6/ 2/42 †	6/30/42	0.9-	PT106
PT107	(w)	E. B. Co. Elec Wks.	35.0	10.0	2/16/42		4-3/5	10/14/42	6/ 5/42 †	7/ 3/42	0.9-	PT107
PT108	(w)	E. B. Co. Elec Wks.	35.0	10.0	2/27/42		4-1/3	10/14/42	6/ 8/42 †	7/ 7/42	1.0-	PT108
PT109	(w)	E. B. Co. Elec Wks.	35.0	10.0	3/ 4/42		4-1/5	10/14/42	6/11/42 †	7/10/42	1.0-	PT109
PT110	(w)	E. B. Co. Elec Wks.	35.0	10.0	3/11/42		4	10/14/42	6/13/42 †	7/14/42	1.0-	PT110
PT111	(w)	E. B. Co. Elec Wks.	35.0	10.0	3/17/42		4	10/14/42	6/17/42 †	7/17/42	1.0-	PT111
PT112	(w)	E. B. Co. Elec Wks.	35.0	10.0	3/21/42		4	10/14/42	6/20/42 †	7/20/42	1.0-	PT112
PT113	(w)	E. B. Co. Elec Wks.	35.0	10.0	3/25/42		4	10/14/42	6/23/42 †	7/23/42	1.0-	PT113
PT114	(w)	E. B. Co. Elec Wks.	35.0	10.0	3/30/42		3-5/6	10/14/42	6/26/42 †	7/26/42	1.0-	PT114
PT115	(w)	E. B. Co. Elec Wks.	3.0	3.0	4/ 3/42		3-5/6	10/14/42	6/29/42 †	7/29/42	1.0-	PT115
PT116	(w)	E. B. Co. Elec Wks.	3.0	3.0	4/ 7/42		3-4/5	10/14/42	7/ 2/42 †	8/ 1/42	1.0-	PT116
PT117	(w)	E. B. Co. Elec Wks.	3.0	3.0	4/10/42		3-5/6	10/14/42	7/ 6/42 †	8/ 5/42	1.0-	PT117
PT118	(w)	E. B. Co. Elec Wks.	3.0	3.0	4/14/42		3-4/5	10/14/42	7/ 8/42 †	8/ 8/42	1.0-	PT118
PT119	(w)	E. B. Co. Elec Wks.	3.0	3.0	4/18/42		3-4/5	10/14/42	7/11/42 †	8/11/42	1.0-	PT119
PT120	(w)	E. B. Co. Elec Wks.	3.0	3.0	4/22/42		3-3/4	10/14/42	7/14/42 †	8/14/42	1.0-	PT120
PT121	(w)	E. B. Co. Elec Wks.	3.0	3.0	4/25/42		3-3/4	10/14/42	7/17/42 †	8/17/42	1.0-	PT121
PT122	(w)	E. B. Co. Elec Wks.	3.0	3.0	4/29/42		3-2/3	10/14/42	7/20/42 †	8/19/42	1.0-	PT122
PT123	(w)	E. B. Co. Elec Wks.	3.0	3.0			3-1/3	10/14/42	7/23/42 †	8/22/42	1.0-	PT123
PT124	(w)	E. B. Co. Elec Wks.	3.0	3.0			3-1/3	10/14/42	7/25/42 †	8/25/42	1.0-	PT124
PT125	(w)	E. B. Co. Elec Wks.	3.0	3.0			3-1/3	10/14/42	7/29/42 †	8/28/42	1.0-	PT125
PT126	(w)	E. B. Co. Elec Wks.	3.0	3.0			3-1/3	10/14/42	8/ 1/42 †	8/31/42	1.0-	PT126
PT127	(w)	E. B. Co. Elec Wks.					3-1/4	10/14/42	8/ 4/42 †	9/ 3/42	1.0-	PT127
PT128	(w)	E. B. Co. Elec Wks.					3-1/4	10/14/42	8/ 7/42 †	9/ 6/42	1.0-	PT128
PT129	(w)	E. B. Co. Elec Wks.					3-1/4	10/14/42	8/10/42 †	9/ 9/42	1.0-	PT129
PT130	(w)	E. B. Co. Elec Wks.					3-1/4	10/14/42	8/13/42 †	9/12/42	1.0-	PT130
PT131	(w)	E. B. Co. Elec Wks.					3-1/4	10/14/42	3/15/42 †	9/15/42	1.0-	PT131

(w) Wood Hulls

(c) Percentage of completion reported 4/1/42, covered PT 103 to 196.

† First estimate, submitted subsequent to 11/1/41.

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) or 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR TORPEDO BOATS (Cont'd)												
PT132	(w)	E. B. Co. Elec Wks.					3-1/4	10/14/42	8/19/42 *	9/18/42	1.0-	PT132
PT133	(w)	E. B. Co. Elec Wks.					3-1/4	10/14/42	8/22/42 *	9/21/42	1.0-	PT133
PT134	(w)	E. B. Co. Elec Wks.					3-1/5	10/14/42	8/25/42 *	9/23/42	1.0-	PT134
PT135	(w)	E. B. Co. Elec Wks.					3-1/5	10/14/42	8/28/42 *	9/26/42	1.0-	PT135
PT136	(w)	E. B. Co. Elec Wks.					3-1/5	10/14/42	8/31/42 *	9/29/42	1.0-	PT136
PT137	(w)	E. B. Co. Elec Wks.					3-1/5	10/14/42	9/ 3/42 *	10/ 2/42	1.0-	PT137
PT138	(w)	E. B. Co. Elec Wks.					3-1/5	10/14/42	9/ 5/42 *	10/ 5/42	1.0-	PT138
PT139	(w)	E. B. Co. Elec Wks.					3-1/5	10/15/42	9/24/42 *	10/ 8/42	0.5-	PT139
PT140	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	9/27/42 *	10/11/42	0.5-	PT140
PT141	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	9/30/42 *	10/14/42	0.5-	PT141
PT142	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	10/ 3/42 *	10/17/42	0.5-	PT142
PT143	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	10/ 6/42 *	10/20/42	0.5-	PT143
PT144	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	10/ 9/42 *	10/23/42	0.5-	PT144
PT145	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	10/12/42 *	10/25/42	0.4-	PT145
PT146	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	10/15/42 *	10/28/42	0.4-	PT146
PT147	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	10/18/42 *	10/31/42	0.4-	PT147
PT148	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	10/21/42 *	11/ 3/42	0.4-	PT148
PT149	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	10/24/42 *	11/ 6/42	0.4-	PT149
PT150	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	10/27/42 *	11/ 9/42	0.4-	PT150
PT151	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	10/30/42 *	11/12/42	0.4-	PT151
PT152	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	11/ 2/42 *	11/15/42	0.4-	PT152
PT153	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	11/ 5/42 *	11/18/42	0.4-	PT153
PT154	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	11/ 8/42 *	11/21/42	0.4-	PT154
PT155	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	11/11/42 *	11/24/42	0.4-	PT155
PT156	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	11/14/42 *	11/26/42	0.4-	PT156
PT157	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	11/17/42 *	11/29/42	0.4-	PT157
PT158	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	11/20/42 *	12/ 2/42	0.4-	PT158
PT159	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	11/23/42 *	12/ 5/42	0.4-	PT159
PT160	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	11/26/42 *	12/ 8/42	0.4-	PT160
PT161	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	11/29/42 *	12/11/42	0.4-	PT161
PT162	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	12/ 2/42 *	12/14/42	0.4-	PT162
PT163	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	12/ 5/42 *	12/17/42	0.4-	PT163
PT164	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	12/ 8/42 *	12/20/42	0.4-	PT164
PT165	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	12/11/42 *	12/23/42	0.4-	PT165
PT166	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	12/14/42 *	12/26/42	0.4-	PT166

(w) Wood Hulls

* First estimate, submitted subsequent to 11/ 1/41.

RESTRICTED

Page 82

N.B.S. (745)

D-5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR TORPEDO BOATS (Cont'd.)												
PT167	(w)	Electric Boat Co.(Elco Wks.)					3-1/5	3/30/43	12/17/42 *	12/29/42	0.4-	PT167
PT168	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	12/20/42 *	1/ 1/43	0.4-	PT168
PT169	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	12/23/42 *	1/ 3/43	0.4-	PT169
PT170	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	12/26/42 *	1/ 6/43	0.4-	PT170
PT171	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	12/29/42 *	1/ 9/43	0.4-	PT171
PT172	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	1/ 1/43 *	1/12/43	0.4-	PT172
PT173	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	1/ 4/43 *	1/15/43	0.4-	PT173
PT174	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	1/ 7/43 *	1/18/43	0.4-	PT174
PT175	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	1/10/43 *	1/21/43	0.4-	PT175
PT176	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	1/13/43 *	1/24/43	0.4-	PT176
PT177	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	1/16/43 *	1/27/43	0.4-	PT177
PT178	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	1/19/43 *	1/30/43	0.4-	PT178
PT179	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	1/22/43 *	2/ 2/43	0.4-	PT179
PT180	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	1/25/43 *	2/ 5/43	0.4-	PT180
PT181	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	1/28/43 *	2/ 8/43	0.4-	PT181
PT182	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	1/31/43 *	2/10/43	0.3-	PT182
PT183	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	2/ 3/43 *	2/13/43	0.3-	PT183
PT184	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	2/ 6/43 *	2/16/43	0.3-	PT184
PT185	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	2/ 9/43 *	2/19/43	0.3-	PT185
PT186	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	2/12/43 *	2/22/43	0.3-	PT186
PT187	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	2/15/43 *	2/25/43	0.3-	PT187
PT188	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	2/18/43 *	2/28/43	0.3-	PT188
PT189	(w)	Electric Boat Co.(Elco Wks.)					3-1/5	3/30/43	2/21/43 *	3/ 3/43	0.4-	PT189
PT190	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	2/24/43 *	3/ 5/43	0.4-	PT190
PT191	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	2/27/43 *	3/ 8/43	0.4-	PT191
PT192	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	3/ 2/43 *	3/11/43	0.3-	PT192
PT193	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	3/ 5/43 *	3/14/43	0.3-	PT193
PT194	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	3/ 8/43 *	3/17/43	0.3-	PT194
PT195	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	3/11/43 *	3/20/43	0.3-	PT195
PT196	(w)	Electric Boat Co.(Elco Wks.)					3-1/6	3/30/43	3/14/43 *	3/23/43	0.3-	PT196
PT197	(w)	Higgins Industries, Inc.										PT197
PT198	(w)	Higgins Industries, Inc.										PT198
PT199	(w)	Higgins Industries, Inc.										PT199

(w) Wood Hulls

* First estimate, submitted subsequent to 11/1/41.

RESTRICTED

Page 83

N.B.S. (745)

D-5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR TORPEDO BOATS (Cont'd)												
PT200	(w)	Higgins Industries, Inc.										PT200
PT201	(w)	Higgins Industries, Inc.										PT201
PT202	(w)	Higgins Industries, Inc.										PT202
PT203	(w)	Higgins Industries, Inc.										PT203
PT204	(w)	Higgins Industries, Inc.										PT204
PT205	(w)	Higgins Industries, Inc.										PT205
PT206	(w)	Higgins Industries, Inc.										PT206
PT207	(w)	Higgins Industries, Inc.										PT207
PT208	(w)	Higgins Industries, Inc.										PT208
PT209	(w)	Higgins Industries, Inc.										PT209
PT210	(w)	Higgins Industries, Inc.										PT210
PT211	(w)	Higgins Industries, Inc.										PT211
PT212	(w)	Higgins Industries, Inc.										PT212
PT213	(w)	Higgins Industries, Inc.										PT213
PT214	(w)	Higgins Industries, Inc.										PT214
PT215	(w)	Higgins Industries, Inc.										PT215
PT216	(w)	Higgins Industries, Inc.										PT216
PT217	(w)	Higgins Industries, Inc.										PT217
PT218	(w)	Higgins Industries, Inc.										PT218
PT219	(w)	Higgins Industries, Inc.										PT219
PT220	(w)	Higgins Industries, Inc.										PT220
PT221	(w)	Higgins Industries, Inc.										PT221
PT222	(w)	Higgins Industries, Inc.										PT222
PT223	(w)	Higgins Industries, Inc.										PT223
PT224	(w)	Higgins Industries, Inc.										PT224
PT225	(w)	Higgins Industries, Inc.										PT225
PT226	(w)	Higgins Industries, Inc.										PT226
PT227	(w)	Higgins Industries, Inc.										PT227
PT228	(w)	Higgins Industries, Inc.										PT228
PT229	(w)	Higgins Industries, Inc.										PT229
PT230	(w)	Higgins Industries, Inc.										PT230
PT231	(w)	Higgins Industries, Inc.										PT231
PT232	(w)	Higgins Industries, Inc.										PT232
PT233	(w)	Higgins Industries, Inc.										PT233
PT234	(w)	Higgins Industries, Inc.										PT234
PT235	(w)	Higgins Industries, Inc.										PT235

(w) Wood Hulls.

RESTRICTED

Page 84

N.B.S.(745)

As of May 1, 1942

D-5

Type Number and Name			Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
				May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR TORPEDO BOATS (Cont'd)													
PT236	(w)	Higgins Industries, Inc.											PT236
PT237	(w)	Higgins Industries, Inc.											PT237
PT238	(w)	Higgins Industries, Inc.											PT238
PT239	(w)	Higgins Industries, Inc.											PT239
PT240	(w)	Higgins Industries, Inc.											PT240
PT241	(w)	Higgins Industries, Inc.											PT241
PT242	(w)	Higgins Industries, Inc.											PT242
PT243	(w)	Higgins Industries, Inc.											PT243
PT244	(w)	Higgins Industries, Inc.											PT244
PT245	(w)	Higgins Industries, Inc.											PT245
PT246	(w)	Higgins Industries, Inc.											PT246
PT247	(w)	Higgins Industries, Inc.											PT247
PT248	(w)	Higgins Industries, Inc.											PT248
PT249	(w)	Higgins Industries, Inc.											PT249
PT250	(w)	Higgins Industries, Inc.											PT250
PT251	(w)	Higgins Industries, Inc.											PT251
PT252	(w)	Higgins Industries, Inc.											PT252
PT253	(w)	Higgins Industries, Inc.											PT253
PT254	(w)	Higgins Industries, Inc.											PT254
PT255	(w)	(b)											PT255
PT256	(w)	(b)											PT256
PT257	(w)	(b)											PT257
PT258	(w)	(b)											PT258
DISTRICT PATROL CRAFT (75 Ft.)													
YP78	Self-Prop.	(w) Hutchinson Boat Works, Inc.	88.0	4.0	9/30/41	4/18/42		1/26/42	4/29/42	6/20/42	1.7 -		YP78
YP79	" "	(w) Hutchinson Boat Works, Inc.	84.0	4.0	10/ 3/41	5/ 2/42		1/26/42	1/26/42	6/20/42	4.8 -		YP79
YP80	" "	(w) Elscot Boat, Inc.	90.0	5.0	8/25/41	3/20/42		1/26/42	1/19/42	5/14/42	3.8 -		YP80
YP81	" "	(w) Elscot Boat, Inc.	85.0	5.0	9/ 4/41	4/ 4/42		1/26/42	2/ 4/42	5/20/42	3.5 -		YP81
YP82	" "	(w) Elscot Boat, Inc.	80.0	5.0	9/12/41	4/25/42		1/26/42	2/16/42	5/29/42	3.4 -		YP82
YP99	" "	(w) Elscot Boat, Inc.	75.0	5.0	9/18/41			1/26/42	2/26/42	6/ 8/42	3.4 -		YP99
YP242	" "	(w)											YP242
YP243	" "	(w)											YP243
YP244	" "	(w)											YP244
YP245	" "	(w)											YP245
YP246	" "	(w)											YP246

(w) Wood Hulls

RESTRICTED

REPRODUCTION OF THIS MATERIAL
IN ANY FORM IS NOT AUTHORIZED
EXCEPT BY SPECIFIC APPROVAL OF
THE SECRETARY OF THE NAVY.

**MONTHLY PROGRESS REPORT
AUXILIARY VESSELS UNDER CONSTRUCTION**

Distribution:

The President
The Secretary of the Navy
The Under Secretary of the Navy
The Assistant Secretary of the Navy
The Chief of Naval Operations
The Naval Aide to the President
Senator David I. Walsh
Congressman Carl Vinson
Congressman William S. Jacobson
Congressman George J. Bates

Franklin D. Roosevelt Library

DECLASSIFIED

DOD DIR. 5200.9 (9/27/58)

Date- 3-11-59

Signature-

Carl L. Spicer

~~RESTRICTED~~

Reproduction of this material in any form is not authorized except by specific approval of the Secretary of the Navy.

NAVY DEPARTMENT
BUREAU OF SHIPS
WASHINGTON, D.C.

AUXILIARY VESSELS UNDER CONSTRUCTION, UNITED STATES NAVY
REPORT OF PROGRESS AS OF MAY 1, 1942.

Page 85

N.B.S. (745)
C-5

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
<u>DESTROYER TENDERS</u>											
AD17	PIEDMONT (s)	Tampa S.B. Co., Inc.	9.7	2.1	12/ 1/41	22-1/3	10/10/43	10/10/43	10/10/43	0.0	AD17
AD18	SIERRA (s)	Tampa S.B. Co., Inc.	8.6	2.1	12/31/41	24-1/3	1/10/44	1/10/44	1/10/44	0.0	AD18
AD19	YOSEMITE (s)	Tampa S.B. Co., Inc.	7.7	2.0	1/19/42	26-3/4	4/10/44	4/10/44	4/10/44	0.0	AD19
<u>NET LAYERS</u>											
AN1	MONITOR (s)	Ingalls S.B. Corp.	10.5	1.0	10/21/41	16	7/31/43	2/15/43	2/20/43	0.2-	AN1
AN2	MONTAUK (s)	Ingalls S.B. Corp.	7.0	1.0	4/14/42	15-1/3	9/30/43	5/ 1/43	7/ 1/43	2.0-	AN2
AN3	OSAGE (s)	Ingalls S.B. Corp.	5.5	1.0		15-5/6	1/31/44	6/30/43	8/15/43	1.5-	AN3
AN4	SAVOUS (s)	Ingalls S.B. Corp.	5.0	1.0		15-1/2	6/30/44	9/15/43	9/15/43	0.0	AN4
<u>GASOLINE TANKERS</u>											
AOG1	PATAPSCO (s)	Seattle Tacoma S.B. Corp.	8.3	2.8		4	8/ 5/42	8/30/42	10/ 1/42	1.1-	AOG1
AOG2	RAPPAHANNOCK (s)	Seattle Tacoma S.B. Corp.	8.3	2.8		4-1/2	9/14/42	8/31/42	10/17/42	1.6-	AOG2
AOG3	RIO GRANDE (s)	Seattle Tacoma S.B. Corp.	7.5	2.0		3-1/3	10/24/42	11/28/42	10/14/42	1.5+	AOG3
AOG4	WABASH (s)	Seattle Tacoma S.B. Corp.	7.5	2.0		5	12/ 3/42	11/29/42	11/28/42	0.0	AOG4
AOG5	SUSQUEHANNA (s)	Seattle Tacoma S.B. Corp.	7.5	2.0		3-3/4	1/12/43	11/30/42	12/28/42	0.9-	AOG5
AOG6		Cargill Inc.									AOG6
AOG7		Cargill Inc.									AOG7
AOG8		Cargill Inc.									AOG8
AOG9		Cargill Inc.									AOG9
AOG10		Cargill Inc.									AOG10
AOG11		Cargill Inc.									AOG11
<u>TRANSPORTS</u>											
AP2	DOYEN (s)	Con. Steel (Los Angeles) (x)	36.1	6.7	9/18/41	12-1/5	9/26/42	6/29/42	11/ 8/42	4.3-	AP2
AP18	PELAND (s)	Con. Steel (Los Angeles) (x)	29.8	3.9	11/25/41	13	11/ 5/42	10/26/42	12/18/42	1.7-	AP18

(s) Steel Hulls.
(x) Being constructed by Maritime Commission for Navy.

SECRET

Page 86
As of May 1, 1942

N.B.S. (745)

C-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
COASTAL TRANSPORTS												
APe1	*	Herreshoff Mfg.										APe1
APe2	*	Herreshoff Mfg.										APe2
APe3	*	Herreshoff Mfg.										APe3
APe4	*	Herreshoff Mfg.										APe4
APe5	*	Herreshoff Mfg.										APe5
APe6	*	Herreshoff Mfg.										APe6
APe7	*	Herreshoff Mfg.										APe7
APe8	*	Herreshoff Mfg.										APe8
APe9	*	Herreshoff Mfg.										APe9
APe10	*	Herreshoff Mfg.										APe10
APe11	*	Warren Boat Yard	10	10	4/ 7/42		4		8/11/42**	8/11/42	0.0	APe11
APe12	*	Warren Boat Yard	6	6	4/13/42		4-3/5		8/25/42**	8/25/42	0.0	APe12
APe13	*	H. G. Marr	9.5	9.5	4/15/42		7		11/15/42**	11/15/42	0.0	APe13
APe14	*	H. G. Marr	5.1	5.1	4/29/42		7		12/ 1/42**	12/ 1/42	0.0	APe14
APe15	*	Camden S.B. & Marine Ry.	13.6	13.6	4/ 6/42		5-1/3		9/15/42**	9/15/42	0.0	APe15
APe16	*	Camden S.B. & Marine Ry.	13.6	13.6	4/ 6/42		6		10/ 6/42**	10/ 6/42	0.0	APe16
APe17	*	Camden S.B. & Marine Ry.	10.9	10.9	4/14/42		6-1/5		10/20/42**	10/20/42	0.0	APe17
APe18	*	Camden S.B. & Marine Ry.	10.9	10.9	4/17/42		6-1/2		11/ 3/42**	11/ 3/42	0.0	APe18
APe19	*	Hodgdon Bros.	13.8	6.8	3/12/42		6		9/15/42**	9/15/42	0.0	APe19
APe20	*	Hodgdon Bros.	13.6	8.6	3/12/42		6-1/2		9/25/42**	9/25/42	0.0	APe20
APe21	*	Hodgdon Bros.	13.8	11.8	4/ 4/42		6-1/3		10/15/42**	10/15/42	0.0	APe21
APe22	*	Hodgdon Bros.	13.6	12.6	3/24/42		7-2/3		11/15/42**	11/15/42	0.0	APe22
APe23	*	F. L. Fulton	12.0	12.0	4/ 9/42		5		9/ 6/42**	9/ 6/42	0.0	APe23
APe24	*	F. L. Fulton	12.0	12.0	4/13/42		5-3/5		9/30/42**	9/30/42	0.0	APe24
APe25	*	F. L. Fulton	3.0	3.0			5-2/3		10/24/42**	10/24/42	0.0	APe25
APe26	*	F. L. Fulton	3.0	3.0			6-1/5		11/18/42**	11/18/42	0.0	APe26
APe27	*	F. L. Fulton	3.0	3.0			6-2/3		12/12/42**	12/12/42	0.0	APe27
APe28	*	F. L. Fulton					7-1/5		1/ 6/43**	1/ 6/43	0.0	APe28
APe29	*	F. L. Fulton					6-4/5		1/30/43**	1/30/43	0.0	APe29
APe30	*	F. L. Fulton					6-3/5		2/24/43**	2/24/43	0.0	APe30
APe31	*	F. L. Fulton					6-1/3		3/18/43**	3/18/43	0.0	APe31
APe32	*	F. L. Fulton					6		4/ 6/43**	4/ 6/43	0.0	APe32
APe33	*	Anderson & Cristofani	2.0	2.0			5		10/ 1/42**	10/ 1/42	0.0	APe33
APe34	*	Anderson & Cristofani	2.0	2.0			6		11/15/42**	11/15/42	0.0	APe34
APe35	*	Anderson & Cristofani	2.0	2.0			7		1/ 5/43**	1/ 5/43	0.0	APe35

* Formerly AMe150 to 199 Changed to APe1 to 50

** First estimate submitted subsequent to 11/1/41.

RESTRICTED

Page 87

N.B.S. (745)

As of May 1, 1942

C-5

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number	
		May 1 1942	Gain for Apr. 1942				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard			
		TOTAL	TOTAL									
COASTAL TRANSPORTS (Cont'd.)												
APc36	*	Anderson & Cristofani	2.0	2.0			5		2/28/43**	2/28/43	0.0	APc36
APc37	*	Anderson & Cristofani	2.0	2.0			4		3/15/43**	3/15/43	0.0	APc37
APc38	*	Anderson & Cristofani										APc38
APc39	*	Anderson & Cristofani										APc39
APc40	*	Anderson & Cristofani										APc40
APc41	*	Wm. J. Cryer & Son										APc41
APc42	*	Wm. J. Cryer & Son										APc42
APc43	*	Wm. J. Cryer & Son										APc43
APc44	*	Wm. J. Cryer & Son										APc44
APc45	*	Lynch Shipbuilding										APc45
APc46	*	Lynch Shipbuilding										APc46
APc47	*	Lynch Shipbuilding										APc47
APc48	*	Lynch Shipbuilding										APc48
APc49	*	Lynch Shipbuilding										APc49
APc50	*	Lynch Shipbuilding										APc50

* Formerly AMc150 to 199 Changed to APc1 to 50

** First estimate submitted subsequent to 11/1/41.

~~RESTRICTED~~

Page 88

N.B.S. (745)

As of May 1, 1942

C-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr.1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MECHANIZED-ARTILLERY TRANSPORTS												
APM1	ASHLAND (s)	Moore Dry Dock Co.	3.0	2.0			12	3/ 1/43	5/13/43 **	5/15/43	0.1-	APM1
APM2	BELLE GROVE (s)	Moore Dry Dock Co.	2.5	1.5			12	4/ 1/43	6/15/43 **	6/15/43	0.0	APM2
APM3	CARTER HALL (s)	Moore Dry Dock Co.	2.0	1.0			12	5/ 1/43	7/15/43 **	7/15/43	0.0	APM3
APM4	EPPING FOREST (s)	Moore Dry Dock Co.	2.0	1.0			12	6/ 1/43	8/16/43 **	8/16/43	0.0	APM4
APM5	GUNSTON HALL (s)	Moore Dry Dock Co.	1.5	.5			13	8/ 1/43	11/15/43 **	11/15/43	0.0	APM5
APM6	LINDENWALD (s)	Moore Dry Dock Co.	1.5	.5			12	9/ 1/43	11/15/43 **	11/15/43	0.0	APM6
APM7	OAK HILL (s)	Moore Dry Dock Co.	1.5	.5			12	10/ 1/43	12/15/43 **	12/15/43	0.0	APM7
APM8	WHITE MARSH (s)	Moore Dry Dock Co.	1.5	.5			11-1/2	11/ 1/43	12/31/43 **	12/31/43	0.0	APM8
RESCUE TRANSPORTS												
APR1	(s)	(b)										APR1
APR2	(s)	(b)										APR2
APR3	(s)	(b)										APR3
APR4	(s)	(b)										APR4
APR5	(s)	(b)										APR5
APR6	(s)	(b)										APR6
APR7	(s)	(b)										APR7
APR8	(s)	(b)										APR8
APR9	(s)	(b)										APR9
APR10	(s)	(b)										APR10
APR11	(s)	(b)										APR11

(s) Steel Hulls.

(b) Assignment to builder pending.

** First estimate, submitted subsequent to 11/ 1/41.

~~RESTRICTED~~

Page 89

N.B.S. (745)
C-5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
REPAIR SHIPS												
AR6	AJAX	(s) Los Angeles S.B. & D.D. Corp.	53.2	7.6	5/ 7/41		25	9/ 9/43	5/10/43	6/10/43	1.0-	AR6
AR7	HECTOR	(s) Los Angeles S.B. & D.D. Corp.	27.4	6.0	7/28/41		24	8/30/43	8/30/43	8/ 1/43	1.0+	AR7
HEAVY HULLS REPAIR SHIPS												
ARH1	JASON	(s) Los Angeles S.B. & D.D. Corp.	14.7	4.3	3/ 9/42		21-1/5	7/30/44	1/ 1/44	12/15/43	0.6+	ARH1
SALVAGE VESSELS												
ARS5	DIVER	(s) Basalt Rock Co., Inc.	17.6	9.8	4/ 6/42		9-1/2	1/20/43	10/15/42	1/20/43	3.2-	ARS5
ARS6	ESCAPE	(s) Basalt Rock Co., Inc.	2.5	0.5			8-1/6	2/20/43	11/15/42	2/20/43	3.2-	ARS6
ARS7	GRAPPLE	(s) Basalt Rock Co., Inc.	2.5	0.5			9-4/5	3/22/43	12/15/42	3/22/43	3.2-	ARS7
ARS8	PRESERVER	(s) Basalt Rock Co., Inc.	2.5	0.5			9-1/4	4/22/43	1/15/43	4/22/43	3.3-	ARS8
ARS9	SHACKLE	(s) Basalt Rock Co., Inc.	2.5	0.5			9-1/4	5/22/43	2/15/43	5/22/43	3.2-	ARS9
ARS13	ANCHOR	(w) Colberg Boat Works	3.3	2.3	4/30/42		6-1/2	8/31/42	9/30/42 **	11/15/42	1.5-	ARS13
ARS14	PROTECTOR	(w) Colberg Boat Works	3.3	2.3	4/30/42		7-1/2	9/20/42	10/30/42 **	12/15/42	1.5-	ARS14
ARS15	EXTRACTOR	(w) Colberg Boat Works	3.3	2.3			6	10/10/42	11/30/42 **	11/15/42	0.5+	ARS15
ARS16	EXTRICATE	(w) Snow Shipyards	6.0	6.0	3/18/42		7-2/5	10/30/42(k)	10/30/42 **	10/30/42	0.0	ARS16
ARS17	RESTORER	(w) Snow Shipyards	3.0	3.0	3/25/42		9	12/29/42(k)	12/29/42 **	12/29/42	0.0	ARS17
ARS19		(s) Basalt Rock Co., Inc.						7/ 6/43 **	7/ 6/43	0.0	ARS19	
ARS20		(s) Basalt Rock Co., Inc.						7/27/43 **	7/27/43	0.0	ARS20	
ARS21		(s) Basalt Rock Co., Inc.						8/18/43 **	8/18/43	0.0	ARS21	
ARS22		(s) Basalt Rock Co., Inc.						9/ 9/43 **	9/ 9/43	0.0	ARS22	
ARS23		(s) Basalt Rock Co., Inc.						9/30/43 **	9/30/43	0.0	ARS23	
ARS24		(s) Basalt Rock Co., Inc.						10/21/43 **	10/21/43	0.0	ARS24	
ARS25		(s) Basalt Rock Co., Inc.						11/12/43 **	11/12/43	0.0	ARS25	
ARS26		(s) Basalt Rock Co., Inc.						12/13/43 **	12/13/43	0.0	ARS26	
ARS27		(s) Basalt Rock Co., Inc.						12/24/43 **	12/24/43	0.0	ARS27	
ARS28		† (w) Bellingham Marine Railway										ARS28
ARS29		† (w) Bellingham Marine Railway										ARS29

(s) Steel Hulls

(w) Wood Hulls

(k) Based on date of award.

† Authorized in the 1799 vessel program upon request of the British.

** First estimate, submitted subsequent to 11/ 1/41.

RESTRICTED

Page 90

N.B.S. (745)

C-5

As of May 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
AS OF MAY 1, 1942												
SUBMARINE TENDERS												
AS12	SPERRY (x)	(s) Mare Island	91.0	9.8	2/ 1/41	12/17/41	16	12/12/42	7/ 1/42	6/ 1/42	1.0+	AS12
AS15	BUSHNELL	(s) Mare Island	31.1	3.5	12/23/41		15-3/4	9/30/43	6/ 1/43	4/15/43	1.5+	AS15
AS16	NEPTUNE	(s) Mare Island	17.1	1.2			16-1/2	6/30/44	12/ 1/43	2/15/44	2.5-	AS16
AS17	NEREUS	(s) Mare Island (z)	7.9	0.8			16-1/2			5/15/44		AS17
AS18	ORION	(s) Moore D.D. Co.	36	2.0	7/31/41		23	6/30/43	6/30/43	6/30/43	0.0	AS18
AS19	PROTEUS	(s) Moore D.D. Co.	30	2.0	9/15/41		27	1/ 2/44	12/15/43	12/15/43	0.0	AS19
SUBMARINE RESCUE VESSELS												
ASR7	CHANTICLEER	(s) Moore D.D. Co.	55.0	2.0	9/15/41		12-1/2	9/30/42	9/30/42	9/30/42	0.0	ASR7
ASR8	COUCAL	(s) Moore D.D. Co.	47.0	4.0	9/30/41		16	1/30/43	1/30/43	1/31/43	0.0	ASR8
ASR9	FLORIKAN	(s) Moore D.D. Co.	40.0	5.0	9/30/41		16-2/3	3/30/43	3/30/43	2/20/43	1.3+	ASR9
ASR10	GREENLET	(s) Moore D.D. Co.	31.0	6.0	10/15/41		17-1/2	5/30/43	5/30/43	3/30/43	2.0+	ASR10
ASR11	MACAW	(s) Moore D.D. Co.	20.0	4.0	10/15/41		19	7/30/43	7/30/43	5/15/43	2.5+	ASR11
FLEET TUGS												
AT67	APACHE	(s) Charleston S.B. & D.D. Co.	37.0	7.1	11/ 8/41		10	8/ 9/42	8/ 8/42	9/ 9/42	1.0-	AT67
AT68	ARAPAHO	(s) Charleston S.B. & D.D. Co.	29.7	5.7	11/ 8/41		11	9/ 8/42	9/ 7/42	10/ 7/42	1.0-	AT68
AT69	CHIPPEWA	(s) Charleston S.B. & D.D. Co.	22.4	4.3	1/28/42		8-1/3	10/ 8/42	10/ 7/42	10/ 7/42	0.0	AT69
AT70	CHOCTAW	(s) Charleston S.B. & D.D. Co.	17.0	5.6	4/ 4/42		8	12/ 7/42	12/ 7/42	12/ 7/42	0.0	AT70

(s) Steel Hulls.

(z) Changed from Navy Yard Puget Sound to Navy Yard Mare Island November 10, 1941.

(x) Placed in commission 5/ 1/42.

RESTRICTED

Page 91
As of May 1, 1942N.B.S. (745)
C-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr.1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
			As of May 1, 1942									
FLEET TUGS(Cont'd)												
AT71	HOPI (s)	Charleston S.B. & D.D. Co.	9.9	1.9			9	2/ 5/43	2/ 4/43			
AT72	KIOWA (s)	Charleston S.B. & D.D. Co.	9.2	1.7			9-2/3	4/ 6/43	4/ 5/43	2/ 4/43	0.0	AT71
AT73	MENOMINEE (s)	United Engineering Co.	68.0	8.4	9/27/41	2/14/42	10	5/26/42	5/26/42	4/ 5/43	0.0	AT72
AT74	PAWNEE (s)	United Engineering Co.	61.5	12.3	10/23/41	3/31/42	10	7/20/42	7/20/42	7/26/42	2.0-	AT73
AT75	SIOUX (s)	United Engineering Co.	46.0	10.2	2/14/42		6-4/5	9/ 8/42	9/ 8/42	8/20/42	1.0-	AT74
AT76	UTE (s)	United Engineering Co.	40.0	8.0	2/27/42		6-2/3	10/18/42	10/18/42	9/ 8/42	0.0	AT75
AT81	BANNOCK (s)	Charleston S.B. & D.D. Co.	7.4	2.0			9-1/2	8/25/43	4/15/43 **	9/18/42	1.0+	AT76
AT82	CARIB (s)	Charleston S.B. & D.D. Co.	7.4	2.0			11	8/25/43	8/25/43 **	4/15/43	0.0	AT81
AT83	CHICKASAW (s)	United Engineering Co.	25.0	6.4	2/14/42		8	9/19/42	9/19/42	8/25/43	0.0	AT82
AT84	CREE (s)	United Engineering Co.	22.0	5.6	3/31/42		6-3/5	10/19/42	10/19/42	10/18/42	1.0-	AT83
AT85	LIPAN (s)	United Engineering Co.	18.0	2.8			5-2/3	11/18/42	11/18/42	10/19/42	0.0	AT84
AT86	MATACO (s)	United Engineering Co.	18.0	2.8			6-1/5	12/18/42	12/18/42	11/18/42	0.0	AT85
AT87	MORENO (s)	Cramp S.B. Co.	32.0	11.0	1/26/42		7-5/6	8/20/42	8/20/42	12/18/42	0.0	AT86
AT88	NARRAGANSETT (s)	Cramp S.B. Co.	25.7	8.0	1/31/42		8-2/3	10/20/42	10/20/42 **	9/21/42	1.1-	AT87
AT89	NAUSET (s)	Cramp S.B. Co.	1.8	1.5			7-1/6	12/20/42	12/20/42 **	10/20/42	0.0	AT88
AT90	PINTO (s)	Cramp S.B. Co.	0.4	0.1			7	2/20/43	1/23/43 **	12/20/42	0.0	AT89
AT91	SENECA (s)	Cramp S.B. Co.	0.4	0.1			7-2/3	4/20/43	4/20/43 **	1/23/43	0.0	AT90
AT92	TAWASA (s)	Commercial Iron Works	5.6	4.1			12	11/14/42	10/23/42	4/20/43	0.0	AT91
AT93	TEKESTA (s)	Commercial Iron Works	3.3	1.8			12	12/14/42	12/ 1/43	6/ 7/43	7.5-	AT92
AT94	YUMA (s)	Commercial Iron Works	3.2	1.7			9-2/3	1/13/43	1/ 8/43	7/10/43	4.7+	AT93
AT95	ZUNI (s)	Commercial Iron Works	3.2	1.7			10-3/5	2/12/43	2/15/43	8/20/43	7.4-	AT94
AT96	(s)	Charleston S.B. & D.D. Co.							10/ 1/43		7.5-	AT95
AT97	(s)	Charleston S.B. & D.D. Co.										AT96
AT98	(s)	Charleston S.B. & D.D. Co.										AT97
AT99	(s)	Charleston S.B. & D.D. Co.										AT98
AT100	(s)	Charleston S.B. & D.D. Co.										AT99
AT101	(s)	Charleston S.B. & D.D. Co.										AT100
AT102	(s)	Charleston S.B. & D.D. Co.										AT101
AT103	(s)	Charleston S.B. & D.D. Co.										AT102
AT104	(s)	Charleston S.B. & D.D. Co.										AT103
AT105	(s)	Charleston S.B. & D.D. Co.										AT104
AT106	(s)	United Engineering Co.							3/31/43 **	3/31/43	0.0	AT105
AT107	(s)	United Engineering Co.							4/30/43 **	4/30/43	0.0	AT106
AT108	(s)	United Engineering Co.							5/31/43 **	5/31/43	0.0	AT107
AT109	(s)	United Engineering Co.							6/30/43 **	6/30/43	0.0	AT108
AT110	(s)	United Engineering Co.							7/31/43 **	7/31/43	0.0	AT109
												AT110

(s) Steel Hulls

** First estimate, submitted subsequent to 11/1/41.

RESTRICTED

Page 92

N.B.S. (745)

As of May 1, 1942

C-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for APR. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
FLEET TUGS (Cont'd)												
AT111	(s)	United Engineering							8/31/43 **	8/31/43	0.0	AT111
AT112	(s)	United Engineering							9/30/43 **	9/30/43	0.0	AT112
AT113	(s)	United Engineering							10/31/43 **	10/31/43	0.0	AT113
AT114	(s)	United Engineering							11/30/43 **	11/30/43	0.0	AT114
AT115	(s)	United Engineering							12/31/43 **	12/31/43	0.0	AT115
AT116	(s)	United Engineering							1/31/44 **	1/31/44	0.0	AT116
AT117	(s)	United Engineering							2/29/44 **	2/29/44	0.0	AT117
AT118	(s)	United Engineering							3/31/44 **	3/31/44	0.0	AT118
AT119	†(s)	(b)										AT119
AT120	†(s)	(b)										AT120
AT121	†(s)	(b)										AT121
AT122	†(s)	(b)										AT122
AT123	†(s)	(b)										AT123
AT124	†(s)	(b)										AT124
AT125	†(s)	(b)										AT125
AT126	†(s)	(b)										AT126
AT127	†(s)	(b)										AT127
(o) AT128	CADDO	(s) General Motors Corp. (c)							4/13/42			AT128
(p) AT129	CAYUGA	(s) General Motors Corp. (c)							4/13/42			AT129
(q) AT130	MISSISSAUGA	(s) General Motors Corp. (c)							4/13/42			AT130
TANK LIGHTER CARRIERS (300 ft.)												
ATL1	†(s)	Dravo Corp. (d)							11/ /42			ATL1
ATL2	†(s)	Dravo Corp. (d)							11/ /42			ATL2
ATL3	†(s)	Dravo Corp. (d)							11/ /42			ATL3
ATL4	†(s)	Dravo Corp. (d)							12/ /42			ATL4
ATL5	†(s)	Dravo Corp. (d)							12/ /42			ATL5
ATL6	†(s)	Dravo Corp. (d)							12/ /42			ATL6
ATL7	†(s)	Dravo Corp. (d)							12/ /42			ATL7
ATL8	†(s)	Dravo Corp. (d)							12/ /42			ATL8
ATL9	†(s)	Dravo Corp. (d)							1/ /43			ATL9
ATL10	†(s)	Dravo Corp. (d)							1/ /43			ATL10
ATL11	†(s)	Dravo Corp. (d)							1/ /43			ATL11
ATL12	†(s)	Dravo Corp. (d)							1/ /43			ATL12
ATL13	†(s)	Dravo Corp. (d)							1/ /43			ATL13
ATL14	†(s)	Dravo Corp. (d)							2/ /43			ATL14
ATL15	†(s)	Dravo Corp. (d)							2/ /43			ATL15

(s) Steel Hulls.
 (b) Assignment to Builder pending.
 (c) Hulls being constructed by Livingston Shipbuilding Co., Orange, Texas.
 (d) Building at Neville Island Plant, Pittsburgh, Pa.

(o) Changed back to BAT3
 (p) Changed back to BAT4
 (q) Changed back to BAT5
 † Authorized in the 1799 vessel program upon request of the British.

** First estimate, submitted subsequent to 11/ 1/41.

RESTRICTED

Page 93

N.B.S. (745)

As of May 1, 1942

C-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS (300 ft.) (Cont'd)												
ATL16	†(s)	Dravo Corp.	(d)					2/ /43				ATL16
ATL17	†(s)	Dravo Corp.	(d)					2/ /43				ATL17
ATL18	†(s)	Dravo Corp.	(d)					3/ /43				ATL18
ATL19	†(s)	Dravo Corp.	(d)					3/ /43				ATL19
ATL20	†(s)	Dravo Corp.	(d)					3/ /43				ATL20
ATL21	†(s)	Dravo Corp.	(d)					3/ /43				ATL21
ATL22	†(s)	Dravo Corp.	(d)					3/ /43				ATL22
ATL23	†(s)	Dravo Corp.	(d)					3/ /43				ATL23
ATL24	†(s)	Dravo Corp.	(d)					4/ /43				ATL24
ATL25	†(s)	Dravo Corp.	(d)					4/ /43				ATL25
ATL26	†(s)	Dravo Corp.	(d)					4/ /43				ATL26
ATL27	†(s)	Dravo Corp.	(d)					4/ /43				ATL27
ATL28	†(s)	Dravo Corp.	(d)					4/ /43				ATL28
ATL29	†(s)	Dravo Corp.	(d)					5/ /43				ATL29
ATL30	†(s)	Dravo Corp.	(d)					5/ /43				ATL30
ATL31	†(s)	Dravo Corp.	(d)					5/ /43				ATL31
ATL32	†(s)	Dravo Corp.	(d)					5/ /43				ATL32
ATL33	†(s)	Dravo Corp.	(d)					6/ /43				ATL33
ATL34	†(s)	Dravo Corp.	(d)					6/ /43				ATL34
ATL35	†(s)	Dravo Corp.	(d)					6/ /43				ATL35
ATL36	†(s)	Dravo Corp.	(d)					6/ /43				ATL36
ATL37	†(s)	Dravo Corp.	(d)					6/ /43				ATL37
ATL38	†(s)	Dravo Corp.	(d)					7/ /43				ATL38
ATL39	†(s)	Dravo Corp.	(d)					7/ /43				ATL39
ATL40	†(s)	Dravo Corp.	(d)					7/ /43				ATL40
ATL41	†(s)	Dravo Corp.	(d)					7/ /43				ATL41
ATL42	†(s)	Dravo Corp.	(d)					7/ /43				ATL42
ATL43	†(s)	Dravo Corp.	(d)					8/ /43				ATL43
ATL44	†(s)	Dravo Corp.	(d)					8/ /43				ATL44
ATL45	†(s)	Dravo Corp.	(d)					8/ /43				ATL45
ATL46	†(s)	Dravo Corp.	(d)					8/ /43				ATL46
ATL47	†(s)	Dravo Corp.	(d)					8/ /43				ATL47
ATL48	†(s)	Dravo Corp.	(d)					9/ /43				ATL48
ATL49	†(s)	Dravo Corp.	(d)					9/ /43				ATL49
ATL50	†(s)	Dravo Corp.	(d)					9/ /43				ATL50
ATL51	†(s)	Dravo Corp.	(d)					9/ /43				ATL51
ATL52	†(s)	Dravo Corp.	(d)					9/ /43				ATL52

(d) Building at Neville Island Plant, Pittsburgh, Pa.

(s) Steel Hulls.

† Authorized in the 1799 vessel program upon request of the British.

~~RESTRICTED~~

Page 94

N.B.S.(745)

As of May 1, 1942

C-5

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS (300 ft.) (Cont'd)											
ATL53	t(s) Dravo Corp. (d)						10/ /43				ATL53
ATL54	t(s) Dravo Corp. (d)						10/ /43				ATL54
ATL55	t(s) Dravo Corp. (d)						10/ /43				ATL55
ATL56	t(s) Dravo Corp. (d)						10/ /43				ATL56
ATL57	t(s) Dravo Corp. (d)						10/ /43				ATL57
ATL58	t(s) Dravo Corp. (d)						11/ /43				ATL58
ATL59	t(s) Dravo Corp. (d)						11/ /43				ATL59
ATL60	t(s) Dravo Corp. (d)						11/ /43				ATL60
ATL61	t(s) Jeffersonville Bt. & Mach. Co.					5-1/2		12/10/42 **	12/10/42	0.0	ATL61
ATL62	t(s) Jeffersonville Bt. & Mach. Co.					5-1/2		12/30/42 **	12/30/42	0.0	ATL62
ATL63	t(s) Jeffersonville Bt. & Mach. Co.					5-1/3		1/15/43 **	1/15/43	0.0	ATL63
ATL64	t(s) Jeffersonville Bt. & Mach. Co.					5-1/6		1/30/43 **	1/30/43	0.0	ATL64
ATL65	t(s) Jeffersonville Bt. & Mach. Co.					5		2/15/43 **	2/15/43	0.0	ATL65
ATL66	t(s) Jeffersonville Bt. & Mach. Co.					5		2/28/43 **	2/28/43	0.0	ATL66
ATL67	t(s) Jeffersonville Bt. & Mach. Co.					5		3/10/43 **	3/10/43	0.0	ATL67
ATL68	t(s) Jeffersonville Bt. & Mach. Co.					5		3/20/43 **	3/20/43	0.0	ATL68
ATL69	t(s) Jeffersonville Bt. & Mach. Co.					5		3/30/43 **	3/30/43	0.0	ATL69
ATL70	t(s) Jeffersonville Bt. & Mach. Co.					5		4/10/43 **	4/10/43	0.0	ATL70
ATL71	t(s) Jeffersonville Bt. & Mach. Co.					5		4/20/43 **	4/20/43	0.0	ATL71
ATL72	t(s) Jeffersonville Bt. & Mach. Co.					5		4/30/43 **	4/30/43	0.0	ATL72
ATL73	t(s) Jeffersonville Bt. & Mach. Co.					5		5/10/43 **	5/10/43	0.0	ATL73
ATL74	t(s) Jeffersonville Bt. & Mach. Co.					5		5/20/43 **	5/20/43	0.0	ATL74
ATL75	t(s) Jeffersonville Bt. & Mach. Co.					5		5/30/43 **	5/30/43	0.0	ATL75
ATL76	t(s) Jeffersonville Bt. & Mach. Co.					5		6/10/43 **	6/10/43	0.0	ATL76
ATL77	t(s) Jeffersonville Bt. & Mach. Co.					5		6/20/43 **	6/20/43	0.0	ATL77
ATL78	t(s) Jeffersonville Bt. & Mach. Co.					5		6/30/43 **	6/30/43	0.0	ATL78
ATL79	t(s) Jeffersonville Bt. & Mach. Co.					5		7/10/43 **	7/10/43	0.0	ATL79
ATL80	t(s) Jeffersonville Bt. & Mach. Co.					5		7/20/43 **	7/20/43	0.0	ATL80
ATL81	t(s) Jeffersonville Bt. & Mach. Co.					5		7/30/43 **	7/30/43	0.0	ATL81
ATL82	t(s) Jeffersonville Bt. & Mach. Co.					5		8/10/43 **	8/10/43	0.0	ATL82
ATL83	t(s) Jeffersonville Bt. & Mach. Co.					5		8/20/43 **	8/20/43	0.0	ATL83
ATL84	t(s) Jeffersonville Bt. & Mach. Co.					5		8/30/43 **	8/30/43	0.0	ATL84
ATL85	t(s) Marietta Mfg. Co.										ATL85
ATL86	t(s) Marietta Mfg. Co.										ATL86
ATL87	t(s) Marietta Mfg. Co.										ATL87
ATL88	t(s) Marietta Mfg. Co.										ATL88
ATL89	t(s) Marietta Mfg. Co.										ATL89

(s) Steel Hulls

+ Authorized in the 1799 vessel program upon request of the British.

(d) Building at Neville Island Plant, Pittsburgh, Pa.

** First estimate, submitted subsequent to 11/1/41.

RESTRICTED

Page 95

As of May 1, 1942.

N.B.S.(745)

C-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS (300 ft.)(Cont'd)												
ATL90	†(s)	Marietta Mfg. Co.										ATL90
ATL91	†(s)	Marietta Mfg. Co.										ATL91
ATL92	†(s)	Marietta Mfg. Co.										ATL92
ATL93	†(s)	Marietta Mfg. Co.										ATL93
ATL94	†(s)	Marietta Mfg. Co.										ATL94
ATL95	†(s)	Marietta Mfg. Co.										ATL95
ATL96	†(s)	Marietta Mfg. Co.										ATL96
ATL97	†(s)	Marietta Mfg. Co.										ATL97
ATL98	†(s)	Marietta Mfg. Co.										ATL98
ATL99	†(s)	Marietta Mfg. Co.										ATL99
ATL100	†(s)	Marietta Mfg. Co.										ATL100
ATL101	†(s)	Marietta Mfg. Co.										ATL101
ATL102	†(s)	Marietta Mfg. Co.										ATL102
ATL103	†(s)	Marietta Mfg. Co.										ATL103
ATL104	†(s)	Marietta Mfg. Co.										ATL104
ATL105	†(s)	Marietta Mfg. Co.										ATL105
ATL106	†(s)	Marietta Mfg. Co.										ATL106
ATL107	†(s)	Marietta Mfg. Co.										ATL107
ATL108	†(s)	Marietta Mfg. Co.										ATL108
ATL109	†(s)	Marietta Mfg. Co.										ATL109
ATL110	†(s)	Marietta Mfg. Co.										ATL110
ATL111	†(s)	Marietta Mfg. Co.										ATL111
ATL112	†(s)	Marietta Mfg. Co.										ATL112
ATL113	†(s)	Marietta Mfg. Co.										ATL113
ATL114	†(s)	Marietta Mfg. Co.										ATL114
ATL115	†(s)	Marietta Mfg. Co.										ATL115
ATL116	†(s)	Marietta Mfg. Co.										ATL116
ATL117	†(s)	Missouri Shipbuilding Corp.										ATL117
ATL118	†(s)	Missouri Shipbuilding Corp.										ATL118
ATL119	†(s)	Missouri Shipbuilding Corp.										ATL119
ATL120	†(s)	Missouri Shipbuilding Corp.										ATL120
ATL121	†(s)	Missouri Shipbuilding Corp.										ATL121
ATL122	†(s)	Missouri Shipbuilding Corp.										ATL122
ATL123	†(s)	Missouri Shipbuilding Corp.										ATL123
ATL124	†(s)	Missouri Shipbuilding Corp.										ATL124
ATL125	†(s)	Missouri Shipbuilding Corp.										ATL125
ATL126	†(s)	Missouri Shipbuilding Corp.										ATL126

(s) Steel Hulls
† Authorized in the 1799 vessel program upon request of the British.

+ Originally awarded to St. Louis Shipbuilding Steel Co. on 2/ 6/42. Reawarded to Missouri Shipbuilding Corp., a subsidiary of St. Louis Shipbuilding, on 5/ 6/42.

~~RESTRICTED~~

Page 96

N.B.S.(745)

As of May 1, 1942

C-5

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS (300ft.)(Cont'd)											
ATL127	† (s)	Missouri Shipbuilding Corp.									ATL127
ATL128	† (s)	Missouri Shipbuilding Corp.									ATL128
ATL129	† (s)	Missouri Shipbuilding Corp.									ATL129
ATL130	† (s)	Missouri Shipbuilding Corp.									ATL130
ATL131	† (s)	Missouri Shipbuilding Corp.									ATL131
ATL132	† (s)	Missouri Shipbuilding Corp.									ATL132
ATL133	† (s)	Missouri Shipbuilding Corp.									ATL133
ATL134	† (s)	Missouri Shipbuilding Corp.									ATL134
ATL135	† (s)	Missouri Shipbuilding Corp.									ATL135
ATL136	† (s)	Missouri Shipbuilding Corp.									ATL136
ATL137	† (s)	Missouri Shipbuilding Corp.									ATL137
ATL138	† (s)	Missouri Shipbuilding Corp.									ATL138
ATL139	† (s)	Missouri Shipbuilding Corp.									ATL139
ATL140	† (s)	Missouri Shipbuilding Corp.									ATL140
ATL141	† (s)	Missouri Shipbuilding Corp.									ATL141
ATL142	† (s)	Missouri Shipbuilding Corp.									ATL142
ATL143	† (s)	Missouri Shipbuilding Corp.									ATL143
ATL144	† (s)	Missouri Shipbuilding Corp.									ATL144
ATL145	† (s)	Missouri Shipbuilding Corp.									ATL145
ATL146	† (s)	Missouri Shipbuilding Corp.									ATL146
ATL147	† (s)	Missouri Shipbuilding Corp.									ATL147
ATL148	† (s)	Missouri Shipbuilding Corp.									ATL148
ATL149	† (s)	Missouri Shipbuilding Corp.									ATL149
ATL150	† (s)	Missouri Shipbuilding Corp.									ATL150
ATL151	† (s)	Missouri Shipbuilding Corp.									ATL151
ATL152	† (s)	Missouri Shipbuilding Corp.									ATL152
ATL153	† (s)	Missouri Shipbuilding Corp.									ATL153
A.L154	† (s)	Missouri Shipbuilding Corp.									ATL154
ATL155	† (s)	Missouri Shipbuilding Corp.									ATL155
ATL156	† (s)	Missouri Shipbuilding Corp.									ATL156
ATL157	† (s)	Missouri Valley B. & I. Co.(m)				6-5/6		1/ 2/43**	1/ 2/43	0.0	ATL157
ATL158	† (s)	Missouri Valley B. & I. Co.(m)				6-2/3		1/ 6/43**	1/ 6/43	0.0	ATL158
ATL159	† (s)	Missouri Valley B. & I. Co.(m)				6-1/2		1/ 9/43**	1/ 9/43	0.0	ATL159
ATL160	† (s)	Missouri Valley B. & I. Co.(m)				6-1/3		1/12/43**	1/12/43	0.0	ATL160
ATL161	† (s)	Missouri Valley B. & I. Co.(m)				6		1/15/43**	1/15/43	0.0	ATL161
ATL162	† (s)	Missouri Valley B. & I. Co.(m)				6		1/19/43**	1/19/43	0.0	ATL162
ATL163	† (s)	Missouri Valley B. & I. Co.(m)				5-3/4		1/22/43**	1/22/43	0.0	ATL163

(s) Steel Hulls
 † Authorized in the 1799 vessel program upon request of the British
 (m) Evansville, Indiana

+ Originally awarded to St. Louis Shipbuilding Steel Co. on 2/ 6/42. Rewarded to Missouri Shipbuilding Corp., a subsidiary of St. Louis Shipbuilding, on 5/ 6/42.

** First estimate, subsequent to 11/ 1/41.

As of May 1, 1942.

C-5

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) or 11/ 1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS (300 ft.) (Cont'd)											
ATL164	†(s)	Missouri Valley B. & I. Co. (m)				5-3/5		1/25/43 **	1/25/43	0.0	ATL164
ATL165	†(s)	Missouri Valley B. & I. Co. (m)				5-2/5		1/28/43 **	1/28/43	0.0	ATL165
ATL166	†(s)	Missouri Valley B. & I. Co. (m)				5-1/4		2/ 1/43 **	2/ 1/43	0.0	ATL166
ATL167	†(s)	Missouri Valley B. & I. Co. (m)				5		2/ 4/43 **	2/ 4/43	0.0	ATL167
ATL168	†(s)	Missouri Valley B. & I. Co. (m)				5		2/ 7/43 **	2/ 7/43	0.0	ATL168
ATL169	†(s)	Missouri Valley B. & I. Co. (m)				5		2/10/43 **	2/10/43	0.0	ATL169
ATL170	†(s)	Missouri Valley B. & I. Co. (m)				4-1/5		2/14/43 **	2/14/43	0.0	ATL170
ATL171	†(s)	Missouri Valley B. & I. Co. (m)				4-2/3		2/17/43 **	2/17/43	0.0	ATL171
ATL172	†(s)	Missouri Valley B. & I. Co. (m)				4-1/2		2/20/43 **	2/20/43	0.0	ATL172
ATL173	†(s)	Missouri Valley B. & I. Co. (m)				4-1/2		2/25/43 **	2/25/43	0.0	ATL173
ATL174	†(s)	Missouri Valley B. & I. Co. (m)				4-1/2		3/ 2/43 **	3/ 2/43	0.0	ATL174
ATL175	†(s)	Missouri Valley B. & I. Co. (m)				4-2/5		3/ 7/43 **	3/ 7/43	0.0	ATL175
ATL176	†(s)	Missouri Valley B. & I. Co. (m)				4-2/5		3/13/43 **	3/13/43	0.0	ATL176
ATL177	†(s)	Missouri Valley B. & I. Co. (m)				4-2/5		3/30/43 **	3/30/43	0.0	ATL177
ATL178	†(s)	Missouri Valley B. & I. Co. (m)				4-2/5		3/27/43 **	3/27/43	0.0	ATL178
ATL179	†(s)	Missouri Valley B. & I. Co. (m)				4-1/3		4/ 3/43 **	4/ 3/43	0.0	ATL179
ATL180	†(s)	Missouri Valley B. & I. Co. (m)				4-1/3		4/10/43 **	4/10/43	0.0	ATL180
ATL181	†(s)	(b)									ATL181
ATL182	†(s)	(b)									ATL182
ATL183	†(s)	(b)									ATL183
ATL184	†(s)	(b)									ATL184
ATL185	†(s)	(b)									ATL185
ATL186	†(s)	(b)									ATL186
ATL187	†(s)	(b)									ATL187
ATL188	†(s)	(b)									ATL188
ATL189	†(s)	(b)									ATL189
ATL190	†(s)	(b)									ATL190
ATL191	†(s)	(b)									ATL191
ATL192	†(s)	(b)									ATL192
ATL193	†(s)	(b)									ATL193
ATL194	†(s)	(b)									ATL194
ATL195	†(s)	(b)									ATL195
ATL196	†(s)	(b)									ATL196
ATL197	†(s)	Chicago Bridge & Iron Co.									ATL197
ATL198	†(s)	Chicago Bridge & Iron Co.									ATL198
ATL199	†(s)	Chicago Bridge & Iron Co.									ATL199
ATL200	†(s)	Chicago Bridge & Iron Co.									ATL200

(s) Steel Hulls

(b) Assignment to builder pending.

† Authorized in the 1799 vessel program upon request of the British.

(m) Evansville, Ind.

** First estimate, submitted subsequent to 11/1/41.

~~RESTRICTED~~

Page 98

N.B.S. (745)

As of May 1, 1942

C-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS (300 ft.) (Cont'd)												
ATL201	†(s)	Chicago Bridge & Iron Co.										ATL201
ATL202	†(s)	Chicago Bridge & Iron Co.										ATL202
ATL203	†(s)	Chicago Bridge & Iron Co.										ATL203
ATL204	†(s)	Chicago Bridge & Iron Co.										ATL204
ATL205	†(s)	Chicago Bridge & Iron Co.										ATL205
ATL206	†(s)	Chicago Bridge & Iron Co.										ATL206
ATL207	†(s)	Chicago Bridge & Iron Co.										ATL207
ATL208	†(s)	Chicago Bridge & Iron Co.										ATL208
ATL209	†(s)	Chicago Bridge & Iron Co.										ATL209
ATL210	†(s)	Chicago Bridge & Iron Co.										ATL210
ATL211	†(s)	Chicago Bridge & Iron Co.										ATL211
ATL212	†(s)	Chicago Bridge & Iron Co.										ATL212
ATL213	†(s)	Chicago Bridge & Iron Co.										ATL213
ATL214	†(s)	Chicago Bridge & Iron Co.										ATL214
ATL215	†(s)	Chicago Bridge & Iron Co.										ATL215
ATL216	†(s)	Chicago Bridge & Iron Co.										ATL216
ATL217	†(s)	Chicago Bridge & Iron Co.										ATL217
ATL218	†(s)	Chicago Bridge & Iron Co.										ATL218
ATL219	†(s)	Chicago Bridge & Iron Co.										ATL219
ATL220	†(s)	Chicago Bridge & Iron Co.										ATL220
ATL221	†(s)	Chicago Bridge & Iron Co.										ATL221
ATL222	†(s)	Chicago Bridge & Iron Co.										ATL222
ATL223	†(s)	Chicago Bridge & Iron Co.										ATL223
ATL224	†(s)	Chicago Bridge & Iron Co.										ATL224
ATL225	†(s)	Chicago Bridge & Iron Co.										ATL225
ATL226	†(s)	Chicago Bridge & Iron Co.										ATL226
ATL227	†(s)	Chicago Bridge & Iron Co.										ATL227
ATL228	†(s)	Chicago Bridge & Iron Co.										ATL228
ATL229	†(s)	Chicago Bridge & Iron Co.										ATL229
ATL230	†(s)	Chicago Bridge & Iron Co.										ATL230
ATL231	†(s)	Chicago Bridge & Iron Co.										ATL231
ATL232	†(s)	Chicago Bridge & Iron Co.										ATL232
ATL233	†(s)	Chicago Bridge & Iron Co.										ATL233
ATL234	†(s)	Chicago Bridge & Iron Co.										ATL234
ATL235	†(s)	Chicago Bridge & Iron Co.										ATL235
ATL236	†(s)	Chicago Bridge & Iron Co.										ATL236
ATL237	†(s)	Missouri Valley B. & I. Co.(m)					4-1/3		4/17/43 **	4/17/43	0.0	ATL237

SECRET

Page 99

N.B.S.(745)

As of May 1, 1942

C-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942	Gain for Apr. 1942				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
			TOTAL	TOTAL								
TANK LIGHT CARRIERS (300 ft.)(Cont'd)												
ATL238	†(s)	Missouri Valley (m)					4-1/3		4/24/43 **	4/24/43	0.0	ATL238
ATL239	†(s)	Missouri Valley (m)					4-1/3		5/ 1/43 **	5/ 1/43	0.0	ATL239
ATL240	†(s)	Missouri Valley (m)					4-1/3		5/ 8/43 **	5/ 8/43	0.0	ATL240
ATL241	†(s)	Missouri Valley (m)					4-1/3		5/15/43 **	5/15/43	0.0	ATL241
ATL242	†(s)	Missouri Valley (m)					4-1/3		5/22/43 **	5/22/43	0.0	ATL242
ATL243	†(s)	Missouri Valley (m)					4-1/3		5/29/43 **	5/29/43	0.0	ATL243
ATL244	†(s)	Missouri Valley (m)					4-1/3		6/ 5/43 **	6/ 5/43	0.0	ATL244
ATL245	†(s)	Missouri Valley (m)					4-1/3		6/12/43 **	6/12/43	0.0	ATL245
ATL246	†(s)	Missouri Valley (m)					4-1/3		6/19/43 **	6/19/43	0.0	ATL246
ATL247	†(s)	Missouri Valley (m)					4-1/3		6/26/43 **	6/26/43	0.0	ATL247
ATL248	†(s)	Missouri Valley (m)					4-1/3		7/ 3/43 **	7/ 3/43	0.0	ATL248
ATL249	†(s)	Missouri Valley (m)					4-1/3		7/10/43 **	7/10/43	0.0	ATL249
ATL250	†(s)	Missouri Valley (m)					4-1/3		7/17/43 **	7/17/43	0.0	ATL250
ATL251	†(s)	Missouri Valley (m)					4-1/3		7/24/43 **	7/24/43	0.0	ATL251
ATL252	†(s)	Missouri Valley (m)					4-1/3		7/31/43 **	7/31/43	0.0	ATL252
ATL253	†(s)	Marietta Mfg. Co.										ATL253
ATL254	†(s)	Marietta Mfg. Co.										ATL254
ATL255	†(s)	Marietta Mfg. Co.										ATL255
ATL256	†(s)	Marietta Mfg. Co.										ATL256
ATL257	†(s)	Marietta Mfg. Co.										ATL257
ATL258	†(s)	Marietta Mfg. Co.										ATL258
ATL259	†(s)	Marietta Mfg. Co.										ATL259
ATL260	†(s)	Marietta Mfg. Co.										ATL260
ATL261	†(s)	American Bridge Co.										ATL261
ATL262	†(s)	American Bridge Co.										ATL262
ATL263	†(s)	American Bridge Co.										ATL263
ATL264	†(s)	American Bridge Co.										ATL264
ATL265	†(s)	American Bridge Co.										ATL265
ATL266	†(s)	American Bridge Co.										ATL266
ATL267	†(s)	American Bridge Co.										ATL267
ATL268	†(s)	American Bridge Co.										ATL268
ATL269	†(s)	American Bridge Co.										ATL269
ATL270	†(s)	American Bridge Co.										ATL270
ATL271	†(s)	American Bridge Co.										ATL271
ATL272	†(s)	American Bridge Co.										ATL272
ATL273	†(s)	American Bridge Co.										ATL273
ATL274	†(s)	American Bridge Co.										ATL274

(s) Steel Hulls.

† Authorized in the 1799 vessel program upon request of the British.

(m) Evansville, Ind.

** First estimate, submitted subsequent to 11/ 1/41.

SECRET

Page 100 N.B.S.(745)
As of May 1, 1942 C-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
<u>TANK LIGHTER CARRIERS (300 ft.) (Cont'd)</u>												
ATL275	†(s)	American Bridge Co.										ATL275
ATL276	†(s)	American Bridge Co.										ATL276
ATL277	†(s)	American Bridge Co.										ATL277
ATL278	†(s)	American Bridge Co.										ATL278
ATL279	†(s)	American Bridge Co.										ATL279
ATL280	†(s)	American Bridge Co.										ATL280
ATL281	†(s)	American Bridge Co.										ATL281
ATL282	†(s)	American Bridge Co.										ATL282
ATL283	†(s)	American Bridge Co.										ATL283
ATL284	†(s)	American Bridge Co.										ATL284
ATL285	†(s)	American Bridge Co.										ATL285
ATL286	†(s)	American Bridge Co.										ATL286
ATL287	†(s)	American Bridge Co.										ATL287
ATL288	†(s)	American Bridge Co.										ATL288
ATL289	†(s)	American Bridge Co.										ATL289
ATL290	†(s)	American Bridge Co.										ATL290
ATL291	†(s)	American Bridge Co.										ATL291
ATL292	†(s)	American Bridge Co.										ATL292
ATL293	†(s)	American Bridge Co.										ATL293
ATL294	†(s)	American Bridge Co.										ATL294
ATL295	†(s)	American Bridge Co.										ATL295
ATL296	†(s)	American Bridge Co.										ATL296
ATL297	†(s)	American Bridge Co.										ATL297
ATL298	†(s)	American Bridge Co.										ATL298
ATL299	†(s)	American Bridge Co.										ATL299
ATL300	†(s)	American Bridge Co.										ATL300
<u>SALVAGE TUGS</u>												
ATR1	(w)	(b)										ATR1
ATR2	(w)	(b)										ATR2
ATR3	(w)	(b)										ATR3
ATR4	(w)	(b)										ATR4
ATR5	(w)	(b)										ATR5
ATR6	(w)	(b)										ATR6
ATR7	(w)	(b)										ATR7

(s) Steel Hulls.

(b) Assignment to builder pending.

(w) Wood Hulls

† Authorized in the 1799 vessel program upon request of the British.

RESTRICTED

Page 101

N.B.S.(745)

As of May 1, 1942

C-5

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
ATR8	(w)		(b)								ATR8
ATR9	(w)		(b)								ATR9
ATR10	(w)		(b)								ATR10
ATR11	(w)		(b)								ATR11
ATR12	(w)		(b)								ATR12
ATR13	(w)		(b)								ATR13
ATR14	(w)		(b)								ATR14
ATR15	(w)		(b)								ATR15
ATR16	(w)		(b)								ATR16
ATR17	(w)		(b)								ATR17
ATR18	(w)		(b)								ATR18
ATR19	(w)		(b)								ATR19
ATR20	(w)		(b)								ATR20
ATR21	(w)		(b)								ATR21
ATR22	(w)		(b)								ATR22
ATR23	(w)		(b)								ATR23
ATR24	(w)		(b)								ATR24
ATR25	(w)		(b)								ATR25
ATR26	(w)		(b)								ATR26
ATR27	(w)		(b)								ATR27
ATR28	(w)		(b)								ATR28
ATR29	(w)		(b)								ATR29
ATR30	(w)		(b)								ATR30
ATR31	(w)		(b)								ATR31
ATR32	(w)		(b)								ATR32
ATR33	(w)		(b)								ATR33
ATR34	(w)		(b)								ATR34
ATR35	(w)		(b)								ATR35
ATR36	(w)		(b)								ATR36
ATR37	(w)		(b)								ATR37
ATR38	(w)		(b)								ATR38
ATR39	(w)		(b)								ATR39
ATR40	(w)		(b)								ATR40

(w) Wood Hulls.

(b) Assignment to Builder Pending.

~~REPRODUCED~~

Page 102

N.B.S. (745)

As of May 1, 1942

C-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
<u>SEAPLANE TENDERS</u>												
AV7	CURRITUCK (s)	Philadelphia (x)	5.9	.5			18-1/2	7/ 1/44	7/ 1/44	12/31/44(a)	6.0+	AV7
AV11	NORTON SOUND (s)	Los Angeles S.B. & D.D. Corp.	0.1	.1			17	1/ /44	6/15/44	1/29/44	4.6+	AV11
AV12	PINE ISLAND (s)	Los Angeles S.B. & D.D. Corp.	-	-			19-1/2	8/ /44	8/ 1/44	8/ 1/44	0.0	AV12
AV13	PUGET SOUND (s)	Los Angeles S.B. & D.D. Corp.	-	-			20-1/2	1/ /45	2/ 1/45	12/15/44	1.6+	AV13
<u>AIRCRAFT ESCORT VESSELS</u>												
AVG31		Seattle-Tacoma S.B. Co.										AVG31
AVG32		Seattle-Tacoma S.B. Co.										AVG32
AVG33		Seattle-Tacoma S.B. Co.										AVG33
AVG34		Seattle-Tacoma S.B. Co.										AVG34
AVG35		Seattle-Tacoma S.B. Co.										AVG35
AVG36		Seattle-Tacoma S.B. Co.										AVG36
AVG37		Seattle-Tacoma S.B. Co.										AVG37
AVG38		Seattle-Tacoma S.B. Co.										AVG38
AVG39		Seattle-Tacoma S.B. Co.										AVG39
AVG40		Seattle-Tacoma S.B. Co.										AVG40
AVG41		Seattle-Tacoma S.B. Co.										AVG41
AVG42		Seattle-Tacoma S.B. Co.										AVG42
AVG43		Seattle-Tacoma S.B. Co.										AVG43
AVG44		Seattle-Tacoma S.B. Co.										AVG44
AVG45		Seattle-Tacoma S.B. Co.										AVG45
AVG46		Seattle-Tacoma S.B. Co.										AVG46
AVG47		Seattle-Tacoma S.B. Co.										AVG47
AVG48		Seattle-Tacoma S.B. Co.										AVG48
AVG49		Seattle-Tacoma S.B. Co.										AVG49
AVG50		Seattle-Tacoma S.B. Co.										AVG50
AVG51		Seattle-Tacoma S.B. Co.										AVG51
AVG52		Seattle-Tacoma S.B. Co.										AVG52
AVG53		Seattle-Tacoma S.B. Co.										AVG53
AVG54		Seattle-Tacoma S.B. Co.										AVG54

(s) Steel Hulls.

(x) Construction of this vessel transferred from N.Y. S.B. Corp. to Philadelphia Navy Yard, August 30, 1941.

(a) Possible delay in completion because material not available for laying keel as scheduled.

RESTRICTED

Page 103

N.B.S. (745)

As of May 1, 1942

C-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SEAPLANE TENDERS												
AVP23	ABSECON (s)	Lake Washington S.Y.	52.7	7.1	7/23/41	3/ 8/42	12-1/3	5/ 6/42	5/ 6/42	8/20/42	3.5-	AVP23
AVP24	CHINCOTEAGUE (s)	Lake Washington S.Y.	43.6	9.6	7/23/41	4/15/42	13-3/4	7/ 6/42	7/ 6/42	9/15/42	2.3-	AVP24
AVP25	COOS BAY (s)	Lake Washington S.Y.	32.5	8.4	8/15/41		14	9/ 6/42	9/ 6/42	10/15/42	1.3-	AVP25
AVP26	HALF MOON (s)	Lake Washington S.Y.	21.5	5.8	3/10/42		9-1/6	11/ 6/42	11/ 6/42	12/15/42	1.3-	AVP26
AVP27	MOBJACK (s)	Lake Washington S.Y.	17.8	6.2	2/25/42		10-1/6	1/ 6/43	1/ 6/43	12/30/42	0.2+	AVP27
AVP28	OYSTER BAY (s)	Lake Washington S.Y.	11.6	2.6	4/17/42		9	3/ 6/43	3/ 6/43	1/15/43	1.7+	AVP28
AVP29	ROCKAWAY (s)	Associated Shipbuilders	51.0	6.4	6/30/41	2/14/42	13-5/6	9/16/42	6/15/42	8/25/42	2.3-	AVP29
AVP30	SAN PABLO (s)	Associated Shipbuilders	46.2	5.8	7/ 2/41	3/31/42	14-2/5	11/16/42	8/15/42	9/15/42	1.0-	AVP30
AVP31	UNIMAK (s)	Associated Shipbuilders	26.6	7.8	2/15/42		9-1/6	1/16/43	10/15/42	11/20/42	1.2-	AVP31
AVP32	YAKUTAT (s)	Associated Shipbuilders	16.2	6.2	4/ 1/42		9-1/2	3/16/43	12/15/42	1/15/43	1.0-	AVP32
AVP33	(s)	Seattle-Tacoma S.B. Co.										AVP33
AVP34	(s)	Seattle-Tacoma S.B. Co.										AVP34
AVP35	(s)	Seattle-Tacoma S.B. Co.										AVP35
AVP36	(s)	Seattle-Tacoma S.B. Co.										AVP36
AVP37	(s)	Seattle-Tacoma S.B. Co.										AVP37
AVP38	(s)	Seattle-Tacoma S.B. Co.										AVP38
AVP39	(s)	Seattle-Tacoma S.B. Co.										AVP39
AVP40	(s)	Seattle-Tacoma S.B. Co.										AVP40
AVP41	(s)	Seattle-Tacoma S.B. Co.										AVP41
AVP42	(s)	Seattle-Tacoma S.B. Co.										AVP42
AVP43	(s)	Seattle-Tacoma S.B. Co.										AVP43
AVP44	(s)	Seattle-Tacoma S.B. Co.										AVP44
AVP45	(s)	Seattle-Tacoma S.B. Co.										AVP45
AVP46	(s)	Seattle-Tacoma S.B. Co.										AVP46

(s) Steel Hull.

RESTRICTED

Page 104
As of May 1, 1942.

N.B.S. (745)
C-5

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		May 1 1942 TOTAL	Gain for Apr. 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
AVP47	(s) SEAPLANE TENDERS (Cont'd)										AVP47
AVP48	(s) Seattle-Tatoma S.B. Co.										AVP48
AVP49	(s) Lake Washington Shipyards										AVP49
AVP50	(s) Lake Washington Shipyards										AVP50
AVP51	(s) Lake Washington Shipyards										AVP51
AVP52	(s) Lake Washington Shipyards										AVP52
AVP53	(s) Lake Washington Shipyards										AVP53
AVP54	(s) Lake Washington Shipyards										AVP54
AVP55	(s) Lake Washington Shipyards										AVP55
AVP56	(s) Lake Washington Shipyards										AVP56
AVP57	(s) Lake Washington Shipyards										AVP57

(s) Steel Hulls