

Navy: Bureau of Ships: Reports

6/1/42

THE WHITE HOUSE
WASHINGTON

*File
Confidential*

June 24, 1942.

MEMORANDUM FOR THE PRESIDENT

Report of progress, as of June 1st, on
mincraft under construction for the Navy
is attached hereto.

Very respectfully,

John L. McCrear

JOHN L. McCREA

RESTRICTED

REPRODUCTION OF THIS MATERIAL
IN ANY FORM IS NOT AUTHORIZED
EXCEPT BY SPECIFIC APPROVAL OF
THE SECRETARY OF THE NAVY.

MONTHLY PROGRESS REPORT MINE
CRAFT UNDER CONSTRUCTION

Distribution:

The President
The Assistant Secretary of the Navy
The Naval Aide to the President
Senator David I. Walsh
Congressman Carl Vinson

Franklin D. Roosevelt Library

DECLASSIFIED

DOD DIR. 8200.9 (9/27/88)

Date- 3-11-59

Signature-

Carl E. Spicer

Reproduction of this material in any form is not authorized except by specific approval of the Secretary of the Navy.

NAVY DEPARTMENT
BUREAU OF SHIPS
WASHINGTON, D. C.

~~RESTRICTED~~

Page 41

N.B.S.(745)
E-6

MINE CRAFT UNDER CONSTRUCTION, UNITED STATES NAVY
REPORT OF PROGRESS AS OF JUNE 1, 1942.

REPORT OF PROGRESS AS OF JUNE 1, 1942.												
Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MINE SWEEPERS (173 ft.)												
AM82	ADROIT (s)	Commercial Iron Works	73.6	9.1	7/31/41	2/21/42	11-1/3	11/27/41	2/26/42	7/ 9/42	4.4-	AM82
AM83	ADVENT (s)	Commercial Iron Works	65.4	7.3	8/18/41	3/12/42	11	12/27/41	3/25/42	7/14/42	3.7-	AM83
AM84	ANNOY (s)	Commercial Iron Works	61.3	5.7	12/30/41	4/ 6/42	7	1/26/42	4/17/42	7/26/42	3.3-	AM84
AM85	CONFLICT (s)	Commercial Iron Works	57.2	3.6	1/28/42	4/18/42	6-1/6	2/25/42	5/ 7/42	8/ 2/42	2.8-	AM85
AM86	CONSTANT (s)	Commercial Iron Works	54.7	14.6	2/21/42	5/ 9/42	5-2/3	3/27/42	5/21/42	8/ 9/42	2.6-	AM86
AM87	DARING (s)	Commercial Iron Works	44.8	11.2	3/12/42	5/23/42	5	4/26/42	6/16/42	8/14/42	1.9-	AM87
AM88	DASH (s)	Commercial Iron Works	34.7	3.9	4/ 6/42		5-1/6	5/26/42	6/16/42	9/11/42	2.8-	AM88
AM89	DESPITE (s)	Dravo Corp.,Neville Island	84.9	20.2	11/24/41	3/28/42	7	6/10/42	6/ 9/42	6/23/42	0.5-	AM89
AM90	DIRECT (s)	Dravo Corp.,Neville Island	77.8	14.9	12/26/41	4/25/42	6-2/3	7/25/42	7/24/42	7/14/42	0.3+	AM90
AM91	DYNAMIC (s)	Dravo Corp.,Neville Island	72.0	13.4	1/16/42	5/26/42	6-2/3	9/ 8/42	9/ 7/42	8/ 4/42	1.1+	AM91
AM92	EFFECTIVE (s)	Dravo Corp.,Neville Island	67.7	12.2	1/31/42		6-3/5	10/ 8/42	10/ 7/42	8/18/42	1.6+	AM92
AM93	ENGAGE (s)	Dravo Corp.,Neville Island	60.0	9.0	2/26/42		6-2/3	11/ 7/42	11/ 6/42	9/15/42	1.7+	AM93
AM94	EXCEL (s)	Jakobson Shipyard, Inc.	50.0	13.0	12/19/41	5/10/42	10	1/19/42	8/ 1/42	10/16/42	2.5-	AM94
AM95	EXPLOIT (s)	Jakobson Shipyard, Inc.	24.0	7.0	5/11/42		6-4/5	4/ 1/42	10/ 1/42	12/ 4/42	2.1-	AM95
AM96	FIDELITY (s)	Nashville Bridge Co.	80.0	10.0	10/15/41	2/28/42	8	5/ 6/42	6/30/42	6/15/42	0.5+	AM96
AM97	PIERCE (s)	Nashville Bridge Co.	70.0	0.5	10/18/41	3/ 5/42	8	5/ 6/42	6/30/42	6/18/42	0.4+	AM97
AM98	FIRM (s)	Penn-Jersey Corp.	51.0	6.7	10/21/41	5/29/42	9-5/6	1/16/42	4/20/42	8/15/42	3.8-	AM98
AM99	FORCE (s)	Penn-Jersey Corp.	44.8	5.4	11/19/41		9-5/6	3/ 7/42	6/12/42	9/15/42	3.1-	AM99
MINE SWEEPERS (180 ft.)												
AM136*	(s)	Tampa Shipbuilding Co.,Inc.	1.3	0.9	4/ 8/42		8-1/3	12/19/42	12/19/42	12/19/42	0.0	AM136*
AM137*	(s)	Tampa Shipbuilding Co.,Inc.	1.3	0.9	4/ 8/42		9-1/5	1/24/43	1/24/43	1/24/43	0.0	AM137*
AM138*	(s)	Tampa Shipbuilding Co.,Inc.	1.3	0.9	4/ 8/42		9-2/3	1/28/43	1/28/43	1/28/43	0.0	AM138*
AM139*	(s)	Tampa Shipbuilding Co.,Inc.	1.3	0.9	4/ 8/42		10	2/11/43	2/11/43	2/11/43	0.0	AM139*
AM140*	(s)	Tampa Shipbuilding Co.,Inc.	0.8	0.8			8-1/3	2/25/43	2/25/43	2/25/43	0.0	AM140*
AM141*	(s)	Tampa Shipbuilding Co.,Inc.	0.8	0.8			8-5/6	3/11/43	3/11/43	3/11/43	0.0	AM141*
AM142*	(s)	Tampa Shipbuilding Co.,Inc.	0.8	0.8			9-1/3	3/25/43	3/25/43	3/25/43	0.0	AM142*
AM143*	(s)	Tampa Shipbuilding Co.,Inc.	0.8	0.8			9-4/5	4/ 8/43	4/ 8/43	4/ 8/43	0.0	AM143*
AM144*	(s)	Tampa Shipbuilding Co.,Inc.	0.8	0.8			9	4/20/43	4/20/43	4/20/43	0.0	AM144*
AM145*	(s)	Tampa Shipbuilding Co.,Inc.	0.8	0.8			9-1/3	5/ 3/43	5/ 2/43	5/ 2/43	0.0	AM145*

(s) Steel Hull.
* AM136-165 formerly AM113-142.
% First estimated completion dates submitted subsequent to 11/ 1/42.
‡ Revised estimate.

RECEIVED

Page 42
As of June 1, 1942

N.B.S.(745)
E-6

As of June 1, 1942												
Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) on 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MINN SWEEPERS (180 ft.) (Cont'd)												
AM146*	(a)	Tampa Shipbuilding Co., Inc.	0.8	0.8			9-1/5	5/15/43	5/14/43	5/14/43	0.0	AM146*
AM147*	(a)	Tampa Shipbuilding Co., Inc.	0.8	0.8			9-3/5	5/27/43	5/26/43	5/26/43	0.0	AM147*
AM148*	(a)	Tampa Shipbuilding Co., Inc.	0.8	0.8			7-4/5	6/ 8/43	6/ 8/43	6/ 8/43	0.0	AM148*
AM149*	(a)	Tampa Shipbuilding Co., Inc.	0.8	0.8			8-1/6	6/21/43	6/20/43	6/20/43	0.0	AM149*
AM150*	(a)	Tampa Shipbuilding Co., Inc.	0.8	0.8			8	7/ 3/43	6/30/43	6/30/43	0.0	AM150*
AM151*	(a)	Tampa Shipbuilding Co., Inc.	0.8	0.8			8-1/3	7/10/43	7/10/43	7/10/43	0.0	AM151*
AM152*	(a)	Willamette Iron & Steel Corp.	4.0	3.0	4/11/42		9-4/5	1/29/43	2/ 7/43	2/ 7/43	0.0	AM152*
AM153*	(a)	Willamette Iron & Steel Corp.	3.5	2.7	4/15/42		9-4/5	2/ 5/43	2/11/43	2/11/43	0.0	AM153*
AM154*	(a)	Willamette Iron & Steel Corp.	3.0	2.3	4/27/42		9-2/3	2/12/43	2/19/43	2/19/43	0.0	AM154*
AM155*	(a)	Willamette Iron & Steel Corp.	2.5	1.8	4/28/42		9-5/6	2/19/43	2/26/43	2/26/43	0.0	AM155*
AM156*	(a)	Willamette Iron & Steel Corp.	2.0	1.5	5/12/42		9-5/6	2/26/43	3/ 7/43	3/ 7/43	0.0	AM156*
AM157*	(a)	Willamette Iron & Steel Corp.	1.5	1.0	5/16/42		10	3/ 5/43	3/12/43	3/12/43	0.0	AM157*
AM158*	(a)	Willamette Iron & Steel Corp.	1.0	0.5	5/23/42		10	3/12/43	3/22/43	3/22/43	0.0	AM158*
AM159*	(a)	Willamette Iron & Steel Corp.	1.0	0.5	5/23/42		10	3/19/43	3/26/43	3/26/43	0.0	AM159*
AM160*	(a)	Willamette Iron & Steel Corp.	1.0	0.5	5/26/42		10-1/4	3/26/43	4/ 4/43	4/ 4/43	0.0	AM160*
AM161*	(a)	Willamette Iron & Steel Corp.	1.0	0.5	5/26/42		10-2/5	4/ 2/43	4/ 9/43	4/ 9/43	0.0	AM161*
AM162*	(a)	Willamette Iron & Steel Corp.	1.0	0.5			10	4/ 9/43	4/19/43	4/19/43	0.0	AM162*
AM163*	(a)	Willamette Iron & Steel Corp.	1.0	0.5			10-1/6	4/16/43	4/25/43	4/25/43	0.0	AM163*
AM164*	(a)	Willamette Iron & Steel Corp.	1.0	0.5			10-2/5	4/23/43	5/ 5/43	5/ 5/43	0.0	AM164*
AM165*	(a)	Willamette Iron & Steel Corp.	1.0	0.5			10-3/5	4/30/43	5/10/43	5/10/43	0.0	AM165*
AM214	(a)	Tampa Shipbuilding Co., Inc.					8	7/15/43	7/15/43	7/15/43	0.0	AM214
AM215	(a)	Tampa Shipbuilding Co., Inc.					8-1/4	7/23/43	7/23/43	7/23/43	0.0	AM215
AM216	(a)	Tampa Shipbuilding Co., Inc.					8-3/5	8/ 8/43	8/ 8/43	8/ 8/43	0.0	AM216
AM217	(a)	Tampa Shipbuilding Co., Inc.					9	8/20/43	8/20/43	8/20/43	0.0	AM217
AM218	(a)	Tampa Shipbuilding Co., Inc.					7-1/2	9/ 1/43	9/ 1/43	9/ 1/43	0.0	AM218
AM219	(a)	Tampa Shipbuilding Co., Inc.					8	9/13/43	9/13/43	9/13/43	0.0	AM219
AM220	(a)	Tampa Shipbuilding Co., Inc.					8	9/25/43	9/25/43	9/25/43	0.0	AM220
AM221	(a)	Tampa Shipbuilding Co., Inc.					8-1/2	10/ 7/43	10/ 7/43	10/ 7/43	0.0	AM221
AM222	(a)	Tampa Shipbuilding Co., Inc.					7-2/5	10/19/43	10/19/43	10/19/43	0.0	AM222
AM223	(a)	Tampa Shipbuilding Co., Inc.					7-4/5	10/31/43	10/31/43	10/31/43	0.0	AM223

(a) Steel Hulls.

* AM136-165 formerly AM113-142.

AM166-213 dropped from Shipbuilding Program.

* First estimated completion dates submitted subsequent to 11/ 1/41.

47015

SECRET

Page 43

N.B.S.(745)
E-6

As of June 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			June 1 1942	Gain for May 1942				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
			TOTAL	TOTAL								
MINE SWEEPERS (180 ft.) (Cont'd)												
AM224	(a)	Tampa Shipbuilding Co., Inc.					8	11/12/43	11/12/43	11/12/43	0.0	AM224
AM225	(a)	Tampa Shipbuilding Co., Inc.					8-1/3	11/24/43	11/24/43	11/24/43	0.0	AM225
AM226	(a)	Tampa Shipbuilding Co., Inc.					7-1/4	12/ 6/43	12/ 6/43	12/ 6/43	0.0	AM226
AM227	(a)	Tampa Shipbuilding Co., Inc.					7-2/3	12/18/43	12/18/43	12/18/43	0.0	AM227
AM228	(a)	Tampa Shipbuilding Co., Inc.					7-4/5	12/30/43	12/30/43	12/30/43	0.0	AM228
AM229	(a)	Tampa Shipbuilding Co., Inc.					8	1/11/44	1/11/44	1/11/44	0.0	AM229
AM230	(a)	Tampa Shipbuilding Co., Inc.					6-4/5	1/23/44	1/23/44	1/23/44	0.0	AM230
AM231	(a)	Tampa Shipbuilding Co., Inc.					7	2/ 4/44	2/ 4/44	2/ 4/44	0.0	AM231
AM232	(a)	Tampa Shipbuilding Co., Inc.					7-1/3	2/16/44	2/16/44	2/16/44	0.0	AM232
AM233	(a)	Tampa Shipbuilding Co., Inc.					7-2/3	2/28/44	2/28/44	2/28/44	0.0	AM233
AM234	(a)	Tampa Shipbuilding Co., Inc.					6-5/6	3/11/44	3/11/44	3/11/44	0.0	AM234
AM235	(a)	Tampa Shipbuilding Co., Inc.					7-1/4	3/23/44	3/23/44	3/23/44	0.0	AM235
AM236	(a)	Tampa Shipbuilding Co., Inc.					7-1/3	4/ 4/44	4/ 4/44	4/ 4/44	0.0	AM236
AM237	(a)	Tampa Shipbuilding Co., Inc.					7-4/5	4/16/44	4/16/44	4/16/44	0.0	AM237
AM238	(a)	Tampa Shipbuilding Co., Inc.					6-2/5	4/28/44	4/28/44	4/28/44	0.0	AM238
AM239	(a)	Tampa Shipbuilding Co., Inc.					6-5/6	5/10/44	5/10/44	5/10/44	0.0	AM239
AM240	(a)	Tampa Shipbuilding Co., Inc.					7	5/22/44	5/22/44	5/22/44	0.0	AM240
AM241	(a)	Tampa Shipbuilding Co., Inc.					7-2/5	6/ 3/44	6/ 3/44	6/ 3/44	0.0	AM241
AM242	(a)	Tampa Shipbuilding Co., Inc.					6-1/2	6/15/44	6/15/44	6/15/44	0.0	AM242
AM243	(a)	Tampa Shipbuilding Co., Inc.					7	7/ 1/44	7/ 1/44	7/ 1/44	0.0	AM243
AM244	(a)	Tampa Shipbuilding Co., Inc.					6-5/6	7/ 1/44	7/ 1/44	7/ 1/44	0.0	AM244
AM245	(a)	Tampa Shipbuilding Co., Inc.					6-5/6	7/ 1/44	7/ 1/44	7/ 1/44	0.0	AM245
AM246	(a)	Savannah Mach. & Foundry Co.										AM246
AM247	(a)	Savannah Mach. & Foundry Co.										AM247
AM248	(a)	Savannah Mach. & Foundry Co.										AM248
AM249	(a)	Savannah Mach. & Foundry Co.										AM249
AM250	(a)	Savannah Mach. & Foundry Co.										AM250
AM251	(a)	Savannah Mach. & Foundry Co.										AM251
AM252	(a)	Savannah Mach. & Foundry Co.										AM252
AM253	(a)	Savannah Mach. & Foundry Co.										AM253

(s) Steel Hulls

* First estimated completion dates submitted subsequent to 11/ 1/41.
Revised estimate.

47015

RESTRICTED

Page 44

N.B.S.(745)

E-6

As of June 1, 1942

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
AM254	KING SWEEPERS (180 ft.) (Cont'd)										
AM255	(s) Savannah Mach. & Foundry Co.										AM254
AM256	(s) American S. B. Co.										AM255
AM257	(s) American S. B. Co.										AM256
AM258	(s) American S. B. Co.										AM257
AM259	(s) American S. B. Co.										AM258
AM260	(s) American S. B. Co.										AM259
AM261	(s) American S. B. Co.										AM260
AM262	(s) American S. B. Co.										AM261
AM263	(s) American S. B. Co.										AM262
AM264	(s) American S. B. Co.										AM263
AM265	(s) American S. B. Co.										AM264
AM266	(s) American S. B. Co.										AM265
AM267	(s) Gulf S. B. Corp.					8-3/4		7/ 1/43	7/ 1/43	0.0	AM266
AM268	(s) Gulf S. B. Corp.					9-1/6		7/15/43	7/15/43	0.0	AM267
AM269	(s) Gulf S. B. Corp.					10		8/ 1/43	8/ 1/43	0.0	AM268
AM270	(s) Gulf S. B. Corp.					10		8/15/43	8/15/43	0.0	AM269
AM271	(s) Gulf S. B. Corp.					8-2/3		8/20/43	8/20/43	0.0	AM270
AM272	(s) Gulf S. B. Corp.					9-1/3		9/10/43	9/10/43	0.0	AM271
AM273	(s) Gulf S. B. Corp.					9		9/15/43	9/15/43	0.0	AM272
AM274	(s) Gulf S. B. Corp.					9-1/6		9/20/43	9/20/43	0.0	AM273
AM275	(s) Gulf S. B. Corp.					10-1/3		10/10/43	10/10/43	0.0	AM274
AM276	(s) Gulf S. B. Corp.					10-1/2		10/15/43	10/15/43	0.0	AM275
AM277	(s) Gulf S. B. Corp.					9-1/3		10/20/43	10/20/43	0.0	AM276
AM278	(s) Gulf S. B. Corp.					10		11/10/43	11/10/43	0.0	AM277
AM279	(s) Gulf S. B. Corp.					9-1/2		11/15/43	11/15/43	0.0	AM278
AM280	(s) Gulf S. B. Corp.					9-2/3		11/20/43	11/20/43	0.0	AM279
AM281	(s) Gulf S. B. Corp.					9-1/3		12/10/43	12/10/43	0.0	AM280
AM282	(s) Gulf S. B. Corp.					9-1/2		12/15/43	12/15/43	0.0	AM281
AM283	(s) General Eng. & D. D. Co.										AM282

(s) Steel Hulls

% First estimate, submitted subsequent to 11/ 1/

@ First estimate.

47015

~~RESTRICTED~~

Page 45

N.B.S.(745)

As of June 1, 1942

E-6

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
AM284	(s) MINE SWEEPERS (180 ft.) (Cont'd)										AM284
AM285	(s) General Eng. & D. D. Co.										AM285
AM286	(s) General Eng. & D. D. Co.										AM286
AM287	(s) General Eng. & D. D. Co.										AM287
AM288	(s) General Eng. & D. D. Co.										AM288
AM289	(s) General Eng. & D. D. Co.										AM289
AM290	(s) General Eng. & D. D. Co.										AM290
AM291	(s) General Eng. & D. D. Co.										AM291
AM292	(s) General Eng. & D. D. Co.										AM292
AM293	(s) General Eng. & D. D. Co.										AM293
AM294	(s) Winslow Mar. Ry. & S. B. Co.										AM294
AM295	(s) Winslow Mar. Ry. & S. B. Co.										AM295
AM296	(s) Winslow Mar. Ry. & S. B. Co.										AM296
AM297	(s) Winslow Mar. Ry. & S. B. Co.										AM297
AM298	(s) Winslow Mar. Ry. & S. B. Co.										AM298
AM299	(s) Winslow Mar. Ry. & S. B. Co.										AM299
AM300	(s) Winslow Mar. Ry. & S. B. Co.										AM300
AM301	(s) Winslow Mar. Ry. & S. B. Co.										AM301
AM302	(s) Associated Shipbuilders										AM302
AM303	(s) Associated Shipbuilders										AM303
AM304	(s) Associated Shipbuilders										AM304
AM305	(s) Associated Shipbuilders										AM305
AM306	(s) Associated Shipbuilders										AM306
AM307	(s) Associated Shipbuilders										AM307
AM308	(s) Associated Shipbuilders										AM308
AM309	(s) Associated Shipbuilders										AM309
AM310	(s) Associated Shipbuilders										AM310
AM311	(s) Associated Shipbuilders										AM311

(s) Steel Hulls

47015

RESUMED

Page 46

N.B.S. (745)

As of June 1, 1942

E-6

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
AM58	MINE SWEEPERS (Fleet Type)										
AM59	CHICKADEE (s) Defoe B. & M. Wks.	75.0	15.0	7/23/41	5/21/42	12	5/ 5/42	6/ 5/42	7/20/42	1.5-	AM58
AM60	NUTHATCH (s) Defoe B. & M. Wks.	60.0	5.0	8/21/41		12-4/5	7/ 5/42	7/ 5/42	9/15/42	2.3-	AM59
AM61	PHRASANT (s) Defoe B. & M. Wks.	17.0	5.0	5/22/42		5-4/5	9/ 5/42	9/ 5/42	11/15/42	2.3-	AM60
AM62	SHIELDRAKE (s) Defoe B. & M. Wks.	11.0	0.0			6-2/5	11/ 5/42	11/ 5/42	1/15/43	2.3-	AM61
		74.8	6.5	6/24/41	2/12/42	12-3/4	5/ 5/42	6/30/42	7/15/42	0.5-	AM62
AM63	SKYLARK (s) General Eng. & D. D. Co.	62.1	6.4	7/ 9/41	3/12/42	13	7/ 5/42	7/30/42	8/ 7/42	0.3-	AM63
AM64	STARLING (s) General Eng. & D. D. Co.	54.9	4.4	7/11/41	4/11/42	13-2/3	9/ 5/42	8/30/42	8/30/42	0.0	AM64
AM65	SWALLOW (s) General Eng. & D. D. Co.	52.2	8.0	7/19/41	5/ 6/42	14-1/3	11/ 5/42	9/30/42	9/30/42	0.0	AM65
AM100	HEED (s) General Eng. & D. D. Co.	30.8	9.4	2/14/42		8-4/5	6/25/42	11/ 7/42	11/ 7/42	0.0	AM100
AM101	HERALD (s) General Eng. & D. D. Co.	25.8	6.6	3/14/42		8-1/2	7/25/42	11/30/42	11/30/42	0.0	AM101
AM102	MOTIVE (s) General Eng. & D. D. Co.	23.6	6.7	4/14/42		8-1/4	10/23/42	12/21/42	12/21/42	0.0	AM102
AM103	ORACLE (s) General Eng. & D. D. Co.	17.7	2.2	5/ 7/42		7-4/5	11/22/42	1/15/43	12/30/42	0.5+	AM103
AM104	PILOT (s) Pennsylvania S. Y., Inc.	43.2	5.4	10/27/41		11-2/5	10/ 8/42	10/ 8/42	10/ 8/42	0.0	AM104
AM105	PIONEER (s) Pennsylvania S. Y., Inc.	37.9	4.9	10/30/41		11-1/2	10/23/42	10/23/42	10/23/42	0.0	AM105
AM106	PORTENT (s) Pennsylvania S. Y., Inc.	32.8	3.3	11/15/41		11-3/4	11/ 7/42	11/ 7/42	11/21/42	0.5-	AM106
AM107	PREVAIL (s) Pennsylvania S. Y., Inc.	29.8	3.3	11/15/41		12-1/4	11/22/42	11/22/42	1/15/43	1.8-	AM107
AM108	PURSUIT (s) Winslow Marine Ry. & S.B. Co.	43.2	10.6	11/12/41		9-2/3	9/ 3/42	9/ 3/42	9/ 3/42	0.0	AM108
AM109	REQUISITE (s) Winslow Marine Ry. & S.B. Co.	39.8	9.2	11/12/41		10-1/3	9/23/42	9/23/42	9/23/42	0.0	AM109
AM110	RIGHT (s) Winslow Marine Ry. & S.B. Co.	18.0	8.0			4	10/23/42	10/23/42	10/23/42	0.0	AM110
AM111	SAGE (s) Winslow Marine Ry. & S.B. Co.	18.0	8.0			3-3/4	11/22/42	11/22/42	11/22/42	0.0	AM111
AM112	SEER (s) American S. B. Co.	63.8	10.8	11/28/41	5/23/42	10-4/5	10/17/42	10/26/42	10/21/42	0.2+	AM112
AM113	SENTINEL (s) American S. B. Co.	62.0	10.4	11/28/41		11-2/5	10/17/42	10/26/42	11/10/42	0.5+	AM113
AM114	STAFF (s) American S. B. Co.	59.2	7.8	11/28/41		17	11/ 2/42	11/11/42	5/ 1/43	5.7-	AM114
AM115	SKILL (s) American S. B. Co.	58.1	7.6	11/28/41		17	11/ 2/42	11/11/42	5/ 1/43	5.7-	AM115
AM116	SPEED (s) American S. B. Co.	72.4	7.2	11/17/41	4/18/42	10-1/2	11/ 2/42	11/11/42	10/ 1/42	1.3+	AM116
AM117	STRIVE (s) American S. B. Co.	69.5	7.0	11/17/41	5/16/42	11	11/16/42	11/25/42	10/15/42	1.4+	AM117
AM118	STEADY (s) American S. B. Co.	61.8	4.0	11/17/41		11-1/2	11/16/42	11/25/42	11/ 1/42	0.8+	AM118
AM119	SUSTAIN (s) American S. B. Co.	60.2	5.0	11/17/41		17-1/2	11/16/42	11/25/42	5/ 1/43	5.2-	AM119
AM120	SWAY (s) John H. Mathis Co.	9.2	2.1	11/18/41		16-2/3	3/22/42	12/30/42	4/ 9/43	3.3-	AM120
AM121	SWERVE (s) John H. Mathis Co.	5.8	1.0	5/27/42		11-1/3	6/20/42	1/20/43	5/ 7/43	3.6-	AM121

(s) Steel Hulls.

* First estimated completion dates submitted subsequent to 11/ 1/41.

† Revised estimate.

47215

REPRODUCTION

Page 47

N.B.S. (745)

As of June 1, 1942

E-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MINE SWEEPERS (Fleet Type) (Cont'd)												
AM122	SWIFT	(s) John H. Mathis Co.	5.6	1.0			11-1/3	9/18/42	2/28/43	6/4/43	3.2-	AM122
AM123	SYMBOL	(s) Savannah Machine & Fdry. Co.	50.0	11.0	11/18/41		11	7/25/42	7/24/42	10/15/42	2.7-	AM123
AM124	THREAT	(s) Savannah Machine & Fdry. Co.	40.0	11.0	12/15/41		11	10/23/42	10/22/42	11/15/42	0.8-	AM124
AM125	TIDE	(s) Savannah Machine & Fdry. Co.	30.0	10.0	3/16/42		9	1/21/43	1/19/43	12/15/42	1.1+	AM125
AM126	TOKEN	(s) Gulf S. B. Corp.	60.5	6.2	7/21/41	3/28/42	14-1/4	9/29/42	9/29/42	9/29/42	0.0	AM126
AM127	TUMULT	(s) Gulf S. B. Corp.	59.5	6.0	7/21/41	4/19/42	15-1/4	10/29/42	10/29/42	10/29/42	0.0	AM127
AM128	VELOCITY	(s) Gulf S. B. Corp.	58.0	6.0	7/21/41	4/19/42	16-1/4	11/28/42	11/28/42	11/28/42	0.0	AM128
AM129	VITAL	(s) Gulf S. B. Corp.	25.8	5.0	1/1/42		11-3/5	12/18/42	12/18/42	12/18/42	0.0	AM129
AM130	USAGE	(s) Gulf S. B. Corp.	25.8	5.0	1/1/42		12-1/5	1/7/43	1/7/43	1/7/43	0.0	AM130
AM131	ZNAL	(s) Gulf S. B. Corp.	25.3	5.3	1/12/42		12-1/2	1/27/43	1/27/43	1/27/43	0.0	AM131
COASTAL MINE SWEEPERS (97 ft.)												
AMc67	BOLD	(w) Bristol Yacht Building Co.	Delivered 18 May 1942. Placed in Service 27 May 1942									AMc67
AMc94	FLUCK	(w) Noank S. B. Company	74.5	2.0	6/7/41	4/4/42	14	7/30/41	1/31/42	8/5/42	6.2-	AMc94
AMc95	POSITIVE	(w) Noank S. B. Company	83.0	3.5	6/7/41	3/7/42	13-1/4	8/20/41	2/15/42	7/15/42	5.0-	AMc95
AMc96	POWER	(w) Noank S. B. Company	71.0	2.0	6/7/41	4/15/42	14-2/3	9/10/41	3/3/42	8/26/42	5.8-	AMc96
AMc104	SKIPPER	(w) H. G. Marr	Delivered 21 May 1942.									AMc104
AMc150												AMc150
AMc151												AMc151
AMc152												AMc152
AMc153												AMc153
AMc154												AMc154
AMc155												AMc155
AMc156												AMc156
AMc157												AMc157
AMc158												AMc158
AMc159												AMc159
AMc160												AMc160
AMc161												AMc161
AMc162												AMc162
AMc163												AMc163
AMc164												AMc164

(s) Steel Hulls.
 (w) Wood Hulls.
 * AMc113-142 now AM136-165.
 * AMc150-199 changed to APc1-50.
 * APc's shown on Auxiliary Report.
 * Revised estimates.

* First estimate, submitted subsequent to 11/1/41.

RECEIVED

Page 48

N.B.S.(745)

As of June 1, 1942

E-6

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
COASTAL MINE SWEEPERS (97 ft.)(Cont'd)											
*AMc165											*AMc165
*AMc166											*AMc166
*AMc167											*AMc167
*AMc168											*AMc168
*AMc169											*AMc169
*AMc170											*AMc170
*AMc171											*AMc171
*AMc172											*AMc172
*AMc173											*AMc173
*AMc174											*AMc174
*AMc175											*AMc175
*AMc176											*AMc176
*AMc177											*AMc177
*AMc178											*AMc178
*AMc179											*AMc179
*AMc180											*AMc180
*AMc181											*AMc181
*AMc182											*AMc182
*AMc183											*AMc183
*AMc184											*AMc184
*AMc185											*AMc185
*AMc186											*AMc186
*AMc187											*AMc187
*AMc188											*AMc188
*AMc189											*AMc189
*AMc190											*AMc190
*AMc191											*AMc191
*AMc192											*AMc192
*AMc193											*AMc193
*AMc194											*AMc194

* AMc150-199 changed to APol-50, APc's shown on Auxiliary Report.

47015

RESERVED

Page 49

N.B.S.(745)

As of June 1, 1942

E-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
COASTAL MINE SWEEPERS (97 ft.) (Cont'd)												
#AMc195												#AMc195
#AMc196												#AMc196
#AMc197												#AMc197
#AMc198												#AMc198
#AMc199												#AMc199
MOTOR DRIVEN MINE SWEEPERS												
YMS4	Wood Hull	Henry B. Nevins, Inc.	Delivered 1 May 1942. Placed in Service 14 May 1942									YMS4
YMS5	"	Henry B. Nevins, Inc.	Delivered 19 May 1942. Commissioned 26 May 1942									YMS5
YMS6	"	Henry B. Nevins, Inc.	77.0	23.0	8/8/41	5/19/42	10-1/4	1/26/42	3/26/42	6/18/42	2.7-	YMS6
YMS7	"	Henry B. Nevins, Inc.	93.0	38.0	10/31/41	5/11/42	7-1/3	2/25/42	4/25/42	6/11/42	1.5-	YMS7
YMS8	"	Henry B. Nevins, Inc.	47.0	4.0	1/23/42		5-5/6	3/27/42	5/27/42	7/17/42	1.7-	YMS8
YMS9	"	Henry B. Nevins, Inc.	62.0	24.0	2/4/42		5-5/6	4/26/42	6/27/42	7/30/42	1.1-	YMS9
YMS10	"	Henry B. Nevins, Inc.	35.0	7.0	3/7/42		5-1/3	5/26/42	7/28/42	8/18/42	0.7-	YMS10
YMS11	"	Henry B. Nevins, Inc.	24.0	7.0	4/18/42		5	6/25/42	8/25/42	9/15/42	0.7-	YMS11
YMS12	"	Rice Bros. Corporation	97.0	2.0	4/21/41	3/14/42	13-5/6	1/1/42	3/16/42	6/16/42	3.0-	YMS12
YMS13	"	Rice Bros. Corporation	92.5	2.5	4/21/41	5/1/42	14	2/1/42	3/23/42	6/22/42	3.0-	YMS13
YMS14	"	Rice Bros. Corporation	75.0	5.0	7/1/41		12-1/2	3/1/42	4/30/42	7/15/42	2.5-	YMS14
YMS15	"	Rice Bros. Corporation	73.0	3.0	7/5/41		13-1/4	3/15/42	5/11/42	8/12/42	3.0-	YMS15
YMS16	"	Rice Bros. Corporation	30.0	10.0	3/14/42		5-1/5	4/1/42	6/12/42	8/20/42	2.2-	YMS16
YMS17	"	Rice Bros. Corporation	22.0	10.0	5/1/42		4-4/5	3/15/42	6/26/42	9/25/42	3.0-	YMS17
YMS18	"	Herreshoff Mfg. Company	Delivered 9 May 1942. Placed in Service 25 May 1942									YMS18
YMS19	"	Herreshoff Mfg. Company	87.0	12.0	6/27/41	12/27/41	11-4/5	2/25/42	4/24/42	6/20/42	1.9-	YMS19
YMS22	"	Greenport Basin & Cons. Co.	Delivered 14 May 1942. Placed in Commission 25 May 1942									YMS22
YMS23	"	Greenport Basin & Cons. Co.	Delivered 7 May 1942. Placed in Commission 27 May 1942									YMS23
YMS24	"	Greenport Basin & Cons. Co.	Delivered 25 May 1942. Placed in Service 28 May 1942									YMS24
YMS25	"	Greenport Basin & Cons. Co.	90.0	23.0	11/28/41	1/28/42	6-1/4	2/12/42	5/15/42	6/6/42	0.7-	YMS25
YMS26	"	Greenport Basin & Cons. Co.	81.0	24.0	12/15/41	2/28/42	6	3/15/42	6/20/42	6/17/42	0.1+	YMS26
YMS27	"	Greenport Basin & Cons. Co.	67.0	13.0	12/24/41	3/7/42	6-1/5	4/1/42	7/10/42	6/30/42	0.3+	YMS27
YMS28	"	Greenport Basin & Cons. Co.	62.0	16.0	1/13/42	3/21/42	6-1/6	4/9/42	8/20/42	7/18/42	1.1+	YMS28
YMS29	"	Greenport Basin & Cons. Co.	51.0	9.0	1/30/42	4/11/42	6	5/13/42	9/5/42	7/30/42	1.2+	YMS29
YMS30	"	Greenport Basin & Cons. Co.	46.0	8.0	3/3/42	5/9/42	5-1/3	6/16/42	10/20/42	8/12/42	2.3+	YMS30

* AMc150-199 changed to APc1-50,
APc's shown on Auxiliary Report.
Revised estimate.

47015

RECORDED

Page 50
As of June 1, 1942

N.B.S.(745)
K-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR DRIVEN MINE SWEEPERS (Cont'd)												
YMS31	Wood Hull	Greenport Basin & Cons. Co.	43.0	9.0	3/16/42	5/23/42	5	7/20/42	11/25/42	8/20/42	3.2+	YMS31
YMS32	"	C. Hildebrandt D. D. Co.	Delivered 14 May 1942.		Placed in Service 20 May 1942							YMS32
YMS33	"	C. Hildebrandt D. D. Co.	94.0	11.0	5/8/41	10/8/41	13	11/12/41	1/10/42	6/5/42	4.8-	YMS33
YMS34	"	C. Hildebrandt D. D. Co.	82.0	10.0	5/23/41	10/21/41	13-3/4	12/7/41	2/4/42	7/4/42	5.0-	YMS34
YMS35	"	C. Hildebrandt D. D. Co.	75.0	6.0	5/27/41	11/7/41	14-1/6	1/1/42	2/28/42	7/22/42	4.8-	YMS35
YMS36	"	C. Hildebrandt D. D. Co.	72.0	5.0	10/6/41	1/21/42	10	3/27/42	5/25/42	8/5/42	2.4-	YMS36
YMS37	"	C. Hildebrandt D. D. Co.	69.0	6.0	10/13/41	1/28/42	10-1/4	3/27/42	6/1/42	8/20/42	2.6-	YMS37
YMS41	"	Robert Jacob Inc.	Delivered 12 May 1942.		Placed in Service 25 May 1942							YMS41
YMS43	"	Wheeler S. B. Corp.	Delivered 11 May 1942.		Placed in Commission 16 May 1942							YMS43
YMS44	"	Wheeler S. B. Corp.	Delivered 25 May 1942.		Placed in Commission 27 May 1942							YMS44
YMS45	"	Wheeler S. B. Corp.	80.0	22.0	6/20/41	4/20/42	11-1/2	12/27/41	3/13/42	6/5/42	2.7-	YMS45
YMS46	"	Wheeler S. B. Corp.	68.0	17.0	6/24/41	4/30/42	11-4/5	1/11/42	3/27/42	6/18/42	2.7-	YMS46
YMS47	"	Wheeler S. B. Corp.	63.0	10.0	6/26/41	5/7/42	12	1/26/42	4/10/42	6/29/42	2.6-	YMS47
YMS48	"	Wheeler S. B. Corp.	56.0	9.0	6/27/41	5/15/42	12-2/5	2/10/42	4/24/42	7/9/42	2.5-	YMS48
YMS49	"	Wheeler S. B. Corp.	53.0	8.0	6/30/41	5/22/42	12-2/3	2/25/42	5/8/42	7/20/42	2.4-	YMS49
YMS50	"	Wheeler S. B. Corp.	52.0	8.0	7/16/41		11-1/2	3/12/42	5/23/42	7/30/42	2.2-	YMS50
YMS51	"	Wheeler S. B. Corp.	50.7	7.0	7/16/41		12-5/6	3/27/42	6/5/42	8/10/42	2.2-	YMS51
YMS52	"	Wheeler S. B. Corp.	49.0	6.0	8/5/41		12-2/5	4/11/42	6/19/42	8/17/42	1.9-	YMS52
YMS53	"	Wheeler S. B. Corp.	46.0	7.0	8/25/41		12	4/26/42	7/3/42	8/24/42	1.7-	YMS53
YMS60	"	Gibbs Gas Engine Co.	Delivered 2 May 1942.		Placed in Commission 19 May 1942							YMS60
YMS61	"	Gibbs Gas Engine Co.	Delivered 6 May 1942.		Placed in Service 27 May 1942							YMS61
YMS62	"	Gibbs Gas Engine Co.	Delivered 23 May 1942.									YMS62
YMS63	"	Gibbs Gas Engine Co.	100.0	20.0	11/26/41	3/6/42	6-1/4	2/10/42	5/20/42	6/3/42	0.5-	YMS63
YMS64	"	Gibbs Gas Engine Co.	85.5	8.5	1/3/42	3/25/42	5-2/5	2/25/42	5/30/42	6/16/42	0.6-	YMS64
YMS65	"	Gibbs Gas Engine Co.	90.0	16.0	1/7/42	3/30/42	5-5/6	3/12/42	6/10/42	7/1/42	0.7-	YMS65
YMS66	"	Weaver Shipyards	96.0	7.0	7/22/41	1/31/42	10-4/5	10/28/41	3/1/42	6/15/42	3.5-	YMS66
YMS67	"	Weaver Shipyards	92.0	11.0	7/22/41	2/17/42	11-4/5	11/27/41	3/8/42	7/15/42	4.2-	YMS67
YMS68	"	Weaver Shipyards	86.0	8.0	7/22/41	2/24/42	12-1/3	12/27/41	3/13/42	8/1/42	4.6-	YMS68
YMS69	"	Weaver Shipyards	81.0	4.0	7/22/41	3/5/42	12-4/5	1/26/42	3/20/42	8/15/42	4.8-	YMS69
YMS70	"	Weaver Shipyards	81.0	2.0	7/22/41	3/12/42	13-1/4	2/25/42	3/27/42	8/30/42	5.1-	YMS70
YMS71	"	Weaver Shipyards	75.0	3.0	7/22/41	3/26/42	13-3/5	3/27/42	4/4/42	9/10/42	5.2-	YMS71
YMS72	"	Weaver Shipyards	71.0	3.0	7/22/41	4/9/42	14	4/11/42	4/11/42	9/20/42	5.3-	YMS72
YMS73	"	Weaver Shipyards	69.0	3.0	7/22/41	4/23/42	14-1/4	4/26/42	4/26/42	9/30/42	5.1-	YMS73
YMS74	"	Weaver Shipyards	65.0	1.0	7/22/41	4/30/42	14-2/3	5/26/42	5/26/42	10/10/42	4.5-	YMS74
YMS75	"	Weaver Shipyards	64.0	1.0	7/22/41	5/26/42	15	5/26/42	5/26/42	10/20/42	4.8-	YMS75

Revised estimate.

47015

APPROVED

Page 51

N.B.S.(745)
E-6

As of June 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR DRIVEN MINE SWEEPERS (Cont'd)												
YMS76	Wood Hull	Stadium Yacht Basin, Inc.	99.2	5.1	4/25/41	11/ 8/41	13-1/4	9/28/41	4/30/42	6/ 3/42	1.1-	YMS76
YMS77	" "	Stadium Yacht Basin, Inc.	Delivered and placed in commission 15 May 1942									
YMS78	" "	Stadium Yacht Basin, Inc.	97.1	7.0	5/16/41	12/11/41	12-4/5	11/27/41	5/ 5/42	6/10/42	1.2-	YMS78
YMS79	" "	Stadium Yacht Basin, Inc.	93.2	8.1	6/12/41	12/27/41	12-1/4	12/27/41	5/ 9/42	6/20/42	1.4-	YMS79
YMS80	" "	Stadium Yacht Basin, Inc.	89.9	8.1	6/27/41	5/ 5/42	12	1/16/42	5/14/42	6/30/42	1.6-	YMS80
YMS81	" "	Stadium Yacht Basin, Inc.	86.0	8.4	7/16/41	5/30/42	11-5/6	2/ 5/42	5/15/42	7/10/42	1.8-	YMS81
YMS82	" "	Stadium Yacht Basin, Inc.	81.2	7.0	10/24/41		9	2/25/42	5/23/42	7/20/42	1.9-	YMS82
YMS83	" "	Stadium Yacht Basin, Inc.	79.2	8.6	11/24/41		8-1/2	3/17/42	5/26/42	7/30/42	2.1-	YMS83
YMS84	" "	Henry C. Grebe & Company	Delivered 23 May 1942.									
YMS85	" "	Henry C. Grebe & Company	97.0	7.4	6/ 2/42	3/19/42	12-5/6	3/17/42	3/14/42	6/27/42	3.5-	YMS85
YMS86	" "	Al Larson Boat Shop, Inc.	Delivered and placed in Service 12 May 1942									
YMS87	" "	Al Larson Boat Shop, Inc.	85.0	13.0	7/18/41	3/31/42	12	3/27/42	3/27/42	7/20/42	3.8-	YMS87
YMS88	" "	South Coast Company	Delivered 7 May 1942. Placed in Service 4 May 1942									
YMS89	" "	South Coast Company	98.0	18.4	7/11/41	11/22/41	11	3/17/42	4/15/42	6/11/42	1.9-	YMS89
YMS90	" "	South Coast Company	85.0	14.5	7/24/41	12/19/41	11-1/5	4/26/42	5/15/42	6/30/42	1.5-	YMS90
YMS91	" "	South Coast Company	67.2	4.7	10/18/41	3/ 7/42	9-2/5	6/ 5/42	6/18/42	7/30/42	1.4-	YMS91
YMS92	" "	South Coast Company	59.7	4.0	11/21/41	5/14/42	9	6/20/42	6/25/42	8/18/42	1.8-	YMS92
YMS93	" "	South Coast Company	54.5	4.1	12/19/41	5/16/42	8-2/5	7/ 5/42	7/ 3/42	8/31/42	1.9-	YMS93
YMS100	" "	Astoria Marine Construction Co.	97.0	6.4	7/15/41	4/12/42	11-1/6	12/17/41	3/ 1/42	6/20/42	3.6-	YMS100
YMS101	" "	Astoria Marine Construction Co.	85.0	5.8	7/22/41		12	2/15/42	4/ 1/42	7/24/42	3.7-	YMS101
YMS102	" "	Astoria Marine Construction Co.	75.0	5.8	6/26/41		14	4/16/42	5/ 1/42	8/24/42	3.7-	YMS102
YMS103	" "	Astoria Marine Construction Co.	67.0	6.3	7/22/41		14	5/26/42	6/ 1/42	9/21/42	3.7-	YMS103
YMS104	" "	Frank L. Sample, Jr., Inc.	Delivered 29 May 1942.									
YMS105	" "	Frank L. Sample, Jr., Inc.	90.0	8.0	5/13/41	3/10/42	14	1/17/42	4/27/42	7/15/42	2.6-	YMS105
YMS106	" "	Frank L. Sample, Jr., Inc.	80.0	5.0	5/21/41	4/19/42	15	2/ 2/42	5/30/42	8/18/42	2.6-	YMS106
YMS107	" "	Burger Boat Company	90.6	9.1	5/13/41	3/28/42	14-1/2	11/12/41	3/15/42	7/29/42	4.5-	YMS107
YMS108	" "	Burger Boat Company	85.1	10.2	5/15/41	4/18/42	15-1/6	12/27/41	4/15/42	8/20/42	4.1-	YMS108
YMS109	" "	Burger Boat Company	81.3	12.7	5/21/41	5/16/42	13-2/3	1/26/42	5/15/42	9/10/42	3.9-	YMS109
YMS110	" "	Burger Boat Company	75.2	13.7	8/25/41		14	2/25/42	6/15/42	10/25/42	4.3-	YMS110
YMS111	" "	Burger Boat Company	71.7	11.9	8/27/41		14-4/5	3/27/42	7/15/42	11/20/42	4.2-	YMS111

Revised estimate.
* First estimated completion dates submitted subsequent to 11/ 1/41.

47015

As of June 1, 1942

E-6

		Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number	
Number and Name	Contractor	June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard			
MOTOR DRIVEN MINE SWEEPERS (Cont'd)												
Wood Hull	Burger Boat Company	70.1	11.5	8/29/41		15-2/5	4/26/42	8/15/42	12/10/42	3.8-	YMS112	
"	San Diego Marine Constr. Co.	94.0	6.0	6/4/41	2/13/42	12-1/4	12/17/41	5/20/42	6/12/42	0.8-	YMS113	
"	San Diego Marine Constr. Co.	88.0	8.0	6/26/41	3/13/42	12	2/15/42	5/31/42	6/30/42	1.0-	YMS114	
"	San Diego Marine Constr. Co.	73.0	3.0	6/26/41	4/3/42	13-5/6	4/16/42	6/20/42	8/20/42	2.0-	YMS115	
"	San Diego Marine Constr. Co.	70.0	6.0	6/26/41	4/20/42	14-5/6	6/5/42	7/20/42	9/21/42	2.0-	YMS116	
"	Harbor Boat Bldg. Company	Delivered 7 May 1942. Placed in Service 4 May 1942										YMS118
"	Harbor Boat Bldg. Company	98.0	2.0	7/15/41	3/2/42	11	4/26/42	2/25/42	6/15/42	3.6-	YMS119	
"	Harbor Boat Bldg. Company	96.0	3.5	8/23/41	4/4/42	10-1/4	6/10/42	3/25/42	6/30/42	3.2-	YMS120	
"	Kruse & Banks S. B. Co., Inc.	90.0	4.0	5/15/41	3/14/42	13-3/5	11/27/41	3/15/42	7/12/42	3.9+	YMS121	
"	Kruse & Banks S. B. Co., Inc.	74.0	6.0	5/15/41		15	1/26/42	4/15/42	8/14/42	4.0-	YMS122	
"	Kruse & Banks S. B. Co., Inc.	80.0	5.0	7/2/41	3/14/42	12-2/5	3/27/42	6/1/42	7/15/42	1.5-	YMS123	
"	Kruse & Banks S. B. Co., Inc.	62.0	7.0	12/4/41		9-2/3	5/26/42	8/1/42	10/23/42	2.7-	YMS124	
"	J. M. Martinac S. B. Corp.	92.0	8.0	6/2/41	12/18/41	12-1/2	11/27/41	2/1/42	6/18/42	4.6-	YMS125	
"	J. M. Martinac S. B. Corp.	85.0	12.0	7/3/41	3/4/42	12	1/26/42	4/1/42	7/3/42	3.1-	YMS126	
"	J. M. Martinac S. B. Corp.	72.0	8.0	10/10/41	5/3/42	9-1/2	3/27/42	6/1/42	7/25/42	1.8-	YMS127	
"	J. M. Martinac S. B. Corp.	55.0	9.0	12/26/41		7-1/2	5/26/42	8/1/42	8/10/42	0.3-	YMS128	
"	Tacoma Boat Building Company	93.0	10.0	5/27/41	12/18/41	12-3/5	11/27/41	2/1/42	6/15/42	4.5-	YMS129	
"	Tacoma Boat Building Company	82.0	12.0	6/20/41	12/18/41	12-3/5	1/26/42	3/1/42	7/6/42	4.2-	YMS130	
"	Tacoma Boat Building Company	74.0	10.0	7/12/41	3/4/42	12-3/5	3/27/42	4/1/42	7/30/42	4.0-	YMS131	
"	Tacoma Boat Building Company	65.0	7.0	7/12/41	5/3/42	13	5/26/42	6/1/42	8/8/42	2.2-	YMS132	
"	Western Boat Building Company	92.0	10.0	7/14/41	12/18/41	11	12/17/41	3/20/42	6/16/42	3.9-	YMS133	
"	Western Boat Building Company	81.0	11.0	8/13/41	3/16/42	10-5/6	3/17/42	5/20/42	7/8/42	2.6-	YMS134	
"	† Astoria Marine Const. Company	6.0	4.0	5/20/42		6-1/4		11/27/42	11/27/42	0.0	YMS135	
"	† Astoria Marine Const. Company	2.5	2.0			6-1/5		1/11/43	1/11/43	0.0	YMS136	
"	† Astoria Marine Const. Company	0.5				6-1/4		2/27/43	2/27/43	0.0	YMS137	
"	† Astoria Marine Const. Company	0.5				6-1/5		4/11/43	4/11/43	0.0	YMS138	
"	† Astoria Marine Const. Company	0.5				6-1/4		5/27/43	5/27/43	0.0	YMS139	
"	† Astoria Marine Const. Company	0.5				6-1/4		7/12/43	7/12/43	0.0	YMS140	
"	† Astoria Marine Const. Company	0.5				6-1/4		8/27/43	8/27/43	0.0	YMS141	
"	† Astoria Marine Const. Company	0.5				6-1/5		10/7/43	10/7/43	0.0	YMS142	

† Authorized in the 1799 vessel program upon request of the British.

* First estimate completion dates submitted subsequent to 11/1/41.

§ Revised estimate.

4701

As of June 1, 1942

E-6

Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR DRIVEN MINES	SWEEPERS (Cont'd)										
Wood Hull	† San Diego Mar. Const. Co.	27.0	12.0	4/20/42		6-1/2		11/15/42	11/15/42	0.0	YMS143
" "	† San Diego Mar. Const. Co.	15.0	10.0	4/20/42		7-2/5		12/1/42	12/1/42	0.0	YMS144
" "	† San Diego Mar. Const. Co.	5.0	5.0	5/8/42		7-1/4		12/15/42	12/15/42	0.0	YMS145
" "	† San Diego Mar. Const. Co.					6-1/6		12/30/42	12/30/42	0.0	YMS146
" "	† Western Boat Bldg. Co.										YMS147
" "	† Western Boat Building Co.										YMS148
" "	† Western Boat Building Co.										YMS149
" "	† Western Boat Building Co.										YMS150
" "	† Campbell Mach. Co.					6-1/2		12/30/42	12/30/42	0.0	YMS151
" "	† Campbell Mach. Co.					7		2/15/43	2/15/43	0.0	YMS152
" "	† Campbell Mach. Co.					7		3/15/43	3/15/43	0.0	YMS153
" "	† Campbell Mach. Co.					7		4/15/43	4/15/43	0.0	YMS154
" "	† Burger Boat Company	3.8	3.8			12		7/10/43	7/10/43	0.0	YMS155
" "	† Burger Boat Company	3.6	3.6			12-4/5		8/1/43	8/1/43	0.0	YMS156
" "	† Burger Boat Company	3.0	3.0			13-1/3		8/20/43	8/20/43	0.0	YMS157
" "	† Burger Boat Company					13-1/2		9/6/43	9/6/43	0.0	YMS158
" "	† Burger Boat Company					14		9/28/43	9/28/43	0.0	YMS159
" "	† Burger Boat Company					15		11/8/43	11/8/43	0.0	YMS160
" "	† Burger Boat Company					18-5/6		11/1/44	11/1/44	0.0	YMS161
" "	† Burger Boat Company					18-1/4		11/15/44	11/15/44	0.0	YMS162
" "	† Dachel-Carter Shipbldg. Co.	20.0	10.0	4/23/42		6-1/5		10/29/42	10/29/42	0.0	YMS163
" "	† Dachel-Carter Shipbldg. Co.	15.0	0.5	4/24/42		6-4/5		11/18/42	11/18/42	0.0	YMS164
" "	† Dachel-Carter Shipbldg. Co.	10.0	10.0	5/25/42		6-4/5		12/18/42	12/18/42	0.0	YMS165
" "	† Dachel-Carter Shipbldg. Co.	10.0	10.0	5/25/42		7-2/5		1/7/43	1/7/43	0.0	YMS166
" "	† Dachel-Carter Shipbldg. Co.					9-1/4		5/17/43	5/17/43	0.0	YMS167
" "	† Dachel-Carter Shipbldg. Co.					9-1/2		6/6/43	6/6/43	0.0	YMS168
" "	† Dachel-Carter Shipbldg. Co.					9-3/5		6/26/43	6/26/43	0.0	YMS169
" "	† Dachel-Carter Shipbldg. Co.					9-4/5		7/15/43	7/15/43	0.0	YMS170
" "	† Henry C. Grebe & Company	1.2	1.2	5/22/42		6-2/3		12/10/42	12/10/42	0.0	YMS171
" "	† Henry C. Grebe & Company	1.2	1.2	5/22/42		7		12/22/42	12/22/42	0.0	YMS172

Authorized in the 1799 vessel program upon request of the British.
 First estimated completion dates submitted subsequent to 11/1/41.
 First estimate.

47015

RESTRICTED

Page 54

N.B.S.(745)

E-6

As of June 1, 1942

N.B.S.(1745)
X-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos- Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR DRIVEN MINE SWEEPERS (Cont'd)												
YMS173	Wood Hull	† Henry C. Grebe & Company	1.2	1.2	5/28/42		7-1/2		1/10/43	1/10/43	0.0	YMS173
YMS174	"	† Henry C. Grebe & Company					7-1/2		1/15/43	1/15/43	0.0	YMS174
YMS175	"	† Henry C. Grebe & Company					8-2/3		3/10/43	3/10/43	0.0	YMS175
YMS176	"	† Henry C. Grebe & Company					8-5/6		3/15/43	3/15/43	0.0	YMS176
YMS177	"	† Henry C. Grebe & Company					6-2/5		3/22/43	3/22/43	0.0	YMS177
YMS178	"	† Henry C. Grebe & Company					6-5/6		4/ 6/43	4/ 6/43	0.0	YMS178
YMS179	"	† Henry C. Grebe & Company					6-5/6		4/24/43	4/24/43	0.0	YMS179
YMS180	"	† Henry C. Grebe & Company					7		4/21/43	4/21/43	0.0	YMS180
YMS181	"	† Henry C. Grebe & Company					6-4/5		5/ 3/43	5/ 3/43	0.0	YMS181
YMS182	"	† Henry C. Grebe & Company					7-1/6		5/15/43	5/15/43	0.0	YMS182
YMS183	"	† Greenport Basin & Const. Co.			3/38/42		5-1/3		9/ 1/42	9/ 8/42	0.2 -	YMS183
YMS184	"	† Greenport Basin & Const. Co.					5-1/4		9/22/42	9/22/42	0.0	YMS184
YMS185	"	† Greenport Basin & Const. Co.					4-5/6		10/ 6/42	10/ 6/42	0.0	YMS185
YMS186	"	† Greenport Basin & Const. Co.					4-3/4		10/20/42	10/20/42	0.0	YMS186
YMS187	"	† Greenport Basin & Const. Co.					4		11/ 3/42	11/ 3/42	0.0	YMS187
YMS188	"	† Greenport Basin & Const. Co.					4		11/17/42	11/17/42	0.0	YMS188
YMS189	"	† Greenport Basin & Const. Co.					3-2/3		11/28/42	11/28/42	0.0	YMS189
YMS190	"	† Greenport Basin & Const. Co.					4-1/3		12/ 8/42	12/ 8/42	0.0	YMS190
YMS191	"	† Greenport Basin & Const. Co.					3-2/3		12/21/42	12/21/42	0.0	YMS191
YMS192	"	† Greenport Basin & Const. Co.					3-1/5		12/29/42	12/29/42	0.0	YMS192
YMS193	"	† Greenport Basin & Const. Co.	18.0	6.0	4/ 3/42		4-1/3		2/19/43	2/19/43	0.0	YMS193
YMS194	"	† Greenport Basin & Const. Co.					4-4/5		2/26/43	2/26/43	0.0	YMS194
YMS195	"	† C. Hildebrand Dry Dock Co.					5	9/ 1/42	9/ 1/42	9/ 1/42	0.0	YMS195
YMS196	"	† C. Hildebrand Dry Dock Co.					5-1/2	9/22/42	9/22/42	9/22/42	0.0	YMS196
YMS197	"	† C. Hildebrand Dry Dock Co.					5-2/3	10/13/42	10/13/42	10/13/42	0.0	YMS197
YMS198	"	† C. Hildebrand Dry Dock Co.	9.0	7.0	5/ 6/42		6		11/ 3/42	11/ 3/42		YMS198
YMS199	"	† C. Hildebrand Dry Dock Co.					5-2/3		11/24/42	11/24/42		YMS199
YMS200	"	† C. Hildebrand Dry Dock Co.					5-3/4		12/15/42	12/15/42		YMS200
YMS201	"	† C. Hildebrand Dry Dock Co.					5-2/3		1/ 5/43	1/ 5/43		YMS201
YMS202	"	† C. Hildebrand Dry Dock Co.					5-2/3		1/26/43	1/26/43		YMS202

+ Authorized in the 1799 Vessel Program upon

† Authorized in the 1799 Vessel Program upon request of the British.
 * First estimated completion dates submitted subsequent to 11/ 1/41.

ABSTRACTED

Page 55

N.B.S. (745)
E-6

As of June 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR DRIVEN MINE SWEEPERS (Cont'd)												
YMS203	Wood Hull	† C. Hildebrand Dry Dock Co.										
YMS204	"	† C. Hildebrand Dry Dock Co.					5-3/5	2/15/43		2/15/43		YMS203
YMS205	"	† C. Hildebrand Dry Dock Co.					5-3/4	3/ 8/43		3/ 8/43		YMS204
YMS206	"	† C. Hildebrand Dry Dock Co.					5-3/4	3/29/43		3/29/43		YMS205
YMS207	"	† Robert Jacob Inc.	24.0	20.0	4/16/42		5-2/3	4/19/43		4/19/43		YMS206
							5-1/2			10/ 1/42		YMS207
YMS208	"	† Robert Jacob Inc.	29.0	25.0	4/16/42		6		10/15/42	10/15/42	0.0	YMS208
YMS209	"	† Robert Jacob Inc.	16.0	12.0	4/30/42		6		11/ 1/42	11/ 1/42	0.0	YMS209
YMS210	"	† Robert Jacob Inc.	14.0	14.0	5/ 4/42		6-1/3		11/15/42	11/15/42	0.0	YMS210
YMS211	"	† Robert Jacob Inc.	9.0	9.0	5/18/42		6-1/2		12/ 1/42	12/ 1/42	0.0	YMS211
YMS212	"	† Robert Jacob Inc.	5.0	5.0	5/21/42		6-5/6		12/15/42	12/15/42	0.0	YMS212
YMS213	"	† Robert Jacob Inc.					6		1/ 1/43	1/ 1/43	0.0	YMS213
YMS214	"	† Robert Jacob Inc.					6-1/2		3/15/43	3/15/43	0.0	YMS214
YMS215	"	† Robert Jacob Inc.					6-1/2		4/ 1/43	4/ 1/43	0.0	YMS215
YMS216	"	† J. M. Martinac S. B. Co.										YMS216
YMS217	"	† J. M. Martinac S. B. Co.										YMS217
YMS218	"	† J. M. Martinac S. B. Co.										YMS218
YMS219	"	† J. M. Martinac S. B. Co.										YMS219
YMS220	"	† J. M. Martinac S. B. Co.										YMS220
YMS221	"	† J. M. Martinac S. B. Co.										YMS221
YMS222	"	† Nojean and Erickson										YMS222
YMS223	"	† Nojean and Erickson										YMS223
YMS224	"	† Nojean and Erickson										YMS224
YMS225	"	† Nojean and Erickson										YMS225
YMS226	"	† Frank L. Sample, Jr., Inc.	25.3	16.3	3/16/42		7-1/3		10/25/42	10/25/42	0.0	YMS226
YMS227	"	† Frank L. Sample, Jr., Inc.	23.5	16.5	4/ 4/42		8-1/3		12/15/42	12/15/42	0.0	YMS227
YMS228	"	† Frank L. Sample, Jr., Inc.	19.3	15.3	4/21/42							YMS228
YMS229	"	† Frank L. Sample, Jr., Inc.	11.6	10.6			7-1/3		12/30/42	12/30/42	0.0	YMS229
YMS230	"	† Frank L. Sample, Jr., Inc.	10.4	10.4			7-2/3		4/10/43	4/10/43	0.0	YMS230
YMS231	"	† Frank L. Sample, Jr., Inc.	7.9	7.9			8		4/30/43	4/30/43	0.0	YMS231
YMS232	"	† Frank L. Sample, Jr., Inc.	4.1	4.1			7-3/5		6/ 1/43	6/ 1/43	0.0	YMS232
									9/18/43	9/18/43	0.0	YMS232

Authorized in the 1799 Vessel Program upon request of the Navy

† Authorized in the 1799 Vessel Program upon request of the British.
* First estimated completion dates submitted subsequent to 11/ 1/41.

RESTRICTED

Page 56

N.B.S.(745)

As of June 1, 1942

K-6

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
	MOTOR DRIVEN MINK SWEEPERS (Cont'd)										
YMS233	Wood Hull	2.8	2.8			8-2/3		11/ 3/43	11/ 3/43	0.0	YMS233
YMS234	" "	2.2	2.2			9-5/6		12/22/43	12/22/43	0.0	YMS234
YMS235	" "	1.0	0.5			12-1/6		7/10/43	7/10/43	0.0	YMS235
YMS236	" "	2.0	1.5			11-5/6		6/15/43	6/15/43	0.0	YMS236
YMS237	" "	3.0	2.5	5/11/42		10-1/5		3/20/43	3/20/43	0.0	YMS237
YMS238	" "	4.0	3.5	5/11/42		10		3/10/43	3/10/43	0.0	YMS238
YMS239	" "	6.0	4.0	5/ 6/42		10		3/ 5/43	3/ 5/43	0.0	YMS239
YMS240	" "	9.0	5.0	4/11/42		10		2/10/43	2/10/43	0.0	YMS240
YMS241	" "										YMS241
YMS242	" "										YMS242
YMS243	" "										YMS243
YMS244	" "										YMS244
YMS245	" "										YMS245
YMS246	" "										YMS246
YMS247	" "	7.0	7.0	5/27/42							YMS247
YMS248	" "	1.0	1.0	5/30/42							YMS248
YMS249	" "	1.0	1.0	5/30/42							YMS249
YMS250	" "	1.0	1.0	5/30/42							YMS250
YMS251	" "	1.0	1.0	5/30/42							YMS251
YMS252	" "	1.0	1.0	5/30/42							YMS252
YMS253	" "	1.0	1.0	5/30/42							YMS253
YMS254	" "	1.0	1.0	5/30/42							YMS254
YMS255	" "	1.0	1.0	5/30/42							YMS255
YMS256	" "	0.5	0.5								YMS256
YMS257	" "										YMS257
YMS258	" "										YMS258
YMS259	" "	4.0	3.0	5/16/42		5-1/2		10/31/42	10/28/42	0.1+	YMS259
YMS260	" "	1.9	1.9	5/20/42		6-1/3		11/30/42	11/27/42	0.1+	YMS260
YMS261	" "	1.4	1.4			6-2/3		12/30/42	12/27/42	0.1+	YMS261
YMS262	" "	0.9	0.9			6-2/3		1/30/43	1/27/43	0.1+	YMS262
YMS263	" "	0.9	0.9			6-2/3		3/ 1/43	2/27/43	0.1+	YMS263
YMS264	" "	0.9	0.9			6-2/3		3/31/43	3/28/43	0.1+	YMS264
YMS265	" "	3.5	1.5	5/ 4/42		6		11/ 6/42	11/ 6/42	0.0	YMS265
YMS266	" "	3.0	1.0	5/26/42		7-1/5		12/22/42	12/22/42	0.0	YMS266
YMS267	" "	2.5	0.5			6		2/ 6/43	2/ 6/43	0.0	YMS267

Means † Authorized in the 1799 Vessel Program upon request of the British.

* First estimated completion dates submitted subsequent to 11/ 1/41.

* Revised estimate.

47015

~~RESTRICTED~~

Page 57

N.B.S.(745)

E-6

As of June 1, 1942

As of June 1, 1942											
Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR DRIVEN MINE SWEEPERS (Cont'd)											
YMS268	Wood Hull	†	Kruse & Banks S. B. Company	2.5	0.5	4/15/42	7-1/3	4/25/43	4/25/43	0.0	YMS268
YMS269	"	†	Bellingham Mar. Ry. & B.B. Co.	12.0	12.0	5/11/42	6-1/2	10/30/42	10/30/42	0.0	YMS269
YMS270	"	†	Bellingham Mar. Ry. & B.B. Co.	4.0	4.0		6-2/3	11/30/42	11/30/42	0.0	YMS270
YMS271	"	†	Bellingham Mar. Ry. & B.B. Co.								YMS271
YMS272	"	†	Bellingham Mar. Ry. & B.B. Co.								YMS272
YMS273	"	†	Bellingham Mar. Ry. & B.B. Co.								YMS273
YMS274	"	†	Bellingham Mar. Ry. & B.B. Co.								YMS274
YMS275	"	†	Bellingham Mar. Ry. & B.B. Co.								YMS275
YMS276	"	†	Bellingham Mar. Ry. & B.B. Co.								YMS276
YMS277	"	†	J. M. Martinac S. B. Corp.								YMS277
YMS278	"	†	J. M. Martinac S. B. Corp.								YMS278
YMS279	"	†	Henry C. Grebe & Co.								YMS279
YMS280	"	†	Henry C. Grebe & Co.								YMS280
YMS281	"	†	San Diego Marine Const. Co.								YMS281
YMS282	"	†	San Diego Marine Const. Co.								YMS282
YMS283	"	†	San Diego Marine Const. Co.								YMS283
YMS284	"	†	San Diego Marine Const. Co.								YMS284
YMS285	"		Northwestern S. B. Co.								YMS285
YMS286	"		Northwestern S. B. Co.								YMS286
YMS287	"		Associated Shipbuilders								YMS287
YMS288	"		Associated Shipbuilders								YMS288
YMS289	"		Associated Shipbuilders								YMS289
YMS290	"		Associated Shipbuilders								YMS290
YMS291	"		Associated Shipbuilders								YMS291
YMS292	"		Associated Shipbuilders								YMS292
YMS293	"		Associated Shipbuilders								YMS293
YMS294	"		Associated Shipbuilders								YMS294
YMS295	"		Associated Shipbuilders								YMS295
YMS296	"		Associated Shipbuilders								YMS296
YMS297	"		Tacoma Boat Bldg. Co.								YMS297

† First estimate.

† Authorized in the 1799 Vessel Program upon request of the British.
* First estimated completion dates submitted subsequent to 11/ 1/41.

450N

RECORDED

Page 58

N.B.S.(745)

As of June 1, 1942

E-6

As of June 1, 1942

S-6

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR DRIVEN MINE SWEEPERS (Cont'd)											
YMS298	Wood Hull					7-2/3		1/25/43	1/25/43	0.0	YMS298
YMS299	" "					8-1/3		2/25/43	2/25/43	0.0	YMS299
YMS300	" "					6-2/3		2/25/43	4/25/43	2.0-	YMS300
YMS301	" "					6-1/3		5/25/43	5/25/43	0.0	YMS301
YMS302	" "										YMS302
YMS303	" "	5.0	5.0	5/13/42		7		12/10/42	12/10/42	0.0	YMS303
YMS304	" "	2.3	2.3			6-1/2		12/29/42	12/29/42	0.0	YMS304
YMS305	" "	2.3	2.3			7-2/3		2/20/43	2/20/43	0.0	YMS305
YMS306	" "	2.3	2.3			8-1/6		4/20/43	4/20/43	0.0	YMS306
YMS307	" "					8-5/6		6/15/43	6/15/43	0.0	YMS307
YMS308	" "					9		8/ 1/43	8/ 1/43	0.0	YMS308
YMS309	" "					9-5/6		9/15/43	9/15/43	0.0	YMS309
YMS310	" "					9-2/3		11/ 1/43	11/ 1/43	0.0	YMS310
YMS311	" "					10		12/ 1/43	12/ 1/43	0.0	YMS311
YMS312	" "					7		12/29/43	12/29/43	0.0	YMS312
YMS313	" "	4.0	4.0	5/30/42		6-1/2		12/14/42	12/14/42	0.0	YMS313
YMS314	" "	3.0	3.0			6-5/6		12/31/42	12/31/42	0.0	YMS314
YMS315	" "	3.0	3.0			7-2/5		1/25/43	1/25/43	0.0	YMS315
YMS316	" "	2.5	2.5			7-4/5		2/15/43	2/15/43	0.0	YMS316
YMS317	" "	0.9	0.9			6-2/3		4/30/43	4/30/43	0.0	YMS317
YMS318	" "	0.9	0.9			6-2/5		5/30/43	5/30/43	0.0	YMS318
YMS319	" "	0.9	0.9			6-2/5		6/30/43	6/30/43	0.0	YMS319
YMS320	" "	1.0	1.0			8-4/5		3/15/43	3/15/43	0.0	YMS320
YMS321	" "	1.0	1.0			9		4/15/43	4/15/43	0.0	YMS321
YMS322	" "	1.0	1.0			8-1/2		7/15/43	7/15/43	0.0	YMS322
YMS323	" "	1.0	1.0			8-1/2		8/15/43	8/15/43	0.0	YMS323
YMS324	" "	1.0	1.0			8		11/15/43	11/15/43	0.0	YMS324
YMS325	" "	1.0	1.0			8		12/15/43	12/15/43	0.0	YMS325
YMS326	" "										YMS326
YMS327	" "										YMS327

* First estimated completion dates submitted subsequent to 11/ 1/41.

• First estimate.

47015

RESTRICTED

Page 59

N.B.S.(745)

As of June 1, 1942

E-6

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
	MOTOR DRIVEN MINE SWEEPERS (Cont'd)										
YMS328	Wood Hull										YMS328
YMS329	" "										YMS329
YMS330	" "										YMS330
YMS331	" "										YMS331
YMS332	" "										YMS332
YMS333	" "										YMS333
YMS334	" "										YMS334
YMS335	" "										YMS335
YMS336	" "										YMS336
YMS337	" "										YMS337
YMS338	" "										YMS338
YMS339	" "										YMS339
YMS340	" "										YMS340
YMS341	" "										YMS341
YMS342	" "										YMS342
YMS343	" "										YMS343
YMS344	" "										YMS344
YMS345	" "										YMS345
YMS346	" "										YMS346
YMS347	" "										YMS347
YMS348	" "										YMS348
YMS349	" "										YMS349
YMS350	" "										YMS350
YMS351	" "										YMS351
YMS352	" "										YMS352
YMS353	" "										YMS353
YMS354	" "										YMS354
YMS355	" "										YMS355
YMS356	" "										YMS356
YMS357	" "										YMS357

47015

RESERVED

Page 60

N.B.S.(745)

As of June 1, 1942

E-6

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
YMS358	MOTOR DRIVEN MINE SWEEPERS (Cont'd)					6-1/2		4/15/43	4/15/43	0.0	YMS358
YMS359	Wood Hull					6-1/2		5/ 1/43	5/ 1/43	0.0	YMS359
YMS360	" "					6-1/2		5/15/43	5/15/43	0.0	YMS360
YMS361	" "					6-1/2		6/ 1/43	6/ 1/43	0.0	YMS361
YMS362	" "					6-1/2		6/15/43	6/15/43	0.0	YMS362
YMS363	" "					6-1/2		4/24/43	3/ 1/43	1.8+	YMS363
YMS364	" "					6-1/2		5/ 1/43	3/ 8/43	1.8+	YMS364
YMS365	" "					6-4/5		5/ 8/43	3/15/43	1.8+	YMS365
YMS366	" "					6-1/2		5/15/43	3/22/43	1.8+	YMS366
YMS367	" "					6-1/2		5/22/43	3/29/43	1.8+	YMS367
YMS368	" "					6-1/2		5/29/43	4/ 5/43	1.8+	YMS368
YMS369	" "					6-1/2		6/ 5/43	4/12/43	1.8+	YMS369
YMS370	" "					6-1/2		6/12/43	4/19/43	1.8+	YMS370
YMS371	" "										YMS371
YMS372	" "										YMS372
YMS373	" "										YMS373
YMS374	" "										YMS374
YMS375	" "					4-2/3		2/26/43	2/26/43	0.0	YMS375
YMS376	" "					4-2/3		3/29/43	3/29/43	0.0	YMS376
YMS377	" "					4-2/5		4/19/43	4/19/43	0.0	YMS377
YMS378	" "					5		4/30/43	4/30/43	0.0	YMS378
YMS379	" "					4-2/3		5/10/43	5/10/43	0.0	YMS379
YMS380	" "					4-2/3		6/ 9/43	6/ 9/43	0.0	YMS380
YMS381	" "					4-1/4		6/30/43	6/30/43	0.0	YMS381
YMS382	" "					5		7/ 9/43	7/ 9/43	0.0	YMS382
YMS383	" "	7.0	7.0	4/29/42		7		12/ 1/42	12/ 1/42	0.0	YMS383
YMS384	" "	6.0	6.0	4/30/42		8		1/ 1/43	1/ 1/43	0.0	YMS384
YMS385	" "	5.0	5.0			7-2/3		2/ 1/43	2/ 1/43	0.0	YMS385
YMS386	" "	2.0	2.0			5-3/5		3/ 1/43	3/ 1/43	0.0	YMS386
YMS387	" "	2.0	2.0			5-3/5		4/ 1/43	4/ 1/43	0.0	YMS387

* First estimated completion dates submitted subsequent to 11/ 1/41.

! Revised estimate.
@ First estimate.

470

RECEIVED

Page 61

N.B.S.(745)

As of June 1, 1942

E-6

As of June 1, 1942

E-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR DRIVEN MINE		SWEEPERS (Cont'd)										
YMS388	Wood Hull	Colberg Boat Works	2.0	2.0			6		5/ 1/43	5/ 1/43	0.0	YMS388
YMS389	" "	Stadium Yacht Basin Company										YMS389
YMS390	" "	Stadium Yacht Basin Company										YMS390
YMS391	" "	Stadium Yacht Basin Company										YMS391
YMS392	" "	Stadium Yacht Basin Company										YMS392
YMS393	" "	Harbor Boat Building Company	2.5	2.5			8-2/5		3/10/43	3/10/43	0.0	YMS393
YMS394	" "	Harbor Boat Building Company	2.5	2.5			9		4/ 1/43	4/ 1/43	0.0	YMS394
YMS395	" "	Harbor Boat Building Company	2.0	2.0			9-1/2		4/25/43	4/25/43	0.0	YMS395
YMS396	" "	Harbor Boat Building Company	2.0	2.0			10		5/15/43	5/15/43	0.0	YMS396
YMS397	" "	Henry B. Nevins, Inc.					5-4/5		12/ 2/42	12/ 2/42	0.0	YMS397
YMS398	" "	Henry B. Nevins, Inc.					6-1/3		1/ 2/43	1/ 2/43	0.0	YMS398
YMS399	" "	Henry B. Nevins, Inc.					6-2/3		2/ 1/43	2/ 1/43	0.0	YMS399
YMS400	" "	Henry B. Nevins, Inc.					7-1/3		3/ 1/43	3/ 1/43	0.0	YMS400
YMS401	" "	Henry B. Nevins, Inc.					7-2/3		4/ 1/43	4/ 1/43	0.0	YMS401
YMS402	" "	Henry B. Nevins, Inc.					8		5/ 3/43	5/ 3/43	0.0	YMS402
YMS403	" "	Henry B. Nevins, Inc.					7-2/3		6/ 1/43	6/ 1/43	0.0	YMS403
YMS404	" "	Henry B. Nevins, Inc.					7-2/5		7/ 1/43	7/ 1/43	0.0	YMS404
YMS405	" "	Henry C. Grebe & Co.										YMS405
YMS406	" "	Henry C. Grebe & Co.										YMS406
YMS407	" "	Henry C. Grebe & Co.										YMS407
YMS408	" "	Henry C. Grebe & Co.										YMS408
YMS409	" "	Henry C. Grebe & Co.										YMS409
MINE LAYERS												
CM 5	TERROR (s)	Philadelphia	86.5	7.5	9/ 3/40	6/ 6/41	24	9/ 1/42	7/ 1/42	9/ 1/42	2.0-	CM 5
CM 6	CATSKILL (s)	Willamette I. & S. Corp.	34.8	4.7	7/12/41	5/19/42	30	10/ 6/43	10/ 6/43	1/15/44	3.3-	CM 6
CM 7	OZARK (s)	Willamette I. & S. Corp.	30.8	4.0	7/12/41		31	12/ 6/43	12/ 6/43	2/15/44	2.3-	CM 7

(s) Steel Hulls.
 * First estimated completion dates submitted subsequent to 11/ 1/41.
 \$ Revised estimate.
 @ First estimate.

17015

PSF
Navy

73-2

THE WHITE HOUSE
WASHINGTON

June 25, 1942.

MEMORANDUM FOR THE PRESIDENT

Attached hereto is the monthly
report of progress, as of June 1, 1942,
on PATROL CRAFT under construction for
the Navy.

Very respectfully,

John L. McCreA

JOHN L. McCREA

RESTRICTED

REPRODUCTION OF THIS MATERIAL
IN ANY FORM IS NOT AUTHORIZED
EXCEPT BY SPECIFIC APPROVAL OF
THE SECRETARY OF THE NAVY.

**MONTHLY PROGRESS REPORT PATROL
CRAFT UNDER CONSTRUCTION**

Distribution:

The President
The Assistant Secretary of the Navy
The Naval Aide to the President
Senator David I. Walsh
Congressman Carl Vinson

Franklin D. Roosevelt Library

DECLASSIFIED

DOD DIR. 5200.9 (9/27/58)

Date- 3-11-59

Signature-

Carl L. Spicer

REPRODUCTION

Reproduction of this material in any form is not authorized except by specific approval of the Secretary of the Navy.

NAVY DEPARTMENT
BUREAU OF SHIPS
WASHINGTON, D. C.

Page 62

N.B.S.(745)

PATROL CRAFT UNDER CONSTRUCTION, UNITED STATES NAVY-
REPORT OF PROGRESS AS OF JUNE 1, 1942.

As of June 1, 1942

D-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS												
PC502	(w)	Seabrook Yacht Corp.	99.0	0.0	5/ 6/41	1/31/42	13	11/10/41	1/15/42*	6/ 3/42*	4.6-	PC502
PC511	(w)	American Cruiser Co.	98.0	3.0	8/ 1/41	4/ 1/42	10-1/2	9/28/41	*	6/15/42*	0.0	PC511
PC512	(w)	American Cruiser Co.	91.0	1.0	8/12/41	3/26/42	10-1/4	10/28/41	*	6/30/42*	0.0	PC512
PC516	(w)	Elizabeth City S. Y.	Delv'd 5/5/42. Commissioned 5/6/42.									PC516
PC517	(w)	Elizabeth City S. Y.	Delv'd & Commissioned 5/5/42.									PC517
PC518	(w)	Elizabeth City S. Y.	Delv'd 5/11/42. Commissioned 5/13/42.									PC518
PC520	(w)	Vinyard S. B. Co.	Delv'd & Commissioned 5/25/42.									PC520
PC526	(w)	Mathis Yacht Bldg. Co.	Delv'd & Commissioned 5/11/42.									PC526
PC527	(w)	Mathis Yacht Bldg. Co.	Delivered 5/28/42.									PC527
PC528	(w)	Mathis Yacht Bldg. Co.	92.0	5.0	10/24/41	2/17/42	7-3/5	1/ 6/42	5/25/42*	6/12/42*	2.6-	PC528
PC529	(w)	Mathis Yacht Bldg. Co.	89.0	7.0	11/24/41	3/16/42	7	1/31/42	4/ 7/42*	6/25/42*	2.6-	PC529
PC530	(w)	Westergard-Rice Bros. & Co.	Delv'd & Commissioned 5/12/42.									PC530
PC531	(w)	Westergard-Rice Bros. & Co.	Delv'd & Commissioned 5/27/42.									PC531
PC532	(w)	Luders Marine Construction Co.	Delv'd 5/15/42. Commissioned 5/20/42.									PC532
PC533	(w)	Luders Marine Construction Co.	100.0	23.0	5/ 5/41	4/13/42	13	10/28/41	*	6/ 5/42*	0.0	PC533
PC534	(w)	Luders Marine Construction Co.	80.0	10.0	5/23/41	4/27/42	13-1/4	11/11/41	*	7/ 1/42	0.0	PC534
PC535	(w)	Luders Marine Construction Co.	72.0	7.0	6/18/41		12-2/5	11/27/41	*	7/30/42	0.0	PC535
PC538	(w)	Peterson Boat Wks.	Delv'd 5/9/42. Commissioned 5/16/42.									PC538
PC539	(w)	Peterson Boat Wks.	Delivered 5/28/42.									PC539
PC541	(w)	Robinson Marine Constr. Co.	Delv'd & Commissioned 5/6/42.									PC541
PC629	(w)	Quincy Adams Yacht Yard	Delv'd & Commissioned 5/14/42.									PC629
PC630	(w)	Mathis Yacht Building Co.	82.0	12.0	12/22/41	4/18/42	6-4/5	2/25/42	*	7/15/42*	0.0	PC630
PC631	(w)	Mathis Yacht Building Co.	74.0	14.0	1/27/42		6	3/22/42	*	7/30/42*	0.0	PC631
PC632	(w)	Mathis Yacht Building Co.	65.0	20.0	2/23/42		5-5/6	4/16/42	*	8/18/42*	0.0	PC632
PC633	(w)	Mathis Yacht Building Co.	42.0	17.0	3/20/42		6	5/11/42	*	9/18/42*	0.0	PC633
PC634	(w)	Mathis Yacht Building Co.	35.0	15.0	4/27/42		5-1/4	6/ 5/42	*	10/ 4/42*	0.0	PC634
PC635	(w)	Mathis Yacht Building Co.	15.0	7.0			5	7/ 1/42	*	10/28/42*	0.0	PC635
PC636	(w)	Vinyard S. B. Co.	80.0	20.0	8/29/41	5/14/42	10	12/27/41	2/28/42*	6/30/42	2.0-	PC636
PC637	(w)	Vinyard S. B. Co.	60.0	20.0	12/24/41		6-2/3	1/26/42	4/15/42*	7/15/42	3.0-	PC637
PC638	(w)	Elizabeth City Shipyards	98.0	42.0	8/11/41	12/20/41	10-1/3	2/22/42	4/ 6/42*	6/20/42*	2.5-	PC638

47017 (*) Completion depends upon delivery of main engines.
(w) Wood Hulls.

† Revised Estimate.

47017

REPRODUCTION

Page 63

N.B.S.(745)

As of June 1, 1942

D-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			June 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS		(110 ft.) (Cont'd)										
PC639	(w)	Elizabeth City Shipyards	95.0	42.0	8/16/41	12/31/41	10-1/3	3/22/42	4/20/42*	6/27/42*	2.2-	PC639
PC640	(w)	Elizabeth City Shipyards	85.0	32.0	8/30/41	1/17/42	10	4/22/42	4/27/42*	6/30/42*	2.1-	PC640
PC641	(w)	Elizabeth City Shipyards	70.0	21.0	11/ 7/41	2/12/42	7-4/5	5/22/42	6/15/42*	6/30/42*	0.5-	PC641
PC642	(w)	Peterson Boat Works	80.0	11.0	10/28/41	5/30/42	9	5/19/42	*	7/29/42	0.0	PC642
PC643	(w)	Peterson Boat Works	69.0	15.0	11/21/41		9-1/3	6/19/42	*	8/29/42	0.0	PC643
PC644	(w)	Peterson Boat Works	49.0	20.0	11/29/41		10	7/19/42	*	9/29/42	0.0	PC644
PC645	(w)	Peterson Boat Works	55.0	17.0	2/ 1/42		9	8/19/42	*	10/29/42	0.0	PC645
PC646	(w)	Robinson Marine Constr. Co.	94.0	14.0	9/23/41	5/21/42	9-1/2	2/ 1/42	*	6/ 8/42*	0.0	PC646
PC647	(w)	Robinson Marine Constr. Co.	75.0	10.0	9/23/41		9-1/5	3/ 1/42	*	6/29/42*	0.0	PC647
PC648	(w)	Delaware Bay S. B. Co. Inc.	75.0	5.0	10/10/41	4/18/42	8-2/3	3/17/42	3/17/42*	6/30/42*	3.5-	PC648
PC649	(w)	Delaware Bay S. B. Co. Inc.	75.0	5.0	10/16/41	4/18/42	9	3/17/42	3/17/42*	7/20/42*	4.1-	PC649
PC650	(w)	Westergard Boat Works	90.0	8.0	10/21/41	4/30/42	8-1/5	1/16/42	1/15/42*	6/27/42*	5.4-	PC650
PC651	(w)	Westergard Boat Works	88.0	8.0	11/ 4/41	5/14/42	8-1/4	2/ 5/42	2/ 5/42*	7/12/42*	5.2-	PC651
PC652	(w)	Julius Petersen	92.0	15.0	12/ 5/41	4/18/42	6	3/17/42	*	6/ 8/42**	0.0	PC652
PC653	(w)	Julius Petersen	82.0	11.0	12/15/41	4/18/42	6-1/4	4/26/42	*	6/22/42**	0.0	PC653
PC654	(w)	Westergard BtWksInc.&Rice Bros	80.0	9.0	9/18/41	5/ 4/42	8-3/4	1/16/42	4/ 1/42*	6/10/42*	2.3-	PC654
PC655	(w)	Westergard BtWksInc.&Rice Bros	75.0	15.0	10/11/41	5/12/42	8	2/ 5/42	4/15/42*	6/15/42*	2.0-	PC655
PC656	(w)	Snow Shipyards Inc.	69.5	29.5	12/ 6/41	5/ 2/42	6-5/6	3/17/42	6/ 1/42*	7/ 1/42*	1.0	PC656
PC657	(w)	Snow Shipyards Inc.	50.0	15.0	12/20/41		7-1/3	5/ 1/42	6/15/42*	8/ 1/42*	1.5-	PC657
PC658	(w)	American Cruiser, Inc.	69.0	11.0	12/ 8/41		7-3/5	5/ 1/42	*	7/25/42*	0.0	PC658
PC659	(w)	American Cruiser Inc.	60.0	11.0	12/16/41		7-2/3	5/ 1/42	*	8/ 7/42*	0.0	PC659
PC660	(w)	Burger Boat Co.	65.9	28.0	12/24/41		9-1/4	7/15/42	*	8/10/42*	0.0	PC660
PC661	(w)	Burger Boat Co.	65.2	29.0	12/30/41		9-1/2	8/14/42	*	8/25/42*	0.0	PC661
PC662	(w)	Fisher Boat Works	Delivered 5/29/42.									
PC663	(w)	Fisher Boat Works	90.0	2.0(f)	11/ 4/41	4/22/42	7-1/3	6/25/42	6/15/42*	6/15/42*	0.0	PC663
PC664	(w)	Dachel-Carter S.B. Corp.	70.0	10.0	11/19/41	5/21/42	7-5/6	3/17/42	*	7/15/42*	0.0	PC664
PC665	(w)	Dachel-Carter S.B. Corp.	80.0	10.0	11/25/41	5/12/42	7-1/6	4/ 6/42	*	6/30/42*	0.0	PC665
PC666	(w)	Weaver Shipyards	78.0	4.0	10/16/41	3/17/42	8-4/5	5/16/42	4/16/42*	7/10/42*	2.8-	PC666
PC667	(w)	Weaver Shipyards	73.0	1.0	10/16/41	4/ 4/42	9-1/3	5/16/42	4/16/42*	7/25/42	3.3-	PC667
PC668	(w)	Daytona Beach Boat Works, Inc.	90.0	15.0	11/ 5/41	3/12/42	7-1/3	4/ 6/42	*	6/15/42*	0.0	PC668

(w) Wood Hulls
 * Completion depends upon delivery of main engine
 ** Dependent upon delivery of Govt. furnished engines.
 \$ Revised Estimate

(f) Percentage of completion revised.

47017

RESTRICTED

Page 64

N.B.S.(745)

As of June 1, 1942

D-6

As of June 1, 1942

D-6

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number	
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard			
SUBMARINE CHASERS												
	(110 ft.) (Cont'd)											
PC669	(w)	Daytona Beach Boat Works, Inc.	72.0	7.0	11/17/41	3/21/42	7-5/6	5/16/42	*	7/13/42*	0.0	PC669
PC670	(w)	Inland Waterways, Inc.	70.9	23.9	11/17/41		8-2/5	2/15/42	*	7/30/42*	0.0	PC670
PC671	(w)	Inland Waterways, Inc.	61.7	21.7	11/17/41		8-2/5	3/22/42	*	8/ 8/42*	0.0	PC671
PC672	(w)	Walter E. Abrams Shipyard, Inc.	91.0	14.0	10/29/41	5/ 2/42	7-1/2	2/15/42	*	6/14/42*	0.0	PC672
PC673	(w)	Walter E. Abrams Shipyard, Inc.	75.0	13.0	11/ 7/41	5/16/42	7-2/3	3/ 7/42	*	6/27/42*	0.0	PC673
PC674	(w)	C. Hildebrand Dry Dock Co.	59.0	6.0	10/31/41	3/13/42	8-4/5	4/26/42	*	7/24/42	0.0	PC674
PC675	(w)	C. Hildebrand Dry Dock Co.	56.0	4.0	11/13/41	3/19/42	8-1/2	5/11/42	*	7/29/42	0.0	PC675
PC676	(w)	W. A. Robinson Inc.	52.0	17.0	1/31/42		4-1/2	5/23/42	7/15/42*	6/17/42*	0.9+	PC676
PC677	(w)	W. A. Robinson Inc.	37.0	12.0	2/27/42		4	6/ 7/42	8/ 1/42*	7/ 1/42*	1.0+	PC677
PC678	(w)	Walter E. Abrams Shipyard Inc.	40.0	17.0	3/10/42		5-1/2	6/24/42	6/24/42*	8/25/42*	2.0-	PC678
PC679	(w)	Walter E. Abrams Shipyard Inc.	37.0	12.0	3/ 4/42		6-1/3	7/ 3/42	7/ 3/42*	9/15/42*	2.4-	PC679
PC680	(w)	Walter E. Abrams Shipyard Inc.	29.0	11.0	3/17/42		6-2/5	7/12/42	7/13/42*	9/29/42*	2.5-	PC680
PC681	(w)	Walter E. Abrams Shipyard Inc.	28.0	16.0	3/24/42		6-5/6	7/21/42	7/22/42*	10/19/42*	2.9-	PC681
PC682	(w)	American Cruiser Co.	21.0	6.0	4/ 8/42		5-3/4	10/14/42	8/ 5/42*	9/30/42**	1.8-	PC682
PC683	(w)	American Cruiser Co.	24.0	9.0	4/ 9/42		6-2/3	10/14/42	8/15/42*	10/30/42**	2.5-	PC683
PC684	(w)	American Cruiser Co.	3.0	1.0			5-1/2	10/14/42	9/30/42*	11/30/42**	2.0-	PC684
PC685	(w)	American Cruiser Co.	3.0	1.0				10/14/42	10/ 6/42*	***	0.0	PC685
PC686	(w)	American Cruiser Co.	2.0	0.5				10/14/42	11/16/42*	***	0.0	PC686
PC687	(w)	American Cruiser Co.	2.0	0.5				10/14/42	11/18/42*	***	0.0	PC687
PC688	(w)	Annapolis Yacht Yd.	20.0	10.0	4/25/42	3-2/5	7/16/42	10/30/42*	8/ 8/42*		2.7+	PC688
PC689	(w)	Annapolis Yacht Yd.	18.0	14.0	4/27/42	3-1/3	7/16/42	10/30/42*	8/ 8/42*		2.7+	PC689
PC690	(w)	Annapolis Yacht Yd.	5.0	5.0	5/22/42	3-1/4	8/ 6/42	11/30/42*	8/29/42*		3.1+	PC690
PC691	(w)	Annapolis Yacht Yd.	3.0	3.0	5/31/42	3	8/27/42	12/30/42*	8/29/42*		4.0+	PC691
PC692	(w)	Calderwood Y. Y.	25.0	17.0	3/26/42	5-2/3	9/24/42	10/15/42*	9/15/42*		1.0+	PC692
PC693	(w)	Calderwood Y. Y.	22.0	22.0	5/15/42	5	9/24/42	12/15/42*	10/15/42*		1.0+	PC693
PC694	(w)	Daytona Beach Boat Works, Inc.	40.0	25.0	3/21/42	5/25/42	4-1/2	9/ 4/42	9/25/42*	8/ 5/42	1.7+	PC694
PC695	(w)	Daytona Beach Boat Works, Inc.	25.0	14.0	3/21/42		6-3/5	10/14/42	11/ 4/42*	10/ 9/42	0.8+	PC695
PC696	(w)	Daytona Beach Boat Works, Inc.	15.0	- 9.0	3/26/42		7-4/5	11/23/42	12/17/42*	11/19/42*	0.9+	PC696
PC697	(w)	Daytona Beach Boat Works, Inc.	10.0	2.0	3/31/42		7-5/6	1/ 2/43	1/24/43*	11/26/42	1.9+	PC697
PC698	(w)	Delaware Bay S. B. Co.	27.0	11.0	3/ 1/42		5-1/2	8/15/42	7/16/42*	8/16/42	1.0-	PC698

(w) Wood Hulls

* Completion depends upon delivery of main engines.

** Dependent upon delivery of Govt. furnished engines.

*** Will not be able to move from Great Lakes region until the opening of the navigation season late in March of 1943.

* First estimate submitted subsequent to 11/ 1/41

* Revised Estimate.

47017

~~RESTRICTED~~

Page 65

N.B.S.(745)

As of June 1, 1942

D-6

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
PC699	(w) SUBMARINE CHASERS (110 Ft.) (Cont'd)										
PC700	(w) Delaware Bay S. B. Co.	19.0	5.0	3/ 8/42		5-1/4	8/15/42	7/16/42 *	8/16/42	1.0-	PC699
PC701	(w) Delaware Bay S. B. Co.	11.0	4.0	3/25/42		4-2/3	8/15/42	8/16/42 *	8/16/42	0.0	PC700
PC702	(w) Delaware Bay S. B. Co.	9.0	3.0	4/18/42		4	8/15/42	8/16/42 *	8/16/42	0.0	PC701
PC703	(w) Delaware Bay S. B. Co.	7.0	7.0	5/ 2/42		4-1/2	10/14/42	9/16/42 *	9/16/42	0.0	PC702
		4.0	4.0	5/19/42		4	10/14/42	9/16/42 *	9/16/42	0.0	PC703
PC704	(w) Elizabeth City Shipyard	30.0	6.0	3/ 7/42	4/ 6/42	4-3/5	6/16/42	6/20/42 *	7/25/42 *	1.1-	PC704
PC705	(w) Elizabeth City Shipyard	25.0	5.0	3/ 7/42	4/24/42	5	7/16/42	6/27/42 *	8/ 4/42 *	1.2-	PC705
PC706	(w) Elizabeth City Shipyard	15.0	3.0	3/14/42		5	8/ 5/42	7/ 4/42 *	8/14/42 *	1.3-	PC706
PC707	(w) Elizabeth City Shipyard	12.0	9.0	4/11/42		4-2/5	8/25/42	7/11/42 *	8/24/42 *	1.2-	PC707
PC708	(w) Elizabeth City Shipyard	3.0	3.0	5/ 3/42		4	9/ 9/42	7/18/42 *	9/ 3/42 *	1.5-	PC708
PC709	(w) Elizabeth City Shipyard					3-1/3	9/24/42	7/25/42 *	9/20/42 *	1.9-	PC709
PC710	(w) Dooley's Basin & D. D. Inc.	19.0	3.0	3/11/42		6-2/3	7/24/42	7/10/42 *	10/ 1/42 *	2.7-	PC710
PC711	(w) Dooley's Basin & D. D. Inc.	17.0	1.0	4/ 8/42		5-4/5	8/23/42	7/28/42 *	10/ 1/42 *	2.2-	PC711
PC712	(w) Fisher Boat Works	51.0	33.0	3/16/42		6-1/5	7/ 6/42	7/28/42 *	9/22/42 *	1.8-	PC712
PC713	(w) Fisher Boat Works	23.0	18.0	4/18/42		5-3/5	7/31/42	8/12/42 *	10/ 5/42 *	1.8-	PC713
PC714	(w) Fisher Boat Works	19.0	15.0	4/24/42		5-2/3	8/25/42	8/21/42 *	10/15/42 *	1.8-	PC714
PC715	(w) Fisher Boat Works	6.0	5.0	5/14/42		5-1/2	9/19/42	8/26/42 *	10/30/42 *	2.1-	PC715
PC716	(w) Fisher Boat Works	6.0	5.0	5/18/42		6	10/14/42	8/31/42 *	11/15/42 *	2.5-	PC716
PC717	(w) Fisher Boat Works	1.0				5-1/2	11/ 8/42	9/12/42 *	11/30/42 *	2.6-	PC717
PC718	(w) Fisher Boat Works	1.0				5-5/6	12/ 3/42	9/26/42 *	12/10/42 *	2.5-	PC718
PC719	(w) Fisher Boat Works	1.0				8-1/6	12/28/42	10/21/42 *	3/30/43 *	5.3-	PC719
PC720	(w) Fisher Boat Works	1.0				7-1/3	1/22/43	11/30/42 *	3/30/43 *	4.0-	PC720
PC721	(w) Fisher Boat Works	1.0				7	2/16/43	11/30/42 *	4/ 8/43 *	4.3-	PC721
PC722	(w) Harbor Boat Bldg. Co.	37.9	10.3	3/ 5/42	5/15/42	5-1/4	8/13/42	8/14/42 *	8/13/42 *	0.0	PC722
PC723	(w) Harbor Boat Bldg. Co.	30.3	9.9	3/ 6/42		5-5/6	9/ 2/42	9/ 3/42 *	9/ 2/42 *	0.0	PC723
PC724	(w) Harbor Boat Bldg. Co.	19.9	8.7	4/ 6/42		5-1/2	9/22/42	9/23/42 *	9/22/42 *	0.0	PC724
PC725	(w) Harbor Boat Bldg. Co.	15.8	6.1	4/ 7/42		6-1/6	10/12/42	10/13/42 *	10/12/42 *	0.0	PC725
PC726	(w) Harbor Boat Bldg. Co.	14.7	7.3	4/ 8/42		6-4/5	11/ 1/42	11/ 2/42 *	11/ 1/42 *	0.0	PC726
PC727	(w) Harbor Boat Bldg. Co.	10.7	4.4	5/ 7/42		6-1/2	11/21/42	11/22/42 *	11/21/42 *	0.0	PC727
PC728	(w) Harbor Boat Bldg. Co.	9.3	4.0	5/ 8/42		7	12/11/42	12/12/42 *	12/11/42 *	0.0	PC728

also (w) Wood Hulls

* First estimate submitted subsequent to 11/1/41.

* Revised Estimate.

RESTRICTED

Page 66

N.B.S. (745)

As of June 1, 1942

D-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS		(110 Ft.) (Cont'd)										
PC729	(w)	Harbor Boat Bldg. Co.	9.3	4.2	5/ 9/42		7-3/4	12/31/42	12/31/42 *	12/31/42	0.0	PC729
PC730	(w)	C. Hildebrandt D.D. Co.	32.0	11.0	3/23/42		6-1/3	8/15/42	11/ 3/42 *	10/ 3/42	1.0+	PC730
PC731	(w)	C. Hildebrandt D.D. Co.	30.0	12.0	3/23/42		6-1/3	8/25/42	11/ 4/42 *	10/ 4/42	0.0	PC731
PC732	(w)	C. Hildebrandt D.D. Co.	23.0	10.0	4/11/42		6	9/ 4/42	11/15/42 *	10/15/42	1.0+	PC732
PC733	(w)	C. Hildebrandt D.D. Co.	9.0	5.0				9/14/42	12/24/42 *	11/24/42	1.0+	PC733
PC734	(w)	Al Larson Boat Shop	15.7	9.5	4/15/42		4-1/3	9/17/42	8/24/42 *	8/24/42	0.0	PC734
PC735	(w)	Al Larson Boat Shop	5.1	1.0	4/20/42		5	10/14/42	9/20/42 *	9/20/42	0.0	PC735
PC736	(w)	Liberty D. D. Inc.	13.0	3.0	4/11/42		5	8/20/42	10/17/42 *	9/15/42	1.1+	PC736
PC737	(w)	Liberty D. D. Inc.	12.0	3.0	4/18/42		5-1/3	9/14/42	10/15/42 *	9/29/42	0.5+	PC737
PC738	(w)	Julius Petersen	49.0	16.0	3/ 7/42		4-4/5	5/27/42	7/26/42 *	8/ 1/42	0.2-	PC738
PC739	(w)	Julius Petersen	43.0	15.0	3/20/42		5	7/21/42	9/10/42 *	8/22/42	0.6+	PC739
PC740	(w)	Julius Petersen	37.0	15.0	3/24/42		6-1/5	8/13/42	10/ 5/42 *	9/30/42**	0.2+	PC740
PC741	(w)	Julius Petersen	28.0	11.0	4/ 1/42		6-3/5	9/ 4/42	10/30/42 *	10/19/42**	0.4+	PC741
PC742	(w)	Julius Petersen	22.0	9.0	4/22/42		6-5/6	9/24/42	11/24/42 *	11/17/42**	0.2+	PC742
PC743	(w)	Julius Petersen	17.0	4.0	4/24/42		7-2/3	10/14/42	12/19/42 *	12/15/42**	0.1+	PC743
PC744	(w)	Quincy Adams Y. Y. Inc.	59.0	19.0	2/18/42	5/23/42	4	7/15/42	7/ 1/42 *	6/22/42	0.3+	PC744
PC745	(w)	Quincy Adams Y. Y. Inc.	42.0	11.0	3/ 7/42		4	7/22/42	7/ 7/42 *	7/ 7/42	0.0	PC745
PC746	(w)	Quincy Adams Y. Y. Inc.	32.0	9.0	4/ 1/42		4	9/ 1/42	9/ 1/42 *	8/ 1/42	1.0+	PC746
PC747	(w)	Quincy Adams Y. Y. Inc.	30.0	19.0	4/ 9/42		4	9/ 8/42	9/ 8/42 *	8/ 8/42	1.0+	PC747
PC748	(w)	Quincy Adams Y. Y. Inc.	23.0	23.0	4/27/42		3-3/5	11/ 1/42	11/ 1/42 *	8/14/42	2.6+	PC748
PC749	(w)	Quincy Adams Y. Y. Inc.	23.0	23.0	5/25/42		3-5/6	11/ 8/42	11/ 8/42 *	9/21/42	1.6+	PC749
PC750	(w)	Quincy Adams Y. Y. Inc.	19.0	19.0			3-2/3	12/15/42	12/15/42 *	9/26/42	2.6+	PC750
PC751	(w)	Quincy Adams Y. Y. Inc.	19.0	19.0			3-2/3	12/22/42	12/22/42 *	10/21/42	2.0+	PC751
PC752	(w)	Robinson Marine Constr., Co.	10.0	10.0	5/ 8/42		5-3/5		5/11/42 *	10/25/42	5.4-	PC752
PC753	(w)	Robinson Marine Constr., Co.	10.0	10.0	5/ 8/42		6		11/ 8/42 *	11/ 8/42	0.0	PC753
PC754	(w)	Robinson Marine Constr., Co.	5.0	5.0			5-1/3		11/24/42 *	11/24/42	0.0	PC754
PC755	(w)	Robinson Marine Constr., Co.	5.0	5.0			5-3/4		12/ 9/42 *	12/ 9/42	0.0	PC755
PC756	(w)	Robinson Marine Constr., Co.	5.0	5.0			6-1/6		12/24/42 *	12/24/42	0.0	PC756
PC757	(w)	Robinson Marine Constr., Co.	2.0	2.0			6		1/ 3/43 *	1/ 3/43	0.0	PC757
PC758	(w)	Robinson Marine Constr., Co.	2.0	2.0			6-1/5		1/16/43 *	1/16/43	0.0	PC758

(w) Wood Hulls

** Dependent upon delivery of Govt. furnished engines.

* First estimate, submitted subsequent to 11/1/41.
* Revised Estimate.

~~RESTRICTED~~

Page 67
As of June 1, 1942

N.B.S.(745)
D - 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS		(110 Ft.)(Cont'd)										
PC759	(w)	Robinson Marine Constr. Co.					6-1/3		1/29/43*	1/29/43	0.0	PC759
PC760	(w)	W. A. Robinson, Inc.	30.0	10.0	3/14/42		4-1/4	7/16/42	8/16/42*	7/22/42*	1.5+	PC760
PC761	(w)	W. A. Robinson, Inc.	26.0	8.0	3/14/42		4-2/3	7/31/42	8/31/42*	8/ 5/42*	0.8+	PC761
PC762	(w)	W. A. Robinson, Inc.	18.0	13.0	3/23/42		4-2/3	8/15/42	9/15/42*	8/12/42*	0.9+	PC762
PC763	(w)	W. A. Robinson, Inc.	15.0	10.0	3/23/42		5-1/3	9/ 4/42	10/ 4/42*	9/ 2/42*	1.1+	PC763
PC764	(w)	W. A. Robinson, Inc.	5.0	3.0	4/ 3/42		5-2/5	9/19/42	10/19/42*	9/16/42*	1.1+	PC764
PC765	(w)	W. A. Robinson, Inc.	4.0	2.0	4/ 8/42		5-4/5	10/ 4/42	11/ 4/42*	10/ 1/42*	1.1+	PC765
PC766	(w)	W. A. Robinson, Inc.	4.0	3.0	4/ 9/42		6-2/5	10/24/42	11/24/42*	10/22/42*	1.1+	PC766
PC767	(w)	W. A. Robinson, Inc.	4.0	3.0	4/18/42		6-1/2	11/ 8/42	12/ 8/42*	11/ 4/42*	1.1+	PC767
PC768	(w)	Seabrook Yacht Corp.	16.4	7.0	4/ 8/42		4-4/5	8/13/42	9/ 1/42*	9/ 1/42	0.0	PC768
PC769	(w)	Seabrook Yacht Corp.	11.3	5.2	4/ 8/42		5	8/28/42	9/ 6/42*	9/ 6/42	0.0	PC769
PC770	(w)	Seabrook Yacht Corp.	5.8	2.0			4-1/2	10/12/42	12/ 1/42*	12/ 1/42	0.0	PC770
PC771	(w)	Seabrook Yacht Corp.	4.8	1.9			4-2/3	11/11/42	12/ 6/42*	12/ 6/42	0.0	PC771
PC772	(w)	Peyton Company	0.8	0.4	5/23/42		7-1/4	11/13/42	11/13/42*	12/31/42*	1.6-	PC772
PC773	(w)	Peyton Company	0.8	0.4	5/23/42		8-1/4	11/13/42	12/13/42*	1/31/43*	1.6-	PC773
PC774	(w)	Peyton Company	0.8	0.4			8	11/13/42	3/13/43*	2/28/43*	1.5+	PC774
PC775	(w)	Peyton Company	0.8	0.4			8	11/13/42	4/13/43*	3/31/43*	0.4+	PC775
PC977	(w)	Simms Brothers	20.0	18.0	4/26/42		4-1/2	7/16/42	9/10/42*	9/12/42*	0.1-	PC977
PC978	(w)	Simms Brothers	15.0	15.0	5/ 9/42		5	8/25/42	10/10/42*	10/12/42*	0.1-	PC978
PC979	(w)	Simms Brothers	14.0	14.0	5/23/42		5-3/5	10/ 4/42	11/10/42*	11/11/42*	0.1-	PC979
PC980	(w)	Simms Brothers					5-5/6	11/13/42	12/10/42*	12/11/42*	0.1-	PC980
PC981	(w)	Vinyard S. B. Co.	15.0	7.0	3/14/42		5	8/15/42	8/15/42*	8/15/42	0.0	PC981
PC982	(w)	Vinyard S. B. Co.	5.0	3.0	4/18/42		5-1/4	9/24/42	9/26/42*	9/26/42	0.0	PC982
PC983	(w)	Vinyard S. B. Co.	2.0	1.9	5/14/42		5-3/4	11/ 3/42	11/ 6/42*	11/ 6/42	0.0	PC983
PC984	(w)	Vinyard S. B. Co.	0.1				6-1/3	12/13/42	12/16/42*	12/16/42	0.0	PC984
PC985	(w)	John E. Matton & Son, Inc.	10.0	6.0	4/ 3/42		8-3/5	12/ 1/42	8/15/42*	12/20/42**	4.2-	PC985
PC986	(w)	John E. Matton & Son, Inc.	5.0	1.0	4/18/42		8-1/5	5/15/43	8/21/42*	12/24/42**	4.1-	PC986
PC987	(w)	John E. Matton & Son, Inc.					10-2/3	5/15/43	10/ 1/42*	4/20/43**	6.6-	PC987
PC988	(w)	John E. Matton & Son, Inc.					9-1/2	5/15/43	11/25/42*	4/25/43**	5.0-	PC988
PC989	(w)	John E. Matton & Son, Inc.					9-2/3	5/15/43	11/30/42*	4/30/43**	5.0-	PC989

***** (w) Wood Hulls

** Dependent upon delivery Govt. furnished engines

* First estimate, submitted subsequent to 11/1/41.

§ Revised Estimate

RESTRICTED

Page 68

N.B.S. (745)

As of June 1, 1942

D - 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
	<u>SUBMARINE CHASERS</u>	(110 Ft.) Cont'd)										
PC990	(w)	George E. Kneass Company						6/14/42		(A)		PC990
PC991	(w)	George E. Kneass Company						7/ 8/42		(A)		PC991
PC992	(w)	George E. Kneass Company						8/ 1/42		(A)		PC992
PC993	(w)	George E. Kneass Company						8/25/42		(A)		PC993
PC994	(w)	George E. Kneass Company						9/18/42		(A)		PC994
PC995	(w)	George E. Kneass Company						10/12/42		(A)		PC995
PC996	(w)	Island Docks, Inc.	25.0	13.0	3/30/42		10-1/2	9/14/42	10/14/42*	2/15/43*	4.1-	PC996
PC997	(w)	Island Docks, Inc.	14.0	7.0	4/ 2/42		11-2/5	10/29/42	11/26/42*	3/15/43*	3.6-	PC997
PC998	(w)	Island Docks, Inc.	7.0	3.0	4/17/42		11-1/2	12/ 7/42	12/31/42*	4/ 1/43*	3.0-	PC998
PC999	(w)	Island Docks, Inc.	7.0	4.0	4/29/42		11-1/2	1/15/43	12/31/42*	4/15/43*	3.5-	PC999
PC1000	(w)	Dingle Boats Works,	19.0	14.0	4/21/42		5-4/5	8/30/42	10/15/42*	10/15/42*	0.0	PC1000
PC1001	(w)	Dingle Boats Works,	14.5	12.5	5/ 1/42		5-1/2	8/30/42	10/15/42*	10/15/42*	0.0	PC1001
PC1002	(w)	Dingle Boats Works,	3.5	3.0	5-3/6		5-3/6	11/28/42	12/10/42*	12/10/42*	0.0	PC1002
PC1003	(w)	Fellows & Stewart	20.8	7.6	4/ 8/42		5-1/4	8/13/42	8/15/42*	9/15/42*	1.0-	PC1003
PC1004	(w)	Fellows & Stewart	16.8	5.7	4/ 8/42		6-1/4	8/28/42	9/ 1/42*	10/15/42*	1.5-	PC1004
PC1005	(w)	Fellows & Stewart	16.1	8.5	4/13/42		7-3/5	9/12/42	9/16/42*	11/30/42*	2.5-	PC1005
PC1006	(w)	Fellows & Stewart	14.6	7.3	4/13/42		8-1/2	9/27/42	10/ 1/42*	12/28/42*	2.9-	PC1006
PC1007	(w)	Fellows & Stewart	13.3	6.7	5/ 4/42		8-1/3	10/12/42	10/15/42*	1/15/43*	3.0-	PC1007
PC1008	(w)	Fellows & Stewart	12.7	6.1	5/ 8/42		8-3/4	10/27/42	10/31/42*	1/30/43*	3.0-	PC1008
PC1009	(w)	Fellows & Stewart	10.9	4.4			7	11/11/42	11/14/42*	2/14/43*	3.0-	PC1009
PC1010	(w)	Fellows & Stewart	10.9	4.4			6-3/4	11/26/42	11/28/42*	2/27/43*	3.0-	PC1010
PC1011	(w)	Fellows & Stewart	10.9	4.4			6-2/5	12/11/42	12/14/42*	3/ 9/43*	2.8-	PC1011
PC1012	(w)	Fellows & Stewart	10.9	4.4			6	12/26/42	12/30/42*	3/18/43*	2.6-	PC1012
PC1013	(w)	Luders Marine Constr.	34.0	13.0	3/23/42		6-1/4	8/15/42	8/17/42*	9/30/42*	1.5-	PC1013
PC1014	(w)	Luders Marine Constr.	42.0	14.0	2/21/42		8-1/3	9/14/42	9/16/42*	10/30/42*	1.4-	PC1014
PC1015	(w)	Luders Marine Constr.	18.0	9.0	5/ 4/42		7-5/6	10/ 9/42	10/12/42*	12/30/42*	3.6-	PC1015
PC1016	(w)	Luders Marine Constr.	13.0	6.0			7-4/5	10/30/42	11/ 2/42*	1/25/43*	2.7-	PC1016
PC1017	(w)	Luders Marine Constr.	8.0	1.0			8	11/21/42	11/23/42*	1/30/43*	2.2-	PC1017
PC1018	(w)	Luders Marine Constr.	9.0	2.0	4/14/42		10-1/3	12/12/42	12/14/42*	2/25/43*	2.4-	PC1018
PC1019	(w)	Luders Marine Constr.	13.0	5.0	4/13/42		10-1/2	12/30/42	1/ 1/43*	2/28/43*	1.9-	PC1019

(w) Wood Hulls

\$ Revised Estimate.
 @ First Estimate.

(A) Unable to make estimates due to lack of commitments from supplies of material.

* First estimate, submitted subsequent to 11/ 1/41.

47017

RESTRICTED

Page 69 N.B.S.(745)
As of June 1, 1942 D - 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+)or Behind(-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
<u>SUBMARINE CHASERS</u>		(110 Ft.) (Cont'd)										
PC1020	(w)	Luders Marine Constr.	7.0				9	1/13/43	1/15/43*	3/21/43*	2.2-	PC1020
PC1021	(w)	Luders Marine Constr.	7.0				8-4/5	1/28/43	1/29/43*	3/24/43*	1.8-	PC1021
PC1022	(w)	Luders Marine Constr.	2.0	2.0			9	2/12/43	2/13/43*	3/30/43*	1.5-	PC1022
PC1023	(w)	Mathis Yacht Bldg. Co.	10.0	5.0			5-1/6	10/22/42	11/23/42*	11/23/42*	0.0	PC1023
PC1024	(w)	Mathis Yacht Bldg. Co.	8.0	3.0			5-4/5	11/16/42	1/ 1/43*	1/ 1/43*	0.0	PC1024
PC1025	(w)	Mathis Yacht Bldg. Co.	5.0				5-2/3	12/13/42	1/18/43*	1/18/43*	0.0	PC1025
PC1026	(w)	Mathis Yacht Bldg. Co.	5.0				5-1/2	1/ 8/43	2/ 1/43*	2/ 1/43*	0.0	PC1026
PC1027	(w)	Mathis Yacht Bldg. Co.	5.0				5-1/2	2/ 3/43	2/18/43*	2/18/43*	0.0	PC1027
PC1028	(w)	Mathis Yacht Bldg. Co.	5.0				5-1/3	3/ 1/43	3/ 3/43*	3/ 3/43*	0.0	PC1028
PC1029	(w)	Donovan Contracting Co.	12.7	10.7	4/27/42		4-5/6	8/29/42	9/22/42*	9/22/42	0.0	PC1029
PC1030	(w)	Donovan Contracting Co.	12.7	12.7	5/ 4/42		4-5/6	9/28/42	9/30/42*	9/30/42	0.0	PC1030
PC1031	(w)	Peterson Boat Works	11.0	5.0	4/28/42		7		8/25/42*	11/30/42	3.2-	PC1031
PC1032	(w)	Peterson Boat Works	8.0	7.0	5/19/42		7		9/ 9/42*	12/20/42	3.3-	PC1032
PC1033	(w)	Peterson Boat Works	4.0	3.0			7-1/6		9/24/42*	2/10/43	4.5-	PC1033
PC1034	(w)	Peterson Boat Works	2.0	1.0			7-1/6		10/ 9/42*	1/30/43	3.7-	PC1034
PC1035	(w)	Peterson Boat Works	2.0	1.0			7-1/2		10/25/42*	4/10/43	5.5-	PC1035
PC1036	(w)	Peterson Boat Works	2.0	1.0			7-1/6		11/9/42*	4/20/43	5.4-	PC1036
PC1037	(w)	Peterson Boat Works	2.0	1.0			6-2/3		11/24/42*	5/15/43	5.7-	PC1037
PC1038	(w)	Peterson Boat Works	2.0	1.0			6-5/6		12/ 9/42*	6/10/43	6.0-	PC1038
PC1039	(w)	Rice Brothers	35.0	20.0	4/14/42		4	6/14/42	8/14/42*	8/14/42	0.0	PC1039
PC1040	(w)	Rice Brothers	31.0	16.0	4/14/42		4-1/2	7/14/42	8/28/42*	8/28/42	0.0	PC1040
PC1041	(w)	Rice Brothers	17.0	17.0	5/14/42		4	8/13/42	9/15/42*	9/15/42	0.0	PC1041
PC1042	(w)	Rice Brothers	17.0	17.0	5/11/42		4-2/3	9/12/42	10/ 1/42*	10/ 1/42	0.0	PC1042
PC1043	(w)	Rice Brothers					4-3/4	10/12/42	11/14/42*	11/14/42	0.0	PC1043
PC1044	(w)	Rice Brothers					4-5/6	11/11/42	11/30/42*	11/30/42	0.0	PC1044
PC1045	(w)	Rice Brothers					5-1/4	12/11/42	12/15/42*	12/15/42	0.0	PC1045
PC1046	(w)	Rice Brothers					5-2/3	1/10/43	12/30/42*	12/30/42	0.0	PC1046
PC1047	(w)	Ventnor Boat Works, Inc.	7.0	2.0	4/24/42		6	8/15/42	10/24/42*	10/24/42	0.0	PC1047
PC1048	(w)	Ventnor Boat Works, Inc.	5.0		4/28/42		6	9/14/42	10/31/42*	10/31/42	0.0	PC1048
PC1049	(w)	Ventnor Boat Works, Inc.	5.0	3.0	5/ 2/42		6-1/6	10/14/42	11/ 7/42*	11/ 7/42	0.0	PC1049

(w) Wood Hulls
* Revised Estimate.
@ First Estimate.

* First estimate, submitted subsequent to 11/ 1/41.

RECEIVED

Page 70
As of June 1, 1942

N.B.S.(745)
D - 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+)-or Behind(-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS (110ft.) (Cont'd)												
PC1050	(w)	Ventnor Boat Works, Inc.	5.0	3.0	5/ 4/42		6-4/5	11/13/42	11/28/42*	11/28/42	0.0	PC1050
PC1051	(w)	Ventnor Boat Works, Inc.	3.0	1.0	5/ 8/42		7	12/13/42	12/ 5/42*	12/ 5/42	0.0	PC1051
PC1052	(w)	Ventnor Boat Works, Inc.	3.0	1.0	5/14/42		7-1/6	1/12/43	12/19/42*	12/19/42	0.0	PC1052
PC1053	(w)	Wilmington Boat Works	12.5	8.9	4/11/42		8-1/2		10/10/42*	12/26/42*	2.5-	PC1053
PC1054	(w)	Wilmington Boat Works	9.0	5.8	4/11/42		10-1/2		11/10/42*	2/25/43*	3.5-	PC1054
PC1055	(w)	Wilmington Boat Works	7.0	6.0	5/ 2/42		10-4/5		12/10/42*	3/25/43*	3.5-	PC1055
PC1056	(w)	Wilmington Boat Works	3.0	2.0	5/14/42		12		12/30/42*	5/15/43*	4.5-	PC1056
PC1057	(w)	Gulf Marine Ways	10.0	10.0	5/ 9/42		3-2/3	7/11/42	8/30/42*	8/30/42*	0.0	PC1057
PC1058	(w)	Gulf Marine Ways	10.0	10.0	5/ 9/42		4	9/ 9/42	9/ 9/42*	9/ 9/42*	0.0	PC1058
PC1059	(w)	Inland Waterways	7.3	5.0	5/20/42		5-2/3		5/ 1A3*	11/10/42*	5.7+	PC1059
PC1060	(w)	Inland Waterways	4.6	2.4	6/20/42		4-2/3		5/ 1/43*	11/10/42*	5.7+	PC1060
PC1061	(w)	Harrison & Parson, Inc.	3.0	3.0	5/23/42		4-1/4		9/30/42*	9/30/42*	0.0	PC1061
PC1062	(w)	Harrison & Parson, Inc.			6/ 6/42		4-4/5		10/30/42*	10/30/42*	0.0	PC1062
PC1063	(w)	Victory S. B. Company										PC1063
PC1064	(w)	Victory S. B. Company										PC1064
PC1065	(w)	Perkins & Vaughan Inc.		(h)	5/27/42		5			10/30/42*		PC1065
PC1066	(w)	Perkins & Vaughan Inc.		(h)			6			11/29/42*		PC1066
PC1067	(w)	Mathis Yacht Co.								2/ 8/43*		PC1067
PC1068	(w)	Mathis Yacht Co.								2/24/43*		PC1068
PC1069	(w)	Mathis Yacht Co.								3/12/43*		PC1069
PC1070	(w)	Mathis Yacht Co.								3/28/43*		PC1070
PC1071	(w)	Mathis Yacht Co.								4/13/43*		PC1071
PC1072	(w)	Mathis Yacht Co.								4/29/43*		PC1072
PC1073	(w)	Mathis Yacht Co.								5/15/43*		PC1073
PC1074	(w)	Mathis Yacht Co.								5/31/43*		PC1074
PC1075	(w)	Mathis Yacht Co.								6/16/43*		PC1075
PC1076	(w)	Mathis Yacht Co.								7/ 1/43*		PC1076

(w) Wood Hulls
(h) No percentage of completion submitted.
\$ Revised Estimate
@ First Estimate

* First estimate submitted subsequent to 11/ 1/41.

RESTRICTED

Page 71

N.B.S.(745)

As of June 1, 1942

D - 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS (173')												
PC464	(s)	Geo. Lawley & Sons	Delv'd & Commissioned 5/15/42.									PC464
PC465	(s)	Geo. Lawley & Sons	Delv'd & Commissioned 5/25/42.									PC465
PC466	(s)	Geo. Lawley & Sons	97.0	36.0	9/1/41	4/29/42	9	5/14/42	7/1/42	6/3/42**	0.9+	PC466
PC467	(s)	Geo. Lawley & Sons	84.0	25.0	10/22/41	4/29/42	7-3/5	5/25/42	10/15/42	6/10/42**	4.2+	PC467
PC468	(s)	Geo. Lawley & Sons	61.0	24.0	1/1/42	5/30/42	5-2/5	6/9/42	11/15/42	6/20/42**	4.8+	PC468
PC469	(s)	Geo. Lawley & Sons	54.0	15.0	1/30/42		5	6/24/42	12/1/42	6/30/42**	5.0+	PC469
PC470	(s)	Geo. Lawley & Sons	34.0	12.0	2/27/42		5	7/9/42	12/15/42	8/1/42**	4.5+	PC470
PC486	(s)	Consolidated S. B. Corp.	Delv'd 5/7/42. Commissioned 5/14/42.									PC486
PC487	(s)	Consolidated S. B. Corp.	Delivered 26 May 1942.									PC487
PC488	(s)	Sullivan D. D. & Repair Co.	85.0	5.0	3/17/41	12/20/41	4	10/22/41	2/10/42	7/17/42	5.2-	PC488
PC489	(s)	Sullivan D.D. & Repair Co.	92.0	7.0	3/17/41	12/20/41	3-1/4	12/21/41	2/17/42	6/25/42	4.3-	PC489
PC493	(s)	Dravo Corp. (Neville Isl.)	Delv'd 5/8/42. Commissioned 5/28/42.									PC493
PC494	(s)	Dravo Corp. (Wilmington, Del.)	Delv'd & Commissioned 5/23/42.									PC494
PC542	(s)	Defoe Shipbldg. Corp.	Delv'd 5/22/42. Commissioned 5/25/42.									PC542
PC543	(s)	Defoe Shipbldg. Corp.	Delivered 26 May 1942.									PC543
PC544	(s)	Defoe Shipbldg. Corp.	100.0	4.0	3/24/42	4/30/42	2-1/5	4/13/42	5/4/42	6/6/42	1.1-	PC544
PC545	(s)	Defoe Shipbldg. Corp.	98.0	48.0	3/31/42	5/8/42	2-1/2	4/20/42	5/11/42	6/15/42	1.2-	PC545
PC546	(s)	Defoe Shipbldg. Corp.	80.0	50.0	4/9/42	5/14/42	2-2/5	4/28/42	5/18/42	6/22/42	1.2-	PC546
PC547	(s)	Defoe Shipbldg. Corp.	75.0	50.0	4/16/42	5/22/42	2-2/5	5/6/42	5/25/42	6/29/42	1.2-	PC547
PC548	(s)	Defoe Shipbldg. Corp.	65.0	57.0	4/24/42	5/29/42	2-2/5	5/13/42	6/1/42	7/7/42	1.2-	PC548
PC549	(s)	Defoe Shipbldg. Corp.	55.0	48.0	5/1/42		3	5/21/42	6/8/42	7/29/42	1.7-	PC549
PC551	(s)	Leatham D. Smith S.B. Co.	Delv'd 5/15/42. Commissioned 5/19/42.									PC551
PC552	(s)	Sullivan D. D. & Repair Co.	80.0	10.0	5/20/41	2/13/42	13-1/2	11/12/41	3/30/42	7/6/42	3.2-	PC552
PC553	(s)	Sullivan D. D. & Repair Co.	65.0	9.0	12/20/41	5/30/42	8-3/5	12/12/41	5/10/42	9/7/42	3.9-	PC553
PC554	(s)	Sullivan D. D. & Repair Co.	66.0	8.0	12/20/41	5/2/42	8	1/11/42	5/18/42	8/17/42	3.0-	PC554
PC555	(s)	Sullivan D. D. & Repair Co.	60.0	10.0	2/13/42	5/30/42	8-5/6	2/10/42	6/27/42	11/9/42	4.4-	PC555
PC556	(s)	Luders Marine Construction Co.	65.0	9.0	10/1/41		9-5/6	3/26/42	6/26/42	7/26/42	1.0-	PC556
PC557	(s)	Luders Marine Construction Co.	49.0	8.0	10/31/41		10-1/4	6/9/42	9/9/42	9/9/42	0.0	PC557
PC558	(s)	Luders Marine Construction Co.	42.0	6.0	10/31/41		12-1/4	8/8/42	11/9/42	11/9/42	0.0	PC558
PC559	(s)	Jeffersville Boat & Mach. Co.	Delv'd 5/12/42. Commissioned 5/21/42.									PC559

(s) Steel Hulls
+ Name Leatham Smith Coal & S.B. Co. changed to Leatham D. Smith S.B. Co.

** Dependent upon delivery of Govt. furnished engines.

* Revised Estimate.

RESTRICTED

Page 72 N.B.S.(745)
 as of June 1, 1942 D - 6

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number	
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard			
SUBMARINE CHASERS (173 Ft.) (Cont'd)												
PC560	(s)	Jeffersonville Boat & Mach. Co	95.0	17.0	11/25/41	3/17/42	6-4/5	6/ 2/42	8/ 5/42	6/18/42	1.6+	PC560
PC561	(s)	Jeffersonville Boat & Mach. Co.	80.0	15.0	1/30/42	5/ 1/42	5-1/5	8/ 8/42	10/ 5/42	7/ 6/42	3.0+	PC561
PC562	(s)	Jeffersonville Boat & Mach. Co.	70.0	15.0	2/13/42		5-4/5	10/ 2/42	11/21/42	8/ 7/42	3.5+	PC562
PC563	(s)	Consolidated S. B. Corp.	92.0	8.0	12/20/41	3/17/42	6	3/17/42	7/20/42	6/19/42	1.0+	PC563
PC564	(s)	Consolidated S. B. Corp.	85.0	6.0	1/25/42	4/12/42	5-1/6	4/11/42	9/10/42	6/30/42	2.3+	PC564
PC565	(s)	Brown S. B. Company	Delv'd & Commissioned 5/25/42.									PC565
PC566	(s)	Brown S. B. Company	91.4	7.7	8/14/41	3/21/42	10-1/6	12/22/41	4/ 8/42	6/19/42	2.4-	PC566
PC567	(s)	Brown S. B. Company	85.0	6.7	9/15/41	4/11/42	9-1/2	3/17/42	4/15/42	7/ 1/42	2.5-	PC567
PC568	(s)	Brown S. B. Company	80.5	4.7	9/15/41	4/25/42	10	5/ 6/42	4/22/42	7/15/42	2.8-	PC568
PC569	(s)	Albina Engine & Mach. Wks. Inc.	Delivered 8 May 1942									PC569
PC571	(s)	Albina Engine & Mach. Wks. Inc.	Delv'd 5/22/42. Commissioned 5/26/42									PC571
PC572	(s)	Albina Engine & Mach. Wks. Inc.	95.0	8.5	9/27/41	2/28/42	9	3/27/42	5/27/42	6/24/42	0.9-	PC572
PC573	(s)	Dravo Corp. (Neville Island)	100.0	15.0	10/14/41	3/ 5/42	7-2/3	4/11/42	5/ 6/42	6/14/42	1.3-	PC573
PC574	(s)	Dravo Corp. (Wilmington, Del.)	93.5	9.2	12/30/41	3/30/42	6-2/5	6/10/42	4/10/42	7/12/42	3.4-	PC574
PC575	(s)	Dravo Corp. (Wilmington, Del.)	85.8	8.3	2/24/42	5/ 5/42	5-1/2	8/ 9/42	6/10/42	8/ 8/42	1.9-	PC575
PC576	(s)	Dravo Corp. (Wilmington, Del.)	75.9	6.1	4/ 3/42		5-2/5	9/23/42	8/ 8/42	9/15/42	1.2-	PC576
PC577	(s)	Dravo Corp. (Wilmington, Del.)	68.1	3.9	5/ 6/42		5-1/2	11/ 7/42	9/22/42	10/21/42	1.0-	PC577
PC578	(s)	Albina Engine & Mach. Wks. Inc.	79.8	8.3	12/20/41	4/29/42	7	5/18/42	5/18/42	7/23/42	2.2-	PC578
PC579	(s)	Albina Engine & Mach. Wks. Inc.	77.8	14.8	1/ 5/42	4/29/42	7-1/4	6/27/42	6/27/42	8/13/42	1.5-	PC579
PC580	(s)	Albina Engine & Mach. Wks. Inc.	75.6	17.1	1/22/42	4/29/42	7	8/ 6/42	8/ 6/42	8/23/42	0.5-	PC580
PC581	(s)	Albina Engine & Mach. Wks. Inc.	70.4	15.4	2/12/42		6-2/3	9/15/42	9/15/42	9/ 2/42	0.4+	PC581
PC582	(s)	Albina Engine & Mach. Wks. Inc.	64.6	14.1	2/21/42		8	10/25/42	10/25/42	10/18/42	0.2+	PC582
PC583	(s)	Defoe Shipbldg. Corporation	45.0	43.0	5/ 8/42		3	6/26/42	7/29/42	8/10/42	0.4-	PC583
PC584	(s)	Defoe Shipbldg. Corporation	30.0	28.0	5/14/42		3-5/6	7/11/42	8/ 5/42	9/10/42	1.2-	PC584
PC585	(s)	Defoe Shipbldg. Corporation	20.0	18.0	5/22/42		4-3/5	7/26/42	8/11/42	10/10/42	2.0-	PC585
PC586	(s)	Defoe Shipbldg. Corporation	5.0	3.0	5/29/42		4-1/2	8/10/42	8/17/42	10/15/42	1.9-	PC586
PC587	(s)	Defoe Shipbldg. Corporation	2.0				4-1/2	8/25/42	8/25/42	10/20/42	1.8-	PC587
PC588	(s)	Leatham D. Smith S.B. Co. +	97.0	2.0	11/22/41	5/ 3/42	6-5/6	4/28/42	6/15/42	6/17/42	0.1-	PC588
PC589	(s)	Leatham D. Smith S.B. Co. +	71.0	19.0	3/ 9/42		4-1/6	5/28/42	7/20/42	7/14/42	0.2+	PC589
PC590	(s)	Leatham D. Smith S.B. Co. +	60.0	16.0	4/14/42		4	6/27/42	8/25/42	8/11/42	0.4+	PC590

§ Revised Estimate.
 * First estimate, submitted
 subsequent to 11/ 1/41.

+ Leatham Smith Coal & S.B. Co. changed to
 Leatham D. Smith S.B. Co.
 (s) Steel Hulls

47017

RESTRICTED

Page 73
As of June 1, 1942N.B.S.(745)
D - 6

As of June 1, 1942

D - 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS (175 Ft.)(Cont'd)												
PC591	(s)	Leathem D. Smith S.B. Co. +	44.0	13.0	5/ 8/42		4	7/27/42	9/25/42*	9/ 9/42	0.5+	PC591
PC592	(s)	Dravo Corp. Neville Island	38.8	11.4	3/31/42		5	1/ 8/43	9/25/42*	9/ 1/42*	0.5+	PC592
PC593	(s)	Dravo Corp. Neville Island	36.6	11.3	4/21/42		5-1/4	2/22/43	9/29/42*	9/29/42*	0.0	PC593
PC594	(s)	Dravo Corp. Neville Island	35.6	11.6	5/ 1/42		5-2/5	4/ 8/43	10/13/42*	10/13/42*	0.0	PC594
PC595	(s)	Dravo Corp. Neville Island	33.5	9.5	5/19/42		5-1/4	5/23/43	10/27/42*	10/27/42*	0.0	PC595
PC596	(s)	Commercial Iron Works	10.3	4.7	4/18/42		5	6/ 5/42	6/ 5/42	9/22/42	3.6-	PC596
PC597	(s)	Commercial Iron Works	6.1	2.0	5/ 9/42		6	7/ 1/42	7/ 1/42	11/12/42	4.4-	PC597
PC598	(s)	Commercial Iron Works	4.8	1.7	5/23/42		6	7/25/42	7/26/42	11/26/42*	4.0-	PC598
PC599	(s)	Commercial Iron Works	4.3	1.2			4-2/3	8/22/42	8/22/42	12/15/42*	3.8-	PC599
PC600	(s)	Consolidated Shipbuilding Co.	67.0	12.0	2/28/42	5/ 9/42	4-5/6	8/ 1/42	8/ 1/42*	7/24/42	0.3+	PC600
PC601	(s)	Consolidated Shipbuilding Co.	66.0	18.0	3/17/42	5/23/42	4-4/5	8/16/42	8/16/42*	8/10/42	0.2+	PC601
PC602	(s)	Consolidated Shipbuilding Co.	58.0	20.0	4/12/42		4-1/2	9/15/42	9/15/42*	8/28/42	0.6+	PC602
PC603	(s)	Consolidated Shipbuilding Co.	51.0	25.0	5/ 9/42		4-3/4	10/30/42	10/30/42*	10/ 1/42	1.0+	PC603
PC604	(s)	Luders Marine Constr. Company	18.0	6.0	2/18/42		10	8/16/42	8/16/42*	12/15/42	4.0-	PC604
PC605	(s)	Luders Marine Constr. Company	17.0	5.0	3/20/42		10	10/25/42	10/25/42*	1/24/43	3.0-	PC605
PC606	(s)	Luders Marine Constr. Company	17.0	5.0	4/14/42		10-1/3	12/24/42	12/24/42*	2/24/43	2.0-	PC606
PC607	(s)	Luders Marine Constr. Co.	15.0	4.0			8-3/4	3/24/43	3/24/43*	3/24/43	0.0	PC607
PC608	(s)	Brown Shipbuilding Company	62.6	21.8	1/ 8/42	5/16/42	6-4/5	8/16/42	8/10/42	8/ 1/42*	0.3+	PC608
PC609	(s)	Brown Shipbuilding Company	58.8	19.6	1/ 8/42	5/30/42	7-1/4	8/26/42	8/20/42	8/15/42*	0.2+	PC609
PC610	(s)	Brown Shipbuilding Company	56.2	20.5	2/24/42		6-1/4	9/ 5/42	9/ 1/42	9/ 1/42*	0.0	PC610
PC611	(s)	Brown Shipbuilding Company	56.2	20.5	2/24/42		6-2/3	9/25/42	9/20/42	9/25/42*	0.2-	PC611
PC612	(s)	Gibbs Gas Engine Company	2.5	1.5			5	7/ 7/42	3/ 1/43*	12/31/42*	2.0+	PC612
PC613	(s)	Gibbs Gas Engine Company	2.5	1.5			5	7/17/42	4/ 1/43*	1/28/43*	2.1+	PC613
PC614	(s)	Gibbs Gas Engine Company	2.5	1.5			5	7/27/42	5/ 1/43*	2/26/43*	2.2+	PC614
PC615	(s)	Gibbs Gas Engine Company	2.5	1.5			5	8/ 4/42	6/ 1/43*	3/26/43*	2.1+	PC615
PC616	(s)	George Lawley & Sons	27.0	12.0	2/27/42		5-2/3	9/17/42	10/15/42*	8/15/42*	2.0+	PC616
PC617	(s)	George Lawley & Sons	15.0	4.0	3/29/42		5	10/17/42	11/ 1/42*	9/ 1/42*	2.0+	PC617
PC618	(s)	George Lawley & Sons	13.0	2.0	4/29/42		4-1/2	11/17/42	11/15/42*	9/15/42*	2.0+	PC618
PC619	(s)	George Lawley & Sons	13.0	2.0	4/29/42		5	12/17/42	12/ 1/42*	10/ 1/42*	2.0+	PC619
PC620	(s)	Nashville Bridge Company	45.0	15.0	2/27/42		6-3/5	10/10/42	10/30/42	9/15/42	1.5+	PC620

(s) Steel Hulls
 * First Estimate, Submitted Subsequent to 11/1/41.
 + Name Leathem Smith Coal & S.B. Co. change to Leathem D. Smith S.B. Co.

* Revised Estimate

RESTRICTED

Page 74
As of June 1, 1942N.B.S. (745)
D - 6

As of June 1, 1942

D - 6

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/ 1/41 Prediction	Type and Number	
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard			
	SUBMARINE CHASERS	(173 Ft.) (Cont'd)										
PC621	(s)	Nashville Bridge Company	50.0	15.0	3/ 4/42	5/22/42	6-1/2	10/25/42	10/30/42	9/18/42	1.4+	PC621
PC622	(s)	Nashville Bridge Company	18.0	3.0	5/22/42		7-1/3	2/22/43	3/ 1/43	1/ 1/43	2.0+	PC622
PC623	(s)	Nashville Bridge Company	18.0	3.0	6/ 1/42		7	3/ 9/43	3/ 1/43	1/ 8/43	1.9+	PC623
PC624	(s)	Jeffersonville Boat & Mach. Co.	50.0	15.0	3/19/42		6	11/20/42	1/20/43	9/22/42*	3.9+	PC624
PC625	(s)	Jeffersonville Boat & Mach. Co.	40.0	18.0	5/ 2/42		5	1/19/43	3/25/43	10/ 2/42*	5.7+	PC625
PC626	(s)	Jeffersonville Boat & Mach. Co.	25.0	3.0	6/18/42		5	3/20/43	5/30/43	11/22/42*	6.3+	PC626
PC627	(s)	Jeffersonville Boat & Mach. Co.	25.0	7.0	7/18/42		4-1/2	5/13/43	8/ 3/43	12/ 2/42*	8.0+	PC627
PC776	(s)	Commercial Iron Works	0.3	0.1					12/ 7/42*	1/ 9/43*	1.1-	PC776
PC777	(s)	Commercial Iron Works	0.2	0.1					1/18/43*	1/23/43*	0.2-	PC777
PC778	(s)	Commercial Iron Works	0.2	0.1					1/25/43*	2/20/43*	0.9-	PC778
PC779	(s)	Commercial Iron Works	0.1	0.1					3/ 2/43*	2/27/43*	0.2+	PC779
PC780	(s)	Commercial Iron Works	0.1	0.1					3/ 9/43*	3/27/43*	0.6-	PC780
PC781	(s)	Commercial Iron Works							4/13/43*	4/17/43*	0.1-	PC781
PC782	(s)	Commercial Iron Works							4/17/43*	5/ 8/43*	0.7-	PC782
PC783	(s)	Commercial Iron Works							5/25/43*	5/22/43*	0.1+	PC783
PC784	(s)	Commercial Iron Works							6/ 2/43*	5/29/43*	0.1+	PC784
PC785	(s)	Commercial Iron Works							6/24/43*	6/19/43*	0.2+	PC785
PC786	(s)	Commercial Iron Works							7/ 5/43*	6/26/43*	0.3+	PC786
PC787	(s)	Commercial Iron Works							7/ 8/43*	7/17/43*	0.3-	PC787
PC788	(s)	Commercial Iron Works							7/13/43*	7/24/43*	0.4-	PC788
PC789	(s)	Commercial Iron Works							8/ 6/43*	8/ 7/43*	0.0	PC789
PC790	(s)	Commercial Iron Works							8/16/43*	8/21/43*	0.2-	PC790
PC791	(s)	Commercial Iron Works							8/18/43*	8/28/43*	0.3-	PC791
PC792	(s)	Commercial Iron Works							8/23/43*	9/ 4/43*	0.4-	PC792
PC793	(s)	Commercial Iron Works							9/15/43*	9/11/43*	0.1+	PC793
PC794	(s)	Commercial Iron Works							9/28/43*	9/25/43*	0.1+	PC794
PC795	(s)	Commercial Iron Works							10/ 1/43*	10/ 2/43*	0.0	PC795
PC796	(s)	Commercial Iron Works							10/ 5/43*	10/ 9/43*	0.1-	PC796
PC797	(s)	Commercial Iron Works							10/27/43*	10/30/43*	0.1-	PC797
PC798	(s)	Commercial Iron Works							11/ 9/43*	11/ 6/43*	0.1+	PC798

A-12 (s) Steel Hulls

* First Estimate submitted subsequent to 11/1/41.
* Revised Estimate.

REPRODUCTION

Page 75

N.B.S. (745)

As of June 1, 1942

D - 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
	SUBMARINE CHASERS	(173 Ft.) (Cont'd)										
PC799	(s)	Commercial Iron Works							11/11/43*	11/13/43*	0.1-	PC799
PC800	(s)	Commercial Iron Works							11/15/43*	11/20/43*	0.2-	PC800
PC801	(s)	Commercial Iron Works							12/ 7/43*	12/11/43*	0.1-	PC801
PC802	(s)	Commercial Iron Works							12/21/43*	12/18/43*	0.1+	PC802
PC803	(s)	Commercial Iron Works							12/23/43*	12/26/43*	0.1-	PC803
PC804	(s)	Commercial Iron Works							12/28/43*	1/ 8/44*	0.4-	PC804
PC805	(s)	Commercial Iron Works							1/18/44*	1/15/44*	0.1+	PC805
PC806	(s)	Commercial Iron Works							1/31/44*	1/22/44*	0.3+	PC806
PC807	(s)	Commercial Iron Works							2/ 2/44*	2/ 5/44*	0.1-	PC807
PC808	(s)	Commercial Iron Works							2/ 7/44*	2/12/44*	0.2-	PC808
PC809	(s)	Commercial Iron Works							3/ 7/44*	2/19/44*	0.6+	PC809
PC810	(s)	Commercial Iron Works							3/15/44*	2/26/44*	0.6+	PC810
PC811	(s)	Commercial Iron Works							3/17/44*	3/ 5/44*	0.4+	PC811
PC812	(s)	Commercial Iron Works							3/23/44*	3/12/44*	0.4+	PC812
PC813	(s)	Commercial Iron Works							4/14/44*	3/19/44*	0.9+	PC813
PC814	(s)	Commercial Iron Works							4/23/44*	3/26/44*	0.9+	PC814
PC815	(s)	Commercial Iron Works							4/25/44*	4/ 2/44*	0.8+	PC815
PC816	(s)	Commercial Iron Works							5/ 1/44*	4/ 9/44*	0.7+	PC816
PC817	(s)	Commercial Iron Works							5/26/44*	4/22/44*	1.1+	PC817
PC818	(s)	Commercial Iron Works							6/ 7/44*	4/29/44*	1.3+	PC818
PC819	(s)	Commercial Iron Works							6/ 9/44*	5/ 6/44*	1.1+	PC819
PC820	(s)	Commercial Iron Works							6/14/44*	5/13/44*	1.3+	PC820
PC821	(s)	Commercial Iron Works							6/29/44*	5/20/44*	1.3+	PC821
PC822	(s)	Commercial Iron Works							7/19/44*	5/27/44*	1.7+	PC822
PC823	(s)	Commercial Iron Works							7/21/44*	6/10/44*	1.4+	PC823
PC824	(s)	Commercial Iron Works							7/27/44*	6/17/44*	1.3+	PC824
PC825	(s)	Commercial Iron Works							8/10/44*	6/24/44*	1.5+	PC825
PC1077	(s)	Albina Engine & Machine Works	43.6	21.6	2/28/42		9		10/ 3/42*	11/29/42*	1.9-	PC1077
PC1078	(s)	Albina Engine & Machine Works	37.3	20.6	4/29/42		9-2/3		10/18/42*	12/18/42*	2.0-	PC1078
PC1079	(s)	Albina Engine & Machine Works	37.0	22.5	4/29/42		8-1/2		11/ 2/42*	1/17/43*	2.5-	PC1079

(s) Steel Hulls

* First estimate, submitted subsequent to 11/1/41.
 † Revised Estimate.

RESTRICTED

Page 76

N.B.S.(745)

As of June 1, 1942

D - 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
	SUBMARINE CHASERS	(173 Ft.)(Cont'd)										
PC1080	(s)	Albina Engine & Machine Works	32.8	18.3	4/29/42		9		11/18/42*	2/17/43*	3.0-	PC1080
PC1081	(s)	Albina Engine & Machine Works	30.7	16.2			10-1/4		12/ 3/42*	4/17/43*	4.5-	PC1081
PC1082	(s)	Albina Engine & Machine Works	30.7	16.2			10-4/5		12/18/42*	5/18/43*	5.0-	PC1082
PC1083	(s)	George Lawley & Son					2		3/ 1/43*	3/ 1/43**	0.0	PC1083
PC1084	(s)	George Lawley & Son					2		3/15/43*	3/15/43**	0.0	PC1084
PC1085	(s)	George Lawley & Son					2		4/ 1/43*	4/ 1/43**	0.0	PC1085
PC1086	(s)	George Lawley & Son					2		4/15/43*	4/15/43**	0.0	PC1086
PC1087	(s)	George Lawley & Son					2		5/ 1/43*	5/ 1/43**	0.0	PC1087
PC1088	(s)	George Lawley & Son					2		5/15/43*	5/15/43**	0.0	PC1088
PC1089	(s)	George Lawley & Son					2		6/ 1/43*	6/ 1/43**	0.0	PC1089
PC1090	(s)	George Lawley & Son					2		6/15/43*	6/15/43**	0.0	PC1090
PC1091	(s)	George Lawley & Son					2		7/ 1/43*	7/ 1/43**	0.0	PC1091
PC1092	(s)	George Lawley & Son					2		7/15/43*	7/15/43**	0.0	PC1092
PC1093	(s)	George Lawley & Son					2		8/ 1/43*	8/ 1/43**	0.0	PC1093
PC1094	(s)	George Lawley & Son					2		8/15/43*	8/15/43**	0.0	PC1094
PC1095	(s)	George Lawley & Son					2		9/ 1/43*	9/ 1/43**	0.0	PC1095
PC1096	(s)	George Lawley & Son					2		9/15/43*	9/15/43**	0.0	PC1096
PC1097	(s)	George Lawley & Son					2		10/ 1/43*	10/ 1/43**	0.0	PC1097
PC1098	(s)	George Lawley & Son					2		10/15/43*	10/15/43**	0.0	PC1098
PC1099	(s)	George Lawley & Son					2		11/ 1/43*	11/ 1/43**	0.0	PC1099
PC1100	(s)	George Lawley & Son					2		11/15/43*	11/15/43**	0.0	PC1100
PC1101	(s)	George Lawley & Son					2		12/ 1/43*	12/ 1/43**	0.0	PC1101
PC1102	(s)	George Lawley & Son					2		12/15/43*	12/15/43**	0.0	PC1102
PC1103	(s)	George Lawley & Son					2		1/ 1/44*	1/ 1/44**	0.0	PC1103
PC1104	(s)	George Lawley & Son					2		1/15/44*	1/15/44**	0.0	PC1104
PC1105	(s)	George Lawley & Son					2		2/ 1/44*	2/ 1/44**	0.0	PC1105
PC1106	(s)	George Lawley & Son					2		2/15/44*	2/15/44**	0.0	PC1106
PC1107	(s)	George Lawley & Son					2		3/ 1/44*	3/ 1/44**	0.0	PC1107
PC1108	(s)	George Lawley & Son					2		3/10/44*	3/10/44**	0.0	PC1108
PC1109	(s)	George Lawley & Son					2		3/20/44*	3/20/44**	0.0	PC1109

* (s) Steel Hulls

** Delivery dependent upon receipt of engine and gears.

* Revised Estimate

* First estimate, submitted subsequent to 11/ 1/41.

47017

RESTRICTED

Page 77
As of June 1, 1942N.B.S.(745)
D - 6

As of June 1, 1942

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Month: Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS (173 Ft.) (Cont'd)											
PC1110	(s)	George Lawley & Son				2		4/ 1/44 *	@ 4/ 1/44††	0.0	PC1110
PC1111	(s)	George Lawley & Son				2		4/10/44 *	@ 4/10/44††	0.0	PC1111
PC1112	(s)	George Lawley & Son				2		4/20/44 *	@ 4/20/44††	0.0	PC1112
PC1113	(s)	George Lawley & Son				2		5/ 1/44 *	@ 5/ 1/44††	0.0	PC1113
PC1114	(s)	George Lawley & Son				2		5/10/44 *	@ 5/10/44††	0.0	PC1114
PC1115	(s)	George Lawley & Son				2		5/20/44 *	@ 5/20/44††	0.0	PC1115
PC1116	(s)	George Lawley & Son				2		6/ 1/44 *	@ 6/ 1/44††	0.0	PC1116
PC1117	(s)	George Lawley & Son				2		6/10/44 *	@ 6/10/44††	0.0	PC1117
PC1118	(s)	George Lawley & Son				2		6/20/44 *	@ 6/20/44††	0.0	PC1118
PC1119	(s)	Defoe Shipbldg. Corp.	1.0	1.0		5		9/ 7/42 *	11/12/42*	2.2-	PC1119
PC1120	(s)	Defoe Shipbldg. Corp.	1.0	1.0		5-4/5		9/14/42*	12/12/42*	2.9-	PC1120
PC1121	(s)	Defoe Shipbldg. Corp.				5-3/4		9/21/42*	12/17/42*	2.9-	PC1121
PC1122	(s)	Defoe Shipbldg. Corp.				5-2/3		9/28/42*	12/22/42*	2.6-	PC1122
PC1123	(s)	Defoe Shipbldg. Corp.				5-3/5		10/ 5/42 *	12/27/42*	2.7-	PC1123
PC1124	(s)	Defoe Shipbldg. Corp.				5-5/6		10/12/42*	1/12/43*	3.0-	PC1124
PC1125	(s)	Defoe Shipbldg. Corp.				5-4/5		10/19/42*	1/17/43*	2.9-	PC1125
PC1126	(s)	Defoe Shipbldg. Corp.				5-3/4		10/26/42*	1/22/43*	3.9-	PC1126
PC1127	(s)	Defoe Shipbldg. Corp.				6-1/5		11/ 2/42 *	2/12/43*	3.3-	PC1127
PC1128	(s)	Defoe Shipbldg. Corp.				6		11/ 9/42 *	2/17/43*	3.3-	PC1128
PC1129	(s)	Defoe Shipbldg. Corp.				6		11/16/42*	2/22/43*	3.2-	PC1129
PC1130	(s)	Defoe Shipbldg. Corp.				6		11/23/42*	2/27/43*	3.1-	PC1130
PC1131	(s)	Defoe Shipbldg. Corp.				6-1/3		11/30/42*	3/12/43*	3.4-	PC1131
PC1132	(s)	Defoe Shipbldg. Corp.				6-1/3		12/ 7/42 *	3/17/43*	3.3-	PC1132
PC1133	(s)	Defoe Shipbldg. Corp.				6-1/6		12/14/42*	3/22/43*	3.3-	PC1133
PC1134	(s)	Defoe Shipbldg. Corp.				6		12/21/42*	3/27/43*	3.2-	PC1134
PC1135	(s)	Defoe Shipbldg. Corp.				6		12/28/42*	4/ 1/43*	3.1-	PC1135
PC1136	(s)	Defoe Shipbldg. Corp.				6		1/ 4/43 *	4/ 6/43*	3.1-	PC1136
PC1137	(s)	Defoe Shipbldg. Corp.				5-5/6		1/11/43*	4/11/43*	3.0-	PC1137
PC1138	(s)	Defoe Shipbldg. Corp.				5-4/5		1/18/43*	4/16/43*	3.0-	PC1138
PC1139	(s)	Defoe Shipbldg. Corp.				5-3/4		1/25/43*	4/21/43*	2.9-	PC1139

100003

(s) Steel Hulls

* First Estimate, submitted subsequent to 11/1/41.
 †† Delivery dependent upon receipt of engine and gears.
 * Revised Estimate

RESTRICTED

Page 78
As of June 1, 1942

N.B.S.(745)
D - 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS		(173 Ft.) (Cont'd)										
PC1140	(s)	Defoe Shipbldg. Corp.					5-2/3		2/ 1/43*	4/26/43*	2.8-	PC1140
PC1141	(s)	Defoe Shipbldg. Corp.					5-2/3		2/ 8/43*	5/ 1/43*	2.8-	PC1141
PC1142	(s)	Defoe Shipbldg. Corp.					5-3/5		2/15/43*	5/ 6/43*	2.7-	PC1142
PC1143	(s)	Defoe Shipbldg. Corp.					5-2/3		2/22/43*	5/11/43*	2.6-	PC1143
PC1144	(s)	Defoe Shipbldg. Corp.					5-2/5		3/ 1/43*	5/16/43*	2.5-	PC1144
PC1145	(s)	Defoe Shipbldg. Corp.					5-1/3		3/ 8/43*	5/21/43*	2.4-	PC1145
PC1146	(s)	Defoe Shipbldg. Corp.					5-1/3		3/15/43*	5/26/43*	2.4-	PC1146
PC1147	(s)	Defoe Shipbldg. Corp.					5-1/3		3/22/43*	5/31/43*	2.3-	PC1147
PC1148	(s)	Defoe Shipbldg. Corp.					5-1/3		3/29/43*	6/12/43*	2.5-	PC1148
PC1149	(s)	Defoe Shipbldg. Corp.					5-1/3		4/ 5/43*	6/17/43*	2.4-	PC1149
PC1150	(s)	Defoe Shipbldg. Corp.					5-1/4		4/12/43*	6/22/43*	2.3-	PC1150
PC1151	(s)	Defoe Shipbldg. Corp.					5-1/5		4/19/43*	6/27/43*	2.3-	PC1151
PC1152	(s)	Defoe Shipbldg. Corp.					5		4/26/43*	7/ 1/43*	2.2-	PC1152
PC1153	(s)	Defoe Shipbldg. Corp.					5		5/ 3/43*	7/ 6/43*	2.1-	PC1153
PC1154	(s)	Defoe Shipbldg. Corp.					5		5/10/43*	7/11/43*	2.0-	PC1154
PC1155	(s)	Defoe Shipbldg. Corp.					5		5/17/43*	7/16/43*	2.0-	PC1155
PC1156	(s)	Defoe Shipbldg. Corp.					4-5/6		5/24/43*	7/21/43*	2.0-	PC1156
PC1157	(s)	Defoe Shipbldg. Corp.					4-3/4		5/31/43*	7/26/43*	2.0-	PC1157
PC1158	(s)	Defoe Shipbldg. Corp.					4-2/3		6/7/43*	7/31/43*	1.8-	PC1158
PC1159	(s)	Defoe Shipbldg. Corp.					4-4/5		6/14/43*	8/12/43*	1.9-	PC1159
PC1160	(s)	Defoe Shipbldg. Corp.					4-3/4		6/21/43*	8/17/43*	1.9-	PC1160
PC1161	(s)	Defoe Shipbldg. Corp.					4-2/3		6/28/43*	8/22/43*	1.8-	PC1161
PC1162	(s)	Defoe Shipbldg. Corp.					4-2/3		7/ 5/43*	8/27/43*	1.7-	PC1162
PC1163	(s)	Defoe Shipbldg. Corp.					5		7/12/43*	9/12/43*	2.0-	PC1163
PC1164	(s)	Defoe Shipbldg. Corp.					4-5/6		7/19/43*	9/17/43*	2.0-	PC1164
PC1165	(s)	Defoe Shipbldg. Corp.					4-4/5		7/26/43*	9/22/43*	1.9-	PC1165
PC1166	(s)	Defoe Shipbldg. Corp.					4-2/3		8/ 2/43*	9/27/43*	1.8-	PC1166
PC1167	(s)	Defoe Shipbldg. Corp.					5		8/ 9/43*	10/12/43*	2.1-	PC1167
PC1168	(s)	Defoe Shipbldg. Corp.					5		8/16/43*	10/17/43*	2.0-	PC1168
PC1169	(s)	Defoe Shipbldg. Corp.					4-5/6		8/23/43*	10/22/43*	2.0-	PC1169

(s) Steel Hulls

* First Estimate, submitted subsequent to 11/ 1/41.
* Revised Estimate

47017

RESTRICTED

Page 79
As of June 1, 1942N.B.S.(745)
D - 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
	SUBMARINE CHASERS	(173 Ft.) (Cont'd)										
PC1170	(s)	Defoe Shipbldg. Corp.					4-4/5		8/30/43*	10/27/43*	1.9-	PC1170
PC1171	(s)	Defoe Shipbldg. Corp.					5		9/6/43*	11/12/43*	2.2-	PC1171
PC1172	(s)	Defoe Shipbldg. Corp.					5		9/13/43*	11/17/43*	2.1-	PC1172
PC1173	(s)	Defoe Shipbldg. Corp.					5		9/20/43*	11/23/43*	2.1-	PC1173
PC1174	(s)	Defoe Shipbldg. Corp.					4-5/6		9/27/43*	11/27/43*	2.0-	PC1174
PC1175	(s)	Defoe Shipbldg. Corp.					5		10/ 4/43*	12/12/43*	2.3-	PC1175
PC1176	(s)	Defoe Shipbldg. Corp.					5		10/11/43*	12/17/43*	2.2-	PC1176
PC1177	(s)	Defoe Shipbldg. Corp.					5		10/18/43*	12/22/43*	2.1-	PC1177
PC1178	(s)	Defoe Shipbldg. Corp.					5		10/25/43*	12/27/43*	2.1-	PC1178
PC1179	(s)	Defoe Shipbldg. Corp.					5-1/4		11/ 1/43*	1/12/44*	2.4-	PC1179
PC1180	(s)	Defoe Shipbldg. Corp.					5-1/6		11/ 8/43*	1/17/44*	2.3-	PC1180
PC1181	(s)	Gibbs Gas Engine Company										PC1181
PC1182	(s)	Gibbs Gas Engine Company										PC1182
PC1183	(s)	Gibbs Gas Engine Company										PC1183
PC1184	(s)	Gibbs Gas Engine Company										PC1184
PC1185	(s)	Gibbs Gas Engine Company										PC1185
PC1186	(s)	Gibbs Gas Engine Company										PC1186
PC1187	(s)	Gibbs Gas Engine Company										PC1187
PC1188	(s)	Gibbs Gas Engine Company										PC1188
PC1189	(s)	Gibbs Gas Engine Company										PC1189
PC1190	(s)	Gibbs Gas Engine Company										PC1190
PC1191	(s)	Consolidated S. B. Company	15.0	15.0	5/23/42		4-5/6		10/19/42*	10/19/42	0.0	PC1191
PC1192	(s)	Consolidated S. B. Company	6.0	6.0			3-3/5		10/31/42*	10/31/42	0.0	PC1192
PC1193	(s)	Consolidated S. B. Company	6.0	6.0			4-3/5		12/ 5/42*	12/ 5/42	0.0	PC1193
PC1194	(s)	Consolidated S. B. Company	6.0	6.0			4-1/2		12/26/42*	12/26/42	0.0	PC1194
PC1195	(s)	Consolidated S. B. Company	2.0	2.0			6-1/5		1/9/43*	2/28/43*	1.6-	PC1195
PC1196	(s)	Consolidated S. B. Company	2.0	2.0			6		2/13/43*	3/30/43*	1.5-	PC1196
PC1197	(s)	Consolidated S. B. Company	2.0	2.0			6-1/4		3/ 6/43*	4/25/43*	1.7-	PC1197
PC1198	(s)	Consolidated S. B. Company	2.0	2.0			6		3/20/43*	4/30/43*	1.4-	PC1198
PC1199	(s)	Consolidated S. B. Company	2.0	2.0			5-2/3		3/24/43*	5/25/43*	2.0-	PC1199

(a) Steel Hulls

* First estimate, submitted subsequent to 11/1/41.
* Revised Estimate.

47017

RESTRICTED

Page 80
As of June 1, 1942

N.B.S.(745)

D - 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS		(173 Ft.) (Cont'd)										
PC1200	(s)	Consolidated S. B. Company	2.0	2.0								PC1200
PC1201	(s)	Consolidated S. B. Company	2.0	2.0			5	5/15/43*	5/30/43*	0.5-	PC1201	
PC1202	(s)	Consolidated S. B. Company	2.0	2.0			5-2/3	5/29/43*	6/30/43*	1.0-	PC1202	
PC1203	(s)	Consolidated S. B. Company	2.0	2.0			4-2/3	7/ 3/43*	7/ 3/43*	0.0	PC1203	
PC1204	(s)	Consolidated S. B. Company	2.0	2.0			4-3/5	7/24/43*	7/24/43*	0.0	PC1204	
			2.0	2.0			5-1/3	8/ 7/43*	8/30/43*	0.8-		
PC1205	(s)	Consolidated S. B. Company	2.0	2.0							PC1205	
PC1206	(s)	Consolidated S. B. Company	2.0	2.0			5-1/5	9/11/43*	9/30/43*	0.6-	PC1206	
PC1207	(s)	Consolidated S. B. Company	2.0	2.0			5-1/3	10/ 2/43*	10/25/43*	0.7-	PC1207	
PC1208	(s)	Consolidated S. B. Company	2.0	2.0			5	10/16/43*	10/30/43*	0.5-	PC1208	
PC1209	(s)	Consolidated S. B. Company	2.0	2.0			5	11/20/43*	11/30/43*	0.3-	PC1209	
							5	12/11/43*	12/25/43*	0.5-		
PC1210	(s)	Consolidated S. B. Company	2.0	2.0							PC1210	
PC1211	(s)	Luders Marine Constr. Company					4-4/5	12/25/43*	12/30/43*	0.2-	PC1211	
PC1212	(s)	Luders Marine Constr. Company					7-2/5	1/ 6/43*	3/ 6/43*	2.0-	PC1212	
PC1213	(s)	Luders Marine Constr. Company					7	2/ 6/43*	4/ 6/43*	2.0-	PC1213	
PC1214	(s)	Luders Marine Constr. Company					7	3/ 6/43*	5/ 6/43*	2.0-	PC1214	
							7	4/ 6/43*	6/ 6/43*	2.0-		
PC1215	(s)	Luders Marine Constr. Company									PC1215	
PC1216	(s)	Luders Marine Constr. Company					7	5/ 6/43*	7/ 6/43*	2.0-	PC1216	
PC1217	(s)	Luders Marine Constr. Company					8	6/ 6/43*	9/ 6/43*	3.0-	PC1217	
PC1218	(s)	Luders Marine Constr. Company					8	7/ 6/43*	10/ 6/43*	3.0-	PC1218	
PC1219	(s)	Luders Marine Constr. Company					8	8/ 6/43*	11/ 6/43*	3.0-	PC1219	
							8	9/ 6/43*	12/ 8/43*	3.0-		
PC1220	(s)	Luders Marine Constr. Company									PC1220	
PC1221	(s)	Penn-Jersey S. B. Corporation	0.01	0.01	5/29/42		8	10/ 6/43*	1/ 6/44*	3.0-	PC1221	
PC1222	(s)	Penn-Jersey S. B. Corporation	0.01	0.01			5-2/3	11/20/42*	11/20/42*	0.0	PC1222	
PC1223	(s)	Penn-Jersey S. B. Corporation	0.01	0.01				12/20/42*	12/20/42*	0.0	PC1223	
PC1224	(s)	Penn-Jersey S. B. Corporation	0.01	0.01				2/18/43*	2/18/43*	0.0	PC1224	
								5/20/43*	5/20/43*	0.0		
PC1225	(s)	Leathem D. Smith S.B. Co. +	23.0	12.0			4	10/14/42*	10/ 2/42*	0.4+	PC1225	
PC1226	(s)	Leathem D. Smith S.B. Co. +	8.0	2.0			4	11/10/42*	10/29/42*	0.4+	PC1226	
PC1227	(s)	Leathem D. Smith S.B. Co. +	6.0	1.0			4	12/ 8/42*	11/27/42*	0.4+	PC1227	
PC1228	(s)	Leathem D. Smith S.B. Co. +	6.0	3.0			3-3/4	1/ 5/43*	12/24/42*	0.4+	PC1228	
PC1229	(s)	Leathem D. Smith S.B. Co. +	5.0	2.0			3-4/5	2/ 4/43*	1/22/43*	0.4+	PC1229	

(s) Steel Hulls

+ Name Leathem Smith Coal & S.B. Co. changed to Leathem D. Smith S.B. Co.

* First estimate, submitted subsequent to 11/1/41.

* Revised Estimate.

47017

REPRODUCTION

Page 81 N.B.S.(745)
As of June 1, 1942 D-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS		(173 Ft.) (Cont'd)										
PC1230	(s)	Leathem D. Smith S.B. Co. +	3.0	0.0			3-3/4		3/ 1/43*	2/19/42*	0.4+	PC1230
PC1231	(s)	Henry C. Grebe Inc.					8-5/6		5/ 7/43*	5/ 7/43*	0.0	PC1231
PC1232	(s)	Henry C. Grebe Inc.					9-1/3		5/25/43*	5/25/43*	0.0	PC1232
PC1233	(s)	Henry C. Grebe Inc.					8		8/ 7/43*	8/ 7/43*	0.0	PC1233
PC1234	(s)	Henry C. Grebe Inc.					7-4/5		8/12/43*	8/12/43*	0.0	PC1234
PC1235	(s)	Henry C. Grebe Inc.					7		10/17/43*	10/17/43*	0.0	PC1235
PC1236	(s)	Henry C. Grebe Inc.					6-2/3		10/25/43*	10/25/43*	0.0	PC1236
PC1237	(s)	Henry C. Grebe Inc.					6-3/4		1/15/44*	1/15/44*	0.0	PC1237
PC1238	(s)	Henry C. Grebe, Inc.					7-5/6		2/ 5/44*	2/ 5/44*	0.0	PC1238
PC1239	(s)	Henry C. Grebe, Inc.					6-2/3		3/22/44*	3/22/44*	0.0	PC1239
PC1240	(s)	Henry C. Grebe, Inc.					6-2/3		3/28/44*	3/28/44*	0.0	PC1240
PC1241	(s)	Nashville Bridge Company					6		3/15/43*	3/15/43*	0.0	PC1241
PC1242	(s)	Nashville Bridge Company					6		3/18/43*	3/18/43*	0.0	PC1242
PC1243	(s)	Nashville Bridge Company					6		6/15/43*	6/15/43*	0.0	PC1243
PC1244	(s)	Nashville Bridge Company					6		6/18/43*	6/18/43*	0.0	PC1244
PC1245	(s)	Nashville Bridge Company					6		9/15/43*	9/15/43*	0.0	PC1245
PC1246	(s)	Nashville Bridge Company					6		9/18/43*	9/18/43*	0.0	PC1246
PC1247	(s)	Nashville Bridge Company					6		12/15/43*	12/15/43*	0.0	PC1247
PC1248	(s)	Nashville Bridge Company					6		12/18/43*	12/18/43*	0.0	PC1248
PC1249	(s)	Nashville Bridge Company					6		3/15/44*	3/15/44*	0.0	PC1249
PC1250	(s)	Nashville Bridge Company					6		3/18/44*	3/18/44*	0.0	PC1250
PC1251	(s)	Brown S. B. Company										PC1251
PC1252	(s)	Brown S. B. Company										PC1252
PC1253	(s)	Brown S. B. Company										PC1253
PC1254	(s)	Brown S. B. Company										PC1254
PC1255	(s)	Luders Marine Constr. Co.										PC1255
PC1256	(s)	Luders Marine Constr. Co.										PC1256
PC1257	(s)	Luders Marine Constr. Co.										PC1257
PC1258	(s)	Luders Marine Constr. Co.										PC1258
PC1259	(s)	Luders Marine Constr. Co.										PC1259

(s) Steel Hulls
+ Name Leathem Smith Coal & S.B. Co. changed to Leathem D. Smith S.B. Co.

* First estimate, submitted subsequent to 11/1/41.
* Revised Estimate.

47017

RESTRICTED

1, 1942

Page 82

N.B.S.(745)
D - 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
<u>SUBMARINE CHASERS</u>		(173 Ft.) (Cont'd)										
PC1260	(s)	Leathem D. Smith S.B. Co. +					3-5/6		3/19/43*	3/19/43*	0.0	PC1260
PC1261	(s)	Leathem D. Smith S.B. Co. +					3-1/2		4/16/43*	4/16/43*	0.0	PC1261
PC1262	(s)	Leathem D. Smith S.B. Co. +					3-5/6		5/14/43*	5/14/43*	0.0	PC1262
PC1263	(s)	Leathem D. Smith S.B. Co. +					3-5/6		6/11/43*	6/11/43*	0.0	PC1263
PC1264	(s)	Consolidated S.B. Co.					3-4/5		1/ 5/44*	1/ 5/44*	0.0	PC1264
PC1265	(s)	Consolidated S.B. Co.					3-2/3		1/22/44*	1/22/44*	0.0	PC1265
<u>SUBMARINE CHASERS</u>		(180 Ft.)										
PC827	(s) †	Pullman Standard Car Company										PC827
PC828	(s) †	Pullman Standard Car Company										PC828
PC829	(s) †	Pullman Standard Car Company										PC829
PC830	(s) †	Pullman Standard Car Company										PC830
PC831	(s) †	Pullman Standard Car Company										PC831
PC832	(s) †	Pullman Standard Car Company										PC832
PC833	(s) †	Pullman Standard Car Company										PC833
PC834	(s) †	Pullman Standard Car Company										PC834
PC835	(s) †	Pullman Standard Car Company										PC835
PC836	(s) †	Pullman Standard Car Company										PC836
PC837	(s) †	Pullman Standard Car Company										PC837
PC838	(s) †	Pullman Standard Car Company										PC838
PC839	(s) †	Pullman Standard Car Company										PC839
PC840	(s) †	Pullman Standard Car Company										PC840
PC841	(s) †	Pullman Standard Car Company										PC841
PC842	(s) †	Pullman Standard Car Company										PC842
PC843	(s) †	Pullman Standard Car Company										PC843
PC844	(s) †	Pullman Standard Car Company										PC844
PC845	(s) †	Pullman Standard Car Company										PC845
PC846	(s) †	Pullman Standard Car Company										PC846

- (s) Steel Hulls
† Authorized in the 1799 Vessel Program upon request of the British.
* First estimate, submitted subsequent to 11/ 1/42.
+ Name Leathem Smith Coal & S.B. Co. changed to Leathem D. Smith S.B. Co.

@ First Estimate

47017

RESTRICTED

Page 83

N.B.S.(745)

As of June 1, 1942

D - 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-): 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS (180 Ft.)												
PC847	(s) †	Pullman Standard Car Company										PC847
PC848	(s) †	Pullman Standard Car Company										PC848
PC849	(s) †	Pullman Standard Car Company										PC849
PC850	(s) †	Pullman Standard Car Company										PC850
PC851	(s) †	Pullman Standard Car Company										PC851
PC852	(s) †	Pullman Standard Car Company										PC852
PC853	(s) †	Pullman Standard Car Company										PC853
PC854	(s) †	Pullman Standard Car Company										PC854
PC855	(s) †	Pullman Standard Car Company										PC855
PC856	(s) †	Pullman Standard Car Company										PC856
PC857	(s) †	Pullman Standard Car Company										PC857
PC858	(s) †	Pullman Standard Car Company										PC858
PC859	(s) †	Pullman Standard Car Company										PC859
PC860	(s) †	Pullman Standard Car Company										PC860
PC861	(s) †	Pullman Standard Car Company										PC861
PC862	(s) †	Pullman Standard Car Company										PC862
PC863	(s) †	Pullman Standard Car Company										PC863
PC864	(s) †	Pullman Standard Car Company										PC864
PC865	(s) †	Pullman Standard Car Company										PC865
PC866	(s) †	Pullman Standard Car Company										PC866
PC867	(s) †	Albina Engine & Mach. Works	1.0	1.0			6-1/5		1/ 8/43 *	1/ 8/43 *	0.0	PC867
PC868	(s) †	Albina Engine & Mach. Works	1.0	1.0			6-2/5		1/18/43 *	1/18/43 *	0.0	PC868
PC869	(s) †	Albina Engine & Mach. Works	1.0	1.0			6-3/4		2/ 4/43 *	2/ 4/43 *	0.0	PC869
PC870	(s) †	Albina Engine & Mach. Works	1.0	1.0			6-2/3		2/18/43 *	2/18/43 *	0.0	PC870
PC871	(s) †	Albina Engine & Mach. Works	1.0	1.0			6-5/6		3/ 7/43 *	3/ 7/43 *	0.0	PC871
PC872	(s) †	Albina Engine & Mach. Works	1.0	1.0			6-5/6		3/21/43 *	3/21/43 *	0.0	PC872
PC873	(s) †	Albina Engine & Mach. Works	1.0	1.0			6		4/ 4/43 *	4/ 4/43 *	0.0	PC873
PC874	(s) †	Albina Engine & Mach. Works	1.0	1.0			6		4/18/43 *	4/18/43 *	0.0	PC874
PC875	(s) †	Albina Engine & Mach. Works	0.5	0.5			6		5/ 5/43 *	5/ 5/43 *	0.0	PC875
PC876	(s) †	Albina Engine & Mach. Works	0.5	0.5			6		5/19/43 *	5/19/43 *	0.0	PC876

(s) Steel Hulls
 † Authorized in the 1939 Vessel Program upon request of the British.
 * First estimate, submitted subsequent to 11/1/41.

* First Estimate

47017

RESTRICTED

Page 84

N.B.S.(745)

As of June 1, 1942

D - 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SUBMARINE CHASERS (180 Ft.) (Cont'd)												
PC877	(s) †	Albina Engine & Mach. Works	0.5	0.5			6	6/ 4/43 *	6/ 4/43 *	0.0		PC877
PC878	(s) †	Albina Engine & Mach. Works	0.5	0.5			6	6/18/43 *	6/18/43 *	0.0		PC878
PC879	(s) †	Albina Engine & Mach. Works	0.5	0.5			6	7/ 5/43 *	7/ 5/43 *	0.0		PC879
PC880	(s) †	Albina Engine & Mach. Works	0.5	0.5			6	7/19/43 *	7/19/43 *	0.0		PC880
PC881	(s) †	Albina Engine & Machine Works	0.5	0.5			6	8/ 4/43 *	8/ 4/43 *	0.0		PC881
PC882	(s) †	Albina Engine & Mach. Works	0.5	0.5			6	8/18/43 *	8/18/43 *	0.0		PC882
PC883	(s) †	Albina Engine & Mach. Works	0.5	0.5			6	9/ 4/43 *	9/ 4/43 *	0.0		PC883
PC884	(s) †	Albina Engine & Mach. Works	0.5	0.5			6	9/18/43 *	9/18/43 *	0.0		PC884
PC885	(s) †	Albina Engine & Mach. Works	0.5	0.5			6	10/ 4/43 *	10/ 4/43 *	0.0		PC885
PC886	(s) †	Albina Engine & Mach. Works	0.5	0.5			6	10/18/43 *	10/18/43 *	0.0		PC886
PC887	(s) †	Albina Engine & Mach. Works	0.5	0.5			6	11/ 4/43 *	11/ 4/43 *	0.0		PC887
PC888	(s) †	Albina Engine & Mach. Works	0.5	0.5			6	11/18/43 *	11/18/43 *	0.0		PC888
PC889	(s) †	Albina Engine & Mach. Works	0.5	0.5			6	12/ 4/43 *	12/ 4/43 *	0.0		PC889
PC890	(s) †	Albina Engine & Mach. Works	0.5	0.5			6	12/18/43 *	12/18/43 *	0.0		PC890
PC891	(s) †	Willamette Iron & Steel Corp.	0.1	0.1			10	7/14/43 *	7/14/43 *	0.0		PC891
PC892	(s) †	Willamette Iron & Steel Corp.	0.1	0.1			10-1/3	7/24/43 *	7/24/43 *	0.0		PC892
PC893	(s) †	Willamette Iron & Steel Corp.	0.1	0.1			10-1/3	7/29/43 *	7/29/43 *	0.0		PC893
PC894	(s) †	Willamette Iron & Steel Corp.	0.1	0.1			10-1/2	8/ 5/43 *	8/ 5/43 *	0.0		PC894
PC895	(s) †	Willamette Iron & Steel Corp.	0.1	0.1			10-2/3	8/15/43 *	8/15/43 *	0.0		PC895
PC896	(s) †	Willamette Iron & Steel Corp.	0.1	0.1			11	8/23/43 *	8/23/43 *	0.0		PC896
PC897	(s) †	Willamette Iron & Steel Corp.	0.1	0.1			10-2/3	8/29/43 *	8/29/43 *	0.0		PC897
PC898	(s) †	Willamette Iron & Steel Corp.	0.1	0.1			11	9/ 7/43 *	9/ 7/43 *	0.0		PC898
PC899	(s) †	Willamette Iron & Steel Corp.	0.1	0.1			11	9/13/43 *	9/13/43 *	0.0		PC899
PC900	(s) †	Willamette Iron & Steel Corp.	0.1	0.1			11-1/4	9/23/43 *	9/23/43 *	0.0		PC900
PC901	(s) †	Willamette Iron & Steel Corp.	0.1	0.1			10-1/2	9/29/43 *	9/29/43 *	0.0		PC901
PC902	(s) †	Willamette Iron & Steel Corp.	0.1	0.1			10-2/3	10/ 5/43 *	10/ 5/43 *	0.0		PC902
PC903	(s) †	Willamette Iron & Steel Corp.	0.1	0.1			10-3/4	10/12/43 *	10/12/43 *	0.0		PC903
PC904	(s) †	Willamette Iron & Steel Corp.	0.1	0.1			11	10/20/43 *	10/20/43 *	0.0		PC904
PC905	(s) †	Willamette Iron & Steel Corp.	0.1	0.1			9-5/6	12/10/43 *	12/10/43 *	0.0		PC905
PC906	(s) †	Willamette Iron & Steel Corp.	0.1	0.1			10	12/19/43 *	12/19/43 *	0.0		PC906

(s) Steel Hulls

† Authorized in the 1799 Vessel Program upon request of the British.

* First estimate, submitted subsequent to 11/ 1/41.

* First Estimate

47017

RESTRICTED

Page 85

N.B.S.(745)

D - 6

As of June 1, 1942

As of June 1, 1942

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number	
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard			
SUBMARINE CHASERS (180 Ft.) (Cont'd)												
PC907	(s) †	Willamette Iron & Steel Corp.	0.1	0.1		10-1/5		12/26/43 †	12/26/43 †	0.0	PC907	
PC908	(s) †	Willamette Iron & Steel Corp.	0.1	0.1		10-1/2		1/ 4/44 †	1/ 4/44 †	0.0	PC908	
PC909	(s) †	Willamette Iron & Steel Corp.	0.1	0.1		10-1/2		1/ 9/44 †	1/ 9/44 †	0.0	PC908	
PC910	(s) †	Willamette Iron & Steel Corp.	0.1	0.1		10-4/5		1/18/44 †	1/18/44 †	0.0	PC910	
PC911	(s) †	Willamette Iron & Steel Corp.	0.1	0.1		10-1/4		1/23/44 †	1/23/44 †	0.0	PC911	
PC912	(s) †	Willamette Iron & Steel Corp.	0.1	0.1		11		2/ 4/44 †	2/ 4/44 †	0.0	PC912	
PC913	(s) †	Willamette Iron & Steel Corp.	0.1	0.1		11		2/ 9/44 †	2/ 9/44 †	0.0	PC913	
PC914	(s) †	Willamette Iron & Steel Corp.	0.1	0.1		11-1/3		2/19/44 †	2/19/44 †	0.0	PC914	
PC915	(s) †	Willamette Iron & Steel Corp.	0.1	0.1		10-1/3		2/26/44 †	2/26/44 †	0.0	PC915	
PC916	(s) †	Willamette Iron & Steel Corp.	0.1	0.1		10-3/4		3/ 7/44 †	3/ 7/44 †	0.0	PC916	
PC917	(s) †	Willamette Iron & Steel Corp.	0.1	0.1		10-4/5		3/13/44 †	3/13/44 †	0.0	PC917	
PC918	(s) †	Willamette Iron & Steel Corp.	0.1	0.1		11		3/21/44 †	3/21/44 †	0.0	PC918	
PC919	(s) †	Willamette Iron & Steel Corp.	0.1	0.1		10		5/19/44 †	5/19/44 †	0.0	PC919	
PC920	(s) †	Willamette Iron & Steel Corp.	0.1	0.1		10-1/3		5/29/44 †	5/29/44 †	0.0	PC920	
MOTOR TORPEDO BOATS												
PT71	(w)	Higgins Industries, Inc.	90.0	10.0	12/ 2/41	5/ 4/42	6-4/5	8/23/42	4/26/42 †	6/25/42 †	2.0-	PT71
PT72	(w)	Higgins Industries, Inc.	57.0	12.0	3/ 2/42		5-1/4	8/23/42	5/10/42 †	7/10/42 †	2.0-	PT72
PT73	(w)	Higgins Industries, Inc.	57.0	7.0	12/25/41		6-5/6	8/23/42	5/24/42 †	7/20/42 †	1.9-	PT73
PT74	(w)	Higgins Industries, Inc.	50.0	10.0	12/15/41		7-1/3	8/23/42	6/ 4/42 †	7/25/42 †	1.7-	PT74
PT75	(w)	Higgins Industries, Inc.	42.0	12.0	1/ 3/42		8	8/23/42	6/12/42 †	7/30/42 †	1.6-	PT75
PT76	(w)	Higgins Industries, Inc.	42.0	14.0	2/ 1/42		6	8/23/42	6/28/42 †	8/ 5/42 †	1.2-	PT76
PT77	(w)	Higgins Industries, Inc.	33.0	25.0	4/18/42		3-3/4	8/23/42	7/24/42 †	8/10/42 †	0.6-	PT77
PT78	(w)	Higgins Industries, Inc.	27.0	15.0	4/20/42		3-4/5	8/23/42	8/ 4/42 †	8/13/42 †	0.3-	PT78
PT79	(w)	Higgins Industries, Inc.	23.0	18.0	4/23/42		3-3/4	8/23/42	8/15/42 †	8/15/42 †	0.0	PT79
PT80	(w)	Higgins Industries, Inc.	25.0	20.0	4/21/42		3-4/5	8/23/42	8/24/42 †	8/21/42 †	0.6+	PT80

(s) Steel Hulls
(w) Wood Hulls
† Authorized in the 1799 Vessel Program upon request of the British

* First Estimate, submitted subsequent to 11/1/41.
† Revised Estimate.
‡ First estimate.

47017

REPRODUCED

Page 86
As of June 1, 1942

N.B.S.(745)
D-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR TORPEDO BOATS (Cont'd)												
PT81	(w)	Higgins Industries, Inc.	20.0	17.0	4/29/42		4	8/23/42	9/3/42*	8/28/42*	0.4+	PT81
PT82	(w)	Higgins Industries, Inc.	22.0	19.0	5/ 1/42		4 1/5	8/23/42	9/13/42*	9/ 7/42	0.2+	PT82
PT83	(w)	Higgins Industries, Inc.	10.0	7.0	5/ 3/42		4 1/3	8/23/42	9/22/42*	9/14/42	0.3+	PT83
PT84	(w)	Higgins Industries, Inc.	8.0	5.0	5/ 5/42		4 1/2	8/23/42	10/ 1/42*	9/21/42	0.3+	PT84
PT85	(w)	Higgins Industries, Inc.	10.0	7.0	5/ 7/42		4 2/3	8/23/42	10/11/42*	9/28/42	0.4+	PT85
PT86	(w)	Higgins Industries, Inc.	12.0	9.0	5/ 9/42		4 5/6	8/23/42	10/20/42*	10/ 5/42	0.5+	PT86
PT87	(w)	Higgins Industries, Inc.	8.0	6.0	5/13/42		5	8/23/42	10/29/42*	10/12/42	0.5+	PT87
PT88	(w)	Higgins Industries, Inc.	8.0	6.0	5/16/42		5	8/23/42	11/ 7/42*	10/19/42	0.6+	PT88
PT89	(w)	Higgins Industries, Inc.	5.0	3.0	5/29/42		5	8/23/42	11/15/42*	10/27/42	0.6+	PT89
PT90	(w)	Higgins Industries, Inc.	4.0	2.0			5	8/23/42	11/22/42*	11/ 3/42	0.6+	PT90
PT91	(w)	Higgins Industries, Inc.	4.0	2.0			5 1/5	8/23/42	11/29/42*	11/10/42	0.6+	PT91
PT92	(w)	Higgins Industries, Inc.	4.0	2.0			5 1/3	8/23/42	12/ 4/42*	11/17/42	0.6+	PT92
PT93	(w)	Higgins Industries, Inc.	4.0	2.0			4 1/2	8/23/42	12/ 8/42*	11/24/42	0.5+	PT93
PT94	(w)	Higgins Industries, Inc.	4.0	2.0			5 1/2	8/23/42	11/10/42*	12/ 1/42	0.7-	PT94
PT95	(w)	Huckins Yacht Corp.	90.0	15.0	1/ 3/42	5/27/42	6	10/15/42	6/20/42*	7/ 1/42*	0.4-	PT95
PT96	(w)	Huckins Yacht Corp.	55.0	25.0	1/29/42		5 2/3	10/15/42	7/20/42*	7/20/42	0.0	PT96
PT97	(w)	Huckins Yacht Corp.	45.0	25.0	1/30/42		6 2/3	10/15/42	8/20/42*	8/20/42	0.0	PT97
PT98	(w)	Huckins Yacht Corp.	25.0	18.0	3/13/42		6 1/4	10/15/42	9/20/42*	9/20/42	0.0	PT98
PT99	(w)	Huckins Yacht Corp.	6.0	2.0	5/27/42		4 3/5	10/15/42	10/15/42*	10/15/42	0.0	PT99
PT100	(w)	Huckins Yacht Corp.	1.0	0.0				10/15/42				PT100
PT101	(w)	Huckins Yacht Corp.	1.0	0.0				10/15/42				PT101
PT102	(w)	Huckins Yacht Corp.	1.0	0.0				10/15/42				PT102
PT103	(w)	E. B. Co. Elec Wks.	60.0	25.0	1/24/42	5/16/42	4 3/5	10/14/42	5/23/42*	6/12/42*	0.7-	PT103
PT104	(w)	E. B. Co. Elec Wks.	60.0	25.0	1/29/42	5/30/42	4 3/4	10/14/42	5/27/42*	6/21/42	0.8-	PT104
PT105	(w)	E. B. Co. Elec Wks.	60.0	25.0	2/ 5/42		4 2/3	10/14/42	5/31/42*	6/26/42	0.9-	PT105
PT106	(w)	E. B. Co. Elec Wks.	60.0	25.0	2/12/42		4 3/5	10/14/42	6/ 7/42*	6/30/42	0.9-	PT106
PT107	(w)	E. B. Co. Elec Wks.	60.0	25.0	2/16/42		4 3/5	10/14/42	6/ 5/42*	7/ 3/42	0.9-	PT107
PT108	(w)	E. B. Co. Elec Wks.	60.0	25.0	2/27/42		4 1/3	10/14/42	6/ 8/42*	7/ 7/42	1.0-	PT108
PT109	(w)	E. B. Co. Elec Wks.	60.0	25.0	3/ 4/42		4 1/5	10/14/42	6/11/42*	7/10/42	1.0-	PT109
PT110	(w)	E. B. Co. Elec Wks.	60.0	25.0	3/11/42		4	10/14/42	6/13/42*	7/14/42	1.0-	PT110

(w) Wood Hulls

* First estimate, submitted subsequent to 11/1/41.
Revised estimate.
First estimate.

47017

RESTRICTED

Page 87

N.B.S.(745)
D - 6

As of June 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR TORPEDO BOATS (Cont'd)												
PT111	(w)	E. B. Co. Elec Wks.	60.0	25.0	3/17/42		4	10/14/42	6/17/42*	7/17/42	1.0-	PT111
PT112	(w)	E. B. Co. Elec Wks.	60.0	25.0	3/21/42		4	10/14/42	6/20/42*	7/20/42	1.0-	PT112
PT113	(w)	E. B. Co. Elec Wks.	60.0	25.0	3/25/42		4	10/14/42	6/23/42*	7/23/42	1.0-	PT113
PT114	(w)	E. B. Co. Elec Wks.	60.0	25.0	3/30/42		3 5/6	10/14/42	6/26/42*	7/26/42	1.0-	PT114
PT115	(w)	E. B. Co. Elec Wks.	12.0	9.0	4/ 3/42		3 5/6	10/14/42	6/29/42*	7/29/42	1.0-	PT115
PT116	(w)	E. B. Co. Elec Wks.	12.0	9.0	4/ 7/42		3 4/5	10/14/42	7/ 2/42*	8/ 1/42	1.0-	PT116
PT117	(w)	E. B. Co. Elec Wks.	12.0	9.0	4/10/42		3 5/6	10/14/42	7/ 6/42*	8/ 5/42	1.0-	PT117
PT118	(w)	E. B. Co. Elec Wks.	12.0	9.0	4/14/42		3 4/5	10/14/42	7/ 8/42*	8/ 6/42	1.0-	PT118
PT119	(w)	E. B. Co. Elec Wks.	12.0	9.0	4/18/42		3 4/5	10/14/42	7/11/42*	8/11/42	1.0-	PT119
PT120	(w)	E. B. Co. Elec Wks.	12.0	9.0	4/22/42		3 3/4	10/14/42	7/14/42*	8/14/42	1.0-	PT120
PT121	(w)	E. B. Co. Elec Wks.	12.0	9.0	4/25/42		3 3/4	10/14/42	7/17/42*	8/17/42	1.0-	PT121
PT122	(w)	E. B. Co. Elec Wks.	12.0	9.0	4/29/42		3 2/3	10/14/42	7/20/42*	8/19/42	1.0-	PT122
PT123	(w)	E. B. Co. Elec Wks.	12.0	9.0	5/ 2/42		3 2/3	10/14/42	7/23/42*	8/22/42	1.0-	PT123
PT124	(w)	E. B. Co. Elec Wks.	12.0	9.0	5/ 6/42		3 2/3	10/14/42	7/25/42*	8/25/42	1.0-	PT124
PT125	(w)	E. B. Co. Elec Wks.	12.0	9.0	5/ 9/42		3 2/3	10/14/42	7/29/42*	8/28/42	1.0-	PT125
PT126	(w)	E. B. Co. Elec Wks.	12.0	9.0	5/13/42		3 3/5	10/14/42	8/ 1/42*	8/31/42	1.0-	PT126
PT127	(w)	E. B. Co. Elec Wks.	5.0	5.0	5/16/42		3 3/5	10/14/42	8/ 4/42*	9/ 3/42	1.0-	PT127
PT128	(w)	E. B. Co. Elec Wks.	5.0	5.0	5/21/42		3 1/2	10/14/42	8/ 7/42*	9/ 6/42	1.0-	PT128
PT129	(w)	E. B. Co. Elec Wks.	5.0	5.0	5/26/42		3 2/5	10/14/42	8/10/42*	9/ 9/42	1.0-	PT129
PT130	(w)	E. B. Co. Elec Wks.	5.0	5.0	5/30/42		3 2/5	10/14/42	8/13/42*	9/12/42	1.0-	PT130
PT131	(w)	E. B. Co. Elec Wks.	5.0	5.0			3 1/4	10/14/42	8/15/42*	9/15/42	1.0-	PT131
PT132	(w)	E. B. Co. Elec Wks.	5.0	5.0			3 1/4	10/14/42	8/19/42*	9/18/42	1.0-	PT132
PT133	(w)	E. B. Co. Elec Wks.	5.0	5.0			3 1/4	10/14/42	8/22/42*	9/21/42	1.0-	PT133
PT134	(w)	E. B. Co. Elec Wks.	5.0	5.0			3 1/5	10/14/42	8/25/42*	9/23/42	1.0-	PT134
PT135	(w)	E. B. Co. Elec Wks.	5.0	5.0			3 1/5	10/14/42	8/28/42*	9/26/42	1.0-	PT135

(w) Wood Hulls

* First estimate, submitted subsequent to 11/ 1/41.

47017

RESTRICTED

Page 88

N.B.S.(745)

D - 6

As of June 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR TORPEDO BOATS (Cont'd)												
PT136	(w)	E. B. Co. Elec Wks.	5.0	5.0			3-1/5	10/14/42	8/31/42*	9/29/42	1.0-	PT136
PT137	(w)	E. B. Co. Elec Wks.	5.0	5.0			3-1/5	10/14/42	9/ 3/42*	10/ 2/42	1.0-	PT137
PT138	(w)	E. B. Co. Elec Wks.	5.0	5.0			3-1/5	10/14/42	9/ 5/42*	10/ 5/42	1.0-	PT138
PT139	(w)	E. B. Co. Elec Wks.					3-1/5	10/15/42	9/24/42*	10/ 8/42	0.5-	PT139
PT140	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	9/27/42*	10/11/42	0.5-	PT140
PT141	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	9/30/42*	10/14/42	0.5-	PT141
PT142	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	10/ 3/42*	10/17/42	0.5-	PT142
PT143	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	10/ 6/42*	10/20/42	0.5-	PT143
PT144	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	10/ 9/42*	10/23/42	0.5-	PT144
PT145	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	10/12/42*	10/25/42	0.4-	PT145
PT146	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	10/15/42*	10/28/42	0.4-	PT146
PT147	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	10/18/42*	10/31/42	0.4-	PT147
PT148	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	10/21/42*	11/ 3/42	0.4-	PT148
PT149	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	10/24/42*	11/ 6/42	0.4-	PT149
PT150	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	10/27/42*	11/ 9/42	0.4-	PT150
PT151	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	10/30/42*	11/12/42	0.4-	PT151
PT152	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	11/ 2/42*	11/15/42	0.4-	PT152
PT153	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	11/ 5/42*	11/18/42	0.4-	PT153
PT154	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	11/ 8/42*	11/21/42	0.4-	PT154
PT155	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	11/11/42*	11/24/42	0.4-	PT155
PT156	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	11/14/42*	11/26/42	0.4-	PT156
PT157	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	11/17/42*	11/29/42	0.4-	PT157
PT158	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	11/20/42*	12/ 2/42	0.4-	PT158
PT159	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	11/23/42*	12/ 5/42	0.4-	PT159
PT160	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	11/26/42*	12/ 8/42	0.4-	PT160
PT161	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	11/29/42*	12/11/42	0.4-	PT161
PT162	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	12/ 2/42*	12/14/42	0.4-	PT162
PT163	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	12/ 5/42*	12/17/42	0.4-	PT163
PT164	(w)	E. B. Co. Elec Wks.					3-1/3	3/30/43	12/ 8/42*	12/20/42	0.4-	PT164
PT165	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	12/11/42*	12/23/42	0.4-	PT165

(w) Wood Hulls.

* First estimate, submitted subsequent to 11/ 1/41.

47017

RESTRICTED

Page 89
As of June 1, 1942

N.B.S.(745)
D - 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR TORPEDO BOATS (Cont'd)												
PT166	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	12/14/42*	12/26/42	0.4-	PT166
PT167	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	12/17/42*	12/29/42	0.4-	PT167
PT168	(w)	E. B. Co. Elec Wks.					3-1/6	5/30/43	12/20/42*	1/ 1/43	0.4-	PT168
PT169	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	12/23/42*	1/ 3/43	0.4-	PT169
PT170	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	12/26/42*	1/ 6/43	0.4-	PT170
PT171	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	12/29/42*	1/ 9/43	0.4-	PT171
PT172	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	1/ 1/43*	1/12/43	0.4-	PT172
PT173	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	1/ 4/43*	1/15/43	0.4-	PT173
PT174	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	1/ 7/43*	1/18/43	0.4-	PT174
PT175	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	1/10/43*	1/21/43	0.4-	PT175
PT176	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	1/13/43*	1/24/43	0.4-	PT176
PT177	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	1/16/43*	1/27/43	0.4-	PT177
PT178	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	1/19/43*	1/30/43	0.4-	PT178
PT179	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	1/22/43*	2/ 2/43	0.4-	PT179
PT180	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	1/25/43*	2/ 5/43	0.4-	PT180
PT181	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	1/28/43*	2/ 8/43	0.4-	PT181
PT182	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	1/31/43*	2/10/43	0.3-	PT182
PT183	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	2/ 3/43*	2/13/43	0.3-	PT183
PT184	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	2/ 6/43*	2/16/43	0.3-	PT184
PT185	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	2/ 9/43*	2/19/43	0.3-	PT185
PT186	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	2/12/43*	2/22/43	0.3-	PT186
PT187	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	2/15/43*	2/25/43	0.3-	PT187
PT188	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	2/18/43*	2/28/43	0.3-	PT188
PT189	(w)	E. B. Co. Elec Wks.					3-1/5	3/30/43	2/21/43*	3/ 3/43	0.4-	PT189
PT190	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	2/24/43*	3/ 5/43	0.4-	PT190
PT191	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	2/27/43*	3/ 8/43	0.4-	PT191
PT192	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	3/ 2/43*	3/11/43	0.3-	PT192
PT193	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	3/ 5/43*	3/14/43	0.3-	PT193
PT194	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	3/ 8/43*	3/17/43	0.3-	PT194
PT195	(w)	E. B. Co. Elec Wks.					3-1/6	3/30/43	3/11/43*	3/20/43	0.3-	PT195

(w) Wood Hulls.

* Date of first estimate, submitted subsequent to 11/1/41.

47017

As of June 1, 1942

Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR TORPEDO BOATS (Cont'd)											
(w)	E. B. Co. Elco Wks.					3-1/6	3/30/43	3/14/43*	3/23/43	0.3-	PT196
(w)	Higgins Industries, Inc.					3-1/2		12/ 5/42*	12/ 5/42*	0.0	PT197
(w)	Higgins Industries, Inc.					3-1/2		12/10/42*	12/10/42*	0.0	PT198
(w)	Higgins Industries, Inc.					3-1/2		12/15/42*	12/15/42*	0.0	PT199
(w)	Higgins Industries, Inc.					3-1/2		12/20/42*	12/20/42*	0.0	PT200
(w)	Higgins Industries, Inc.					3-1/2		12/25/42*	12/25/42*	0.0	PT201
(w)	Higgins Industries, Inc.					3-1/2		12/30/42*	12/30/42*	0.0	PT202
(w)	Higgins Industries, Inc.					3-1/2		1/ 4/43*	1/ 1/43*	0.1+	PT203
(w)	Higgins Industries, Inc.					3-1/2		1/ 9/43*	1/ 9/43*	0.0	PT204
(w)	Higgins Industries, Inc.					3-1/2		1/14/43*	1/14/43*	0.0	PT205
(w)	Higgins Industries, Inc.					3-1/2		1/19/43*	1/19/43*	0.0	PT206
(w)	Higgins Industries, Inc.					3-1/2		1/24/43*	1/24/43*	0.0	PT207
(w)	Higgins Industries, Inc.					3-1/2		1/29/43*	1/29/43*	0.0	PT208
(w)	Higgins Industries, Inc.					3-2/5		2/ 3/43*	2/ 3/43*	0.0	PT209
(w)	Higgins Industries, Inc.					3-2/5		2/ 8/43*	2/ 8/43*	0.0	PT210
(w)	Higgins Industries, Inc.					3-2/5		2/13/43*	2/13/43*	0.0	PT211
(w)	Higgins Industries, Inc.					3-1/2		2/18/43*	2/18/43*	0.0	PT212
(w)	Higgins Industries, Inc.					3-1/2		2/23/43*	2/23/43*	0.0	PT213
(w)	Higgins Industries, Inc.					3-1/2		2/28/43*	2/28/43*	0.0	PT214
(w)	Higgins Industries, Inc.					3-1/2		3/ 5/43*	3/ 5/43*	0.0	PT215
(w)	Higgins Industries, Inc.					3-1/2		3/10/43*	3/10/43*	0.0	PT216
(w)	Higgins Industries, Inc.					3-1/2		3/15/43*	3/15/43*	0.0	PT217
(w)	Higgins Industries, Inc.					3-1/2		3/20/43*	3/20/43*	0.0	PT218
(w)	Higgins Industries, Inc.					3-1/2		3/25/43*	3/25/43*	0.0	PT219
(w)	Higgins Industries, Inc.					3-1/2		3/30/43*	3/30/43*	0.0	PT220
(w)	Higgins Industries, Inc.					3-1/2		4/ 4/43*	4/ 4/43*	0.0	PT221
(w)	Higgins Industries, Inc.					3-1/2		4/ 9/43*	4/ 9/43*	0.0	PT222
(w)	Higgins Industries, Inc.					3-1/2		4/14/43*	4/14/43*	0.0	PT223
(w)	Higgins Industries, Inc.					3-1/2		4/19/43*	4/19/43*	0.0	PT224
(w)	Higgins Industries, Inc.					3-1/2		4/24/43*	4/24/43*	0.0	PT225

(w) Wood Hulls.

* First estimate, submitted subsequent to 11/1/41.

@ First estimate.

47017

AS OF JUNE 1, 1942											
Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/ 1/41 Prediction	Type and Number
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR TORPEDO BOATS (Cont'd)											
(w)	Higgins Industries, Inc.					3-1/2	*	4/29/43*	4/29/43*	0.0	PT226
(w)	Higgins Industries, Inc.					3-1/2		5/ 4/43*	5/ 4/43*	0.0	PT227
(w)	Higgins Industries, Inc.					3-1/2		5/ 9/43*	5/ 9/43*	0.0	PT228
(w)	Higgins Industries, Inc.					3-1/2		5/14/43*	5/14/43*	0.0	PT229
(w)	Higgins Industries, Inc.					3-3/5		5/19/43*	5/19/43*	0.0	PT230
(w)	Higgins Industries, Inc.					3-3/5		5/24/43*	5/24/43*	0.0	PT231
(w)	Higgins Industries, Inc.					3-3/5		5/29/43*	5/29/43*	0.0	PT232
(w)	Higgins Industries, Inc.					3-1/2		6/ 3/43*	6/ 3/43*	0.0	PT233
(w)	Higgins Industries, Inc.					3-1/2		6/ 8/43*	6/ 8/43*	0.0	PT234
(w)	Higgins Industries, Inc.					3-1/2		6/13/43*	6/13/43*	0.0	PT235
(w)	Higgins Industries, Inc.					3-1/2		6/18/43*	6/18/43*	0.0	PT236
(w)	Higgins Industries, Inc.					3-1/2		6/23/43*	6/23/43*	0.0	PT237
(w)	Higgins Industries, Inc.					3-1/2		6/28/43*	6/28/43*	0.0	PT238
(w)	Higgins Industries, Inc.					3-1/2		7/ 3/43*	7/ 3/43*	0.0	PT239
(w)	Higgins Industries, Inc.					3-1/2		7/ 8/43*	7/ 8/43*	0.0	PT240
(w)	Higgins Industries, Inc.					3-1/2		7/13/43*	7/13/43*	0.0	PT241
(w)	Higgins Industries, Inc.					3-1/2		7/18/43*	7/18/43*	0.0	PT242
(w)	Higgins Industries, Inc.					3-1/2		7/23/43*	7/23/43*	0.0	PT243
(w)	Higgins Industries, Inc.					3-1/2		7/28/43*	7/28/43*	0.0	PT244
(w)	Higgins Industries, Inc.					3-1/2		8/ 2/43*	8/ 2/43*	0.0	PT245
(w)	Higgins Industries, Inc.					3-1/2		8/ 7/43*	8/ 7/43*	0.0	PT246
(w)	Higgins Industries, Inc.					3-1/2		8/12/43*	8/12/43*	0.0	PT247
(w)	Higgins Industries, Inc.					3-1/2		8/17/43*	8/17/43*	0.0	PT248
(w)	Higgins Industries, Inc.					3-1/2		8/22/43*	8/22/43*	0.0	PT249
(w)	Higgins Industries, Inc.					3-1/2		8/27/43*	8/27/43*	0.0	PT250
(w)	Higgins Industries, Inc.					3-2/5		9/ 1/43*	9/ 1/43*	0.0	PT251
(w)	Higgins Industries, Inc.					3-2/5		9/ 6/43*	9/ 6/43*	0.0	PT252
(w)	Higgins Industries, Inc.					3-2/5		9/11/43*	9/11/43*	0.0	PT253
(w)	Higgins Industries, Inc.					3-1/2		9/16/43*	9/16/43*	0.0	PT254
(w)	Huckins Yacht Corp.										PT255

(w) Wood Halls.
* First estimate, submitted subsequent to 11/ 1/41.
@ First estimate.

47017

LOGS

Page 92
As of June 1, 1942

N.B.S.(745)
D - 6

Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
MOTOR TORPEDO BOATS (Cont'd)											
(w)	Huckins Yacht Corp.										PT256
(w)	Huckins Yacht Corp.										PT257
(w)	Huckins Yacht Corp.										PT258
DISTRICT PATROL CRAFT (75 Ft.)											
Self-Prop. (w)	Hutchinson Boat Works, Inc.	92.0	4.0	9/30/41	4/18/42	9-1/5	1/26/42	4/29/42	7/ 6/42‡	3.2-	YP78
Self-Prop. (w)	Hutchinson Boat Works, Inc.	90.0	6.0	10/ 3/41	5/ 2/42	9	1/26/42	1/26/42	7/ 6/42‡	5.4-	YP79
Self-Prop. (w)	Elscot Boat, Inc.	95.0	5.0	8/25/41	3/20/42	9-1/4	1/26/42	1/19/42	6/ 2/42‡	4.5-	YP80
Self-Prop. (w)	Elscot Boat, Inc.	90.0	5.0	9/ 4/41	4/ 4/42	9-1/4	1/26/42	2/ 4/42	6/11/42‡	4.2-	YP81
Self-Prop. (w)	Elscot Boat, Inc.	85.0	5.0	9/12/41	4/25/42	9-1/6	1/26/42	2/16/42	6/17/42‡	4.0-	YP82
Self-Prop. (w)	Elscot Boat, Inc.	80.0	5.0	9/18/41		9	1/26/42	2/26/42	6/20/42‡	3.8-	YP99
Self-Prop. (w)	Hutchinson Boat Works, Inc.	5.0	5.0			5-1/5	10/24/42	11/ 7/42‡	11/ 7/42‡	0.0	YP242
Self-Prop. (w)	Hutchinson Boat Works, Inc.	5.0	5.0			5-1/5	10/24/42	11/ 7/42‡	11/ 7/42‡	0.0	YP243
Self-Prop. (w)	Hutchinson Boat Works, Inc.	5.0	5.0			5	10/24/42	11/10/42‡	11/10/42‡	0.0	YP244
Self-Prop. (w)	Hutchinson Boat Works, Inc.	5.0	5.0			5	10/24/42	11/16/42‡	11/16/42‡	0.0	YP245
Self-Prop. (w)	Hutchinson Boat Works, Inc.	5.0	5.0			5-4/5	12/31/42	1/24/43‡	1/24/43‡	0.0	YP246

(w) Wood Hulls.

‡ Revised estimate.
@ First estimate.

* First estimate, submitted subsequent to 11/ 1/41.

47017

6-25-42
THE WHITE HOUSE
WASHINGTON

June 25, 1942.

MEMORANDUM FOR THE PRESIDENT

Attached hereto is the monthly
report of progress, as of June 1, 1942,
on AUXILIARY VESSELS under construction
for the Navy.

Very respectfully,

John L. McCREA

JOHN L. McCREA

1000 32 1000
WASHINGTON
THE WHITE HOUSE

RESTRICTED

REPRODUCTION OF THIS MATERIAL
IN ANY FORM IS NOT AUTHORIZED
EXCEPT BY SPECIFIC APPROVAL OF
THE SECRETARY OF THE NAVY.

MONTHLY PROGRESS REPORT AUXILIARY
VESSELS UNDER CONSTRUCTION

Distribution:

The President
The Assistant Secretary of the Navy
The Naval Aide to the President
Senator David I. Walsh
Congressman Carl Vinson

Franklin D. Roosevelt Library
DECLASSIFIED
DDO DIR. 5200.9 (9/27/58)

Date- 3-11-59

Signature- *Carl L. Spicer*

NAVY DEPARTMENT
BUREAU OF SHIPS
WASHINGTON, D.C.

~~RESTRICTED~~ Reproduction of this material in any form is not authorized except by specific approval of the Secretary of the Navy.

AUXILIARY VESSELS UNDER CONSTRUCTION, UNITED STATES NAVY
REPORT OF PROGRESS AS OF JUNE 1, 1942.

Page 93

N.B.S.(745)
C-6

REPORT OF PROGRESS AS OF JUNE 1, 1942.

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
DESTROYER TENDERS												
AD17	PIEDMONT (s)	Tampa S. B. Co., Inc.	14.1	4.4	12/ 1/41		22-1/3	10/10/43	10/10/43	10/10/43	0.0	AD17
AD18	SIERRA (s)	Tampa S. B. Co., Inc.	11.3	2.7	12/31/41		24-1/3	1/10/44	1/10/44	1/10/44	0.0	AD18
AD19	YOSEMITE (s)	Tampa S. B. Co., Inc.	10.2	2.5	1/19/42		26-3/4	4/10/44	4/10/44	4/10/44	0.0	AD19
NET LAYERS												
AN1	MONITOR (s)	Ingalls S. B. Corp.	12.0	1.5	10/21/41		16	7/31/43	2/15/43	2/20/43	0.2-	AN1
AN2	MONTAUK (s)	Ingalls S. B. Corp.	9.0	2.0	4/14/42		15-1/3	9/30/43	5/ 1/43	7/ 1/43	2.0-	AN2
AN3	OSAGE (s)	Ingalls S. B. Corp.	7.0	1.5			14-1/2	1/31/44	6/30/43	8/15/43	1.5-	AN3
AN4	SAUGUS (s)	Ingalls S. B. Corp.	7.0	2.0			14	6/30/44	9/15/43	9/15/43	0.0	AN4
GASOLINE TANKERS												
A001	PATAPOCO (s)	Seattle Tacoma S. B. Corp.	11.0	2.7	5/25/42		4-1/5	8/ 5/42	8/30/42	10/ 1/42	1.1-	A001
A002	RAPPANANNOCK (s)	Seattle Tacoma S. B. Corp.	11.0	2.7	5/25/42		4-3/4	9/14/42	8/31/42	10/17/42	1.6-	A002
A003	RIO GRANDE (s)	Seattle Tacoma S. B. Corp.	8.5	1.0	6/30/42		3-1/2	10/24/42	11/28/42	10/14/42	1.5+	A003
A004	WABASH (s)	Seattle Tacoma S. B. Corp.	8.5	1.0	6/30/42		5	12/ 3/42	11/29/42	11/28/42	0.0	A004
A005	SUSUKEMANA (s)	Seattle Tacoma S. B. Corp.	8.5	1.0	9/ 6/42		3-3/4	1/12/43	11/30/42	12/28/42	0.9-	A005
A006	(s)	Cargill Inc.						4/19/43				A006
A007	(s)	Cargill Inc.						4/19/43				A007
A008	(s)	Cargill Inc.						10/19/43				A008
A009	(s)	Cargill Inc.						10/19/43				A009
A0010	(s)	Cargill Inc.						10/19/43				A0010
A0011	(s)	Cargill Inc.						10/19/43				A0011
TRANSPORTS												
AP2	DUYEN (s)	Con. Steel (Los Angeles) (x)	44.4	8.3	9/18/41		12-1/5	9/26/42	6/29/42	11/ 8/42	4.3-	AP2
AP18	FELAND (s)	Con. Steel (Los Angeles) (x)	33.2	3.4	11/25/41		13	11/ 5/42	10/26/42	12/18/42	1.7-	AP18

(s) Steel Hulls.

(x) Being constructed by Maritime Commission for Navy.

~~RESTRICTED~~

Page 94

N.B.S.(745)

As of June 1, 1942

C-6

As of June 1, 1942

C-5

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
COASTAL TRANSPORTS												
APc1	*	Herreshoff Mfg.	7.0	7.0	5/18/42		2-3/5		8/ 5/42**	8/ 5/42 †	0.0	APc1
APc2	*	Herreshoff Mfg.	7.0	7.0	5/27/42		2-1/2		8/11/42**	8/11/42 †	0.0	APc2
APc3	*	Herreshoff Mfg.	-	-			2-1/2		8/17/42**	8/17/42 †	0.0	APc3
APc4	*	Herreshoff Mfg.	-	-			2-2/5		8/23/42**	8/23/42 †	0.0	APc4
APc5	*	Herreshoff Mfg.	-	-			2-1/2		8/29/42**	8/29/42 †	0.0	APc5
APc6	*	Herreshoff Mfg.	-	-			2-3/5		9/ 4/42**	9/ 4/42 †	0.0	APc6
APc7	*	Herreshoff Mfg.	-	-			2-3/5		9/10/42**	9/10/42 †	0.0	APc7
APc8	*	Herreshoff Mfg.	-	-			2-3/5		9/16/42**	9/16/42 †	0.0	APc8
APc9	*	Herreshoff Mfg.	-	-			2-3/5		9/22/42**	9/22/42 †	0.0	APc9
APc10	*	Herreshoff Mfg.	-	-			2-3/5		9/28/42**	9/28/42 †	0.0	APc10
APc11	*	Warren Boat Yard	23.0	13.0	4/ 7/42		4		8/11/42**	8/11/42	0.0	APc11
APc12	*	Warren Boat Yard	19.0	13.0	4/13/42		4-3/5		8/25/42**	8/25/42	0.0	APc12
APc13	*	H. G. Marr	9.5	0.0	4/15/42		8-1/3		11/15/42**	12/25/42 ‡	1.3-	APc13
APc14	*	H. G. Marr	7.5	2.4	4/29/42		8-1/3		12/ 1/42**	1/ 9/43 ‡	1.3-	APc14
APc15	*	Camden S. B. & Marine Ry.	18.2	4.6	4/ 6/42		5-1/3		9/15/42**	9/15/42	0.0	APc15
APc16	*	Camden S. B. & Marine Ry.	17.5	3.9	4/ 6/42		6		10/ 6/42**	10/ 6/42	0.0	APc16
APc17	*	Camden S. B. & Marine Ry.	14.5	3.6	4/14/42		6-1/5		10/20/42**	10/20/42	0.0	APc17
APc18	*	Camden S. B. & Marine Ry.	13.5	2.6	4/17/42		6-1/2		11/ 3/42**	11/ 3/42	0.0	APc18
APc19	*	Hodgdon Bros.	19.4	5.6	3/12/42		6		9/15/42**	9/15/42	0.0	APc19
APc20	*	Hodgdon Bros.	17.3	3.7	3/12/42		6-1/3		9/25/42**	9/22/42 ‡	0.1+	APc20
APc21	*	Hodgdon Bros.	19.0	5.2	4/ 4/42		6-1/4		10/15/42**	10/12/42 ‡	0.1+	APc21
APc22	*	Hodgdon Bros.	16.5	2.9	3/24/42		7-1/3		11/15/42**	11/ 1/42 ‡	0.4+	APc22
APc23	*	F. L. Fulton	30.0	18.0	4/ 9/42		5		9/ 6/42**	9/ 6/42	0.0	APc23
APc24	*	F. L. Fulton	27.0	15.0	4/13/42		5-3/5		9/30/42**	9/30/42	0.0	APc24
APc25	*	F. L. Fulton	13.0	10.0	5/10/42		5-1/2		10/24/42**	10/24/42	0.0	APc25
APc26	*	F. L. Fulton	10.0	7.0	5/11/42		6-1/4		11/18/42**	11/18/42	0.0	APc26
APc27	*	F. L. Fulton	5.0	2.0			6-1/3		12/12/42**	12/12/42	0.0	APc27
APc28	*	F. L. Fulton	-	-			6-4/5		1/ 5/43**	1/ 6/43	0.0	APc28
APc29	*	F. L. Fulton	-	-			6-4/5		1/30/43**	1/30/43	0.0	APc29
APc30	*	F. L. Fulton	-	-			6-3/5		2/24/43**	2/24/43	0.0	APc30

* Formerly AMc150 to 199 Changed to APc1 to 50
 ** First estimate submitted subsequent to 11/ 1/41

(†) First Estimate
 ‡ Revised Estimate

DECLASSIFIED

Page 95

N.B.S.(745)

As of June 1, 1942

C-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
COASTAL TRANSPORTS		(Cont'd)										
APc31	*	F. L. Fulton	-	-			6-1/3		3/18/43**	3/18/43	0.0	APc31
APc32	*	F. L. Fulton	-	-			6		4/ 6/43**	4/ 6/43	0.0	APc32
APc33	*	Anderson & Cristofani	15.0	13.0	5/13/42		2-2/5		10/ 1/42**	7/25/42	4.2+	APc33
APc34	*	Anderson & Cristofani	10.0	8.0	5/13/42		3		11/15/42**	8/17/42	3.0+	APc34
APc35	*	Anderson & Cristofani	5.0	3.0	5/19/42		3-1/2		1/ 5/43**	9/ 3/42	4.1+	APc35
APc36	*	Anderson & Cristofani	5	3	5/19/42		4-2/5		2/28/43**	10/ 1/42	4.9+	APc36
APc37	*	Anderson & Cristofani	2.0	0.0			3-1/6		3/15/43**	10/30/42	4.5+	APc37
APc38	*	Anderson & Cristofani	-	-								APc38
APc39	*	Anderson & Cristofani	-	-								APc39
APc40	*	Anderson & Cristofani	-	-								APc40
APc41	*	Wm. J. Cryer & Son					2-1/2		9/ 1/42**	9/ 1/42	0.0	APc41
APc42	*	Wm. J. Cryer & Son					3		10/ 1/42**	10/ 1/42	0.0	APc42
APc43	*	Wm. J. Cryer & Son					3		10/15/42**	10/15/42	0.0	APc43
APc44	*	Wm. J. Cryer & Son					3		10/30/42**	10/30/42	0.0	APc44
APc45	*	Lynch Shipbuilding	2.0	2.0	5/26/42		2-2/5		8/ 8/42**	8/ 8/42	0.0	APc45
APc46	*	Lynch Shipbuilding	2.0	2.0	5/27/42		2-3/5		8/15/42**	8/15/42	0.0	APc46
APc47	*	Lynch Shipbuilding	0.7	0.7			2-1/2		8/22/42**	8/22/42	0.0	APc47
APc48	*	Lynch Shipbuilding	0.5	0.5			2-5/6		8/29/42**	8/29/42	0.0	APc48
APc49	*	Lynch Shipbuilding	0.4	0.4			2-2/5		9/ 5/42**	9/ 5/42	0.0	APc49
APc50	*	Lynch Shipbuilding	0.3	0.3			2-3/5		9/12/42**	9/12/42	0.0	APc50
MECHANIZED-ARTILLERY TRANSPORTS												
APM1	ASHLAND (s)	Moore Dry Dock Co.	5.0	2.0			9	3/ 1/43	5/13/43**	3/15/43	1.9+	APM1
APM2	BELLE GROVE (s)	Moore Dry Dock Co.	4.5	2.0			9-1/6	4/ 1/43	6/15/43**	4/15/43	2.0+	APM2
APM3	CARTER HALL (s)	Moore Dry Dock Co.	3.0	1.0			9-1/6	5/ 1/43	7/15/43**	5/15/43	2.0+	APM3
APM4	HEPPING FOREST (s)	Moore Dry Dock Co.	3.0	1.0			10	6/ 1/43	8/16/43**	6/15/43	2.0+	APM4
APM5	GUNSTON HALL (s)	Moore Dry Dock Co.	2.5	1.0			10	8/ 1/43	11/15/43**	8/15/43	3.0+	APM5
APM6	LINDENWALD (s)	Moore Dry Dock Co.	2.5	1.0			10	9/ 1/43	11/15/43**	9/15/43	2.0+	APM6
APM7	OAK HILL (s)	Moore Dry Dock Co.	2.5	1.0			10	10/ 1/43	12/15/43**	10/15/43	2.0+	APM7
APM8	WHITE MARSH (s)	Moore Dry Dock Co.	2.5	1.0			11	11/ 1/43	12/31/43**	11/15/43	1.5+	APM8

* Formerly AMc150 to 199 Changed to APc 1 to 30
 ** First Estimate submitted subsequent to 11/ 1/41.
 (s) Steel Hulls

(s) First Estimate
 * Revised Estimate

RESTRICTED

Page 96

N.B.S.(745)

As of June 1, 1942

C-6

Type, Number and Name			Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
				June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
RESCUE TRANSPORTS													
APR1	(a)	(b)											
APR2	(a)	(b)											APR1
APR3	(a)	(b)											APR2
APR4	(a)	(b)											APR3
APR5	(a)	(b)											APR4
													APR5
APR6	(a)	(b)											APR6
APR7	(a)	(b)											APR7
APR8	(a)	(b)											APR8
APR9	(a)	(b)											APR9
APR10	(a)	(b)											APR10
APR11	(a)	(b)											APR11
REPAIR SHIPS													
AR6	(a)	Los Angeles S.B. & D.D. Corp.	58.9	5.7	5/7/41		25	9/9/43	5/10/43	6/10/43	1.0-	AR6	
AR7	(a)	Los Angeles S.B. & D.D. Corp.	32.3	4.9	7/28/41		24	8/30/43	8/30/43	8/1/43	0.4	AR7	
HEAVY HULLS REPAIR SHIPS													
ARH1	(a)	Los Angeles S.B. & D.D. Corp.	18.8	4.1	3/9/42		21-1/5	7/30/44	1/1/44	12/15/43	0.4	ARH1	
SALVAGE VESSELS													
ARS5	(a)	Basalt Rock Co., Inc.	17.6	9.8	4/6/42		9-1/2	1/20/43	10/15/42	1/20/43	1.0-	ARS5	
ARS6	(a)	Basalt Rock Co., Inc.	2.5	0.5			7	2/20/43	11/15/42	2/20/43	1.0-	ARS6	
ARS7	(a)	Basalt Rock Co., Inc.	2.5	0.5			7-1/2	3/22/43	12/15/42	3/22/43	1.0-	ARS7	
ARS8	(a)	Basalt Rock Co., Inc.	2.5	0.5			7-2/3	4/22/43	1/15/43	4/22/43	1.0-	ARS8	
ARS9	(a)	Basalt Rock Co., Inc.	2.5	0.5			8-2/3	5/22/43	2/15/43	5/22/43	1.0-	ARS9	
ARS13	(w)	Colberg Boat Works	6.0	2.7	4/30/42		6-1/2	8/31/42	9/30/42**	11/15/42	1.0-	ARS13	
ARS14	(w)	Colberg Boat Works	6.0	2.7	4/30/42		7-1/2	9/20/42	10/30/42**	12/15/42	1.0-	ARS14	
ARS15	(w)	Colberg Boat Works	6.0	2.7	5/16/42		6	10/10/42	11/30/42**	1/15/43	1.0-	ARS15	
ARS16	(w)	Snow Shipyards	6.0	6.0	3/18/42		7-2/5	10/30/42(k)	10/30/42**	10/30/42	0.0	ARS16	
ARS17	(w)	Snow Shipyards	3.0	3.0	3/25/42		9	12/29/42(k)	12/29/42**	12/29/42	0.0	ARS17	

(a) Steel Hulls

(w) Wood Hulls

(k) Based on date of award

(b) Assignment to builder Pending

** First estimate submitted subsequent to 11/1/41

(\$) Revised Estimate

UNCLASSIFIED

Page 97

N.B.S.(745)

As of June 1, 1942

C-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SALVAGE VESSELS		(Cont'd)										
ARS19	(s)	Basalt Rock Co., Inc.					9-2/3	7/ 6/43	7/ 6/43**	7/ 6/43	0.0	ARS19
ARS20	(s)	Basalt Rock Co., Inc.					9-1/3	7/27/43	7/27/43**	7/27/43	0.0	ARS20
ARS21	(s)	Basalt Rock Co., Inc.					9	8/18/43	8/18/43**	8/18/43	0.0	ARS21
ARS22	(s)	Basalt Rock Co., Inc.					7-4/5	9/ 9/43	9/ 9/43**	9/ 9/43	0.0	ARS22
ARS23	(s)	Basalt Rock Co., Inc.					8-1/2	9/30/43	9/30/43**	9/30/43	0.0	ARS23
ARS24	(s)	Basalt Rock Co., Inc.					8-2/5	10/21/43	10/21/43**	10/21/43	0.0	ARS24
ARS25	(s)	Basalt Rock Co., Inc.					8-1/3	11/12/43	11/12/43**	11/12/43	0.0	ARS25
ARS26	(s)	Basalt Rock Co., Inc.					8-2/5	12/ 3/43	12/13/43**	12/13/43	0.0	ARS26
ARS27	(s)	Basalt Rock Co., Inc.					7-2/3	12/24/43	12/24/43**	12/24/43	0.0	ARS27
ARS28	+ (w)	Bellingham Marine Railway										ARS28
ARS29	+ (w)	Bellingham Marine Railway										ARS29
SUBMARINE TENDERS												
AS12	SPERRY(x) (s)	Mare Island	100.0	2.0	2/ 1/41	12/17/41	15	12/12/42	7/ 1/42	6/ 1/42	1.0+	AS12
AS15	RUSHNELL (s)	Mare Island	36.0	4.9	12/23/41		15-3/4	9/30/43	6/ 1/43	4/15/43	2.5+	AS15
AS16	NEPTUNE (s)	Mare Island	19.1	2.0			16-1/2	6/30/44	12/ 1/43	2/15/44	2.5-	AS16
AS17	NEREUS (s)	Mare Island (s)	8.9	1.0			16-1/2			5/15/44		AS17
AS18	ORION (s)	More D.W. Co.	34.6	1.3*	7/31/41		23	6/30/43	6/30/43	6/30/43	0.0	AS18
AS19	PROTEUS (s)	Moore D.W. Co.	26.7	3.2*	9/12/41		27	1/ 2/44	12/15/43	12/15/43	0.0	AS19
SUBMARINE RESCUE VESSELS												
ASR7	CHAUNICLEER (s)	Moore D.D. Co.	57.1	2.1	9/15/41	5/29/42	12-1/2	9/30/42	9/30/42	9/30/42	0.0	ASR7
ASR8	COUGAL (s)	Moore D.D. Co.	51.6	4.6	9/30/41	5/29/42	13-1/2	1/30/43	1/30/43	11/15/42 \$	0.0	ASR8
ASR9	FLORIKAN (s)	Moore D.W. Co.	42.5	2.5	9/30/41		15	3/30/43	3/30/43	12/15/42 \$	0.0	ASR9
ASR10	GREENLET (s)	Moore D.W. Co.	37.8	6.8	10/15/41		16	5/30/43	5/30/43	2/15/43 \$	0.0	ASR10
ASR11	MACAW (s)	Moore D.D. Co.	34.5	14.5	10/15/41		18	7/30/43	7/30/43	4/15/43 \$	0.0	ASR11

(s) Steel Hulls

(w) Wood Hulls

(z) Placed in commission 5/ 1/42.

(x) Changed from Navy Yard Puget Sound to Navy Yard Mare Island November 10, 1941.

* Authorized in the 1799 vessel program upon request of the British

Since last reported, the Bureau's method of estimating progress was placed in operation resulting in low or negative percentages.

(\$) Revised Estimate

** First estimate submitted subsequent to 11/ 1/41.

REPRODUCTION

As of June 1, 1942

C-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number	
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard			
FLEET TUGS													
AT67	AFACHE	(s)	Charleston S. B. & D. D. Co.	43.55	6.5	11/ 8/41	5/ 6/42	10	8/ 9/42	8/ 8/42	9/ 9/42	1.0-	AT67
AT68	ARAPAHO	(s)	Charleston S. B. & D. D. Co.	37.20	7.5	11/ 8/41		11	9/ 8/42	9/ 7/42	10/ 7/42	1.1-	AT68
AT69	CHIFFEWA	(s)	Charleston S. B. & D. D. Co.	27.48	5.0	1/23/42		8-1/3	10/ 8/42	10/ 7/42	10/ 7/42	0.0	AT69
AT70	CHOCTAW	(s)	Charleston S. B. & D. D. Co.	24.0	7.0	4/ 4/42		8	12/ 7/42	12/ 7/42	12/ 7/42	0.0	AT70
AT71	HUPI	(s)	Charleston S. B. & D. D. Co.	15.91	6.0	5/ 6/42		9	2/ 5/43	2/ 4/43	2/ 4/43	0.0	AT71
AT72	KIONA	(s)	Charleston S. B. & D. D. Co.	12.29	3.0			9-2/3	4/ 6/43	4/ 5/43	4/ 5/43	0.0	AT72
AT73	MENOMINEE	(s)	United Engineering Co.	77.0	9.0	9/27/41	2/14/42	10	5/26/42	5/26/42	8/ 1/42	3.0-	AT73
AT74	PANTEE	(s)	United Engineering Co.	69.5	8.0	2/23/41	3/31/42	10-1/4	7/20/42	7/20/42	8/31/42	1.4-	AT74
AT75	SIoux	(s)	United Engineering Co.	52.0	6.0	2/14/42	5/27/42	6-4/5	9/ 8/42	9/ 8/42	9/ 8/42	0.0	AT75
AT76	UTE	(s)	United Engineering Co.	45.0	5.0	2/27/42		6-2/3	10/18/42	10/18/42	9/18/42	1.0+	AT76
AT81	BANNOCK	(s)	Charleston S. B. & D. D. Co.	9.40	2.0			9-1/2	8/25/43	4/15/43**	4/15/43	0.0	AT81
AT82	CARIE	(s)	Charleston S. B. & D. D. Co.	9.39	2.0			11	8/25/43	8/25/43**	8/25/43	0.0	AT82
AT83	CHICKASAW	(s)	United Engineering Co.	32.5	7.5	2/14/42		8	9/19/42	9/19/42	10/18/42	1.0-	AT83
AT84	CREE	(s)	United Engineering Co.	29.0	7.0	3/31/42		6-3/5	10/19/42	10/19/42	10/ 1/42	0.0	AT84
AT85	LIPAN	(s)	United Engineering Co.	21.0	3.0	5/30/42		5-3/5	11/18/42	11/18/42	11/18/42	0.0	AT85
AT86	MATACO	(s)	United Engineering Co.	20.0	2.0			5-3/4	12/18/42	12/18/42	12/18/42	0.0	AT86
AT87	MORENO	(s)	Cramp S. B. Co.	44.0	12.0	1/25/42		7-5/6	8/20/42	8/20/42**	9/21/42	1.1-	AT87
AT88	NARRAGANSETT	(s)	Cramp S. B. Co.	34.7	9.0	1/31/42		8-2/3	10/20/42	10/20/42**	10/20/42	0.0	AT88
AT89	NAUSET	(s)	Cramp S. B. Co.	3.8	2.0			6-1/4	12/20/42	12/20/42**	1/18/43	1.0-	AT89
AT90	PINTO	(s)	Cramp S. B. Co.	1.9	1.5			6-2/3	2/20/43	1/23/43**	2/ 8/43	0.5-	AT90
AT91	SENECA	(s)	Cramp S. B. Co.	0.9	0.5			7	4/20/43	4/20/43**	4/ 1/43	0.6+	AT91
AT92	TAWASA	(s)	Commercial Iron Works	7.7	2.1			12	11/14/42	1/23/43	6/ 7/43	7.5-	AT92
AT93	TEKESTA	(s)	Commercial Iron Works	5.6	3.3			12	12/14/42	12/ 1/43	7/10/43	4.7+	AT93
AT94	TUMA	(s)	Commercial Iron Works	6.2	3.0			9-2/3	1/13/43	1/ 8/43	8/20/43	7.6-	AT94
AT95	SUNI	(s)	Commercial Iron Works	4.2	1.0			10-3/5	2/12/43	2/15/43	10/ 1/43	7.3+	AT95
AT96		(s)	Charleston S. B. & D. D. Co.						5/10/43				AT96
AT97		(s)	Charleston S. B. & D. D. Co.						4/20/43				AT97
AT98		(s)	Charleston S. B. & D. D. Co.						8/20/43				AT98
AT99		(s)	Charleston S. B. & D. D. Co.						9/20/43				AT99
AT100		(s)	Charleston S. B. & D. D. Co.						11/ 1/43				AT100

(s) Steel Hulls

** First estimate, submitted subsequent to 11/ 1/41.

(*) Revised Estimate

REPRODUCTION

Page 99

N.B.S.(745)

As of June 1, 1942

G-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
FLEET TUGS (Cont'd)												
AT101	(a)	Charleston S. B. & D. D. Co.						11/15/43				AT101
AT102	(a)	Charleston S. B. & D. D. Co.						1/15/43				AT102
AT103	(a)	Charleston S. B. & D. D. Co.						2/20/43				AT103
AT104	(a)	Charleston S. B. & D. D. Co.						3/20/44				AT104
AT105	(a)	Charleston S. B. & D. D. Co.						4/15/44				AT105
AT106	(a)	United Engineering Co.					8	3/31/43**	3/31/43	0.0		AT106
AT107	(a)	United Engineering Co.					8	4/30/43**	4/30/43	0.0		AT107
AT108	(a)	United Engineering Co.					8	5/31/43**	5/31/43	0.0		AT108
AT109	(a)	United Engineering Co.					8	6/30/43**	6/30/43	0.0		AT109
AT110	(a)	United Engineering Co.					8	7/31/43**	7/31/43	0.0		AT110
AT111	(a)	United Engineering Co.					8	8/31/43**	8/31/43	0.0		AT111
AT112	(a)	United Engineering Co.					8	9/30/43**	9/30/43	0.0		AT112
AT113	(a)	United Engineering Co.					8	10/31/43**	10/31/43	0.0		AT113
AT114	(a)	United Engineering Co.					8	11/30/43**	11/30/43	0.0		AT114
AT115	(a)	United Engineering Co.					8	12/31/43**	12/31/43	0.0		AT115
AT116	(a)	United Engineering Co.					8	1/31/44**	1/31/44	0.0		AT116
AT117	(a)	United Engineering Co.					8	2/29/44**	2/28/44	0.14		AT117
AT118	(a)	United Engineering Co.					8	3/31/44**	3/31/44	0.0		AT118
AT119	+(a)	(b)										AT119
AT120	+(a)	(b)										AT120
AT121	+(a)	(b)										AT121
AT122	+(a)	(b)										AT122
AT123	+(a)	(b)										AT123
AT124	+(a)	(b)										AT124
AT125	+(a)	(b)										AT125
AT126	+(a)	(b)										AT126
AT127	+(a)	(b)										AT127
(a) AT128	CADDO	(a) General Motors Corp. (a)						4/13/42				AT128
(b) AT129	CATUGA	(a) General Motors Corp. (a)						4/13/42				AT129
(c) AT130	MISSISSAUGA	(a) General Motors Corp. (a)						4/13/42				AT130

(a) Steel Hulls.
(b) Assignment to Builder Pending
(c) Hulls being constructed by Livingston Shipbuilding Co., Orange, Texas.

(a) Changed Back to BAT3
(a) Changed back to BAT4
(c) Changed back to BAT5
* Authorized in the 1700 vessel program upon request of the British

** First estimate, submitted subsequent to 11/1/41.
(#) Revised Estimate

RESTRICTED

Page 100

N.B.S.(745)

As of June 1, 1942

C-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (t) or Behind (-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS (390 ft.)												
ATL1	+(s)	Dravo Corp.	(d)				5-1/3	11/ /42	11/20/42**	11/20/42	0.0	ATL1
ATL2	+(s)	Dravo Corp.	(d)				5	11/ /42	11/25/42**	11/25/42	0.0	ATL2
ATL3	+(s)	Dravo Corp.	(d)				5	11/ /42	11/30/42**	11/30/42	0.0	ATL3
ATL4	+(s)	Dravo Corp.	(d)				5	12/ /42	12/ 5/42**	12/ 5/42	0.0	ATL4
ATL5	+(s)	Dravo Corp.	(d)				5	12/ /42	12/10/42**	12/10/42	0.0	ATL5
ATL6	+(s)	Dravo Corp.	(d)				4-5/6	12/ /42	12/15/42**	12/15/42	0.0	ATL6
ATL7	+(s)	Dravo Corp.	(d)				4-4/5	12/ /42	12/20/42**	12/20/42	0.0	ATL7
ATL8	+(s)	Dravo Corp.	(d)				4-3/6	1/ /43	12/25/42**	12/25/42	0.0	ATL8
ATL9	+(s)	Dravo Corp.	(d)				4-4/5	1/ /43	1/ 2/43**	1/ 2/43	0.0	ATL9
ATL10	+(s)	Dravo Corp.	(d)				5	1/ /43	1/ 7/43**	1/ 7/43	0.0	ATL10
ATL11	+(s)	Dravo Corp.	(d)				4-4/5	1/ /43	1/12/43**	1/12/43	0.0	ATL11
ATL12	+(s)	Dravo Corp.	(d)				4-3/4	1/ /43	1/15/43**	1/15/43	0.0	ATL12
ATL13	+(s)	Dravo Corp.	(d)				4-3/4	2/ /43	1/22/43**	1/22/43	0.0	ATL13
ATL14	+(s)	Dravo Corp.	(d)				4-4/5	2/ /43	1/30/43**	1/30/43	0.0	ATL14
ATL15	+(s)	Dravo Corp.	(d)				4-4/5	2/ /43	2/ 4/43**	2/ 4/43	0.0	ATL15
ATL16	+(s)	Dravo Corp.	(d)				4-2/3	2/ /43	2/ 9/43**	2/ 9/43	0.0	ATL16
ATL17	+(s)	Dravo Corp.	(d)				4-5/6	2/ /43	2/15/43**	2/15/43	0.0	ATL17
ATL18	+(s)	Dravo Corp.	(d)				4-2/3	3/ /43	2/22/43**	2/22/43	0.0	ATL18
ATL19	+(s)	Dravo Corp.	(d)				4-4/5	3/ /43	2/27/43**	2/27/43	0.0	ATL19
ATL20	+(s)	Dravo Corp.	(d)				4-3/4	3/ /43	3/ 4/43**	3/ 4/43	0.0	ATL20
ATL21	+(s)	Dravo Corp.	(d)				4-2/3	3/ /43	3/ 9/43**	3/ 9/43	0.0	ATL21
ATL22	+(s)	Dravo Corp.	(d)				4-3/4	3/ /43	3/14/43**	3/14/43	0.0	ATL22
ATL23	+(s)	Dravo Corp.	(d)				4-4/5	4/ /43	3/25/43**	3/25/43	0.0	ATL23
ATL24	+(s)	Dravo Corp.	(d)				5	4/ /43	4/ 1/43**	4/ 1/43	0.0	ATL24
ATL25	+(s)	Dravo Corp.	(d)				4-4/5	4/ /43	4/ 6/43**	4/ 6/43	0.0	ATL25
ATL26	+(s)	Dravo Corp.	(d)				4-5/6	4/ /43	4/11/43**	4/11/43	0.0	ATL26
ATL27	+(s)	Dravo Corp.	(d)				4-4/5	4/ /43	4/16/43**	4/16/43	0.0	ATL27
ATL28	+(s)	Dravo Corp.	(d)				4-3/4	5/ /43	4/21/43**	4/21/43	0.0	ATL28
ATL29	+(s)	Dravo Corp.	(d)				4-4/5	5/ /43	4/26/43**	4/26/43	0.0	ATL29
ATL30	+(s)	Dravo Corp.	(d)				4-3/5	5/ /43	4/31/43**	4/31/43	0.0	ATL30

(d) Building at Neville Island Plant, Pittsburgh, Pa.

(s) Steel Hulls

+ Authorized in the 1799 Vessel Program upon request of the British

** First estimate, submitted subsequent to 11/1/41.
(s) First Estimate

RESTRICTED

Page 101

N.B.S.(745)

As of June 1, 1942

G-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS (300 ft.) (Cont'd)												
ATL31	+(s)	Dravo Corp.	(d)				4-4/5	5/ /43	5/ 8/43**	5/ 8/43 &	0.0	ATL31
ATL32	+(s)	Dravo Corp.	(d)				4-2/3	5/ /43	5/14/43**	5/14/43 &	0.0	ATL32
ATL33	+(s)	Dravo Corp.	(d)				4-5/6	6/ /43	5/22/43**	5/22/43 &	0.0	ATL33
ATL34	+(s)	Dravo Corp.	(d)				5	6/ /43	6/ 1/43**	6/ 1/43 &	0.0	ATL34
ATL35	+(s)	Dravo Corp.	(d)				4-4/5	6/ /43	6/ 5/43**	6/ 5/43 &	0.0	ATL35
ATL36	+(s)	Dravo Corp.	(d)				5	6/ /43	6/10/43**	6/10/43 &	0.0	ATL36
ATL37	+(s)	Dravo Corp.	(d)				4-4/5	6/ /43	6/15/43**	6/15/43 &	0.0	ATL37
ATL38	+(s)	Dravo Corp.	(d)				4-5/6	7/ /43	6/20/43**	6/20/43 &	0.0	ATL38
ATL39	+(s)	Dravo Corp.	(d)				4-4/5	7/ /43	6/27/43**	6/27/43 &	0.0	ATL39
ATL40	+(s)	Dravo Corp.	(d)				4-5/6	7/ /43	7/ 3/43**	7/ 3/43 &	0.0	ATL40
ATL41	+(s)	Dravo Corp.	(d)				5	7/ /43	7/10/43**	7/10/43 &	0.0	ATL41
ATL42	+(s)	Dravo Corp.	(d)				4-5/6	7/ /43	7/17/43**	7/17/43 &	0.0	ATL42
ATL43	+(s)	Dravo Corp.	(d)				5	8/ /43	7/22/43**	7/22/43 &	0.0	ATL43
ATL44	+(s)	Dravo Corp.	(d)				4-2/3	8/ /43	7/27/43**	7/27/43 &	0.0	ATL44
ATL45	+(s)	Dravo Corp.	(d)				5	8/ /43	8/ 5/43**	8/ 5/43 &	0.0	ATL45
ATL46	+(s)	Dravo Corp.	(d)				4-5/6	8/ /43	8/10/43**	8/10/43 &	0.0	ATL46
ATL47	+(s)	Dravo Corp.	(d)				4-5/6	8/ /43	8/15/43**	8/15/43 &	0.0	ATL47
ATL48	+(s)	Dravo Corp.	(d)				4-4/5	9/ /43	8/20/43**	8/20/43 &	0.0	ATL48
ATL49	+(s)	Dravo Corp.	(d)				4-2/3	9/ /43	8/25/43**	8/25/43 &	0.0	ATL49
ATL50	+(s)	Dravo Corp.	(d)				4-4/5	9/ /43	8/30/43**	8/30/43 &	0.0	ATL50
ATL51	+(s)	Dravo Corp.	(d)				4-2/3	9/ /43	9/ 5/43**	9/ 5/43 &	0.0	ATL51
ATL52	+(s)	Dravo Corp.	(d)				4-2/3	9/ /43	9/11/43**	9/11/43 &	0.0	ATL52
ATL53	+(s)	Dravo Corp.	(d)				4-3/4	10/ /43	9/18/43**	9/18/43 &	0.0	ATL53
ATL54	+(s)	Dravo Corp.	(d)				4-2/3	10/ /43	9/25/43**	9/25/43 &	0.0	ATL54
ATL55	+(s)	Dravo Corp.	(d)				4-5/6	10/ /43	10/ 1/43**	10/ 1/43 &	0.0	ATL55
ATL56	+(s)	Dravo Corp.	(d)				4-2/3	10/ /43	10/ 6/43**	10/ 6/43 &	0.0	ATL56
ATL57	+(s)	Dravo Corp.	(d)				4-4/5	10/ /43	10/12/43**	10/12/43 &	0.0	ATL57
ATL58	+(s)	Dravo Corp.	(d)				4-4/5	11/ /43	10/19/43**	10/19/43 &	0.0	ATL58
ATL59	+(s)	Dravo Corp.	(d)				4-4/5	11/ /43	10/24/43**	10/24/43 &	0.0	ATL59
ATL60	+(s)	Dravo Corp.	(d)				4-4/5	11/ /43	10/29/43**	10/29/43 &	0.0	ATL60

(d) Building at Seville Island Plant, Pittsburgh, Pa.

(s) Steel Hulls.

+ Authorized in the 1941 vessel program upon request of the British

** First estimate submitted subsequent to 11/1/41.
(d) First Estimate

As of June 1, 1942

C-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS(300 ft.) (Cont'd)												
ATL61	+(s)	Jeffersonville Bt. & Mach. Co.					4-1/2		12/10/42**	10/30/42 \$	1.44	ATL61
ATL62	+(s)	Jeffersonville Bt. & Mach. Co.					4-2/3		12/30/42**	11/15/42 \$	1.54	ATL62
ATL63	+(s)	Jeffersonville Bt. & Mach. Co.					4-2/3		1/15/43**	11/30/42 \$	1.54	ATL63
ATL64	+(s)	Jeffersonville Bt. & Mach. Co.					4-2/3		1/30/43**	12/10/42 \$	1.44	ATL64
ATL65	+(s)	Jeffersonville Bt. & Mach. Co.					4-2/3		2/15/43**	12/19/42 \$	1.94	ATL65
ATL66	+(s)	Jeffersonville Bt. & Mach. Co.					4-3/4		2/28/43**	1/2/43 \$	1.94	ATL66
ATL67	+(s)	Jeffersonville Bt. & Mach. Co.					4-2/3		3/10/43**	1/11/43 \$	2.04	ATL67
ATL68	+(s)	Jeffersonville Bt. & Mach. Co.					4-2/3		3/20/43**	1/20/43 \$	2.04	ATL68
ATL69	+(s)	Jeffersonville Bt. & Mach. Co.					4-2/3		3/30/43**	2/1/43 \$	1.94	ATL69
ATL70	+(s)	Jeffersonville Bt. & Mach. Co.					4-4/5		4/10/43**	2/13/43 \$	1.94	ATL70
ATL71	+(s)	Jeffersonville Bt. & Mach. Co.					4-5/6		4/20/43**	2/26/43 \$	1.84	ATL71
ATL72	+(s)	Jeffersonville Bt. & Mach. Co.					5		4/30/43**	3/7/43 \$	1.34	ATL72
ATL73	+(s)	Jeffersonville Bt. & Mach. Co.					5		5/10/43**	3/20/43 \$	1.64	ATL73
ATL74	+(s)	Jeffersonville Bt. & Mach. Co.					5-1/6		5/20/43**	4/7/43 \$	1.44	ATL74
ATL75	+(s)	Jeffersonville Bt. & Mach. Co.					5-1/6		5/30/43**	4/18/43 \$	1.44	ATL75
ATL76	+(s)	Jeffersonville Bt. & Mach. Co.					5-1/6		6/10/43**	4/29/43 \$	1.44	ATL76
ATL77	+(s)	Jeffersonville Bt. & Mach. Co.					5		6/20/43**	5/7/43 \$	1.44	ATL77
ATL78	+(s)	Jeffersonville Bt. & Mach. Co.					5		6/30/43**	5/18/43 \$	1.44	ATL78
ATL79	+(s)	Jeffersonville Bt. & Mach. Co.					5		7/10/43**	5/29/43 \$	1.44	ATL79
ATL80	+(s)	Jeffersonville Bt. & Mach. Co.					5		7/20/43**	6/7/43 \$	1.44	ATL80
ATL81	+(s)	Jeffersonville Bt. & Mach. Co.					5		7/30/43**	6/18/43 \$	1.44	ATL81
ATL82	+(s)	Jeffersonville Bt. & Mach. Co.					5		8/10/43**	6/29/43 \$	1.44	ATL82
ATL83	+(s)	Jeffersonville Bt. & Mach. Co.					4-5/6		8/20/43**	7/7/43 \$	1.44	ATL83
ATL84	+(s)	Jeffersonville Bt. & Mach. Co.					4-5/6		8/30/43**	7/18/43 \$	1.44	ATL84
ATL85	+(s)	Marietta Mfg. Co.					3		10/1/42**	10/1/42 \$	0.0	ATL85
ATL86	+(s)	Marietta Mfg. Co.					3		11/1/42**	11/1/42 \$	0.0	ATL86
ATL87	+(s)	Marietta Mfg. Co.					3		11/1/42**	11/1/42 \$	0.0	ATL87
ATL88	+(s)	Marietta Mfg. Co.					3		11/1/42**	11/1/42 \$	0.0	ATL88
ATL89	+(s)	Marietta Mfg. Co.					3		12/1/42**	12/1/42 \$	0.0	ATL89
ATL90	+(s)	Marietta Mfg. Co.					3		12/1/42**	12/1/42 \$	0.0	ATL90

(s) Steel Hulls

* Authorized in the 17-4 vessel program upon request of the British.

(d) Building at Neville Island Plant, Pittsburgh, Pa.

** First estimate. Submitted subsequent to 11/1/41.

(*) First Estimate

(\$) Revised Estimate

As of June 1, 1942

C-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS (300 ft.) (Cont'd)												
ATL91	+(s)	Marietta Mfg. Co.					3		12/ /42**	12/ /42 4	0.0	ATL91
ATL92	+(s)	Marietta Mfg. Co.					3		12/ /42**	12/ /42 4	0.0	ATL92
ATL93	+(s)	Marietta Mfg. Co.					3		1/ /43**	1/ /43 4	0.0	ATL93
ATL94	+(s)	Marietta Mfg. Co.					3		1/ /43**	1/ /43 4	0.0	ATL94
ATL95	+(s)	Marietta Mfg. Co.					3		1/ /43**	1/ /43 4	0.0	ATL95
ATL96	+(s)	Marietta Mfg. Co.					3		1/ /43**	1/ /43 4	0.0	ATL96
ATL97	+(s)	Marietta Mfg. Co.					3		2/ /43**	2/ /43 4	0.0	ATL97
ATL98	+(s)	Marietta Mfg. Co.					3		2/ /43**	2/ /43 4	0.0	ATL98
ATL99	+(s)	Marietta Mfg. Co.					3		2/ /43**	2/ /43 4	0.0	ATL99
ATL100	+(s)	Marietta Mfg. Co.					3		2/ /43**	2/ /43 4	0.0	ATL100
ATL101	+(s)	Marietta Mfg. Co.					3		3/ /43**	3/ /43 4	0.0	ATL101
ATL102	+(s)	Marietta Mfg. Co.					3		3/ /43**	3/ /43 4	0.0	ATL102
ATL103	+(s)	Marietta Mfg. Co.					3		3/ /43**	3/ /43 4	0.0	ATL103
ATL104	+(s)	Marietta Mfg. Co.					3		3/ /43**	3/ /43 4	0.0	ATL104
ATL105	+(s)	Marietta Mfg. Co.					3		4/ /43**	4/ /43 4	0.0	ATL105
ATL106	+(s)	Marietta Mfg. Co.					3		4/ /43**	4/ /43 4	0.0	ATL106
ATL107	+(s)	Marietta Mfg. Co.					3		4/ /43**	4/ /43 4	0.0	ATL107
ATL108	+(s)	Marietta Mfg. Co.					3		4/ /43**	4/ /43 4	0.0	ATL108
ATL109	+(s)	Marietta Mfg. Co.					3		5/ /43**	5/ /43 4	0.0	ATL109
ATL110	+(s)	Marietta Mfg. Co.					3		5/ /43**	5/ /43 4	0.0	ATL110
ATL111	+(s)	Marietta Mfg. Co.					3		5/ /43**	5/ /43 4	0.0	ATL111
ATL112	+(s)	Marietta Mfg. Co.					3		5/ /43**	5/ /43 4	0.0	ATL112
ATL113	+(s)	Marietta Mfg. Co.					3		6/ /43**	6/ /43 4	0.0	ATL113
ATL114	+(s)	Marietta Mfg. Co.					3		6/ /43**	6/ /43 4	0.0	ATL114
ATL115	+(s)	Marietta Mfg. Co.					3		6/ /43**	6/ /43 4	0.0	ATL115
ATL116	+(s)	Marietta Mfg. Co.					4-4/5		6/ /43**	6/ /43 4	0.0	ATL116
ATL117	+(s)	Missouri Shipbuilding Corp.					4-1/3		11/23/42**	11/23/42 4	0.0	ATL117
ATL118	+(s)	Missouri Shipbuilding Corp.					4		12/ 7/42**	12/ 7/42 4	0.0	ATL118
ATL119	+(s)	Missouri Shipbuilding Corp.					4		12/14/42**	12/14/42 4	0.0	ATL119
ATL120	+(s)	Missouri Shipbuilding Corp.					4		12/28/42**	12/28/42 4	0.0	ATL120

(s) Steel Hull

+ Authorized in the 1799 vessel program upon request of the British

** First estimate submitted subsequent to 11/ 1/41
First estimate.

RESTRICTED

Page 104

N.B.S.(745)

As of June 1, 1947

C-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS 300 ft. (Cont'd)												
ATL121	+(e)	Missouri Shipbuilding Corp.					3-2/3		1/ 4/43**	1/ 4/43	0.0	ATL121
ATL122	+(e)	Missouri Shipbuilding Corp.					3-2/5		1/11/43**	1/11/43	0.0	ATL122
ATL123	+(e)	Missouri Shipbuilding Corp.					3-1/5		1/18/43**	1/18/43	0.0	ATL123
ATL124	+(e)	Missouri Shipbuilding Corp.					3		1/25/43**	1/25/43	0.0	ATL124
ATL125	+(e)	Missouri Shipbuilding Corp.					3		2/ 1/43**	2/ 1/43	0.0	ATL125
ATL126	+(e)	Missouri Shipbuilding Corp.					2-3/4		2/ 8/43**	2/ 8/43	0.0	ATL126
ATL127	+(e)	Missouri Shipbuilding Corp.					3-3/4		2/15/43**	2/15/43	0.0	ATL127
ATL128	+(e)	Missouri Shipbuilding Corp.					2-1/2		2/22/43**	2/22/43	0.0	ATL128
ATL129	+(e)	Missouri Shipbuilding Corp.					2-3/5		3/ 1/43**	3/ 1/43	0.0	ATL129
ATL130	+(e)	Missouri Shipbuilding Corp.					2-1/3		3/ 8/43**	3/ 8/43	0.0	ATL130
ATL131	+(e)	Missouri Shipbuilding Corp.					2-1/3		3/15/43**	3/15/43	0.0	ATL131
ATL132	+(e)	Missouri Shipbuilding Corp.					2-1/3		3/22/43**	3/22/43	0.0	ATL132
ATL133	+(e)	Missouri Shipbuilding Corp.					2-1/3		3/29/43**	3/29/43	0.0	ATL133
ATL134	+(e)	Missouri Shipbuilding Corp.					2-1/3		4/ 5/43**	4/ 5/43	0.0	ATL134
ATL135	+(e)	Missouri Shipbuilding Corp.					2-1/3		4/12/43**	4/12/43	0.0	ATL135
ATL136	+(e)	Missouri Shipbuilding Corp.					2-1/3		4/19/43**	4/19/43	0.0	ATL136
ATL137	+(e)	Missouri Shipbuilding Corp.					2-1/3		4/26/43**	4/26/43	0.0	ATL137
ATL138	+(e)	Missouri Shipbuilding Corp.					2-1/3		5/ 3/43**	5/ 3/43	0.0	ATL138
ATL139	+(e)	Missouri Shipbuilding Corp.					2-1/3		5/10/43**	5/10/43	0.0	ATL139
ATL140	+(e)	Missouri Shipbuilding Corp.					2-1/3		5/17/43**	5/17/43	0.0	ATL140
ATL141	+(e)	Missouri Shipbuilding Corp.					2-1/3		5/24/43**	5/24/43	0.0	ATL141
ATL142	+(e)	Missouri Shipbuilding Corp.					2-1/3		5/31/43**	5/31/43	0.0	ATL142
ATL143	+(e)	Missouri Shipbuilding Corp.					2-1/4		6/ 7/43**	6/ 7/43	0.0	ATL143
ATL144	+(e)	Missouri Shipbuilding Corp.					2-1/3		6/14/43**	6/14/43	0.0	ATL144
ATL145	+(e)	Missouri Shipbuilding Corp.					2-1/2		6/26/43**	6/26/43	0.0	ATL145
ATL146	+(e)	Missouri Shipbuilding Corp.					2-1/3		6/28/43**	6/28/43	0.0	ATL146
ATL147	+(e)	Missouri Shipbuilding Corp.					2-1/3		7/ 5/43**	7/ 5/43	0.0	ATL147
ATL148	+(e)	Missouri Shipbuilding Corp.					2-1/3		7/12/43**	7/12/43	0.0	ATL148
ATL149	+(e)	Missouri Shipbuilding Corp.					2-1/3		7/19/43**	7/19/43	0.0	ATL149
ATL150	+(e)	Missouri Shipbuilding Corp.					2-1/3		7/26/43**	7/26/43	0.0	ATL150

(e) Steel Hulls

* Authorized in the 1942 vessel program upon request of the British.

** First estimate submitted subsequent to 11/ 1/41.
First estimate.

REPRODUCED

As of June 1, 1942

C-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS (300 ft.) (Cont'd)												
ATL151	+(s)	Missouri Shipbuilding Corp.					2-1/4		8/ 2/43**	8/ 2/43 \$	0.0	ATL151
ATL152	+(s)	Missouri Shipbuilding Corp.					2-1/4		8/ 9/43**	8/ 9/43 \$	0.0	ATL152
ATL153	+(s)	Missouri Shipbuilding Corp.					2-1/3		8/16/43**	8/16/43 \$	0.0	ATL153
ATL154	+(s)	Missouri Shipbuilding Corp.					2-1/3		8/23/43**	8/23/43 \$	0.0	ATL154
ATL155	+(s)	Missouri Shipbuilding Corp.					2-1/3		8/30/43**	8/30/43 \$	0.0	ATL155
ATL156	+(s)	Missouri Shipbuilding Corp.					2-1/4		9/ 6/43**	9/ 6/43 \$	0.0	ATL156
ATL157	+(s)	Missouri Valley B. & I. Co.(m)					4-1/2		1/ 2/43**	11/ 1/42 \$	2.0+	ATL157
ATL158	+(s)	Missouri Valley B. & I. Co.(m)					4-1/2		1/ 6/43**	11/ 8/42 \$	1.9+	ATL158
ATL159	+(s)	Missouri Valley B. & I. Co.(m)					4-1/2		1/ 9/43**	11/15/42 \$	1.8+	ATL159
ATL160	+(s)	Missouri Valley B. & I. Co.(m)					4-1/2		1/12/43**	11/22/42 \$	1.7+	ATL160
ATL161	+(s)	Missouri Valley B. & I. Co.(m)					4-3/5		1/15/43**	11/20/42 \$	1.5+	ATL161
ATL162	+(s)	Missouri Valley B. & I. Co.(m)					4-3/5		1/13/43**	12/ 7/42 \$	1.4+	ATL162
ATL163	+(s)	Missouri Valley B. & I. Co.(m)					4-1/2		1/22/43**	12/13/42 \$	1.3+	ATL163
ATL164	+(s)	Missouri Valley B. & I. Co.(m)					4-1/2		1/25/43**	12/19/42 \$	1.2+	ATL164
ATL165	+(s)	Missouri Valley B. & I. Co.(m)					4-1/2		1/28/43**	12/26/42 \$	1.0+	ATL165
ATL166	+(s)	Missouri Valley B. & I. Co.(m)					4-1/2		2/ 1/43**	1/ 2/43 \$	1.0+	ATL166
ATL167	+(s)	Missouri Valley B. & I. Co.(m)					4-1/2		2/ 4/43**	1/ 8/43 \$	0.9+	ATL167
ATL168	+(s)	Missouri Valley B. & I. Co.(m)					4		2/ 7/43**	1/14/43 \$	0.8+	ATL168
ATL169	+(s)	Missouri Valley B. & I. Co.(m)					4-2/5		2/10/43**	1/20/43 \$	0.7+	ATL169
ATL170	+(s)	Missouri Valley B. & I. Co.(m)					4-2/5		2/14/43**	1/26/43 \$	0.6+	ATL170
ATL171	+(s)	Missouri Valley B. & I. Co.(m)					4-1/3		2/17/43**	2/ 1/43 \$	0.5+	ATL171
ATL172	+(s)	Missouri Valley B. & I. Co.(m)					4-1/3		2/20/43**	2/ 7/43 \$	0.4+	ATL172
ATL173	+(s)	Missouri Valley B. & I. Co.(m)					4-1/3		2/25/43**	2/14/43 \$	0.4+	ATL173
ATL174	+(s)	Missouri Valley B. & I. Co.(m)					4-1/3		3/ 2/43**	2/21/43 \$	0.4+	ATL174
ATL175	+(s)	Missouri Valley B. & I. Co.(m)					4-1/3		3/ 7/43**	2/28/43 \$	0.3+	ATL175
ATL176	+(s)	Missouri Valley B. & I. Co.(m)					4-1/3		3/13/43**	3/ 3/43 \$	0.3+	ATL176
ATL177	+(s)	Missouri Valley B. & I. Co.(m)					4-1/3		3/30/43**	3/10/43 \$	0.7+	ATL177
ATL178	+(s)	Missouri Valley B. & I. Co.(m)					4-1/3		3/27/43**	3/17/43 \$	0.3+	ATL178
ATL179	+(s)	Missouri Valley B. & I. Co.(m)					4-1/3		4/ 3/43**	3/24/43 \$	0.3+	ATL179
ATL180	+(s)	Missouri Valley B. & I. Co.(m)					4-1/3		4/10/43**	3/31/43 \$	0.3+	ATL180

(s) Steel Hulls

(*) Authorized in the 1799 Vessel Program upon request of the British.

(m) Evansville, Indiana

** First estimate, submitted subsequent to 11/1/41.

\$ Revised Estimate

(t) First estimate

As of June 1, 1942

C-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS (300 ft.) (Cont'd)												
ATL181	+(s)	Jeffersonville Boat & Mach. Wks					4-5/6		7/29/43**	7/29/43	0.0	ATL181
ATL182	+(s)	Jeffersonville Bt. & Mach. Wks					4-4/5		8/7/43**	8/7/43	0.0	ATL182
ATL183	+(s)	Jeffersonville Bt. & Mach. Wks					4-4/5		8/18/43**	8/18/43	0.0	ATL183
ATL184	+(s)	Jeffersonville Bt. & Mach. Wks					4-4/5		8/29/43**	8/29/43	0.0	ATL184
ATL185	+(s)	Jeffersonville Bt. & Mach. Wks					4-2/3		9/7/43**	9/7/43	0.0	ATL185
ATL186	+(s)	Jeffersonville Bt. & Mach. Wks					4-2/3		9/18/43**	9/18/43	0.0	ATL186
ATL187	+(s)	Jeffersonville Bt. & Mach. Wks					4-2/3		9/29/43**	9/29/43	0.0	ATL187
ATL188	+(s)	Jeffersonville Bt. & Mach. Wks					4-3/5		10/7/43**	10/7/43	0.0	ATL188
ATL189	+(s)	Jeffersonville Bt. & Mach. Wks					4-3/5		10/18/43**	10/18/43	0.0	ATL189
ATL190	+(s)	Jeffersonville Bt. & Mach. Wks					4-2/3		10/29/43**	10/29/43	0.0	ATL190
ATL191	+(s)	Jeffersonville Bt. & Mach. Wks.					4-3/5		11/7/43**	11/7/43	0.0	ATL191
ATL192	+(s)	Jeffersonville Bt. & Mach. Wks					4-3/5		11/18/43**	11/18/43	0.0	ATL192
ATL193	+(s)	Jeffersonville Bt. & Mach. Wks					4-2/3		11/29/43**	11/29/43	0.0	ATL193
ATL194	+(s)	Jeffersonville Bt. & Mach. Wks					4-3/5		12/7/43**	12/7/43	0.0	ATL194
ATL195	+(s)	Jeffersonville Bt. & Mach. Wks					4-3/5		12/18/43**	12/18/43	0.0	ATL195
ATL196	+(s)	Jeffersonville Bt. & Mach. Wks					4-1/2		12/24/43**	12/24/43	0.0	ATL196
ATL197	+(s)	Chicago Bridge & Iron Co.					5-2/3		12/18/42**	12/18/42	0.0	ATL197
ATL198	+(s)	Chicago Bridge & Iron Co.					5-2/3		12/18/42**	12/18/42	0.0	ATL198
ATL199	+(s)	Chicago Bridge & Iron Co.					5-2/3		12/25/42**	12/25/42	0.0	ATL199
ATL200	+(s)	Chicago Bridge & Iron Co.					5-2/3		12/25/42**	12/25/42	0.0	ATL200
ATL201	+(s)	Chicago Bridge & Iron Co.					5-3/5		1/1/43**	1/1/43	0.0	ATL201
ATL202	+(s)	Chicago Bridge & Iron Co.					5-3/5		1/1/43**	1/1/43	0.0	ATL202
ATL203	+(s)	Chicago Bridge & Iron Co.					5-3/5		1/8/43**	1/8/43	0.0	ATL203
ATL204	+(s)	Chicago Bridge & Iron Co.					5-3/5		1/8/43**	1/8/43	0.0	ATL204
ATL205	+(s)	Chicago Bridge & Iron Co.					5-3/5		1/15/43**	1/15/43	0.0	ATL205
ATL206	+(s)	Chicago Bridge & Iron Co.					5-3/5		1/15/43**	1/15/43	0.0	ATL206
ATL207	+(s)	Chicago Bridge & Iron Co.					5-3/5		2/11/43**	2/11/43	0.0	ATL207
ATL208	+(s)	Chicago Bridge & Iron Co.					5-3/5		2/21/43**	2/21/43	0.0	ATL208
ATL209	+(s)	Chicago Bridge & Iron Co.					5-3/5		3/3/43**	3/3/43	0.0	ATL209
ATL210	+(s)	Chicago Bridge & Iron Co.					5-3/5		3/13/43**	3/13/43	0.0	ATL210

(s) Steel Hulls

+ Authorized in the 1799 vessel program upon request of the British.

** First estimate submitted subsequent to 11/1/41.

(s) First estimate

SECRET

Page 107

N.B.S.(745)

As of June 1, 1942

C-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS (300 ft) (Cont'd)												
ATL211	+(s) Chicago Bridge & Iron Co.							3/23/43**	3/23/43	0.0	ATL211	
ATL212	+(s) Chicago Bridge & Iron Co.							4/ 2/43**	4/ 2/43	0.0	ATL212	
ATL213	+(s) Chicago Bridge & Iron Co.							4/12/43**	4/12/43	0.0	ATL213	
ATL214	+(s) Chicago Bridge & Iron Co.							4/28/43**	4/28/43	0.0	ATL214	
ATL215	+(s) Chicago Bridge & Iron Co.							5/ 2/43**	5/ 2/43	0.0	ATL215	
ATL216	+(s) Chicago Bridge & Iron Co.							5/12/43**	5/12/43	0.0	ATL216	
ATL217	+(s) Chicago Bridge & Iron Co.							5/22/43**	5/22/43	0.0	ATL217	
ATL218	+(s) Chicago Bridge & Iron Co.							6/ 1/43**	6/ 1/43	0.0	ATL218	
ATL219	+(s) Chicago Bridge & Iron Co.							6/11/43**	6/11/43	0.0	ATL219	
ATL220	+(s) Chicago Bridge & Iron Co.							6/21/43**	6/21/43	0.0	ATL220	
ATL221	+(s) Chicago Bridge & Iron Co.							7/ 1/43**	7/ 1/43	0.0	ATL221	
ATL222	+(s) Chicago Bridge & Iron Co.							7/11/43**	7/11/43	0.0	ATL222	
ATL223	+(s) Chicago Bridge & Iron Co.							7/21/43**	7/21/43	0.0	ATL223	
ATL224	+(s) Chicago Bridge & Iron Co.							7/31/43**	7/31/43	0.0	ATL224	
ATL225	+(s) Chicago Bridge & Iron Co.							8/10/43**	8/10/43	0.0	ATL225	
ATL226	+(s) Chicago Bridge & Iron Co.							8/20/43**	8/20/43	0.0	ATL226	
ATL227	+(s) Chicago Bridge & Iron Co.							8/30/43**	8/30/43	0.0	ATL227	
ATL228	+(s) Chicago Bridge & Iron Co.							9/ 9/43**	9/ 9/43	0.0	ATL228	
ATL229	+(s) Chicago Bridge & Iron Co.							9/19/43**	9/19/43	0.0	ATL229	
ATL230	+(s) Chicago Bridge & Iron Co.							9/29/43**	9/29/43	0.0	ATL230	
ATL231	+(s) Chicago Bridge & Iron Co.							10/ 9/43**	10/ 9/43	0.0	ATL231	
ATL232	+(s) Chicago Bridge & Iron Co.							10/18/43**	10/18/43	0.0	ATL232	
ATL233	+(s) Chicago Bridge & Iron Co.							10/29/43**	10/29/43	0.0	ATL233	
ATL234	+(s) Chicago Bridge & Iron Co.							11/ 8/43**	11/ 8/43	0.0	ATL234	
ATL235	+(s) Chicago Bridge & Iron Co.							11/18/43**	11/18/43	0.0	ATL235	
ATL236	+(s) Chicago Bridge & Iron Co.							11/28/43**	11/28/43	0.0	ATL236	
ATL237	+(s) Missouri Valley B. & I. Co.(n)					4-1/4		4/17/43**	4/ 7/43	0.3+	ATL237	
ATL238	+(s) Missouri Valley B. & I. Co.(m)					4-1/4		4/24/43**	4/14/43	0.3+	ATL238	
ATL239	+(s) Missouri Valley B. & I. Co.(m)					4-1/4		5/ 1/43**	4/21/43	0.6+	ATL239	
ATL240	+(s) Missouri Valley B. & I. Co.(m)							5/ 8/43**	4/28/43	0.3+	ATL240	

(s) Steel Mills

+ Authorized in the 1779 vessel program upon request of the British.

(m) Evansville, Ind.

** First estimate, submitted subsequent to 11/ 1/41.

\$ Revised Estimate

(4) First Estimate

SECRET

Page 108

N.B.S.(745)

As of June 1, 1947

C-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS (3000 Tons) (Cont'd)												
ATL241	+(s)	Missouri Valley B. & I. Co.(m)					4-1/4		5/15/43**	5/ 5/43 \$	0.3+	ATL241
ATL242	+(s)	Missouri Valley B. & I. Co.(m)					4-1/4		5/22/43**	5/12/43 \$	0.3+	ATL242
ATL243	+(s)	Missouri Valley B. & I. Co. (m)					4-1/4		5/29/43**	5/19/43 \$	0.3+	ATL243
ATL244	+(s)	Missouri Valley B. & I. Co. (m)					4-1/4		6/ 5/43**	5/26/43 \$	0.4+	ATL244
ATL245	+(s)	Missouri Valley B. & I. Co. (m)					4-1/4		6/12/43**	6/ 3/43 \$	0.3+	ATL245
ATL246	+(s)	Missouri Valley B. & I. Co. (m)					4-1/4		6/19/43**	6/10/43 \$	0.3+	ATL246
ATL247	+(s)	Missouri Valley B. & I. Co. (m)					4-2/5		6/26/43**	6/17/43 \$	0.3+	ATL247
ATL248	+(s)	Missouri Valley B. & I. Co. (m)					4-1/4		7/ 3/43**	6/24/43 \$	0.3+	ATL248
ATL249	+(s)	Missouri Valley B. & I. Co. (m)					4-1/4		7/10/43**	6/30/43 \$	0.3+	ATL249
ATL250	+(s)	Missouri Valley B. & I. Co. (m)					4-1/4		7/17/43**	7/ 7/43 \$	0.3+	ATL250
ATL251	+(s)	Missouri Valley B. & I. Co. (m)					4-1/4		7/24/43**	7/14/43 \$	0.3+	ATL251
ATL252	+(s)	Missouri Valley B. & I. Co. (m)					4-1/4		7/31/43**	7/21/43 \$	0.3+	ATL252
ATL253	+(s)	Marietta Mfg. Co.					3		7/ /43**	7/ /43 \$	0.0	ATL253
ATL254	+(s)	Marietta Mfg. Co.					3		7/ /43**	7/ /43 \$	0.0	ATL254
ATL255	+(s)	Marietta Mfg. Co.					3		7/ /43**	7/ /43 \$	0.0	ATL255
ATL256	+(s)	Marietta Mfg. Co.					3		7/ /43**	7/ /43 \$	0.0	ATL256
ATL257	+(s)	Marietta Mfg. Co.					3		8/ /43**	8/ /43 \$	0.0	ATL257
ATL258	+(s)	Marietta Mfg. Co.					3		8/ /43**	8/ /43 \$	0.0	ATL258
ATL259	+(s)	Marietta Mfg. Co.					3		8/ /43**	8/ /43 \$	0.0	ATL259
ATL260	+(s)	Marietta Mfg. Co.					3		8/ /43**	8/ /43 \$	0.0	ATL260
ATL261	+(s)	American Bridge Co.					5-4/5		3/24/43**	3/24/43 \$	0.0	ATL261
ATL262	+(s)	American Bridge Co.					5-4/5		4/ 8/43**	4/ 8/43 \$	0.0	ATL262
ATL263	+(s)	American Bridge Co.					5		4/22/43**	4/22/43 \$	0.0	ATL263
ATL264	+(s)	American Bridge Co.					5		5/ /43**	5/ /43 \$	0.0	ATL264
ATL265	+(s)	American Bridge Co.					6		5/ /43**	5/ /43 \$	0.0	ATL265
ATL266	+(s)	American Bridge Co.					6		6/ /43**	6/ /43 \$	0.0	ATL266
ATL267	+(s)	American Bridge Co.					6		6/ /43**	6/ /43 \$	0.0	ATL267
ATL268	+(s)	American Bridge Co.					5		6/ /43**	6/ /43 \$	0.0	ATL268
ATL269	+(s)	American Bridge Co.					6		7/ /43**	7/ /43 \$	0.0	ATL269
ATL270	+(s)	American Bridge Co.					6		7/ /43**	7/ /43 \$	0.0	ATL270

(s) Steel Hulls
 + Authorized in the 1799 vessel program upon request of the British.
 (m) Evansville, Ind.

** First estimate, submitted subsequent to 11/1/41.
 \$ Revised estimate
 (6) First estimate

RESTRICTED

Page 109

N.B.S.(745)

As of June 1, 1942

C-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS (300 ft.) (Cont'd)												
ATL271	+(s)	American Bridge Co.					5		7/ /43**	7/ /43	0.0	ATL271
ATL272	+(s)	American Bridge Co.					6		8/ /43**	8/ /43	0.0	ATL272
ATL273	+(s)	American Bridge Co.					6		8/ /43**	8/ /43	0.0	ATL273
ATL274	+(s)	American Bridge Co.					6		8/ /43**	8/ /43	0.0	ATL274
ATL275	+(s)	American Bridge Co.					5		8/ /43**	8/ /43	0.0	ATL275
ATL276	+(s)	American Bridge Co.					6		9/ /43**	9/ /43	0.0	ATL276
ATL277	+(s)	American Bridge Co.					6		9/ /43**	9/ /43	0.0	ATL277
ATL278	+(s)	American Bridge Co.					6		9/ /43**	9/ /43	0.0	ATL278
ATL279	+(s)	American Bridge Co.					5		9/ /43**	9/ /43	0.0	ATL279
ATL280	+(s)	American Bridge Co.					6		10/ /43**	10/ /43	0.0	ATL280
ATL281	+(s)	American Bridge Co.					6		10/ /43**	10/ /43	0.0	ATL281
ATL282	+(s)	American Bridge Co.					6		10/ /43**	10/ /43	0.0	ATL282
ATL283	+(s)	American Bridge Co.					5		10/ /43**	10/ /43	0.0	ATL283
ATL284	+(s)	American Bridge Co.					6		11/ /43**	11/ /43	0.0	ATL284
ATL285	+(s)	American Bridge Co.					6		11/ /43**	11/ /43	0.0	ATL285
ATL286	+(s)	American Bridge Co.					6		11/ /43**	11/ /43	0.0	ATL286
ATL287	+(s)	American Bridge Co.					5		11/ /43**	11/ /43	0.0	ATL287
ATL288	+(s)	American Bridge Co.					5		11/ /43**	11/ /43	0.0	ATL288
ATL289	+(s)	American Bridge Co.					6		12/ /43**	12/ /43	0.0	ATL289
ATL290	+(s)	American Bridge Co.					6		12/ /43**	12/ /43	0.0	ATL290
ATL291	+(s)	American Bridge Co.					5		12/ /43**	12/ /43	0.0	ATL291
ATL292	+(s)	American Bridge Co.					5		12/ /43**	12/ /43	0.0	ATL292
ATL293	+(s)	American Bridge Co.					5		12/ /43**	12/ /43	0.0	ATL293
ATL294	+(s)	American Bridge Co.					6		1/ /44**	1/ /44	0.0	ATL294
ATL295	+(s)	American Bridge Co.					5		1/ /44**	1/ /44	0.0	ATL295
ATL296	+(s)	American Bridge Co.					5		1/ /44**	1/ /44	0.0	ATL296
ATL297	+(s)	American Bridge Co.					5		1/ /44**	1/ /44	0.0	ATL297
ATL298	+(s)	American Bridge Co.					5		1/ /44**	1/ /44	0.0	ATL298
ATL299	+(s)	American Bridge Co.					5		2/ /44**	2/ /44	0.0	ATL299
ATL300	+(s)	American Bridge Co.					5		2/ /44**	2/ /44	0.0	ATL300

(s) Steel Hulls

* Authorized in the 1799 vessel program upon request of the British

** First estimate submitted subsequent to 11/1/41.

(4) First estimate

~~RECEIVED~~

Page 110

N.B.S. (745)

As of June 1, 1942

C - 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CAPLERS (300 Ft.) (Cont'd)												
ATL301		Navy Yard Boston	0.4	0.4			6		1/ 5/43**	1/ 5/43	0.0	ATL301
ATL302		Navy Yard Boston	0.4	0.4			6		1/ 5/43**	1/ 5/43	0.0	ATL302
ATL303		Navy Yard Boston	0.4	0.4			6		1/10/43**	1/10/43	0.0	ATL303
ATL304		Navy Yard Boston	0.4	0.4			5-1/2		1/15/43**	1/15/43	0.0	ATL304
ATL305		Navy Yard Boston	0.4	0.4			5-1/2		1/15/43**	1/15/43	0.0	ATL305
ATL306		Navy Yard Boston	0.4	0.4			4		2/ 7/43**	2/ 7/43	0.0	ATL306
ATL307		Navy Yard Boston	0.4	0.4			4		2/ 7/43**	2/ 7/43	0.0	ATL307
ATL308		Navy Yard Boston	0.4	0.4			4		2/12/43**	2/12/43	0.0	ATL308
ATL309		Navy Yard Boston	0.4	0.4			3-2/3		2/15/43**	2/15/43	0.0	ATL309
ATL310		Navy Yard Boston	0.4	0.4			3-2/3		2/15/43**	2/15/43	0.0	ATL310
ATL311		Navy Yard New York					4-1/2		2/ 1/43**	2/ 1/43	0.0	ATL311
ATL312		Navy Yard New York					4-3/5		2/ 3/43**	2/ 3/43	0.0	ATL312
ATL313		Navy Yard New York					4-2/3		2/ 5/43**	2/ 5/43	0.0	ATL313
ATL314		Navy Yard New York					4-2/3		2/ 7/43**	2/ 7/43	0.0	ATL314
ATL315		Navy Yard New York					3-2/3		2/ 9/43**	2/ 9/43	0.0	ATL315
ATL316		Navy Yard New York					3-2/3		2/11/43**	2/11/43	0.0	ATL316
ATL317		Navy Yard New York					3-2/3		2/13/43**	2/13/43	0.0	ATL317
ATL318		Navy Yard New York					3-3/4		2/15/43**	2/15/43	0.0	ATL318
ATL319		Navy Yard Philadelphia					4		11/14/42**	11/14/42	0.0	ATL319
ATL320		Navy Yard Philadelphia					4-1/5		11/21/42**	11/21/42	0.0	ATL320
ATL321		Navy Yard Philadelphia					4-2/5		11/28/42**	11/28/42	0.0	ATL321
ATL322		Navy Yard Philadelphia					4-2/3		12/ 5/42**	12/ 5/42	0.0	ATL322
ATL323		Navy Yard Philadelphia					4-5/6		12/12/42**	12/12/42	0.0	ATL323
ATL324		Navy Yard Philadelphia					5		12/19/42**	12/19/42	0.0	ATL324
ATL325		Navy Yard Philadelphia					5-1/4		12/26/42**	12/26/42	0.0	ATL325
ATL326		Navy Yard Philadelphia					2-3/5		1/ 2/43**	1/ 2/43	0.0	ATL326
ATL327		Navy Yard Philadelphia					2-4/5		1/16/43**	1/16/43	0.0	ATL327
ATL328		Navy Yard Philadelphia					3		1/23/43**	1/23/43	0.0	ATL328
ATL329		Navy Yard Philadelphia					3-1/4		1/30/43**	1/30/43	0.0	ATL329
ATL330		Navy Yard Philadelphia					3-1/2		2/ 6/43**	2/ 6/43	0.0	ATL330

** First Estimate submitted subsequent to 11/1/41.
(4) First Estimate

As of June 1, 1942

C - 6

As of June 1, 1942

U - 6

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS (300 Ft.) (Cont'd)											
ATL331	Navy Yard Philadelphia					3-2/3		2/13/43**	2/13/43 &	0.0	ATL331
ATL332	Navy Yard Philadelphia					4		2/20/43**	2/20/43 &	0.0	ATL332
ATL333	Navy Yard Norfolk					5		12/15/42**	12/15/42 &	0.0	ATL333
ATL334	Navy Yard Norfolk					5		12/18/42**	12/18/42 &	0.0	ATL334
ATL335	Navy Yard Norfolk					5-1/3		E 21/42**	12/21/42 &	0.0	ATL335
ATL336	Navy Yard Norfolk					5-2/5		12/24/42**	12/24/42 &	0.0	ATL336
ATL337	Navy Yard Norfolk					5-1/2		12/27/42**	12/27/42 &	0.0	ATL337
ATL338	Navy Yard Norfolk					5-1/2		12/30/42**	12/30/42 &	0.0	ATL338
ATL339	Navy Yard Norfolk					5-3/5		1/ 2/43**	1/ 2/43 &	0.0	ATL339
ATL340	Navy Yard Norfolk					5-2/3		1/ 5/43**	1/ 5/43 &	0.0	ATL340
ATL341	Navy Yard Norfolk					5-4/5		1/ 8/43**	1/ 8/43 &	0.0	ATL341
ATL342	Navy Yard Norfolk					5-5/16		1/11/43**	1/11/43 &	0.0	ATL342
ATL343	Navy Yard Norfolk					3		1/14/43**	1/14/43 &	0.0	ATL343
ATL344	Navy Yard Norfolk					3		1/17/43**	1/17/43 &	0.0	ATL344
ATL345	Navy Yard Norfolk					3-1/6		1/20/43**	1/20/43 &	0.0	ATL345
ATL346	Navy Yard Norfolk					3-1/4		1/23/43**	1/23/43 &	0.0	ATL346
ATL347	Navy Yard Norfolk					2-4/5		1/26/43**	1/26/43 &	0.0	ATL347
ATL348	Navy Yard Norfolk					3		1/29/43**	1/29/43 &	0.0	ATL348
ATL349	Navy Yard Norfolk					3		2/ 1/43**	2/ 1/43 &	0.0	ATL349
ATL350	Navy Yard Norfolk					3		2/ 4/43**	2/ 4/43 &	0.0	ATL350
ATL351	Navy Yard Norfolk					3-1/6		2/ 7/43**	2/ 7/43 &	0.0	ATL351
ATL352	Navy Yard Norfolk					3-1/4		2/10/43**	2/10/43 &	0.0	ATL352
ATL353	Navy Yard Charleston					5		12/ 1/42**	12/ 1/42 &	0.0	ATL353
ATL354	Navy Yard Charleston					5		12/ 1/42**	12/ 1/42 &	0.0	ATL354
ATL355	Navy Yard Charleston					5		12/ 1/42**	12/ 1/42 &	0.0	ATL355
ATL356	Navy Yard Charleston					5		1/15/43**	1/15/43 &	0.0	ATL356
ATL357	Navy Yard Charleston					5		1/15/43**	1/15/43 &	0.0	ATL357
ATL358	Navy Yard Charleston					4-1/2		2/15/43**	2/15/43 &	0.0	ATL358
ATL359	Navy Yard Charleston					4-1/2		2/15/43**	2/15/43 &	0.0	ATL359
ATL360	Navy Yard Charleston					4-1/2		2/15/43**	2/15/43 &	0.0	ATL360

** First estimate submitted subsequent to 11/1/41.

(4) First estimate

As of June 1, 1942

C- 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
<u>TANK LIGHTER CARRIERS (300 Ft.) (Cont'd)</u>												
ATL361		Bethlehem, Fore River					3		11/ 1/42**	11/ 1/42 &	0.0	ATL361
ATL362		Bethlehem, Fore River					3		11/ 4/42**	11/ 4/42 &	0.0	ATL362
ATL363		Bethlehem, Fore River					3		12/ 1/42**	12/ 1/42 &	0.0	ATL363
ATL364		Bethlehem, Fore River					3		12/ 3/42**	12/ 3/42 &	0.0	ATL364
ATL365		Bethlehem, Fore River					2-1/2		12/ 7/42**	12/ 7/42 &	0.0	ATL365
ATL366		Bethlehem, Fore River					2-3/5		12/ 9/42**	12/ 9/42 &	0.0	ATL366
ATL367		Bethlehem, Fore River					2-4/5		12/14/42**	12/14/42 &	0.0	ATL367
ATL368		Bethlehem, Fore River					3		12/17/42**	12/17/42 &	0.0	ATL368
ATL369		Bethlehem, Fore River					3		12/20/42**	12/20/42 &	0.0	ATL369
ATL370		Bethlehem, Fore River					3		12/23/42**	12/23/42 &	0.0	ATL370
ATL371		Bethlehem, Fore River					2-5/6		12/26/42**	12/26/42 &	0.0	ATL371
ATL372		Bethlehem, Fore River					3		12/28/42**	12/28/42 &	0.0	ATL372
ATL373		Bethlehem, Fore River					3		1/ 4/43**	1/ 4/43 &	0.0	ATL373
ATL374		Bethlehem, Fore River					3		1/ 6/43**	1/ 6/43 &	0.0	ATL374
ATL375		Bethlehem, Fore River					2-2/3		1/22/43**	1/22/43 &	0.0	ATL375
ATL376		Bethlehem, Fore River					2-3/4		1/25/43**	1/25/43 &	0.0	ATL376
ATL377		Bethlehem, Fore River					2-1/2		2/ 1/43**	2/ 1/43 &	0.0	ATL377
ATL378		Bethlehem, Fore River					2-3/5		2/ 3/43**	2/ 3/43 &	0.0	ATL378
ATL379		Bethlehem, Fore River					2-1/2		2/ 6/43**	2/ 6/43 &	0.0	ATL379
ATL380		Bethlehem, Fore River					2-3/5		2/ 8/43**	2/ 8/43 &	0.0	ATL380
ATL381		Bethlehem, Fore River					2-1/4		2/12/43**	2/12/43 &	0.0	ATL381
ATL382		Bethlehem, Fore River					2-1/3		2/15/43**	2/15/43 &	0.0	ATL382
ATL383		Newport News S. B. & D. D. Co.					4		11/ 1/42**	11/ 1/42 &	0.0	ATL383
ATL384		Newport News S. B. & D. D. Co.					4-1/4		11/ 6/42**	11/ 6/42 &	0.0	ATL384
ATL385		Newport News S. B. & D. D. Co.					4-2/5		11/11/42**	11/11/42 &	0.0	ATL385
ATL386		Newport News S. B. & D. D. Co.					4-3/5		11/16/42**	11/16/42 &	0.0	ATL386
ATL387		Newport News S. B. & D. D. Co.					4-3/4		11/21/42**	11/21/42 &	0.0	ATL387
ATL388		Newport News S. B. & D. D. Co.					5		11/26/42**	11/26/42 &	0.0	ATL388
ATL389		Newport News S. B. & D. D. Co.					4		11/30/42**	11/30/42 &	0.0	ATL389
ATL390		Newport News S. B. & D. D. Co.					4		12/ 3/42**	12/ 3/42 &	0.0	ATL390

** First estimate submitted subsequent to 11/1/41.

(4) First estimate

As of June 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS (300 Ft.)(Cont'd)												
ATL391		Newport News S. B. & D. D. Co.					4-1/3		12/10/42**	12/10/42 &	0.0	ATL391
ATL392		Newport News S. B. & D. D. Co.					4-2/5		12/14/42**	12/14/42 &	0.0	ATL392
ATL393		Newport News S. B. & D. D. Co.					4-3/5		12/18/42**	12/18/42 &	0.0	ATL393
ATL394		Newport News S. B. & D. D. Co.					4-2/3		12/22/42**	12/22/42 &	0.0	ATL394
ATL395		Newport News S. B. & D. D. Co.					3-1/3		12/26/42**	12/26/42 &	0.0	ATL395
ATL396		Newport News S. B. & D. D. Co.					3-1/2		12/30/42**	12/30/42 &	0.0	ATL396
ATL397		Newport News S. B. & D. D. Co.					3-3/5		1/ 3/43**	1/ 3/43 &	0.0	ATL397
ATL398		Newport News S. B. & D. D. Co.					3-3/4		1/ 7/43**	1/ 7/43 &	0.0	ATL398
ATL399		Newport News S. B. & D. D. Co.					3-5/6		1/11/43**	1/11/43 &	0.0	ATL399
ATL400		Newport News S. B. & D. D. Co.					4		1/15/43**	1/15/43 &	0.0	ATL400
ATL401		Bethlehem, Fairfield Yd. (x)					3-1/2		11/20/42**	11/20/42 &	0.0	ATL401
ATL402		Bethlehem, Fairfield Yd. (x)					3-3/5		11/25/42**	11/25/42 &	0.0	ATL402
ATL403		Bethlehem, Fairfield Yd. (x)					3-2/5		12/ 2/42**	12/ 2/42 &	0.0	ATL403
ATL404		Bethlehem, Fairfield Yd. (x)					3		12/ 6/42**	12/ 6/42 &	0.0	ATL404
ATL405		Bethlehem, Fairfield Yd. (x)					3		12/ 8/42**	12/ 8/42 &	0.0	ATL405
ATL406		Bethlehem, Fairfield Yd. (x)					3		12/12/42**	12/12/42 &	0.0	ATL406
ATL407		Bethlehem, Fairfield Yd. (x)					3		12/14/42**	12/14/42 &	0.0	ATL407
ATL408		Bethlehem, Fairfield Yd. (x)					2-2/5		12/18/42**	12/18/42 &	0.0	ATL408
ATL409		Bethlehem, Fairfield Yd. (x)					2-2/3		12/20/42**	12/20/42 &	0.0	ATL409
ATL410		Bethlehem, Fairfield Yd. (x)					2-1/3		12/22/42**	12/22/42 &	0.0	ATL410
ATL411		Bethlehem, Fairfield Yd. (x)					2-1/2		12/26/42**	12/26/42 &	0.0	ATL411
ATL412		Bethlehem, Fairfield Yd. (x)					2-2/5		12/28/42**	12/28/42 &	0.0	ATL412
ATL413		Bethlehem, Fairfield Yd. (x)					2-1/5		12/30/42**	12/30/42 &	0.0	ATL413
ATL414		Bethlehem, Fairfield Yd. (x)					2-1/3		1/ 2/43**	1/ 2/43 &	0.0	ATL414
ATL415		Bethlehem, Fairfield Yd. (x)					2-1/3		1/ 4/43**	1/ 4/43 &	0.0	ATL415
ATL416		Bethlehem, Fairfield Yd. (x)					2-1/3		1/ 6/43**	1/ 6/43 &	0.0	ATL416
ATL417		Bethlehem, Fairfield Yd. (x)					2-1/3		1/ 8/43**	1/ 8/43 &	0.0	ATL417
ATL418		Bethlehem, Fairfield Yd. (x)					2-1/3		1/10/43**	1/10/43 &	0.0	ATL418
ATL419		Bethlehem, Fairfield Yd. (x)					2-1/4		1/12/43**	1/12/43 &	0.0	ATL419
ATL420		Bethlehem, Fairfield Yd. (x)					2-1/4		1/14/43**	1/14/43 &	0.0	ATL420

(x) Being constructed by Maritime Commission for Navy

** First estimate submitted subsequent to 11/1/41.

(&) First estimate.

As of June 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS (300 Ft.) (Cont'd)												
ATL421	Bethlehem, Fairfield Yd. (x)						2-1/3		1/16/43**	1/16/43	0.0	ATL421
ATL422	Bethlehem, Fairfield Yd. (x)						2		1/18/43**	1/18/43	0.0	ATL422
ATL423	Bethlehem, Fairfield Yd. (x)						2-1/5		1/20/43**	1/20/43	0.0	ATL423
ATL424	Bethlehem, Fairfield Yd. (x)						2-1/6		1/22/43**	1/22/43	0.0	ATL424
ATL425	Bethlehem, Fairfield Yd. (x)						2		1/24/43**	1/24/43	0.0	ATL425
ATL426	Bethlehem, Fairfield Yd. (x)						2		1/26/43**	1/26/43	0.0	ATL426
ATL427	Bethlehem, Fairfield Yd. (x)						2		1/28/43**	1/28/43	0.0	ATL427
ATL428	Bethlehem, Fairfield Yd. (x)						2		1/29/43**	1/29/43	0.0	ATL428
ATL429	Bethlehem, Fairfield Yd. (x)						2		1/30/43**	1/30/43	0.0	ATL429
ATL430	Bethlehem, Fairfield Yd. (x)						2		1/31/43**	1/31/43	0.0	ATL430
ATL431	Bethlehem, Fairfield Yd. (x)						1-5/6		2/ 1/43**	2/ 1/43	0.0	ATL431
ATL432	Bethlehem, Fairfield Yd. (x)						1-5/6		2/ 2/43**	2/ 2/43	0.0	ATL432
ATL433	Bethlehem, Fairfield Yd. (x)						1-4/5		2/ 3/43**	2/ 3/43	0.0	ATL433
ATL434	Bethlehem, Fairfield Yd. (x)						1-4/5		2/ 4/43**	2/ 4/43	0.0	ATL434
ATL435	Bethlehem, Fairfield Yd. (x)						1-3/4		2/ 5/43**	2/ 5/43	0.0	ATL435
ATL436	Bethlehem, Fairfield Yd. (x)						1-2/3		2/ 6/43**	2/ 6/43	0.0	ATL436
ATL437	Bethlehem, Fairfield Yd. (x)						1-2/3		2/ 7/43**	2/ 7/43	0.0	ATL437
ATL438	Bethlehem, Fairfield Yd. (x)						1-2/3		2/ 8/43**	2/ 8/43	0.0	ATL438
ATL439	Bethlehem, Fairfield Yd. (x)						1-3/5		2/ 9/43**	2/ 9/43	0.0	ATL439
ATL440	Bethlehem, Fairfield Yd. (x)						1-3/5		2/10/43**	2/10/43	0.0	ATL440
ATL441	Bethlehem, Fairfield Yd. (x)						1-1/2		2/11/43**	2/11/43	0.0	ATL441
ATL442	Bethlehem, Fairfield Yd. (x)						1-1/2		2/12/43**	2/12/43	0.0	ATL442
ATL443	Bethlehem, Fairfield Yd. (x)						1-1/2		2/13/43**	2/13/43	0.0	ATL443
ATL444	Bethlehem, Fairfield Yd. (x)						1-2/5		2/14/43**	2/14/43	0.0	ATL444
ATL445	Bethlehem, Fairfield Yd. (x)						1-2/5		2/15/43**	2/15/43	0.0	ATL445
ATL446	Kaiser Co. Inc., Vancouver (x)						4		11/12/42**	11/12/42	0.0	ATL446
ATL447	Kaiser Co. Inc., Vancouver (x)						3-4/5		11/16/42**	11/16/42	0.0	ATL447
ATL448	Kaiser Co. Inc., Vancouver (x)						3-2/3		11/19/42**	11/19/42	0.0	ATL448
ATL449	Kaiser Co. Inc., Vancouver (x)						3-3/5		11/22/42**	11/22/42	0.0	ATL449
ATL450	Kaiser Co. Inc., Vancouver (x)						3-2/5		11/25/42**	11/25/42	0.0	ATL450

(x) Being constructed by Maritime Commission for Navy.

** First estimate submitted subsequent to 11/1/41.

* First estimate.

As of June 1, 1942

C - 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS (300 Ft.) (Cont'd)												
ATL451		Kaiser Co. Inc., Vancouver(x)					3-1/3		11/28/42**	11/28/42 &	0.0	ATL451
ATL452		Kaiser Co. Inc., Vancouver (x)					3-1/4		12/ 1/42**	12/ 1/42 &	0.0	ATL452
ATL453		Kaiser Co. Inc., Vancouver (x)					3		12/ 4/42**	12/ 4/42 &	0.0	ATL453
ATL454		Kaiser Co. Inc., Vancouver (x)					3		12/ 7/42**	12/ 7/42 &	0.0	ATL454
ATL455		Kaiser Co. Inc., Vancouver (x)					3		12/10/42**	12/10/42 &	0.0	ATL455
							3		12/14/42**	12/14/42 &	0.0	ATL456
ATL456		Kaiser Co. Inc., Vancouver (x)					3		12/17/42**	12/17/42 &	0.0	ATL457
ATL457		Kaiser Co. Inc., Vancouver (x)					2-4/5		12/20/42**	12/20/42 &	0.0	ATL458
ATL458		Kaiser Co. Inc., Vancouver (x)					2-4/5		12/23/42**	12/23/42 &	0.0	ATL459
ATL459		Kaiser Co. Inc., Vancouver (x)					2-4/5		12/26/42**	12/26/42 &	0.0	ATL460
ATL460		Kaiser Co. Inc., Vancouver (x)										
							2-3/4		12/29/42**	12/29/42 &	0.0	ATL461
ATL461		Kaiser Co. Inc., Vancouver (x)					2-2/3		1/ 1/43**	1/ 1/43 &	0.0	ATL462
ATL462		Kaiser Co. Inc., Vancouver (x)					2-2/5		1/ 4/43**	1/ 4/43 &	0.0	ATL463
ATL463		Kaiser Co. Inc., Vancouver (x)					2-3/5		1/ 6/43**	1/ 6/43 &	0.0	ATL464
ATL464		Kaiser Co. Inc., Vancouver (x)					2-1/2		1/ 8/43**	1/ 8/43 &	0.0	ATL465
ATL465		Kaiser Co. Inc., Vancouver (x)										
							2-1/2		1/11/43**	1/11/43 &	0.0	ATL466
ATL466		Kaiser Co. Inc., Vancouver (x)					2-2/5		1/13/43**	1/13/43 &	0.0	ATL467
ATL467		Kaiser Co. Inc., Vancouver (x)					2-1/3		1/15/43**	1/15/43 &	0.0	ATL468
ATL468		Kaiser Co. Inc., Vancouver (x)					2-1/3		1/18/43**	1/18/43 &	0.0	ATL469
ATL469		Kaiser Co. Inc., Vancouver (x)					2-1/3		1/20/43**	1/20/43 &	0.0	ATL470
ATL470		Kaiser Co. Inc., Vancouver (x)										
							2-1/4		1/22/43**	1/22/43 &	0.0	ATL471
ATL471		Kaiser Co., Inc., Vancouver(x)					2-1/5		1/25/43**	1/25/43 &	0.0	ATL472
ATL472		Kaiser Co., Inc., Vancouver(x)					2		1/27/43**	1/27/43 &	0.0	ATL473
ATL473		Kaiser Co., Inc., Vancouver(x)					2		1/29/43**	1/29/43 &	0.0	ATL474
ATL474		Kaiser Co., Inc., Vancouver(x)					2		1/31/43**	1/31/43 &	0.0	ATL475
ATL475		Kaiser Co., Inc. Vancouver(x)										
							3-1/4		11/10/42**	11/10/42 &	0.0	ATL476
ATL476		Kaiser Co., Richmond (x)					3-1/5		11/16/42**	11/16/42 &	0.0	ATL477
ATL477		Kaiser Co., Richmond (x)					3		11/21/42**	11/21/42 &	0.0	ATL478
ATL478		Kaiser Co., Richmond (x)					3		11/28/42**	11/28/42 &	0.0	ATL479
ATL479		Kaiser Co., Richmond (x)					3		12/ 3/42**	12/ 3/42 &	0.0	ATL480
ATL480		Kaiser Co., Richmond (x)										

** First estimate submitted subsequent to 11/1/41.

(x) Being constructed by Maritime Commission for Navy.

** First estimate submitted subsequent to 11/1/41.
(4) First estimate

As of June 1, 1942

C - 6

As of June 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) Or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
TANK LIGHTER CARRIERS(300 Ft.) (Cont'd)												
ATL481	Kaiser Co., Richmond	(x)					3		12/ 9/42**	12/ 9/42 &	0.0	ATL481
ATL482	Kaiser Co., Richmond	(x)					3		12/15/42**	12/15/42 &	0.0	ATL482
ATL483	Kaiser Co., Richmond	(x)					3		12/21/42**	12/21/42 &	0.0	ATL483
ATL484	Kaiser Co., Richmond	(x)					3		12/27/42**	12/27/42 &	0.0	ATL484
ATL485	Kaiser Co., Richmond	(x)					3		1/ 2/43**	1/ 2/43 &	0.0	ATL485
ATL486	Kaiser Co., Richmond	(x)					2-5/6		1/ 8/43**	1/ 8/43 &	0.0	ATL486
ATL487	Kaiser Co., Richmond	(x)					2-5/6		1/14/43**	1/14/43 &	0.0	ATL487
ATL488	Kaiser Co., Richmond	(x)					2-4/5		1/20/43**	1/20/43 &	0.0	ATL488
ATL489	Kaiser Co., Richmond	(x)					2-5/6		1/26/43**	1/26/43 &	0.0	ATL489
ATL490	Kaiser Co., Richmond	(x)					2-4/5		1/31/43**	1/31/43 &	0.0	ATL490

(x) Being constructed by Maritime Commission
for Navy.

** First estimate submitted subsequent to 11/1/41.

(x) First estimate.

As of June 1, 1942

C-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
<u>SALVAGE TUGS</u>												
ATR1	(w)	(b)										ATR1
ATR2	(w)	(b)										ATR2
ATR3	(w)	(b)										ATR3
ATR4	(w)	(b)										ATR4
ATR5	(w)	(b)										ATR5
ATR6	(w)	(b)										ATR6
ATR7	(w)	(b)										ATR7
ATR8	(w)	(b)										ATR8
ATR9	(w)	(b)										ATR9
ATR10	(w)	(b)										ATR10
ATR11	(w)	(b)										ATR11
ATR12	(w)	(b)										ATR12
ATR13	(w)	(b)										ATR13
ATR14	(w)	(b)										ATR14
ATR15	(w)	(b)										ATR15
ATR16	(w)	(b)										ATR16
ATR17	(w)	(b)										ATR17
ATR18	(w)	(b)										ATR18
ATR19	(w)	(b)										ATR19
ATR20	(w)	(b)										ATR20
ATR21	(w)	(b)										ATR21
ATR22	(w)	(b)										ATR22
ATR23	(w)	(b)										ATR23
ATR24	(w)	(b)										ATR24
ATR25	(w)	(b)										ATR25
ATR26	(w)	(b)										ATR26
ATR27	(w)	(b)										ATR27
ATR28	(w)	(b)										ATR28
ATR29	(w)	(b)										ATR29
ATR30	(w)	(b)										ATR30

(w) Wood Halls

(b) Assignment to builder pending.

As of June 1, 1942

C-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
SALVAGE TUGS (Cont'd)												
ATR31	(w)	(b)										ATR31
ATR32	(w)	(b)										ATR32
ATR33	(w)	(b)										ATR33
ATR34	(w)	(b)										ATR34
ATR35	(w)	(b)										ATR35
ATR36	(w)	(b)										ATR36
ATR37	(w)	(b)										ATR37
ATR38	(w)	(b)										ATR38
ATR39	(w)	(b)										ATR39
ATR40	(w)	(b)										ATR40
SEAPLANE TENDERS												
AV7	CURRITUCK (s)	Philadelphia (x)	8.3	2.4			(F)	7/ 1/44	7/ 1/44	12/31/43(a)	6.0+	AV7
AV11	NORTON SOUND (s)	Los Angeles S. B. & D. D. Corp.	0.2	0.1			17	1/ /44	5/15/44	1/29/44	4.6+	AV11
AV12	PINE ISLAND (s)	Los Angeles S. B. & D. D. Corp.					19-1/2	8/ /44	8/ 1/44	8/ 1/44	0.0	AV12
AV13	PUGET SOUND (s)	Los Angeles S. B. & D. D. Corp.					20-1/2	1/ /45	2/ 1/45	12/15/44	1.6+	AV13
AIRCRAFT RESCUE VESSELS												
AVG31		Seattle-Tacoma S. B. Co.										AVG31
AVG32		Seattle-Tacoma S. B. Co.										AVG32
AVG33		Seattle-Tacoma S. B. Co.										AVG33
AVG34		Seattle-Tacoma S. B. Co.										AVG34
AVG35		Seattle-Tacoma S. B. Co.										AVG35
AVG36		Seattle-Tacoma S. B. Co.										AVG36
AVG37		Seattle-Tacoma S. B. Co.										AVG37
AVG38		Seattle-Tacoma S. B. Co.										AVG38
AVG39		Seattle-Tacoma S. B. Co.										AVG39
AVG40		Seattle-Tacoma S. B. Co.										AVG40
AVG41		Seattle-Tacoma S. B. Co.										AVG41
AVG42		Seattle-Tacoma S. B. Co.										AVG42
AVG43		Seattle-Tacoma S. B. Co.										AVG43
AVG44		Seattle-Tacoma S. B. Co.										AVG44
AVG45		Seattle-Tacoma S. B. Co.										AVG45

(s) Steel Hulls.

(x) Construction of this vessel transferred from N.Y.S.B. Corp. to Philadelphia Navy Yard, August 30, 1941

(w) Wood Hulls

(b) Assignment to builder pending.

(F) Keel laying date not available.

(a) Possible delay in completion because material not available for laying keel as scheduled.

As of June 1, 1942

C-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
AIRCRAFT ESCORT VESSELS (Cont'd)												
AVG46		Seattle-Tacoma S. B. Corp.										
AVG47		Seattle-Tacoma S. B. Corp.										AVG46
AVG48		Seattle-Tacoma S. B. Corp.										AVG47
AVG49		Seattle-Tacoma S. B. Corp.										AVG48
AVG50		Seattle-Tacoma S. B. Corp.										AVG49
AVG51		Seattle-Tacoma S. B. Corp.										AVG50
AVG52		Seattle-Tacoma S. B. Corp.										AVG51
AVG53		Seattle-Tacoma S. B. Corp.										AVG52
AVG54		Seattle-Tacoma S. B. Corp.										AVG53
		Seattle-Tacoma S. B. Corp.										AVG54
SEAPLANE TENDERS												
AVP23	ABSECON (s)	Lake Washington S. Y.	59.5	6.8	7/23/41	3/ 8/42	13-1/4	5/ 6/42	5/ 6/42	9/ 1/42 \$		
AVP24	CHINOOTRAGUX (s)	Lake Washington S. Y.	51.2	7.6	7/23/41	4/15/42	14-1/4	7/ 6/42	7/ 6/42	10/ 1/42 \$	3.8-	AVP23
AVP25	COOS BAY (s)	Lake Washington S. Y.	42.2	9.7	8/15/41	5/15/42	14-1/2	9/ 6/42	9/ 6/42	11/ 1/42 \$	2.8-	AVP24
AVP26	HALF MOON (s)	Lake Washington S. Y.	29.7	8.2	3/10/42		9-1/6	11/ 6/42	11/ 6/42	12/15/42	1.8-	AVP25
AVP27	MORJACK (s)	Lake Washington S. Y.	23.3	5.4	2/25/42		10-1/6	1/ 6/43	1/ 6/43	12/30/42	1.3-	AVP26
											0.3+	AVP27
AVP28	OYSTER BAY (s)	Lake Washington S. Y.	18.4	6.8	4/17/42		9	3/ 6/43	3/ 6/43	1/15/43		
AVP29	ROCKAWAY (s)	Associated Shipbuilders	56.2	5.2	6/30/41	2/14/42	14-1/2	9/16/42	6/15/42	9/15/42 \$	1.7+	AVP28
AVP30	SAN PABLO (s)	Associated Shipbuilders	50.5	4.3	7/ 2/41	3/31/42	15-1/2	11/16/42	8/15/42	10/15/42 \$	3.0-	AVP29
AVP31	UNIMAX (s)	Associated Shipbuilders	39.1	12.5	2/15/42	5/27/42	9-1/6	1/16/43	10/15/42	11/20/42	2.0-	AVP30
AVP32	YAKUTAT (s)	Associated Shipbuilders	26.0	9.8	4/ 1/42		9-1/2	3/16/43	12/15/42	1/15/43	1.2-	AVP31
											1.0-	AVP32
AVP33	(s)	Seattle-Tacoma S. B. Co.										AVP33
AVP34	(s)	Seattle-Tacoma S. B. Co.										AVP34
AVP35	(s)	Seattle-Tacoma S. B. Co.										AVP35
AVP36	(s)	Seattle-Tacoma S. B. Co.										AVP36
AVP37	(s)	Seattle-Tacoma S. B. Co.										AVP37
AVP38	(s)	Seattle-Tacoma S. B. Co.										AVP38
AVP39	(s)	Seattle-Tacoma S. B. Co.										AVP39
AVP40	(s)	Seattle-Tacoma S. B. Co.										AVP40
AVP41	(s)	Seattle-Tacoma S. B. Co.										AVP41
AVP42	(s)	Seattle-Tacoma S. B. Co.										AVP42

(s) Steel Hull

(\$) Revised Estimate

As of June 1, 1942

C-6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+) or Behind(-) 11/1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
<u>SEAPLANE TENDERS</u>		(Cont'd)										
AVP43	(s)	Seattle-Tacoma S. B. Co.										AVP43
AVP44	(s)	Seattle-Tacoma S. B. Co.										AVP44
AVP45	(s)	Seattle-Tacoma S. B. Co.										AVP45
AVP46	(s)	Seattle-Tacoma S. B. Co.										AVP46
AVP47	(s)	Seattle-Tacoma S. B. Co.										AVP47
AVP48	(s)	Lake Washington Shipyards	2.0	2.0	5/18/42							AVP48
AVP49	(s)	Lake Washington Shipyards										AVP49
AVP50	(s)	Lake Washington Shipyards										AVP50
AVP51	(s)	Lake Washington Shipyards										AVP51
AVP52	(s)	Lake Washington Shipyards										AVP52
AVP53	(s)	Lake Washington Shipyards										AVP53
AVP54	(s)	Lake Washington Shipyards										AVP54
AVP55	(s)	Lake Washington Shipyards										AVP55
AVP56	(s)	Lake Washington Shipyards										AVP56
AVP57	(s)	Lake Washington Shipyards										AVP57

(s) Steel Hulls

C - 6

[illegible]

As of June 1, 1942

[illegible]

As of June 1, 1942

Type, Number and Name	Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/1/41 Prediction	Type and Number
		June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
APY91 APY92 APY93 APY94 APY95	GIANT "Y" CRAFT (Cont'd) Consolidated S. B. Company Consolidated S. B. Company Consolidated S. B. Company Consolidated S. B. Company Consolidated S. B. Company										APY91 APY92 APY93 APY94 APY95
APY96 APY97 APY98 APY99 APY100	Consolidated S. B. Company Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y.										APY96 APY97 APY98 APY99 APY100
APY101 APY102 APY103 APY104 APY105	Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y.										APY101 APY102 APY103 APY104 APY105
APY106 APY107 APY108 APY109 APY110	Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y.										APY106 APY107 APY108 APY109 APY110
APY111 APY112 APY113 APY114 APY115	Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y.										APY111 APY112 APY113 APY114 APY115
APY116 APY117 APY118 APY119 APY120	Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y. Bethlehem, Hingham, S. Y.										APY116 APY117 APY118 APY119 APY120

[illegible]

As of June 1, 1942

C - 6

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead (+) or Behind (-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
GIANT "Y" CRAFT (Cont'd)												
APY151	Bethlehem, Hingham S. Y.											APY151
APY152	Bethlehem, Hingham S. Y.											APY152
APY153	Bethlehem, Hingham S. Y.											APY153
APY154	Bethlehem, Hingham S. Y.											APY154
APY155	Bethlehem, Hingham S. Y.											APY155
APY156	Bethlehem, Hingham S. Y.											APY156
APY157	Bethlehem, Hingham S. Y.											APY157
APY158	Bethlehem, Hingham S. Y.											APY158
APY159	Bethlehem, Hingham S. Y.											APY159
APY160	Bethlehem, Hingham S. Y.											APY160
APY161	Federal S. B. & D. D. Co.						2		11/ 5/42**	11/ 5/42 #	0.0	APY161
APY162	Federal S. B. & D. D. Co.						2-1/5		11/ 7/42**	11/ 7/42 #	0.0	APY162
APY163	Federal S. B. & D. D. Co.						2-1/4		11/ 9/42**	11/ 9/42 #	0.0	APY163
APY164	Federal S. B. & D. D. Co.						2-1/3		11/11/42**	11/11/42 #	0.0	APY164
APY165	Federal S. B. & D. D. Co.						2-1/4		11/13/42**	11/13/42 #	0.0	APY165
APY166	Federal S. B. & D. D. Co.						2-1/3		11/15/42**	11/15/42 #	0.0	APY166
APY167	Federal S. B. & D. D. Co.						2-2/5		11/17/42**	11/17/42 #	0.0	APY167
APY168	Federal S. B. & D. D. Co.						2-1/2		11/19/42**	11/19/42 #	0.0	APY168
APY169	Federal S. B. & D. D. Co.						2-1/3		11/21/42**	11/21/42 #	0.0	APY169
APY170	Federal S. B. & D. D. Co.						2-2/5		11/23/42**	11/23/42 #	0.0	APY170
APY171	Federal S. B. & D. D. Co.						2-1/2		11/25/42**	11/25/42 #	0.0	APY171
APY172	Federal S. B. & D. D. Co.						2-3/5		11/27/42**	11/27/42 #	0.0	APY172
APY173	Federal S. B. & D. D. Co.						2-1/2		11/29/42**	11/29/42 #	0.0	APY173
APY174	Federal S. B. & D. D. Co.						2-1/2		12/ 1/42**	12/ 1/42 #	0.0	APY174
APY175	Federal S. B. & D. D. Co.						2-3/5		12/ 3/42**	12/ 3/42 #	0.0	APY175
APY176	Federal S. B. & D. D. Co.						2-2/3		12/ 5/42**	12/ 5/42 #	0.0	APY176
APY177	Federal S. B. & D. D. Co.						2-3/5		12/ 7/42**	12/ 7/42 #	0.0	APY177
APY178	Federal S. B. & D. D. Co.						2-2/3		12/ 9/42**	12/ 9/42 #	0.0	APY178
APY179	Federal S. B. & D. D. Co.						2-2/3		12/11/42**	12/11/42 #	0.0	APY179
APY180	Federal S. B. & D. D. Co.						2-1/5		12/13/42**	12/13/42 #	0.0	APY180

** First estimate submitted subsequent to 11/ 1/41.

First estimate.

As of June 1, 1942

Type, Number and Name		Contractor	Percentage of Completion		Keel Laid	Launched	No. of Mos. Keel Laying to Completion	Date of Completion			Months Ahead(+)or Behind (-) 11/ 1/41 Prediction	Type and Number
			June 1 1942 TOTAL	Gain for May 1942 TOTAL				As per Contract or Order	As Reported by Building Yard 11-1-41	As Last Reported by Building Yard		
GIANT "Y" CRAFT (Cont'd)												
APT181	Federal S. B. & D. D. Co.						2-2/3	12/15/42**	12/15/42 #	0.0	APT181	
APT182	Federal S. B. & D. D. Co.						2-3/4	12/17/42**	12/17/42 #	0.0	APT182	
APT183	Federal S. B. & D. D. Co.						2-4/5	12/19/42**	12/19/42 #	0.0	APT183	
APT184	Federal S. B. & D. D. Co.						2-5/6	12/21/42**	12/21/42 #	0.0	APT184	
APT185	Federal S. B. & D. D. Co.						2	12/25/42**	12/25/42 #	0.0	APT185	
APT186	Federal S. B. & D. D. Co.						2	12/27/42**	12/27/42 #	0.0	APT186	
APT187	Federal S. B. & D. D. Co.						2	12/29/42**	12/29/42 #	0.0	APT187	
APT188	Federal S. B. & D. D. Co.						2	12/31/42**	12/31/42 #	0.0	APT188	
APT189	Federal S. B. & D. D. Co.						2	1/ 2/43**	1/ 2/43 #	0.0	APT189	
APT190	Federal S. B. & D. D. Co.						2	1/ 4/43**	1/ 4/43 #	0.0	APT190	
APT191	Federal S. B. & D. D. Co.						2	1/ 6/43**	1/ 6/43 #	0.0	APT191	
APT192	Federal S. B. & D. D. Co.						2	1/ 8/43**	1/ 8/43 #	0.0	APT192	
APT193	Federal S. B. & D. D. Co.						2	1/10/43**	1/10/43 #	0.0	APT193	
APT194	Federal S. B. & D. D. Co.						2	1/12/43**	1/12/43 #	0.0	APT194	
APT195	Federal S. B. & D. D. Co.						2	1/14/43**	1/14/43 #	0.0	APT195	
APT196	Federal S. B. & D. D. Co.						2	1/16/43**	1/16/43 #	0.0	APT196	
APT197	Federal S. B. & D. D. Co.						2	1/18/43**	1/18/43 #	0.0	APT197	
APT198	Federal S. B. & D. D. Co.						2	1/20/43**	1/20/43 #	0.0	APT198	
APT199	Federal S. B. & D. D. Co.						2	1/22/43**	1/22/43 #	0.0	APT199	
APT200	Federal S. B. & D. D. Co.						2	1/24/43**	1/24/43 #	0.0	APT200	
APT201	Federal S. B. & D. D. Co.						2	1/26/43**	1/26/43 #	0.0	APT201	
APT202	Federal S. B. & D. D. Co.						2	1/28/43**	1/28/43 #	0.0	APT202	
APT203	Federal S. B. & D. D. Co.						2	1/30/43**	1/30/43 #	0.0	APT203	
APT204	Federal S. B. & D. D. Co.						2	2/ 1/43**	2/ 1/43 #	0.0	APT204	
APT205	Federal S. B. & D. D. Co.						2	2/ 3/43**	2/ 3/43 #	0.0	APT205	
APT206	Federal S. B. & D. D. Co.						2	2/ 5/43**	2/ 5/43 #	0.0	APT206	
APT207	Federal S. B. & D. D. Co.						2	2/ 7/43**	2/ 7/43 #	0.0	APT207	
APT208	Federal S. B. & D. D. Co.						2	2/19/43**	2/19/43 #	0.0	APT208	
APT209	George Lawley & Son										APT209	
APT210	George Lawley & Son										APT210	

** First estimate submitted subsequent to 11/1/41.
 (#) First estimate.

[illegible]

[illegible]

C - 6

[illegible]

C - 6

[illegible]

C - 6

[illegible]