

Cobb County SPLOST

SPLOST Citizens Oversight Committee
January 2024

Public Services, Transportation, Support Services, Public Safety

Public Services

- •PARKS
- •Library Services
- Senior Services

Report Legend:
Target = Budget
Current Value = Expenditure to Date

Dept: Library (5 items) Statuses **Due Dates Progress Updates** On Track 1 (20%) Up-to-Date 5 (100%) Achieved 4 (80%) Late 0 (0%) No items exist within the current filter configuration Pending 0 (0%) that have either past or future due dates. Name Description Status Last Update's Comment Target **Current Value** Tags Due Date X0500 - Acworth and Kennesaw DISTRICT 1: Construct new Regional Library by Achieved "PROJECT COMPLETE - Building opened September 3 2019(Includes \$450000 FF&E)" \$8,640,000 \$8.64m Dept: Library, District: 1 12/31/2019 Consolidation - D1 New facility name is consolidating the Acworth and Kennesaw libraries. North Cobb Regional Library X0510 - Upgrade Switzer (Central) Library Conversion of existing space for efficiency; Achieved PROJECT COMPLETE - Sound panel design underway; ordering mini-split \$6,511,105 \$6.51m Dept: Library, District: 3 02/28/2021 enhanced technological advancement; increase patron usage Construct New Facility. Joint-use facility; shared 01/31/2018 X0520 - East Marietta Library -Achieved "PROJECT COMPLETE with additional equipment purchases underway by \$11,990,000 \$11.98m Dept: Library, District: 2 PARKS(Includes \$450000 FF&E)Also received \$2M from GPLS and \$1350000 from D2 (Sewell Mill) functions for library and parks; expanded and enhanced services. P.A.R.K.S. 2016 SPLOST" X0530 - Gritters Library - D3 Renovate facility with more advanced technology to Lower level footings and foundation walls have been poured; Met with AT&T and \$6,850,000 \$1.94m Dept: Library, District: 3 On Track meet growing demographic needs; enhanced Georgia Power to obtain quotes and discuss service requirements programs and services and community meeting X0540 - Upgrade facilities, including Convert and repurpose space for efficiency and Achieved PROJECT COMPLETE \$169,120 \$168.04k Dept: Library, District: ALL 12/31/2019 South Cobb Regional & Sibley - D4 more appropriate uses. Expand and enhance services/programs.

2024-01-04 - 02:17:53PM EST 1 of 4

Dept: Parks (29 items)



Due Dates

Not Past Due - (-%)
Past Due - (-%)

No items exist within the current filter configuration that have either past or future due dates.




Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
			<u> </u>				Duc Duite
(0600 - Leone Hall Price Park	Pavilion, restrooms, parking , stream crossing	On Track	Restrooms, Pavilion, Parking, etc PROJECT COMPLETE. Bridge - Project in Design.	\$1,149,000	\$500.25k	Dept: Parks, District: 1	
(0601 - Green Meadows Preserve	Historic house restoration, parking, restrooms and related improvements	Achieved	Archaeological Survey of areas to be disturbed - PROJECT COMPLETE; New restroom building and additional parking - PROJECT COMPLETE; Trees at new parking lot - PROJECT COMPLETE; Rehabilitation of historic farm house - PROJECT COMPLETE; Sidewalk connecting parking lot to historic farmhouse - PROJECT COMPLETE; New Signage - PROJECT COMPLETE	\$1,661,300	\$1.65m	Dept: Parks, District: 1	
K0602 - City of Acworth Joint Project	New Recreation/Community Center	Achieved	Acworth cost is \$2.5M County \$8.5M for a total of \$11M. PROJECT COMPLETE by the City of Acworth. Ribbon Cutting held on $4/25/19$.	\$8,500,000	\$8.50m	Dept: Parks, District: 1	
X0603 - City of Kennesaw Joint Project	New Recreation Center	Achieved	Project being managed by City of Kennesaw - PROJECT COMPLETE	\$4,544,800	\$4.51m	Dept: Parks, District: 1	
X0604 - City of Kennesaw Joint Project	New Splash Pad	Achieved	New Splash Pad in Swift Cantrell Park; Operated by City - PROJECT COMPLETE	\$439,200	\$433.52k	Dept: Parks, District: 1	
X0605 - PARKS Administration Complex	Renovate small engine repair shop; associated with 2011 PARKS SPLOST renovation projects.	On Track	Renovations to Small Engine Repair Shop, PARKS Administration Offices, Inventory Control Building - PROJECT COMPLETE; Land/Construction Unit Maintenance Building - In Permitting.	\$1,898,000	\$952.01k	Dept: Parks, District: 1	
X0606 - Hubert Soccer Complex	Convert athletic fields to synthetic turf	Achieved	PROJECT COMPLETE - Some 2011 Hubert field renovation funding applied.	\$2,334,800	\$2.28m	Dept: Parks, District: 1	
X0607 - Nesbitt Union Chapel	Historic Preservation	Achieved	Boundary Survey - PROJECT COMPLETE; Partial boundary fence - PROJECT COMPLETE; Structural Design - Complete; Site Cleanup by Volunteers - 4/20/21; Permit issued by City of Marietta - Ghost Framing project complete; Site work - COMPLETE; Signage - COMPLETE	\$244,700	\$244.54k	Dept: Parks, District: 1	
X0610 - Joint Facility Project with Cobb County School District	Build synthetic turf fields and restroom building; savings in M&O	Achieved	Fullers Park Synthetic Turf Conversion Multi-Use Field - Project Complete; Terrell Mill Park Synthetic Turf Conversion - Project Complete.	\$3,592,000	\$3.46m	Dept: Parks, District: 2	
X0611 - Sewell Park	Entrance roadway improvements for proposed Library/Cultural Center	Achieved	Sewell Mill Library & Cultural Center - Funding transferred to Property Management - PROJECT COMPLETE	\$0	\$0	Dept: Parks, District: 2	
X0612 - Hyde Farm	Operations and agricultural processing complex	On Track	New Structure to Support Farming Operation - PROJECT COMPLETE; Additional Improvements - Fencing etc PROJECT COMPLETE; Pavilion: Project in Design.	\$898,000	\$512.45k	Dept: Parks, District: 2	
X0613 - Terrell Mill Park	Convert athletic fields to synthetic turf	Achieved	PROJECT COMPLETE - Some 2011 Terrell Mill field renovation funding applied.	\$898,000	\$894.58k	Dept: Parks, District: 2	
X0620 - Mabry Park	Build out of approved Master plan including roadway into property	Achieved	PROJECT COMPLETE Ribbon Cutting held on 5/2/19. Additional enhancements underway by PARKS Staff e.g. additional furnishings plantings.	\$3,816,132.50	\$3.65m	Dept: Parks, District: 2	
X0621 - Mountain View Community Center	Renovate Community Center building	Achieved	"Community Center Renovations - PROJECT COMPLETE Additional parking for Center - PROJECT COMPLETE"	\$673,867.50	\$673.83k	Dept: Parks, District: 3	
X0630 - Osborne Area Recreation/Community Center	Property acquisition; construct new Recreation/Community Center	On Track	PROPERTY ACQUIRED. Property has been cleaned up. Project in Design.	\$15,340,000	\$2.67m	Dept: Parks, District: 4	
X0631 - Mud Creek Soccer Complex	Convert athletic fields to synthetic turf	Achieved	PROJECT COMPLETE - Some 2011 Mud Creek field renovation funding applied.	\$2,334,800	\$2.3m	Dept: Parks, District: 4	
X0632 - Stout Park	General park improvements as included in the approved Master Plan for Equestrian Park.	On Track	Master Plan approved by BOC - PROJECT COMPLETE; Engineering for Phase 1 Construction Documents - COMPLETE. Project in Construction.	\$3,400,000	\$3.25m	Dept: Parks, District: 4	
X0633 - Mable House Complex	Mable House facility improvements	Achieved	"Amphitheater projects include: New roof on stage and backstage area; Drainage improvements; Back of House dressing area improvements; clean and re-seal exterior walls on amphitheater and related buildings - PROJECTS COMPLETE; Enhanced terraced seating on grass slope - PROJECT COMPLETE; Lightning Suppression System - PROJECT COMPLETE; Amphitheater sound equipment - PROJECT COMPLETE; Paint main columns hand rails at Amphitheater - PROJECT; COMPLETE; New Marquee Sign at Maran Lane - PROJECT COMPLETE."	\$1,796,000	\$1.8m	Dept: Parks, District: 4	
X0634 - Old Clarkdale Park	Park improvements	On Track	Master Plan approved by the BOC - PROJECT COMPLETE; Park - PROJECT COMPLETE. COMMUNITY CENTER - In Construction.	\$2,300,000	\$2.15m	Dept: Parks, District: 4	
X0635 - Discovery Park at the River Line	Discovery Boulevard Property improvements	Achieved	Master Plan approved by the BOC - PROJECT COMPLETE; Construction of Parking and Amenities - Project Complete Ribbon Cutting 3/31/21	\$971,500	\$927.4k	Dept: Parks, District: 4	

2024-01-04 - 02:17:53PM EST 2 of 4

						I	
Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X0640 - County Wide Parks Master Plan	Parks Master Plan	Achieved	Master Plan Accepted by BOC on 9/25/18 PROJECT COMPLETE	\$224,500	\$219.62k	Dept: Parks, District: ALL	
X0641 - Paving Improvements	Re-Pave selected parking lots and access roadways in selected parks	Achieved	23 Paving projects in 21 parks under this contract All PROJECTS COMPLETE; 1. Wild Horse Creek Park 2. Sweetwater Park; 3. Clarkdale Park; 4. South Cobb Recreation Center; 5. Oregon Park; 6. Powder Springs Park; 8. Perry Parham Park; 9. Noonday Park; 10. Sweat Mountain Park 11. Tramore Park North Entrance 12. Skip Wells Park; 13. Sandy Plains Park; 14. Shaw Park; 15. Tramore Park North Lot; 16. Milford Park; 17. Install speed tables for safety at Terrell Mill Park; 18. Pither Road Dog Park Radio Controlled Airfield - Paving and stormwater management improvements. 19. Mable House - Aprons and drainage improvements at main parking lot; 20. Wild Horse Creek Park - Repaved parking lots serving the football fields and Ron Anderson Recreation Center; 21. Jim R. Miller Park - Paving of access roadway to Maintenance building other areas within park; 22. Old Clarkdale Park; 23. Paving refinements associated with PARKS Administration Complex project. 24. Noonday Park Speed Tables - Complete.	\$3,337,318.44	\$3.34m	Dept: Parks, District: ALL	
X0642 - Technology Improvements	Technology installations and upgrades to parks and facilities; new Work Order system per Oversight Committee recommendation	On Track	Lost Mountain Park - WiFi at Lower Hub Ward Recreation Center - PROJECT COMPLETE; Portable sound system for use as needed for events in various parks - PROJECT COMPLETE; WiFi at 10 different community and aquatic centers PROJECT COMPLETE; Contribution for PARKS Administration Complex - PROJECT COMPLETE; Contribution for Jim R. Miller Park Event Center - PROJECT COMPLETE; Upgraded WiFi at the Cobb Civic Center - PROJECT COMPLETE; New Cartegraph Work Order System - System rollout complete; Automatic License Plate Readers (LPRs) - Equipment installed at entrances of 13 parks. PROJECT COMPLETE; Security Cameras and LPRs at Various PARKS Facilities - Additional Facilities in procurement and construction.	\$1,360,950.65	\$812.22k	Dept: Parks, District: ALL	
X0643 - General Park Improvements	Utilities, Roofs, Lighting, Plumbing Upgrades	On Track	Rubber surface for walking tracks at Hurt Road and Sweetwater Park - PROJECT COMPLETE; Leone Hall Price Park - Contribution for improvements - PROJECT COMPLETE; Signage Program for all Parks - Design Complete; Terrell Mill Park - LED Field Lighting - PROJECT COMPLETE; Mud Creek and Hubert Soccer Complexes - Parking lot and access roadway Rehabilitation - PROJECT COMPLETE; Replace High Bay Lighting in Rec. Centers with LED at Fair Oaks Boots Ward Ron Anderson Fullers and West Cobb Aquatic Center - PROJECT COMPLETE; Roof Replacements - new roof systems at 25 pavilions and small buildings in various parks - Project Complete; The Art Place Roof - PROJECT COMPLETE; The Art Place Roof - PROJECT COMPLETE; The Art Place Roof - PROJECT COMPLETE; Larry Bell Park Sanitary Sewer - Upsize gravity sewer system - PROJECT COMPLETE; Schmidt Family Park on Anderson Road Roof Replacement - PROJECT COMPLETE; Aquatic Centers (4) Boiler Replacements - PROJECT COMPLETE; Mountain View LED Sign - Project Complete; Additional projects being considered.	\$3,969,078.75	\$3.78m	Dept: Parks, District: ALL	
X0644 - Jim R. Miller Park	Build out approved Master Plan	On Track	New Maintenance Building - PROJECT COMPLETE; New Event Center - PROJECT COMPLETE; New Message Board - PROJECT COMPLETE; North Ticket Booth Improvements - PROJECT COMPLETE; New Ticket Booths - PROJECT COMPLETE; Outdoor Arena - removal of failed sound dampening material - PROJECT COMPLETE; Circulation Fountain in Lake - PROJECT COMPLETE; Replace Metal Halide Parking Lot Lights with LED in Parking Lots - PROJECT COMPLETE; Mobile Stage Unit - Delivered and in Use - PROJECT COMPLETE; Various additional projects throughout park: fencing; parking lot lighting; signage; subsurface water storm sanitary infrastructure improvements to covered arena; Replace Bleachers in Outdoor Arena - PROJECT COMPLETE; Arena Sound Booth - PROJECT COMPLETE. Concrete pad and repairs - PROJECT COMPLETE. Paint and soundproofing - In procurement.	\$16,347,235.10	\$16.05m	Dept: Parks, District: 4	
X0645 - 2016 Splost Administrative Costs		On Track	In progress.	\$0	\$0	Dept: Parks, District: TBD	
X0646 - Program Management work Authorization I		On Track	In progress.	\$0	\$0	Dept: Parks, District: TBD	
X0647 - Program Management Work Authorization II and III		Achieved		\$0	\$0	Dept: Parks, District: TBD	
X0650 - P.A.R.K.S. SPLOST Program Wide Contracts		On Track	In progress.	\$6,487,195.46	\$6.33m	Dept: Parks, District: TBD	

2024-01-04 - 02:17:53PM EST 3 of 4



2024-01-04 - 02:17:53PM EST 4 of 4

Support Services

- •Information Services
- •Property Management

Report Legend: Target = Budget

Current Value = Expenditure to Date



2024-01-04 - 02:18:35PM EST 1 of 2

Dept: Property Management (12 items) Statuses **Due Dates Progress Updates** Not Past Due 0 (0%) Up-to-Date 12 (100%) On Track 2 (17%) Achieved 10 (83%) Past Due 1 (100%) Late 0 (0%) 0 (0%) Pending Name Description Status Last Update's Comment Target **Current Value** Tags Due Date X0910 - Construct a new Cabinet Shop -Construct new cabinet shop to improve safety and On Track Scheduled inspections for fire alarm and sprinkler; Completed DHA Report, addressing \$2,791,569 03/01/2023 \$2.66m Dept: Property undetermined location operational abilities for more efficient construction recommendations. No update on electrical panel covers. Management, District: 3 of cabinetry for county facilities. X0911 - Construct a new Fleet Car Construct a new fleet division car service facility to Achieved \$7,003,782 \$6.88m Dept: Property 02/01/2021 Service Facility - D1 increase service capacity and more efficiently Management, District: 1 service fleet vehicles. Will support servicing of planned expansion of Police vehicle fleet. X0921 - Roofing Repair / Replacement -Repair and replace roofing systems to preserve and Achieved \$1,000,000 \$996.99k Dept: Property 12/31/2021 D1, D2, D3, D4 protect county facilities and equipment. Management, District: ALL X0922 - Equipment Replacement- D1, D2, Replace obsolete or failed equipment in county Achieved \$827,799.03 \$527.8k Dept: Property 12/31/2021 D3, D4 facilities to maintain functionality and employee Management, District: X0923 - Exterior Restoration - D1, D2, D3, Repair and restore facility exteriors (painting, brick Achieved \$500,000 \$500k Dept: Property 12/31/2021 Management, District: restoration, etc.) to preserve and protect the county's investment in our facilities. ALL X0924 - Paving - D1, D2, D3, D4 \$842,988.50 \$842.99k Restore and repave parking lots and entrances to Achieved Dept: Property 12/31/2021 Management, District: County facilities to preserve and protect the value of the facilities and ensure public safety. ALI X0925 - Interior Finishes Restoration -Restore, update, and repair building interiors to Achieved \$1,200,000 \$1.20m Dept: Property 12/31/2021 Management, District: D1, D2, D3, D4 preserve and protect the county's investment in our facilities and ensure functional, pleasant ALL environments for employees and the public. 03/01/2017 X0926 - South Cobb Gov Serv Cntr - D4; Interior renovation for the service center. Achieved \$154,864 \$149.81k Dept: Property includes additional non-SPLOST funding Management, District: 4 X0927 - Support Services - D3 Magistrate Court, Alternative Dispute Resolution Achieved \$4,719,580 \$4.47m Dept: Property 12/01/2018 (ADR), Circuit Defender relocations as well as Management, District: 3 security access at 10 East Park Square X0928 - Support Services - D3 Renovate Superior Court Clerk Records Room Achieved \$818,640 \$818.62k Dept: Property 09/01/2016 Management, District: 3 Dept: Property X1030 - Medical Examiner Laboratory Building Achieved \$19.302.011.50 \$19.3m 09/01/2020 Management, District: 1 Dept: Property X1070 - Sheriff Equipment/Renovations Capital equipment replacement and various facility On Track Project on hold-Pending additional funding. \$24.567.000 \$15.39m Management, District: 3 renovations/modifications

2024-01-04 - 02:18:35PM EST 2 of 2

Public Safety

Report Legend:
Target = Budget
Current Value = Expenditure to Date

Dept: Public Safety (19 items) Statuses On Track 4 (21%) Achieved 15 (79%) Due Dates Not Past Due 0 (0%) Past Due 1 (100%) Pending 0 (0%) Pending 0 (0%)

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X1000 - County Wide Facility	ANIMAL CONTROL: Parking Lot Repair	Achieved		\$25,250	\$25.25k	Dept: Public Safety, District: ALL	<u>'</u>
X1001 - County Wide Facility	ANIMAL CONTROL: Incinerator	Achieved	Project completed within budget	\$194,600	\$194.60k	Dept: Public Safety, District: ALL	02/19/2016
X1010 - County Wide	E911: Communication Equipment	Achieved	Project completed within budget	\$805,810	\$805.81k	Dept: Public Safety, District: ALL	
X1011 - Countywide	E911: Communication Equipment	Achieved	Project completed within budget	\$6,000,000	\$5.59m	Dept: Public Safety, District: ALL	
X1012 - Countywide	E911: Communication Equipment	On Track	No changes, 800Mhz core replacement is an ongoing project with routine maintenance.	\$13,300,000	\$8.19m	Dept: Public Safety, District: ALL	
X1013 - E911	E911: Communication Equipment	Achieved	Project completed within budget	\$14,000,000	\$14m	Dept: Public Safety, District: ALL	
X1020 - Fire-Facility/ communication equipment	FIRE: New alerting software for fire station alerting systems	Achieved	Project completed within budget	\$945,000	\$945k	Dept: Public Safety, District: ALL	
X1021 - Fire Facility Station #1	FIRE: The replacement of Fire Station # 1in Mableton	Achieved	Project completed within budget	\$6,050,401.71	\$6.05m	Dept: Public Safety, District: 4	11/30/2019
X1022 - Fire Facility Station #7	FIRE: Replacement of Fire Station # 7 at Hurt Rd. & Hicks Rd.	Achieved	Project completed within budget	\$11,784,949.50	\$11.78m	Dept: Public Safety, District: 4	11/30/2021
X1023 - Fire Facility Station #29	FIRE: Construction of new fire station in the Cumberland area	On Track	Currently under contractor to purchase at Cumberland Mall, a 0.9-acre parcel in the mall parking lot in front of the food court.	\$9,400,000	\$125.47k	Dept: Public Safety, District: 2	
X1040 - Police Precinct Renovations	POLICE: Renovations of the current Police precincts	On Track	No changes.	\$1,754,310.40	\$1.74m	Dept: Public Safety, District: ALL	12/31/2021
X1041 - Police Precinct # 6	POLICE: The construction of a new Police precinct	On Track	No changes, construction phase is ongoing.	\$7,736,973.98	\$5.53m	Dept: Public Safety, District: 3	
X1042 - Police Headquarters	POLICE: The construction of a new Police Headquarters facility and Evidence Unit	Achieved	Project completed within budget	\$16,835,970.05	\$16.81m	Dept: Public Safety, District: ALL	
X1050 - DPS Training Facility	DPS: The construction of a new Police & Fire training center	Achieved	Project completed within budget	\$34,798,010.19	\$28.52m	Dept: Public Safety, District: ALL	
X1060 - Police Evidence Vehicles	POLICE: The purchase of new evidence vehicles to replace older vehicles nearing end of usable life	Achieved	Project completed within budget	\$98,142.60	\$98.14k	Dept: Public Safety, District: ALL	
X1061 - County Wide Vehicles and Equipment	ANIMAL CONTROL: Animal Control Vans	Achieved	Project completed within budget	\$107,999.60	\$108k	Dept: Public Safety, District: ALL	12/21/2017
X1062 - Airport Firefighting Unit	FIRE: The purchase of a specialty firefighting unit designed for airports and aircraft firefighting and rescue	Achieved	Project completed within budget	\$885,007	\$885.01k	Dept: Public Safety, District: 1	
X1063 - DPS Mobile Command Unit	DPS: Replacement of the DPS Mobile Command/Communications unit which is 16 years old	Achieved	Project completed within budget	\$1,414,591.29	\$1.41m	Dept: Public Safety, District: ALL	02/28/2018
X1064 - Police & Sheriff Vehicles & Radio Equipmen	POLICE: Capitol Lease that included 66 police cars for take home project and Replacement of Mobile & Portable Radios County Wide	Achieved	Project completed within budget	\$12,315,914.18	\$12.31m	Dept: Public Safety, District: ALL	

2024-01-04 - 02:19:21PM EST 1 of 1

Transportation

Report Legend:

Target = Budget

Current Value = Expenditure to Date

Component: Bridges and Culverts (27 items) Statuses On Track 1 (4%) Achieved 25 (93%) Canceled 1 (4%) Progress Updates Up-to-Date 27 (100%) Late 0 (0%) Pending 0 (0%)

Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
Repair/rehabilitate deficient bridges	On Track	In progress	\$491,787.41	\$491.79k	Component: Bridges and Culverts, Dept: DOT, District: ALL	12/31/2024
Replace deficient bridge with culvert	Achieved	Project is Complete	\$908,578.98	\$908.58k	Component: Bridges and Culverts, Dept: DOT, District: 4	06/30/2018
Repair/rehabilitate deficient box culvert	Achieved	Project completed by City of Smyrna	\$0	\$0	Component: Bridges and Culverts, Dept: DOT, District: 2	06/01/2017
Repair/rehabilitate deficient bridge	Achieved	Project is Complete	\$0	\$0	Component: Bridges and Culverts, Dept: DOT, District: 1	12/31/2018
Replace deficient bridge	Achieved	Project is Complete	\$1,476,710.49	\$1.48m	Component: Bridges and Culverts, Dept: DOT, District: 2, District: 3	08/15/2018
Repair/rehabilitate deficient bridge	Achieved	Project is Complete	\$1,380	\$1.38k	Component: Bridges and Culverts, Dept: DOT, District: 4	12/31/2018
Repair/rehabilitate deficient bridge	Achieved	Project is Complete	\$1,380	\$1.38k	Component: Bridges and Culverts, Dept: DOT, District: 4	12/31/2018
Repair/rehabilitate deficient bridge	Achieved	Project is Complete	\$0	\$0	Component: Bridges and Culverts, Dept: DOT, District: 2	12/31/2018
Repair/rehabilitate deficient bridge	Achieved	Project is Complete	\$1,480	\$1.48k	Component: Bridges and Culverts, Dept: DOT, District: 4	12/31/2018
Repair/rehabilitate deficient bridge	Achieved	Project is Complete	\$0	\$0	Component: Bridges and Culverts, Dept: DOT, District: 4	12/31/2018
Repair/rehabilitate deficient bridge	Achieved	Project is Complete	\$1,380	\$1.38k	Component: Bridges and Culverts, Dept: DOT, District: 2	12/31/2018
Replace deficient bridge	Achieved	Project is Complete	\$725,406.65	\$725.41k	Component: Bridges and Culverts, Dept: DOT, District: 2	07/27/2017
Repair/rehabilitate deficient bridge	Achieved	Project is Complete	\$297,582.14	\$297.58k	Component: Bridges and Culverts, Dept: DOT, District: 2	08/14/2019
Replace deficient bridge	Achieved	Project is Complete	\$1,694,883.14	\$1.69m	Component: Bridges and Culverts, Dept: DOT, District: 4	05/24/2019
Repair/rehabilitate deficient bridge	Achieved	Project is complete	\$1,011,458.11	\$987.04k	Component: Bridges and Culverts, Dept: DOT, District: 1	07/13/2023
Replace bridge over CSX RR - joint project with City of Marietta	Achieved	Project is Complete	\$7,208,500	\$6.3m	Component: Bridges and Culverts, Dept: DOT, District: 3	08/24/2021
Repair/rehabilitate deficient box culvert	Achieved	Project is Complete	\$72,101.32	\$72.1k	Component: Bridges and Culverts, Dept: DOT,	09/12/2019
	Repair/rehabilitate deficient bridges Replace deficient bridge with culvert Repair/rehabilitate deficient box culvert Repair/rehabilitate deficient bridge Replace deficient bridge Repair/rehabilitate deficient bridge Replace deficient bridge Replace deficient bridge Replace bridge Repair/rehabilitate deficient bridge Replace bridge Repair/rehabilitate deficient bridge	Repair/rehabilitate deficient bridge Repair/rehabilitate deficient box culvert Repair/rehabilitate deficient bridge Replace bridge over CSX RR - joint project with City of Marietta	Repair/rehabilitate deficient bridge Repair/rehabilitate deficient bridge Repair/rehabilitate deficient bridge Achieved Project is Complete Project is Complete Repair/rehabilitate deficient bridge Achieved Achieved Project is Complete Repair/rehabilitate deficient bridge Achieved Project is Complete	Repair/rehabilitate deficient bridge with culvert Achieved Project is Complete \$908,578.98 Repair/rehabilitate deficient bridge with culvert Achieved Project is Complete \$908,578.98 Repair/rehabilitate deficient bridge Achieved Project is Complete \$0 Signature of	Repair/rehabilitate deficient bridge Achieved Project is Complete S0 S0 S0 Repair/rehabilitate deficient bridge Achieved Project is Complete S1,476,710,49 S1,48m Repair/rehabilitate deficient bridge Achieved Project is Complete S1,280 S1,280 Repair/rehabilitate deficient bridge Achieved Project is Complete S1,280 S1,280 S1,280 Repair/rehabilitate deficient bridge Achieved Project is Complete S1,280 S1,280 Repair/rehabilitate deficient bridge Achieved Project is Complete S1,280 S1,488 Repair/rehabilitate deficient bridge Achieved Project is Complete S1,480 S1,488 Repair/rehabilitate deficient bridge Achieved Project is Complete S1,480 S1,488 Repair/rehabilitate deficient bridge Achieved Project is Complete S1,480 S1,488 Repair/rehabilitate deficient bridge Achieved Project is Complete S1,380 S1,388 Repair/rehabilitate deficient bridge Achieved Project is Complete S1,380 S1,388 Repair/rehabilitate deficient bridge Achieved Project is Complete S1,380 S1,388 Repair/rehabilitate deficient bridge Achieved Project is Complete S1,380 S1,388 Repair/rehabilitate deficient bridge Achieved Project is Complete S1,380 S1,388 Repair/rehabilitate deficient bridge Achieved Project is Complete S1,380 S1,584,883,14 S1,69m Repair/rehabilitate deficient bridge Achieved Project is Complete S1,584,883,14 S1,69m Repair/rehabilitate deficient bridge Achieved Project is Complete S1,584,883,14 S1,69m Repair/rehabilitate deficient bridge Achieved Project is Complete S1,584,883,14 S1,69m Repair/rehabilitate deficient bridge Achieved Project is Complete S1,584,883,14 S1,69m Repair/rehabilitate deficient bridge Achieved Project is Complete S1,584,883,14 S1,69m Repair/rehabilitate deficient bridge Achieved Project is Complete S1,584,883,14 S1,69m Repair/rehabilitate deficient bridge Achieved Project is Complete	Repatir/enhabilitate deficient bridge Repatir/enhabilitate deficient b

2024-01-04 - 02:19:58PM EST 1 of 26

				I	ı	I	I
Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X2118 - Powers Ferry Dr over Rottenwood Creek Tributary - Bridge Replacement	Replace existing bridge with a triple 8' x 8' reinforced concrete box culvert	Achieved	Project is complete	\$696,003.33	\$696k	Component: Bridges and Culverts, Dept: DOT, District: 2	07/29/2020
X2119 - Silver Comet Trail Bridges - Bridge Repair	Repairs to 2 bridges along Silver Comet Trail - over Nickajack Creek and over Noses Creek	Achieved	Project is Complete	\$478,250.67	\$478.25k	Component: Bridges and Culverts, Dept: DOT, District: 4	05/29/2020
X2120 - Woodland Brook Dr over Gilmore Creek - Bridge Replacement	Replace existing bridge with a double 10' x 11' reinforced concrete box culvert	Achieved	Project is Complete	\$1,077,726.88	\$1.08m	Component: Bridges and Culverts, Dept: DOT, District: 2	08/28/2020
X2121 - Wright Rd over Mill Creek - Bridge Repair	Repair/rehabilitate deficient bridge	Achieved	Project is Complete	\$1,380	\$1.38k	Component: Bridges and Culverts, Dept: DOT, District: 1	12/31/2018
X2122 - Willeo Road Bridge over Willeo Creek (Joint project with City of Roswell)	Replace existing bridge	Achieved	Project is Complete	\$2,594,895.23	\$2.59m	Component: Bridges and Culverts, Dept: DOT, District: 2	03/30/2022
X2123 - Concord Road Covered Bridge Repair	Repair/rehabilitate deficient bridge	Achieved	Project is Complete	\$905,078.19	\$892.49k	Component: Bridges and Culverts, Dept: DOT, District: 4	06/12/2019
X2124 - Richard Sailors Pkwy Bridge Repair	Repair/rehabilitate deficient bridge	Achieved	Project is Complete	\$482,735.19	\$482.74k	Component: Bridges and Culverts, Dept: DOT, District: 4	08/27/2016
X2125 - Callaway Road over Olley Creek	Repair/rehabilitate deficient bridge	Achieved	Project is Complete	\$1,380	\$1.38k	Component: Bridges and Culverts, Dept: DOT, District: 4	12/31/2018
X2126 - Mabry Road over Highland Lake Overflow	Repair/rehabilitate deficient bridge	Achieved	Project is Complete	\$1,380	\$1.38k	Component: Bridges and Culverts, Dept: DOT, District: 2	12/31/2018
X2127 - County Bridges/Box Culverts - TBD		Canceled	Project was not a named project in the original SPLOST booklet	\$0	\$0	Component: Bridges and Culverts, Dept: DOT, District: TBD	

2024-01-04 - 02:19:58PM EST 2 of 26

Component: Drainage System Improvements (126 items)



Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
K2200 - Drainage System Improvements Shared Costs	Drainage System Improvement Shared Costs	On Track	In progress	\$2,319,600.81	\$1.85m	Component: Drainage System Improvements, Dept: DOT, District: ALL	06/30/2024
X2201 - Meadow Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$289,337.26	\$289.34k	Component: Drainage System Improvements, Dept: DOT, District: 3	05/04/2016
K2202 - Brookview Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$85,943.96	\$85.94k	Component: Drainage System Improvements, Dept: DOT, District: 2	05/17/2016
K2203 - Castlebar Court Drainage	Drainage System Improvement	Achieved	Project is Complete	\$276,488.55	\$276.49k	Component: Drainage System Improvements, Dept: DOT, District: 4	08/12/2016
X2204 - Woodfern Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: 3	05/01/2016
X2205 - Owens Avenue Drainage	Drainage System Improvement	Achieved	Project is Complete	\$14,316.67	\$14.32k	Component: Drainage System Improvements, Dept: DOT, District: 4	12/02/2016
X2206 - Martin Court Drainage, Phase 2	Drainage System Improvement	Achieved	Project is Complete	\$235,905.50	\$235.91k	Component: Drainage System Improvements, Dept: DOT, District: 2	10/27/2016
X2207 - Pembridge Way Drainage	Drainage System Improvement	Achieved	Project is Complete	\$15,375.50	\$15.38k	Component: Drainage System Improvements, Dept: DOT, District: 1	08/28/2017
X2208 - Spring Hill Parkway Drainage	Drainage System Improvement	Achieved	Project is Complete	\$298,520	\$298.52k	Component: Drainage System Improvements, Dept: DOT, District: 2	08/08/2016
X2209 - Rockwood Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$222,612.11	\$222.61k	Component: Drainage System Improvements, Dept: DOT, District: 3	12/23/2016
X2210 - Owl Creek Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$86,364.50	\$86.36k	Component: Drainage System Improvements, Dept: DOT, District: 1	12/04/2017
X22100 - Elmwood Circle Drainage	Drainage System Improvement	Achieved	Project completed by DOT Road Maintenance crews	\$24,829.90	\$24.83k	Component: Drainage System Improvements, Dept: DOT, District: 4	06/18/2021
X22101 - Sunny Lane Drainage	Drainage System Improvement	Achieved	Project completed by DOT Road Maintenance crews	\$225,244.36	\$225.24k	Component: Drainage System Improvements, Dept: DOT, District: 2	11/12/2021
X22102 - Lakeshore Drive Drainage	Drainage System Improvement	Achieved	Project completed by DOT Road Maintenance crews in February	\$49,775.23	\$49.78k	Component: Drainage System Improvements, Dept: DOT, District: 2	02/22/2023
K22103 - Watson Blvd Drainage	Drainage System Improvement	Achieved	Project completed by DOT Road Maintenance	\$25,000	\$25k	Component: Drainage System Improvements, Dept: DOT, District: 1	10/07/2022
X22104 - Noonday Creek Rip Rap	Drainage System Improvement	Achieved	Project is complete	\$10,647.50	\$10.65k	Component: Drainage System Improvements, Dept: DOT, District: 3	08/06/2021
X22105 - Lawrence Mill Run Drainage	Drainage System Improvement	Achieved	Completed by DOT Road Maintenance crews	\$30,000	\$30k	Component: Drainage System Improvements, Dept: DOT, District: 2	01/28/2022

2024-01-04 - 02:19:58PM EST 3 of 26

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X22106 - Karls Gate Drive at Middlebury Court Drainage	Drainage System Improvement	On Track	Pending drainage system improvement project	\$60,000	\$10.56k	Component: Drainage System Improvements, Dept: DOT, District: 2	05/17/2024
X22107 - Birds Mill Drainage	Drainage System Improvement	Achieved	Project is complete	\$240,782.60	\$240.78k	Component: Drainage System Improvements, Dept: DOT, District: 1	09/17/2021
K22108 - Timber Creek Lane Drainage	Drainage System Improvement	Achieved	Project is complete	\$169,888.82	\$169.89k	Component: Drainage System Improvements, Dept: DOT, District: 4	08/31/2022
(22109 - Drainage Project - TBD	Drainage System Improvement	On Track	Pending drainage system improvement project	\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: 3	06/29/202
2211 - East Brandon Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$242,971.79	\$242.97k	Component: Drainage System Improvements, Dept: DOT, District: 3	08/29/201
(22110 - Starcrest Lane Drainage	Drainage System Improvement	Achieved	Project is Complete	\$288,736.41	\$288.74k	Component: Drainage System Improvements, Dept: DOT, District: 3	05/17/202
X22111 - Orchard Valley Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$222,030.55	\$222.03k	Component: Drainage System Improvements, Dept: DOT, District: 2	11/24/202
X22112 - Drainage System mprovements - Fund Holding Account	Fund holding account for future drainage system improvement projects	On Track	In progress	\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: ALL	06/30/2024
X22113 - Talley Green Drive Drainage	Drainage System Improvement	On Track	Pending drainage system improvement project	\$20,000	\$0	Component: Drainage System Improvements, Dept: DOT, District: 2	06/14/202
X22114 - Spencers Trace Drainage	Drainage System Improvement	Achieved	Project completed by DOT Road Maintenance crews	\$15,000	\$15k	Component: Drainage System Improvements, Dept: DOT, District: 2	06/30/202
X22115 - Leland Drive Remediation Plan	Drainage System Improvement to repair sinkhole	Achieved	Project is complete	\$3,157,223.90	\$3.15m	Component: Drainage System Improvements, Dept: DOT, District: 2	07/28/202
X22116 - Princeton Lakes Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$270,517.10	\$270.52k	Component: Drainage System Improvements, Dept: DOT, District: 2	07/03/202
X2212 - Cumberland Parkway Drainage	Drainage System Improvement	Achieved	Project is Complete	\$648,402.74	\$648.4k	Component: Drainage System Improvements, Dept: DOT, District: 2	11/22/201
X22125 - Briarleigh Chase Drainage	Drainage System Improvement	Achieved	Project is Complete	\$121,913.53	\$121.91k	Component: Drainage System Improvements, Dept: DOT, District: 4	06/16/202
X22126 - Big Oaks Drive Drainage	Drainage System Improvement	Achieved	Project completed by DOT Road Maintenance crews	\$49,831.08	\$49.83k	Component: Drainage System Improvements, Dept: DOT, District: 1	04/29/202
X2213 - New Macland Road Drainage	Drainage System Improvement	Achieved	Project is Complete	\$18,591.24	\$18.59k	Component: Drainage System Improvements, Dept: DOT, District: 4	09/09/201
X2214 - Kehely Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$65,597.53	\$65.6k	Component: Drainage System Improvements, Dept: DOT, District: 3	06/28/201
X2215 - Smyrna-Powder Springs Road Drainage	Drainage System Improvement	Achieved	Project is Complete	\$72,283.25	\$72.28k	Component: Drainage System Improvements, Dept: DOT, District: 4	10/21/201
X2216 - Lost Mountain Court Drainage	Drainage System Improvement	Achieved	Project is Complete	\$84,217.50	\$84.22k	Component: Drainage System Improvements, Dept: DOT, District: 1	12/16/201
K2217 - Willow Glenn Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$63,084.26	\$63.08k	Component: Drainage System Improvements, Dept: DOT, District: 2	04/21/201
X2218 - Maybreeze Road at Shallowford Road Drainage	Drainage System Improvement	Achieved	Project is Complete	\$178,691.44	\$178.69k	Component: Drainage System Improvements, Dept: DOT, District: 3	08/23/201

2024-01-04 - 02:19:58PM EST 4 of 26

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X2219 - Angelette Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$12,281	\$12.28k	Component: Drainage System Improvements, Dept: DOT, District: 4	04/28/2017
X2220 - Valley Stream Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$83,068.50	\$83.07k	Component: Drainage System Improvements, Dept: DOT, District: 3	10/03/2017
X2221 - Lower Roswell Road Drainage	Drainage System Improvement	Achieved	Project is Complete	\$16,115	\$16.12k	Component: Drainage System Improvements, Dept: DOT, District: 2	02/23/2017
K2222 - River Mill Circle Drainage	Drainage System Improvement	Achieved	Project is Complete	\$5,234.75	\$5.23k	Component: Drainage System Improvements, Dept: DOT, District: 2	02/23/201
K2223 - Smokeridge Court Drainage	Drainage System Improvement	Achieved	Project is Complete	\$25,023	\$25.02k	Component: Drainage System Improvements, Dept: DOT, District: 2	09/06/201
X2224 - Sturbridge Crescent Drainage	Drainage System Improvement	Achieved	Project is Complete	\$9,613.37	\$9.61k	Component: Drainage System Improvements, Dept: DOT, District: 2	08/28/2017
X2225 - Glenn Place at Lucinda Place Drainage	Drainage System Improvement	Achieved	Project is Complete	\$87,456.90	\$87.46k	Component: Drainage System Improvements, Dept: DOT, District: 4	08/22/2017
X2226 - Compton Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$133,380.75	\$133.38k	Component: Drainage System Improvements, Dept: DOT, District: 4	03/14/2017
X2227 - Burlington Court Drainage	Drainage System Improvement	Achieved	Project is Complete	\$166,716.28	\$166.72k	Component: Drainage System Improvements, Dept: DOT, District: 3	11/07/201
X2228 - Cumberland Boulevard Drainage - Emergency	Drainage System Improvement	Achieved	Project is Complete	\$11,241.50	\$11.24k	Component: Drainage System Improvements, Dept: DOT, District: 2	07/07/2017
X2229 - Rustic Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$102,181.40	\$102.18k	Component: Drainage System Improvements, Dept: DOT, District: 4	03/21/2018
X2230 - Glendale Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$99,511.91	\$99.51k	Component: Drainage System Improvements, Dept: DOT, District: 3	10/19/2018
X2232 - Jims Road Drainage	Drainage System Improvement	Achieved	Project is Complete	\$13,189	\$13.19k	Component: Drainage System Improvements, Dept: DOT, District: 3	12/21/2017
X2233 - Saint George Terrace Drainage	Drainage System Improvement	Achieved	Project is Complete	\$96,780.61	\$96.78k	Component: Drainage System Improvements, Dept: DOT, District: 4	12/14/2018
X2234 - Creekwood Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$101,438.70	\$101.44k	Component: Drainage System Improvements, Dept: DOT, District: 2	02/07/2019
X2235 - Madison Woods Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$59,824	\$59.82k	Component: Drainage System Improvements, Dept: DOT, District: 1	08/01/2018
X2236 - Devon Mill Way Drainage	Drainage System Improvement	Achieved	Project is Complete	\$75,583.05	\$75.58k	Component: Drainage System Improvements, Dept: DOT, District: 4	08/31/201
X2237 - Kilmory Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$80,755.71	\$80.76k	Component: Drainage System Improvements, Dept: DOT, District: 1	06/04/201
X2238 - Kinsmon Cove Drainage	Drainage System Improvement	Achieved	Project is Complete	\$65,082.50	\$65.08k	Component: Drainage System Improvements, Dept: DOT, District: 2	03/26/201
X2239 - Woodlawn Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$46,208.50	\$46.21k	Component: Drainage System Improvements, Dept: DOT, District: 2	04/30/201
X2240 - Piedmont Road Drainage	Drainage System Improvement	Achieved	Project is Complete	\$80,698.61	\$80.7k	Component: Drainage System Improvements, Dept: DOT, District: 3	06/28/201

2024-01-04 - 02:19:58PM EST 5 of 26

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X2242 - Countywide Drainage System mprovements 2018-1	Drainage System Improvement	Achieved	Project is Complete	\$139,044.70	\$139.04k	Component: Drainage System Improvements, Dept: DOT, District: ALL	10/22/2018
X2243 - Countywide Drainage System mprovements 2018-2	Drainage System Improvement	Achieved	Project is Complete	\$129,233.71	\$129.23k	Component: Drainage System Improvements, Dept: DOT, District: ALL	05/19/2019
X2244 - Olive Springs Road at Judy Lane Drainage	Drainage System Improvement	Achieved	Project is Complete	\$145,846.10	\$145.85k	Component: Drainage System Improvements, Dept: DOT, District: 1	12/06/2018
X2245 - Randall Farm Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$179,333.35	\$179.33k	Component: Drainage System Improvements, Dept: DOT, District: 2	08/30/2019
X2246 - Lost Mountain Lane (737) Drainage	Drainage System Improvement near 737 Lost Mountain Lane - Replacement of the failing 30-inch corrugated metal pipes with a precast 9' x 3' box culvert, construction of new headwalls, and placement of new pavement	Achieved	Project is Complete	\$142,990.21	\$142.99k	Component: Drainage System Improvements, Dept: DOT, District: 1	07/18/2020
X2247 - Chattahoochee Plantation Drainage	Drainage System Improvement - Replacement of the existing 24-inch storm drain, which is failing. Curb and gutter will also be replaced, along with installation of new catch basins and new pavement.	Achieved	Project is Complete	\$154,534.71	\$154.53k	Component: Drainage System Improvements, Dept: DOT, District: 2	06/04/2020
X2248 - Timber Trail at South Gordon Road Drainage	Drainage System Improvement	Achieved	Project is Complete	\$144,743.05	\$143.78k	Component: Drainage System Improvements, Dept: DOT, District: 4	01/10/2020
X2249 - Barrett Parkway at Devereaux Orainage	Drainage System Improvement	Achieved	Project is Complete	\$31,085.30	\$31.09k	Component: Drainage System Improvements, Dept: DOT, District: 1	07/27/2019
X2250 - Cinnamon Teal Court Drainage	Drainage System Improvement	Achieved	Project is Complete	\$13,366.70	\$13.37k	Component: Drainage System Improvements, Dept: DOT, District: 2	05/17/201
X2251 - Gaydon Road Drainage	Drainage System Improvement	Achieved	Project is Complete	\$116,142.14	\$116.14k	Component: Drainage System Improvements, Dept: DOT, District: 4	12/18/2019
X2252 - Pineland Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$103,125.14	\$103.13k	Component: Drainage System Improvements, Dept: DOT, District: 4	07/25/2019
X2253 - Circle75 Parkway Drainage	Drainage System Improvement	Achieved	Project is Complete	\$89,542.25	\$89.54k	Component: Drainage System Improvements, Dept: DOT, District: 2	12/06/2019
X2254 - Fox Lane Drainage	Drainage System Improvement	Achieved	Project is Complete	\$270,966.70	\$270.97k	Component: Drainage System Improvements, Dept: DOT, District: 2	04/15/2019
X2255 - Retner Drive Drainage	Drainage System Improvement near 1050 Retner Drive - replace portion of failed CMP and install paved invert	Achieved	Project is Complete	\$25,630.50	\$25.63k	Component: Drainage System Improvements, Dept: DOT, District: 4	07/14/2020
X2256 - Ridgewood Creek Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$169,893.20	\$169.89k	Component: Drainage System Improvements, Dept: DOT, District: 3	03/02/2020
X2257 - Pedro Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$99,832.70	\$99.83k	Component: Drainage System Improvements, Dept: DOT, District: 4	09/19/2019
X2258 - Stoney Acres Drive Drainage	Drainage System Improvement	Achieved	Project is Complete	\$20,104.60	\$20.1k	Component: Drainage System Improvements, Dept: DOT, District: 1	11/08/2019
X2259 - Riverview Road Drainage	Drainage System Improvement	Achieved	Project is Complete	\$55,217.28	\$55.22k	Component: Drainage System Improvements, Dept: DOT, District: TBD	06/27/201
X2260 - Woodland Brook Drive Drainage	Drainage System Improvement - Replacing a failed 24" RCP crossing that has created settlement in the pavement by jacking and boring a 30" steel casing and repairing asphalt pavement	Achieved	Project is Complete	\$221,596.01	\$221.6k	Component: Drainage System Improvements, Dept: DOT, District: 2	06/11/2020
X2261 - Janet Lane Drainage	Drainage System Improvement near 5508 Janet Lane - install new 48" RCP and two headwalls to replace existing failed pipe system	Achieved	Project is Complete	\$102,876.36	\$102.88k	Component: Drainage System Improvements, Dept: DOT, District: 4	10/07/2020

2024-01-04 - 02:19:58PM EST 6 of 26

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X2262 - Anderson Farm Road Drainage	Drainage System Improvement	Achieved	Project is Complete	\$21,684.15	\$21.68k	Component: Drainage System Improvements, Dept: DOT, District: 4	05/15/2020
(2263 - Lost Mountain Lane (615) Drainage	Drainage System Improvement near 615 Lost Mountain Lane - Replace existing 48" CMP and 36" CMP with double 10' X 4' Precast box culverts, construct new CIP headwalls, and replace roadway pavement	Achieved	Project is Complete	\$354,713.18	\$354.71k	Component: Drainage System Improvements, Dept: DOT, District: 1	09/30/2020
X2264 - Seabury Court Drainage	Drainage System Improvement near 1952 Seabury Court	Achieved	Project is Complete	\$47,380.35	\$47.38k	Component: Drainage System Improvements, Dept: DOT, District: 4	11/06/2020
K2265 - Stafford Place Drainage	Drainage System Improvement near 1977 Stafford Place	Achieved	Project is Complete	\$76,977.30	\$76.98k	Component: Drainage System Improvements, Dept: DOT, District: 2	02/05/202
K2266 - Leafwood Drive Drainage	Drainage System Improvement near 2910 Leafwood Drive	Achieved	Project is Complete	\$104,575.80	\$104.58k	Component: Drainage System Improvements, Dept: DOT, District: 2	07/02/202
K2267 - Powers Ferry Rd at Interstate North Pkwy Drainage	Drainage System Improvement at the NW corner of Powers Ferry Rd and Interstate North Pkwy	Achieved	Project is Complete	\$207,808.38	\$207.81k	Component: Drainage System Improvements, Dept: DOT, District: 2	11/16/2020
X2268 - Day Lily Way Drainage	Drainage System Improvement near 4930 Day Lily Way - replacement of failed cross drain and associated headwalls; repaving disturbed area	Achieved	Project is Complete	\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: 3	07/10/2020
(2269 - Winding Creek Lane (2178) Orainage	Drainage System Improvement near 2178 Winding Creek Lane	Achieved	Project completed by DOT Road Maintenance crews	\$15,080.49	\$15.08k	Component: Drainage System Improvements, Dept: DOT, District: 1	09/30/2020
(2270 - Winding Creek Lane (1845) Orainage	Drainage System Improvement near 1845 Winding Creek Lane	Achieved	Project is Complete	\$41,648.92	\$41.65k	Component: Drainage System Improvements, Dept: DOT, District: 1	11/20/202
K2271 - Heritage Trace View Drainage	Drainage System Improvement near 2203 Heritage Trave View	Achieved	Project is Complete	\$11,329.20	\$11.33k	Component: Drainage System Improvements, Dept: DOT, District: 2	12/18/202
X2272 - South Arbor Way Drainage	Drainage System Improvement on South Arbor Way	Achieved	Project completed by DOT Road Maintenance crews	\$6,354.93	\$6.35k	Component: Drainage System Improvements, Dept: DOT, District: 3	10/21/202
(2273 - Fay Drive Drainage	Drainage System Improvement near 181 Fay Drive	Achieved	Project is Complete	\$16,089.86	\$16.09k	Component: Drainage System Improvements, Dept: DOT, District: 3	03/05/202
K2274 - Rubes Landing Drainage	Drainage System Improvement near 1521 Rubes Landing	Achieved	Project is Complete	\$33,949.25	\$21.19k	Component: Drainage System Improvements, Dept: DOT, District: 3	03/26/202
K2275 - Westmoreland Drive Drainage	Drainage System Improvement near 3950 Westmoreland Drive	Achieved	Project is Complete	\$7,773.75	\$7.77k	Component: Drainage System Improvements, Dept: DOT, District: 3	03/05/202
(2276 - Heritage Trace Drive Drainage (2206)	Drainage system improvement project in the vicinity of 2206 Heritage Trace Drive	Achieved	Project is complete	\$306,886.20	\$306.89k	Component: Drainage System Improvements, Dept: DOT, District: 2	09/10/202
K2277 - Hilltop Drive Drainage	Drainage system improvement project	Achieved	Project is complete	\$157,083.60	\$157.08k	Component: Drainage System Improvements, Dept: DOT, District: 1	05/07/202
(2278 - Valley Creek Drive Drainage	Drainage System Improvement in the vicinity of 4181 Valley Creek Drive	Achieved	Project completed by DOT Road Maintenance crews	\$10,545.87	\$10.55k	Component: Drainage System Improvements, Dept: DOT, District: 2	10/30/202
(2279 - Joseph Club Drive Drainage	Drainage System Improvement in the vicinity of 823 Joseph Club Drive	Achieved	Project completed by DOT Road Maintenance crews	\$21,124.35	\$21.12k	Component: Drainage System Improvements, Dept: DOT, District: 4	10/09/202
(2280 - Heritage Trace Drive Drainage 2181)	Drainage system improvement project in the vicinity of 2181 Heritage Trace Drive	Achieved	Project is complete	\$102,617.99	\$102.62k	Component: Drainage System Improvements, Dept: DOT, District: 2	05/30/202
(2281 - East Forest Peak Drainage	Drainage system improvement project	Achieved	Project is Complete	\$34,009.80	\$34.01k	Component: Drainage System Improvements, Dept: DOT, District: 3	01/28/202

2024-01-04 - 02:19:58PM EST 7 of 26

Pages Page	Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
Section Procession Proces		Drainage system improvement project	Achieved	Project is complete	\$212,235.43	\$212.24k	System Improvements,	04/21/202
Second S	X2283 - Penhurst Drive Drainage	Drainage system improvement project	Achieved	Project completed by DOT Road Maintenance crews	\$27,425.91	\$27.43k	System Improvements,	09/17/202
Compared		Drainage system improvement project	Achieved	Project is Complete	\$49,416.60	\$49.42k	System Improvements,	02/26/202
Pages Page	X2285 - North Forest Drive Drainage	Drainage system improvement project	Achieved	Project completed by DOT Road Maintenance crews	\$5,544	\$5.54k	System Improvements,	05/21/202
Project is compiled	X2286 - Lake Latimer Drive Drainage	Drainage system improvement project	Achieved	Project is complete	\$161,497.52	\$161.5k	System Improvements,	12/16/202
K2229 Someriat Tiace Dininage Dininge system improvement project Achieved Project is complete Project is Compl	X2287 - Peel Castle Lane Drainage	Drainage system improvement project	Achieved	Project completed by DOT Road Maintenance crews	\$25,000	\$0	System Improvements,	01/29/202
System Improvements project Achieved Poject is Complete Project complete Project is Complete Project complete Pr	X2288 - Woolf Valley Court Drainage	Drainage system improvement project	Achieved	Project is complete	\$88,261	\$88.26k	System Improvements,	09/14/202
System Improvements System Improvement project Scheller System Improvement project Spstem Improvement project Spstem Improvement project Scheller Spstem Improvement project Scheller Spstem Improvement project	X2289 - Somerset Trace Drainage	Drainage system improvement project	Achieved	Project is complete	\$211,689.62	\$211.69k	System Improvements,	03/31/202
System improvements position improvements project somplete Parkway Drainage system improvement project Achieved Project somplete Parkway Drainage System improvement project Achieved Project completed by DOT Road Maintenance crews Sa876.92 Sa88 Source Parkway Drainage System improvement project Achieved Project sompleted by DOT Road Maintenance crews Sa876.92 Sa88 Source Parkway Drainage System improvement project Achieved Project completed by DOT Road Maintenance crews Sa876.92 Sa876.	X2290 - Thorrs Rokk Drainage	Drainage system improvement project	Achieved	Project is Complete	\$10,583.90	\$10.58k	System Improvements,	02/16/202
System Improvements System Improvement System Sys	X2291 - Weymouth Drive Drainage	Drainage system improvement project	Achieved	Project is Complete	\$16,971.52	\$16.97k	System Improvements,	03/19/202
System improvement, Spett DOT, District 2 X2294 - West Mill Drive Drainage Drainage system improvement project Achieved Project completed by DOT Road Maintenance crews S30,800 S4,315 S91,801 S91,901 Component Drainage System improvement project Achieved Project completed by DOT Road Maintenance crews Road Maintenance	X2292 - Olde Towne Parkway Drainage	Drainage system improvement project	Achieved	Project is complete	\$814,446.67	\$814.45k	System Improvements,	08/19/202
System improvements, 2007/2007/2007/2007/2007/2007/2007/2007	X2293 - Valley Ridge Court Drainage	Drainage system improvement project	Achieved	Project completed by DOT Road Maintenance crews	\$3,876.92	\$3.88k	System Improvements,	04/07/202
System Improvements System Improvements Policy DOT District: 3 Septem Dot District: 3 Septe	X2294 - West Mill Drive Drainage	Drainage system improvement project	Achieved	Project is Complete	\$20,215	\$20.22k	System Improvements,	04/07/202
System Improvements, Special Components, Drainage System Improvements, S	X2295 - Sawmill Terrace Drainage	Drainage system improvement project	Achieved	Project completed by DOT Road Maintenance crews	\$30,800	\$30.80k	System Improvements,	06/22/202
Road Maintenance crews X2298 - Windy Hill Road Drainage Drainage system improvement project Achieved Project is complete X2299 - Shallowford Road at Nicholson Drainage system improvement project Achieved Project completed by DOT Road Maintenance crews X2299 - Shallowford Road at Nicholson ES Track Drainage X22117 - Drainage Project - TBD X22117 - Drainage Project - TBD X22118 - Drainage Project - TBD X22118 - Drainage Project - TBD X22119 - Drainage Project - TBD	X2296 - Braswell Road Drainage	Drainage system improvement project	Achieved	Project completed by DOT Road Maintenance crews	\$4,315.90	\$4.32k	System Improvements,	05/07/202
System Improvements, Dept: DOT, District: 2 X2299 - Shallowford Road at Nicholson Brainage system improvement project	X2297 - Forest Brook Parkway Drainage		Achieved	Project completed by DOT Road Maintenance crews	\$88,971.18	\$88.97k	System Improvements,	06/30/202
ES Track Drainage X22117 - Drainage Project - TBD Canceled Project was not a named project in the original SPLOST booklet X22118 - Drainage Project - TBD Canceled Project was not a named project in the original SPLOST booklet X22118 - Drainage Project - TBD Canceled Project was not a named project in the original SPLOST booklet Project was not a named project in the original SPLOST booklet X22119 - Drainage Project - TBD Canceled Project was not a named project in the original SPLOST booklet Project was not a named project in the original SPLOST booklet S0 S0 Component: Drainage System Improvements, Dept: DOT, District: TBD Canceled Project was not a named project in the original SPLOST booklet S0 S0 So System Improvements, Dept: DOT, District: TBD	X2298 - Windy Hill Road Drainage	Drainage system improvement project	Achieved	Project is complete	\$193,797.22	\$193.8k	System Improvements,	08/03/202
System Improvements, Dept: DOT, District: TBD X22118 - Drainage Project - TBD Canceled Project was not a named project in the original SPLOST booklet \$0 \$0 \$0 Component: Drainage System Improvements, Dept: DOT, District: TBD X22119 - Drainage Project - TBD Canceled Project was not a named project in the original SPLOST booklet \$0 \$0 \$0 Component: Drainage System Improvements, Dept: DOT, District: TBD		Drainage system improvement project	Achieved	Project completed by DOT Road Maintenance crews	\$50,131.21	\$50.13k	System Improvements,	07/20/202
System Improvements, Dept: DOT, District: TBD X22119 - Drainage Project - TBD Canceled Project was not a named project in the original SPLOST booklet \$0 \$0 Component: Drainage System Improvements, Dept: Dot, District: TBD	X22117 - Drainage Project - TBD		Canceled	Project was not a named project in the original SPLOST booklet	\$0	\$0	System Improvements,	
System Improvements,	X22118 - Drainage Project - TBD		Canceled	Project was not a named project in the original SPLOST booklet	\$0	\$0	System Improvements,	
	X22119 - Drainage Project - TBD		Canceled	Project was not a named project in the original SPLOST booklet	\$0	\$0	System Improvements,	


2024-01-04 - 02:19:58PM EST 8 of 26

1	T.	1		I	I	I	1
Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X22120 - Drainage Project - TBD		Canceled	Project was not a named project in the original SPLOST booklet	\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	
X22121 - Drainage Project - TBD		Canceled	Project was not a named project in the original SPLOST booklet	\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	
X22122 - Drainage Project - TBD		Canceled	Project was not a named project in the original SPLOST booklet	\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	
X22123 - Drainage Project - TBD		Canceled	Project was not a named project in the original SPLOST booklet	\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	
X22124 - Drainage Project - TBD		Canceled	Project was not a named project in the original SPLOST booklet	\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	
X22127 - Drainage Project - TBD		Canceled	Project was not a named project in the original SPLOST booklet	\$0	\$0	Component: Drainage System Improvements, Dept: DOT, District: TBD	

2024-01-04 - 02:19:58PM EST 9 of 26

Component: Intersection Improvements (30 items)





Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
K2300 - Intersection Improvements Shared Costs	Fund holding account for intersection improvement projects	On Track	In progress	\$1,022,082.87	\$1.01m	Component: Intersection Improvements, Dept: DOT, District: ALL	12/31/202
X2301 - Acworth Due West Rd at Jim Owens/Mars Hill Church Rds	Construct roundabout to replace existing 4-legged all-way stop intersection, improve school entrance	Achieved	Project is complete	\$2,561,227.78	\$2.56m	Component: Intersection Improvements, Dept: DOT, District: 1	12/20/202
(2302 - Blackwell Rd at Autumn Ridge Pkwy	Intersection improvements - sight distance improvements and removal of existing 4-way stop creating a 2-way stop condition; construction of left turn lanes in both directions on Blackwell Road and addition of sidewalk	Achieved	Project is Complete	\$1,268,372.17	\$1.27m	Component: Intersection Improvements, Dept: DOT, District: 3	05/15/202
X2303 - Campus Loop Rd/Big Shanty Rd/Chastain Rd	Improve connection Campus Loop Rd to Big Shanty Rd	Achieved	Project is Complete	\$746,319.86	\$623.37k	Component: Intersection Improvements, Dept: DOT, District: 1	10/24/202
X2304 - Canton Road at Shallowford Road/Highland Terrace	Add right turn lane to northbound Canton Rd.	Achieved	Project is complete	\$91,787	\$91.79k	Component: Intersection Improvements, Dept: DOT, District: 3	07/31/202
X2305 - Dallas Highway at Lost Mountain Road/Mars Hill Road	Lengthen EB & WB LT lanes, reassign lanes on north leg, widen south leg and reassign lanes	On Track	Preliminary engineering in progress	\$1,875,297.43	\$610.31k	Component: Intersection Improvements, Dept: DOT, District: 1	07/31/202
X2306 - Factory Shoals Rd at Riverside Parkway	Intersection improvements (new signal, upgrade ped signals; add right turn lane	Achieved	Project is Complete	\$871,317.56	\$670.67k	Component: Intersection Improvements, Dept: DOT, District: 4	04/30/202
X2307 - Hicks Rd at Concord Rd	Safety and Operational Intersection Improvements including addition of and lenghtening of turn lanes, traffic signal modifications, drainage and pedestrian improvements	Achieved	Project is Complete	\$2,069,297.20	\$1.93m	Component: Intersection Improvements, Dept: DOT, District: 4	08/30/202
X2308 - Lost Mountain Rd at Midway Rd/Mirror Lake Dr	Realign Midway Road to align with Mirror Lake Dr, add RT and LT lanes	Achieved	Project is Complete	\$1,568,140.98	\$1.56m	Component: Intersection Improvements, Dept: DOT, District: 1	11/05/202
X2309 - McCollum Parkway at Ben King Road (joint with Kennesaw)	Construction of a roundabout at the intersection of McCollum Parkway and Ben King Road, and the addition of turn lanes and road realignment of Lockhart Drive and McCollum Parkway	Achieved	Project is Complete	\$3,107,095.83	\$3.05m	Component: Intersection Improvements, Dept: DOT, District: 1	11/24/202
X2310 - Old Canton Road at Holly Springs Road	Intersection improvements	Achieved	Project is Complete	\$708,583.52	\$701.68k	Component: Intersection Improvements, Dept: DOT, District: 3	10/31/202
X2311 - Post Oak Tritt Road at Hembree Road	Intersection improvements	Achieved	Project is Complete	\$1,472,534.87	\$1.47m	Component: Intersection Improvements, Dept: DOT, District: 3	03/31/202
X2312 - Powder Springs Rd at Flint Hill Rd/Pinegrove Dr/Deercreek Dr (w/ Powder Springs)	Intersection improvement - joint project with Powder Springs	Achieved	Project is Complete	\$1,554,748.54	\$1.55m	Component: Intersection Improvements, Dept: DOT, District: 4	07/31/202
(2313 - Railroad Quiet Zone mprovements (Joint project with Smyrna)	Railroad quiet zone installation at Nickajack Road	Achieved	Norfolk Southern Railway Company (NSRR) impemented Quiet zone in June 2023	\$660,892	\$627.62k	Component: Intersection Improvements, Dept: DOT, District: 4	06/30/202
X2314 - Shiloh Rd at Royal Dr/Apartment Dr	Intersection improvements - possible roundabout	On Track	Preliminary engineering in progress	\$2,411,621.48	\$50k	Component: Intersection Improvements, Dept: DOT, District: 3	07/31/202
X2315 - Brookview Road at Terrell Mill Road	Safety and Operational Intersection Improvements	Achieved	Project is Complete	\$89,022.94	\$89.02k	Component: Intersection Improvements, Dept: DOT, District: 2	07/19/201

2024-01-04 - 02:19:58PM EST 10 of 26

	I		I	1	I	I	I
Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X2316 - Circle 75 Pkwy & Herodian Way	Safety and Operational Intersection Improvements	Achieved	Project is Complete	\$126,611.66	\$126.61k	Component: Intersection Improvements, Dept: DOT, District: 2	03/31/2017
X2318 - Paces Ferry Road at New Paces Ferry Rd/Paces Mill Rd/Twin Lakes	Intersection Improvements	Achieved	Project is Complete	\$929,264.68	\$920.37k	Component: Intersection Improvements, Dept: DOT, District: 2	02/14/2019
X2321 - Johnson Ferry Road at CVS/Goldbergs	Intersection improvement project	Achieved	Project is Complete	\$105,988.41	\$105.99k	Component: Intersection Improvements, Dept: DOT, District: 2	08/25/2017
X2322 - East-West Connector at Cooper Lake Road	Intersection improvement project	Achieved	Project is Complete	\$89,808.81	\$89.81k	Component: Intersection Improvements, Dept: DOT, District: 2	11/09/2016
X2323 - Anderson Farm Road at Flint Hill Road	Intersection improvement project	Achieved	Project is Complete	\$90,711.84	\$90.71k	Component: Intersection Improvements, Dept: DOT, District: 4	11/18/2016
X2324 - Barrett Pkwy at Chastain Meadows TCCID	Intersection improvement project	Achieved	Project is Complete	\$430,805.05	\$430.81k	Component: Intersection Improvements, Dept: DOT, District: 3	06/05/2017
X2325 - Powder Springs Rd at Deercreek Dr (w/ Powder Springs)	Intersection improvement - joint project with Powder Springs - LMIG funding received \$200k	Achieved	Project is Complete	\$131,742.97	\$131.74k	Component: Intersection Improvements, Dept: DOT, District: 4	05/15/2018
X2326 - Cobb Place Boulevard at Vaughn Road	Intersection improvement project - Traffic Signal installation	Achieved	Project is Complete	\$193,460.50	\$193.46k	Component: Intersection Improvements, Dept: DOT, District: 3	11/08/2019
X2327 - Oakdale Road at Buckner Road	Engineering Only project added by RAP - Intersection improvement project added with Revenue Above Projections	Achieved	Concept development/Preliminary engineering complete; No ROW or Construction funding included in the project.	\$300,000	\$58.54k	Component: Intersection Improvements, Dept: DOT, District: 4	03/30/2023
X2328 - Circle 75 Parkway at Windy Hill Road	Intersection improvement project added with Revenue Above Projections	Achieved	Project is Complete	\$750,000	\$634.72k	Component: Intersection Improvements, Dept: DOT, District: 2	05/21/2022
X2329 - Old Floyd Road at Veterans Memorial Highway	Intersection improvement project added with Revenue Above Projections	On Track	Design and ROW in progress; Coordination with Norfolk Southern RR in progress; Scheduled to let to construction in Spring 2024	\$2,583,822.39	\$568.56k	Component: Intersection Improvements, Dept: DOT, District: 4	07/31/2026
X2317 - Lost Mt Rd at Amberton/Hopeton & Kingbury/Oakleigh Valley		Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: Intersection Improvements, Dept: DOT, District: TBD	
X2319 - Corner Rd at Echo Mill Dr		Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: Intersection Improvements, Dept: DOT, District: TBD	
X2320 - Paper Mill Rd at Sherwood Ln		Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: Intersection Improvements, Dept: DOT, District: TBD	

2024-01-04 - 02:19:58PM EST 11 of 26

Component: Resurfacing (25 items)



Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
2900 - Resurfacing Shared Costs	Resurfacing/pavement preservation bucket funding placeholder for future milling, patching, leveling, and resurfacing of various roadways	On Track	In progress	\$3,169,533.41	\$1.04m	Component: Resurfacing, Dept: DOT, District: ALL	12/31/2024
2901 - Resurfacing 2016-3 Local Roads lorth	Milling, patching, leveling, and resurfacing of various roadways	Achieved	Project is complete.	\$6,647,198.24	\$6.65m	Component: Resurfacing, Dept: DOT, District: 1, District: 3	01/27/201
2902 - Resurfacing 2016-2 Local Roads outh	Milling, patching, leveling, and resurfacing of various roadways	Achieved	Project is complete.	\$1,909,483.26	\$1.91m	Component: Resurfacing, Dept: DOT, District: 2, District: 4	06/30/201
2903 - Resurfacing 2017-1 LMIG horoughfares	Milling, patching, leveling, and resurfacing of various roadways	Achieved	Project is complete.	\$10,801,790.09	\$10.8m	Component: Resurfacing, Dept: DOT, District: ALL	08/31/201
2904 - Resurfacing 2017-2 Local Roads South)	Milling, patching, leveling, and resurfacing of various roadways	Achieved	Project is complete.	\$3,436,920.79	\$3.44m	Component: Resurfacing, Dept: DOT, District: 2, District: 4	08/31/201
2905 - Resurfacing 2017-3 Local Roads North)	Milling, patching, leveling, and resurfacing of various roadways	Achieved	Project is complete.	\$4,264,008.47	\$4.26m	Component: Resurfacing, Dept: DOT, District: 1, District: 3	04/30/201
(2906 - Resurfacing 2018-1 LMIG Phoroughfares	Milling, patching, leveling, and resurfacing of various roadways	Achieved	Project is complete.	\$7,203,826.34	\$7.2m	Component: Resurfacing, Dept: DOT, District: ALL	10/31/201
2907 - Resurfacing 2018-2 Local Roads South)	Milling, patching, leveling, and resurfacing of various roadways	Achieved	Project is complete.	\$3,107,753.98	\$3.11m	Component: Resurfacing, Dept: DOT, District: 2, District: 4	10/08/201
(2908 - Resurfacing 2018-3 Local Roads North)	Milling, patching, leveling, and resurfacing of various roadways	Achieved	Project is complete.	\$3,275,195.32	\$3.28m	Component: Resurfacing, Dept: DOT, District: 1, District: 3	12/19/201
(2909 - Resurfacing 2019-1 LMIG horoughfares	Milling, patching, leveling, and resurfacing of various roadways	Achieved	Project is complete.	\$9,249,941.49	\$9.25m	Component: Resurfacing, Dept: DOT, District: ALL	04/30/202
2910 - Resurfacing 2019-2 Local Roads South)	Milling, patching, leveling, and resurfacing of various roadways	Achieved	Project is complete.	\$3,896,386.42	\$3.9m	Component: Resurfacing, Dept: DOT, District: 2, District: 4	06/30/202
(2911 - Resurfacing 2019-3 Local Roads North)	Milling, patching, leveling, and resurfacing of various roadways	Achieved	Project is complete.	\$3,990,445.75	\$3.99m	Component: Resurfacing, Dept: DOT, District: 1, District: 3	06/30/202
(2912 - Resurfacing 2020-1 LMIG Thoroughfares	Milling, patching, leveling, and resurfacing of various roadways	Achieved	Project is complete.	\$9,764,750.48	\$9.76m	Component: Resurfacing, Dept: DOT, District: ALL	12/31/202
2913 - Resurfacing 2020-2 Local Roads South)	Milling, patching, leveling, and resurfacing of various roadways	Achieved	Project is complete.	\$4,159,328.70	\$4.16m	Component: Resurfacing, Dept: DOT, District: 2, District: 4	03/26/202
2914 - Resurfacing 2020-3 Local Roads North)	Milling, patching, leveling, and resurfacing of various roadways	Achieved	Project is complete.	\$4,850,038.39	\$4.85m	Component: Resurfacing, Dept: DOT, District: 1, District: 3	10/31/202
2915 - Resurfacing 2021-1 LMIG horoughfares	Milling, patching, leveling, and resurfacing of various roadways	Achieved	Project is complete.	\$9,299,061.02	\$7.86m	Component: Resurfacing, Dept: DOT, District: ALL	05/31/202
2916 - Resurfacing 2021-2 Local Roads South)	Milling, patching, leveling, and resurfacing of various roadways	Achieved	Project is complete.	\$4,212,811.84	\$3.82m	Component: Resurfacing, Dept: DOT, District: 2, District: 4	06/30/202
2917 - Resurfacing 2021-3 Local Roads North)	Milling, patching, leveling, and resurfacing of various roadways	Achieved	Project is complete.	\$4,209,423.38	\$3.39m	Component: Resurfacing, Dept: DOT, District: 1, District: 3	06/30/202

2024-01-04 - 02:19:58PM EST 12 of 26

				1		ı	ı
Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X2918 - Resurfacing - White Road (Joint with City of Marietta)	Milling, patching, leveling, and resurfacing of White Road	Achieved	Project is complete.	\$144,254.69	\$144.25k	Component: Resurfacing, Dept: DOT, District: ALL	11/06/2020
X2919 - Countywide Crack Sealing	Filling and sealing cracks on various Cobb County maintained streets, including pavement markings.	Achieved	Project is complete.	\$543,344.65	\$543.11k	Component: Resurfacing, Dept: DOT, District: ALL	05/13/2023
X2920 - Countywide High Friction Surface Treatment	Installation of a textured high friction surface treatment at various locations on Cobb County maintained thoroughfares	Achieved	Project is complete.	\$681,951.35	\$681.24k	Component: Resurfacing, Dept: DOT, District: ALL	05/05/2023
X2921 - Resurfacing 2023 Countywide Crack Sealing	Filling and sealing cracks on various Cobb County maintained streets, including pavement markings.	On Track	Crack sealing in progress	\$1,333,230	\$231.05k	Component: Resurfacing, Dept: DOT, District: TBD	06/30/2024
X2922 - Resurfacing 2023 Countywide High Friction Surface Treatment	Installation of a textured high friction surface treatment at various locations on Cobb County maintained thoroughfares.	On Track	HFST placement scheduled to begin in January 2024	\$498,349	\$252.60	Component: Resurfacing, Dept: DOT, District: TBD	06/30/2024
X2923 - Resurfacing Project - TBD	Future Resurfacing/Pavement preservation project	Not Started	Future Resurfacing/Pavement preservation project	\$500	\$0	Component: Resurfacing, Dept: DOT, District: TBD	10/29/2025
X2924 - Resurfacing Project - TBD	Future Resurfacing/Pavement preservation project	Not Started	Future Resurfacing/Pavement preservation project	\$0	\$0	Component: Resurfacing, Dept: DOT, District: TBD	10/31/2025

2024-01-04 - 02:19:58PM EST 13 of 26

Component: Roadway Improvements (18 items) Statuses On Track 3 (17%) Off Track 1 (6%) Achieved 9 (50%) Canceled 5 (28%) Due Dates Not Past Due 4 (100%) Past Due 0 (0%) Past Due 0 (0%) Past Due 0 (0%) Pending 0 (0%)

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X2600 - Roadway Safety & Operational Shared Costs	Roadway Safety & Operational Project	On Track	In progress	\$1,957,080.33	\$1.62m	Component: Roadway Improvements, Dept: DOT, District: TBD	12/31/202
X2601 - Westside Drive (S. Cobb Dr ro Sandtown Rd)	Operational and pedestrian improvements for improved access to Chattahoochee Tech	Achieved	Project is Complete	\$2,975,288.84	\$2.97m	Component: Roadway Improvements, Dept: DOT, District: 3	04/01/202
(2602 - Canton Road Corridor mprovements	Improvements including turn lanes and sidewalks	Achieved	Project is complete	\$5,300,546	\$4.9m	Component: Roadway Improvements, Dept: DOT, District: 3	07/31/202
K2603 - Cherokee Street (with Kennesaw)	Roadway safety and operational improvements between I-75 and Jiles Road including the addition of third travel lane in the EB direction and the addition of a RT lane at Shiloh Road	Achieved	Project is Complete	\$4,675,183.82	\$4.56m	Component: Roadway Improvements, Dept: DOT, District: 1	06/28/202
X2604 - Cumberland Boulevard GDOT	Safety and operational improvements, turn lanes and sidewalks	Achieved	Project is Complete	\$9,510,741.85	\$9.41m	Component: Roadway Improvements, Dept: DOT, District: 2	05/17/201
X2605 - Inclement Weather Equipment and Supply Storage - Procurement		Achieved	Project is Complete	\$1,320,097.09	\$1.32m	Component: Roadway Improvements, Dept: DOT, District: ALL	04/28/201
(2606 - Mack Dobbs Rd (Joint project with Kennesaw)	Roadway safety and traffic operational improvements on Mack Dobbs Road, beginning at Caylor Circle and ending at Cobb Parkway (US 41). Improvements will include turn lanes, sidewalks, curb and gutter, and drainage improvements.	On Track	Construction in progress	\$4,514,680.01	\$2.96m	Component: Roadway Improvements, Dept: DOT, District: 1	07/31/202
X2607 - Old Hwy 41/Main Street (Joint with Acworth)	Safety and operational improvements	Achieved	Project is Complete	\$3,336,692.73	\$3.34m	Component: Roadway Improvements, Dept: DOT, District: 1	10/15/201
X2608 - New Macland Rd	Roadway safety and traffic operational improvements on New Macland Road between Arapaho Drive and Macland Road. Improvements will include construction of turn lanes and sidewalks. Also included are drainage improvements, which consist of the replacement of two culverts.	Achieved	Project is Complete	\$2,965,840.97	\$2.81m	Component: Roadway Improvements, Dept: DOT, District: 4	09/15/202
X2609 - Old 41 Highway NPS, GDOT	Roadway safety and operational improvements on Old 41 Highway between Kennesaw Ave and Stilesboro Road. Project is within National Park Service boundaries.	On Track	Preliminary engineering in progress	\$7,939,999.50	\$1.46m	Component: Roadway Improvements, Dept: DOT, District: 3	12/15/202
X2610 - Sandtown Rd (Coordinate with City of Marietta project)	Safety and operational improvements, turn lanes and sidewalks	Achieved	Project is complete	\$2,197,723.94	\$2.02m	Component: Roadway Improvements, Dept: DOT, District: 1	03/03/202
K2611 - Six Flags Pkwy Gateway mprovements	Enhancements in the Six Flags Parkway Corridor with hardscaping, landscaping, monuments and signage	Off Track	Coordination with PARKS continues - PARKS will construct project; Project on hold	\$87,000	\$314.50	Component: Roadway Improvements, Dept: DOT, District: 4	12/31/202
X2612 - Roadway Safety & Operational Project - TBD	Future Roadway S & O Project	Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: Roadway Improvements, Dept: DOT, District: TBD	
K2613 - Guardrail Installations	Guardrail installation at various locations throughout the County	Achieved	Project is Complete	\$53,473	\$53.47k	Component: Roadway Improvements, Dept: DOT, District: 2	11/13/201
(2614 - Safety and Operational Roadway mprovements - TBD		Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: Roadway Improvements, Dept: DOT. District: TBD	

2024-01-04 - 02:19:58PM EST 14 of 26

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X2615 - Safety and Operational Roadway Improvements - TBD		Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: Roadway Improvements, Dept: DOT, District: TBD	
X2616 - Safety and Operational Roadway Improvements - TBD		Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: Roadway Improvements, Dept: DOT, District: TBD	
X2617 - Safety and Operational Roadway Improvements - TBD		Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: Roadway Improvements, Dept: DOT, District: TBD	

2024-01-04 - 02:19:58PM EST 15 of 26

Statuses Achieved 8 (89%) Canceled 1 (11%) Statuses Not Past Due - (%) Past Due - (%) No items exist within the current filter configuration that have either past or future due dates. Progress Updates Up-to-Date 9 (100%) Late 0 (0%) Pending 0 (0%)

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X2800 - School Zone Improvement Projects Shared Costs	Safety and Operational School Zone Improvements	Achieved	School zone component projects are complete	\$226,468.33	\$147.87k	Component: School Zone Improvements, Dept: DOT, District: ALL	08/25/2023
X2801 - Jim Owens Rd (Lewis Elementary School)	Additional turn lane and school entrance improvements	Achieved	Project is Complete	\$664,587.96	\$659.61k	Component: School Zone Improvements, Dept: DOT, District: 1	03/08/2023
X2802 - John Ward Rd at Irwin Rd (Cheatham Hill Elementary School)	Construct roundabout to replace existing 3-legged intersection	Achieved	Project is Complete	\$1,610,836.48	\$1.61m	Component: School Zone Improvements, Dept: DOT, District: 1	01/25/2019
X2803 - Terrell Mill Road at Greenwood Trail (Brumby ES/East Cobb MS)	Safety and Operational School Zone Improvements	Achieved	Project is Complete	\$586,497.22	\$586.5k	Component: School Zone Improvements, Dept: DOT, District: 2	07/22/2018
X2804 - Sandy Plains Rd at Davis Rd (Mountain View ES)	The project includes a traffic signal rebuild, new school zone flashing beacons, and median improvements at the new bus driveway on Sandy Plains Road at Davis Road due to the relocation of Mountain View Elementary School.	Achieved	Project is Complete	\$968,734.34	\$968.73k	Component: School Zone Improvements, Dept: DOT, District: 3	07/21/2017
X2805 - Trickum Road (Simpson Middle School)	Safety and Operational school Zone Improvements	Achieved	Project is Complete	\$18,875	\$18.88k	Component: School Zone Improvements, Dept: DOT, District: 3	07/31/2019
X2806 - Favor Road at Windy Hill Road (Osborne High School)	Safety and Operational school Zone Improvements	Achieved	Project is Complete	\$1,132,863.17	\$1.13m	Component: School Zone Improvements, Dept: DOT, District: 4	12/30/2019
X2807 - Factory Shoals Road (Harmony Leland/Clay Elementary School relocation)	School Zone Improvements; Phase 1 - Intersection improvements at the intersection of Factory Shoals Road and Mableton Parkway, including the addition of a right turn lane onto Mableton Parkway. Phase 2 - Improvements on Factory Shoals Road and Beverly Drive in coordination with construction of the CCSD Harmony Leland and Clay Elementary Schools relocation project	Achieved	Project is Complete	\$1,162,091.45	\$948.98k	Component: School Zone Improvements, Dept: DOT, District: 4	06/25/2021
X2808 - School Zone Improvement Project - TBD	School Zone Improvement Project - TBD	Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: School Zone Improvements, Dept: DOT, District: TBD	12/31/2024

2024-01-04 - 02:19:58PM EST 16 of 26

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X2700 - Pedestrian and Bicycle Projects Shared Costs	Pedestrian and Bicycle Project	On Track	In progress	\$692,529.09	\$692.53k	Component: Sidewalks, Dept: DOT, District: TBD	12/31/2024
X2701 - Pedestrian and Bicycle Projects - District 1	District 1 Bucket Funding Placeholder	On Track	In progress	\$0.31	\$0	Component: Sidewalks, Dept: DOT, District: 1	12/31/2024
X2702 - John Ward Rd Sidewalk (From Macland Rd to Irwin Rd)	Pedestrian improvements	Achieved	Project is Complete	\$1,154,608.13	\$1.15m	Component: Sidewalks, Dept: DOT, District: 1	01/10/2020
X2703 - Nichols Rd Sidewalk (From Antioch Rd to Holland Rd)	Pedestrian improvements	Achieved	Project is Complete	\$289,675.88	\$289.68k	Component: Sidewalks, Dept: DOT, District: 1	09/30/2019
X2704 - Big Shanty Rd Sidewalk (From McCollum Rd to Chastain Rd)	Pedestrian improvements - construction of sidewalk along the north side of Big Shanty Road between McCollum Pkwy and Chastain Rd	Achieved	Project is Complete	\$377,463.77	\$313.74k	Component: Sidewalks, Dept: DOT, District: 1	11/24/2021
X2705 - Friendship Road Sidewalk	Addition of sidewalk along the east of Friendship Church Rd between Church Hill Drive and Dallas Hwy	Canceled	Project not a named project in the original SPLOST booklet	\$450,000	\$0	Component: Sidewalks, Dept: DOT, District: 1	
X2706 - Powder Springs Road Trail	Addition of sidewalk/trail along the east of Powder Springs Road between Cheatham Hill Road and County Services Parkway	Off Track	Concept complete; Design on hold pending funding	\$1,505,000	\$134.91k	Component: Sidewalks, Dept: DOT, District: 1	12/15/2028
X2707 - Midway Road Sidewalk	Addition of sidewalk along the west side of Midway Road, from Madison Woods Drive to Due West Road	On Track	Construction in progress	\$202,845.97	\$208.85k	Component: Sidewalks, Dept: DOT, District: 1	06/30/2024
X2708 - Lost Mountain Road Sidewalk	Addition of sidewalk along the west side of Lost Mountain Road between Macland Road and Stone Mountain Lane	On Track	Construction in progress	\$817,659.65	\$47.14k	Component: Sidewalks, Dept: DOT, District: 1	10/31/2024
X2721 - Pedestrian and Bicycle Projects - District 2	District 2 Bucket Funding Placeholder	On Track	In progress	\$0	\$0	Component: Sidewalks, Dept: DOT, District: 2	12/31/2024
X2722 - Beech Haven Trail Sidewalks (Log Cabin Drive to Cumberland Pkwy)	Pedestrian improvements	Achieved	Project is Complete	\$471,014.64	\$471.01k	Component: Sidewalks, Dept: DOT, District: 2	11/11/2019
X2723 - Providence Rd Sidewalk (From Providence Corner Dr to Pine Rd)	Pedestrian Improvements	Achieved	Project is Complete	\$51,967.78	\$51.97k	Component: Sidewalks, Dept: DOT, District: 2	12/08/2017
X2724 - Windy Ridge Parkway Sidewalks (Cobb Parkway to Heritage Court)	Pedestrian improvements	Canceled	Project has been cancelled due to development of adjacent property; Project was not a named project in the original SPLOST booklet.	\$90,894.36	\$90.89k	Component: Sidewalks, Dept: DOT, District: 2	
X2725 - Woodlawn Drive Pedestrian Improvements	Pedestrian improvements - RRFB at Dickerson Middle School	Achieved	Project is Complete	\$33,595.30	\$33.6k	Component: Sidewalks, Dept: DOT, District: 2	07/31/2020
X2726 - Paces Ferry Road Sidewalks at CSX RR Crossing	Addition of sidewalk to fill in the gaps between existing sidewalks on both the north and south sides of Paces Ferry Road at the CSXT railroad crossing. The project also includes the addition of new sidewalks and relocation of the north crossing gates	Achieved	Project is Complete	\$107,049.73	\$107.05k	Component: Sidewalks, Dept: DOT, District: 2	02/21/2020
X2727 - Chimney Springs Sidewalks	Addition of sidewalk along the west side of Chimney Springs Drive, from Revere Circle to Bishop Lake	Achieved	Project is Complete	\$327,693.16	\$327.69k	Component: Sidewalks, Dept: DOT, District: 2	11/14/2019
X2728 - Woodland Brook Drive at Paces Ferry Road Pedestrian Improvements	Pedestrian improvements at the intersection of Woodland Brook Drive and Paces Ferry Road	Achieved	Project is Complete	\$79,073.50	\$79.07k	Component: Sidewalks, Dept: DOT, District: 2	10/26/2021
X2729 - Heritage Court Sidewalks (fill-in- gap at Windy Ridge Pkwy)	Pedestrian improvements	Achieved	Project is Complete	\$15,761	\$15.76k	Component: Sidewalks, Dept: DOT, District: 2	03/05/2018
X2730 - Chestnut Lake Drive Sidewalk	Construction of sidewalk along Chestnut Lake Drive at Dickerson Middle School between Dunmore Road and Woodlawn Drive	Achieved	Project is complete	\$220,122.43	\$209.44k	Component: Sidewalks, Dept: DOT, District: 2	07/29/2023
X2731 - Sewell Mill Road Sidewalk	Construction of sidewalk along Sewell Mill Road between Mooregate Drive and Bill Murdock Road	On Track	Construction in progress	\$1,305,697.49	\$241.87k	Component: Sidewalks, Dept: DOT. District: 2	08/31/2024


2024-01-04 - 02:19:58PM EST 17 of 26

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X2732 - Holt Road Sidewalk	Construction of sidewalk along Holt Road between Lower Roswell Road and Old Sewell Road	Off Track	Project on hold pending feasibility and funding availability	\$0.41	\$0	Component: Sidewalks, Dept: DOT, District: 2	12/30/2027
X2741 - Pedestrian and Bicycle Projects - District 3	District 3 Bucket Funding Placeholder	On Track	In progress	\$0	\$0	Component: Sidewalks, Dept: DOT, District: 3	12/31/2024
K2742 - McPherson Rd Sidewalk (From Post Oak Tritt Rd to Shallowford Rd)	Pedestrian improvements	Achieved	Project is Complete	\$674,399.73	\$674.4k	Component: Sidewalks, Dept: DOT, District: 2	04/15/2019
X2743 - Ebenezer Rd Sidewalk (From Blackwell Rd to Hampton Oaks Bend)	Pedestrian improvements	Achieved	Project is Complete	\$1,253,171.03	\$1.25m	Component: Sidewalks, Dept: DOT, District: 3	06/24/202
K2744 - Bells Ferry Rd Sidewalk (New Chastain Rd to Estates Landing Dr)	Pedestrian improvements	Achieved	Project is Complete	\$183,861.08	\$183.86k	Component: Sidewalks, Dept: DOT, District: 3	07/22/201
(2745 - Bells Ferry Rd Sidewalk Noonday Ck Trail to Big Shanty Road)	Pedestrian improvements	Achieved	Project is Complete	\$402,027.20	\$402.03k	Component: Sidewalks, Dept: DOT, District: 3	03/31/202
(2746 - Mitchell Road Sidewalks	Pedestrian improvements	Achieved	Project is Complete	\$108,913.44	\$108.91k	Component: Sidewalks, Dept: DOT, District: 3	01/19/201
K2747 - Canton Road Sidewalk - South Liberty Hill Rd to Rosedale Dr)	Pedestrian improvements	Achieved	Project is Complete	\$95,189.90	\$95.19k	Component: Sidewalks, Dept: DOT, District: 3	12/21/201
K2748 - Bells Ferry Road Sidewalk	Pedestrian improvements between North Booth Rd and Lansing Drive	Achieved	Project is complete	\$291,638.90	\$243.7k	Component: Sidewalks, Dept: DOT, District: 3	01/27/2023
(2749 - Hickory Grove Place Sidewalk	Addition of sidewalk along the south side of Hickory Grove Place, from Hickory Grove Road to Wade Green Road	Achieved	Project is complete	\$230,478.76	\$230.48k	Component: Sidewalks, Dept: DOT, District: 3	03/31/202
X2750 - Kinjac Drive Sidewalk (Sandy Plains Rd to Macby Drive - East side)	Addition of sidewalk along the east side of Kinjac Drive, from Sandy Plains Road to Macby Drive	Achieved	Project is Complete	\$449,409.10	\$425.68k	Component: Sidewalks, Dept: DOT, District: 3	05/31/202
(2751 - Shaw Road Sidewalk	Addition of sidewalk along the east side of Shaw Road between East Piedmont Road and Woodrush Drive	Achieved	Project is complete	\$601,519.61	\$532.36k	Component: Sidewalks, Dept: DOT, District: 3	06/10/202
K2752 - Davis Road Sidewalk	Addition of sidewalk along the north side of Davis Raod, from Williams Road to Shallowford Road	Achieved	Project is complete	\$922,287.95	\$788.59k	Component: Sidewalks, Dept: DOT, District: 3	11/24/202
K2761 - Pedestrian and Bicycle Projects - District 4	District 4 Bucket Funding Placeholder	On Track	In progress	\$0	\$0	Component: Sidewalks, Dept: DOT, District: 4	12/31/202
(2762 - Mableton Pkwy Pedestrian mprovements, Phase 1	Construction of a 10' wide trail on the west side of Mableton Parkway and a 5' wide sidewalk on the east side, from Factory Shoals Road to Discovery Boulevard. Traffic signal upgrades are also included at signalized intersections within the project limits, including the Mableton Parkway at Factory Shoals Road intersection	Achieved	Construction is substantially complete; punch list work in progress	\$6,117,562.35	\$5.28m	Component: Sidewalks, Dept: DOT, District: 4	10/31/202
X2763 - Discovery Blvd Sidewalk (From Mableton Pkwy to Castle Lake Dr)	Pedestrian improvements	Achieved	Project is Complete	\$57,449.68	\$57.45k	Component: Sidewalks, Dept: DOT, District: 4	06/27/201
X2764 - Hillcrest Drive Sidewalk	Addition of curb and gutter with a five-foot wide sidewalk along the west side of Hillcrest Drive, from Shenandoah Trail to Six Flags Parkway. Additionally, curb and gutter with a five-foot wide sidewalk will continue on the northern side of Six Flags Parkway, from Hillcrest Drive to Silver Mine Trail. The total length of the project is estimated at 1.31 miles.	Off Track	Construction on hold pending approval of agreement with Surety and Completion Contractor; construction activity may not resume until Spring 2024	\$4,205,067.15	\$1.62m	Component: Sidewalks, Dept: DOT, District: 4	06/30/202
X2765 - Austell Road Sidewalk (Veterans Memorial Highway to Clay Road)	Pedestrian improvements that will construct sidewalk along the west side of Austell Road from Veterans Memorial Highway at Maxham Road to Clay Road. This is a joint project with the City of Austell.	On Track	Construction in progress	\$1,553,272.45	\$1.22m	Component: Sidewalks, Dept: DOT, District: 4	01/15/202
(2766 - Buckner Road Sidewalk Veterans Memorial Highway to Kilrush Drive)	Pedestrian improvements construction of a five-foot wide sidewalk to fill-in-the gap along the southside of Buckner Road between Veterans Memorial Highway and Kilrush Drive	Achieved	Project is complete	\$1,500,533.50	\$1.09m	Component: Sidewalks, Dept: DOT, District: 4	01/28/202
(2767 - Powder Springs Road Sidewalk Whitehaven Drive to Horseshoe Bend Road)	Pedestrian improvements	Achieved	Project is Complete	\$79,678.07	\$79.68k	Component: Sidewalks, Dept: DOT, District: 4	09/01/201
2768 - East-West Connector Sidewalk Framore Park to Champion Drive/Mesa alley Way)	Pedestrian improvements	Achieved	Project is Complete	\$138,562.50	\$138.56k	Component: Sidewalks, Dept: DOT, District: 4	08/17/201

2024-01-04 - 02:19:58PM EST 18 of 26

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X2769 - Old Alabama Road Sidewalk	Pedestrian improvements that will construct sidewalk along the south side of Old Alabama Road between Maxham Road and Thunderwood Road, and along the north side between Megcole Way and Pisgah Road. The total length of the project is estimated at 2.12 miles.	On Track	Construction in progress	\$3,551,600.26	\$2.55m	Component: Sidewalks, Dept: DOT, District: 4	09/30/2024
X2770 - Mableton Pkwy Pedestrian Improvements, Phase 2	Pedestrian improvements between Veterans Memorial Hwy and Factory Shoals Rd	On Track	Construction scheduled to begin in January 2024.	\$4,901,492.99	\$953.36k	Component: Sidewalks, Dept: DOT, District: 4	06/30/2026
X2771 - Meadows Road Sidewalk	Pedestrian improvements	Achieved	Project is Complete	\$262,922.76	\$262.92k	Component: Sidewalks, Dept: DOT, District: 4	11/01/2018
X2773 - Pair Road Sidewalk	Pedestrian improvements	Achieved	Project is Complete	\$88,718.07	\$88.72k	Component: Sidewalks, Dept: DOT, District: 4	06/26/2019
X2774 - Church Road Sidewalk	Pedestrian improvements between Harris Road and Gray Road to fill in the sidewalk gap	On Track	Construction in progress	\$2,077,221.08	\$1.22m	Component: Sidewalks, Dept: DOT, District: 4	03/31/2024
K2775 - Horseshoe Bend Road Sidewalk	Addition of sidewalk along Horseshoe Bend Road between Powder Springs Road and Powder Springs Road	Canceled	Project was not a named project in the original SPLOST booklet.	\$83,431.29	\$0	Component: Sidewalks, Dept: DOT, District: 4	
X2776 - Anderson Mill Road Sidewalk	Pedestrian improvements between Austell Road and Flint Hill Road to fill in the sidewalk gap	Off Track	Design and ROW in progress; Construction on-hold pending available funding	\$784,570	\$265.63k	Component: Sidewalks, Dept: DOT, District: 4	12/31/2027
X2777 - Factory Shoals Road Sidewalk	Addition of sidewalk along the east side of Factory Shoals Road between White Road and Riverside Parkway	Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: Sidewalks, Dept: DOT, District: 4	
X2778 - Callaway Road Sidewalk	Pedestrian improvements between Austell Road and Al Bishop Drive to fill in the sidewalk gap	On Track	Construction in progress	\$1,302,846	\$1.27m	Component: Sidewalks, Dept: DOT, District: 4	12/31/2024
X2779 - Discovery Blvd Sidewalk	Addition of sidewalk along the west side of Discovery Blvd between Veterans Memorial Hwy and Park Trailhead	Achieved	Project is Complete	\$242,279.60	\$242.28k	Component: Sidewalks, Dept: DOT, District: 4	04/30/2021
X2780 - Chattahoochee River Trail Pedestrian Improvements	Construction of trail along Chattahoochee River from Mableton Pkwy to I-285 on the west bank and from I-285 to Atlanta Road on the east bank (see X2518)	On Track	Construction in progress	\$3,700,000	\$1.93m	Component: Sidewalks, Dept: DOT, District: 4	11/30/2024
X2781 - Countywide ADA Sidewalk Improvements - 2016	Sidewalk and pedestrian ramp improvements throughout the County to ensure compliance with ADA standards	Achieved	Project is Complete	\$241,729.70	\$241.73k	Component: Sidewalks, Dept: DOT, District: ALL	02/28/2017
X2782 - Countywide ADA Sidewalk mprovements - 2019	Sidewalk and pedestrian ramp improvements throughout the County to ensure compliance with ADA standards	Achieved	Project is Complete	\$423,587.23	\$423.59k	Component: Sidewalks, Dept: DOT, District: ALL	07/31/2020
X2709 - Pedestrian Project - District 1 - TBD		Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: Sidewalks, Dept: DOT, District: TBD	
K2710 - Pedestrian Project - District 1 - IBD		Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: Sidewalks, Dept: DOT, District: TBD	
X2772 - LITTLE WILLEO/TIMBER RIDG		Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: Sidewalks, Dept: DOT, District: TBD	

2024-01-04 - 02:19:58PM EST 19 of 26



2024-01-04 - 02:19:58PM EST 20 of 26

Component: Thoroughfare and Mobility Improvements (18 items) Statuses **Due Dates Progress Updates** On Track 8 (44%) Not Past Due 8 (100%) Up-to-Date 18 (100%) Achieved 8 (44%) Past Due 0 (0%) Late 0 (0%) Pending Canceled 2 (11%) 0 (0%) Name Description Status Last Update's Comment Target **Current Value** Tags **Due Date** X2400 - Thoroughfare Projects Shared On Track \$3,283,910.04 12/31/2024 Thoroughfare Improvements In progress \$3.27m Component: Thoroughfare and Costs Mobility Improvements, Dept: DOT, District: TBD X2401 - Windy Hill Road - Terrell Mill Construction of a new 4-lane median divided Achieved Project is complete \$45,789,729,04 \$45.56m Component: 10/14/2022 roadway between Windy Hill Road and Terrell Mill Thoroughfare and Road Connector GDOT Road, beginning at the intersection of Windy Hill Mobility Improvements, Road and Spectrum Circle, and continuing north to Dept: DOT, District: 2 the intersection of Terrell Mill Road and Bentley X2402 - Windy Hill Road (Joint project Reconstruction of the existing 5-lane roadway On Track Construction in progress by City of Smyrna \$23,001,500 \$18.3m Component: 09/30/2024 between South Cobb Drive and Atlanta Road with a with City of Smyrna - Smyrna lead) Thoroughfare and boulevard section consisting of 4 express lanes. Mobility Improvements. frontage roads, bicycle lanes, and pedestrian paths Dept: DOT, District: 2 X2403 - Cobb Pkwy @ I-285WB and Widening the existing dual LT lanes from NB Cobb Achieved Project is Complete \$10 728 530 49 \$10.64m Component: 03/31/2017 Spring Rd/Circle 75 Pkwy GDOT Parkway to WB Spring Road to create triple LT lanes. Thoroughfare and The turn lanes on the I-285 WB ramp will be Mobility Improvements, lengthened, and an additional barrier separated turn Dept: DOT, District: 2 lane from the I-285 WB off-ramp to Circle 75 Parkway will be added. X2404 - Kennesaw Mtn Pedestrian Impr Construction of a multi-use trail along the east side Achieved Project is complete \$9,814,927.37 \$7.82m Component: 07/25/2023 (Cheatham Hill Rd/Dallas Hwy Trail) w/ of Cheatham Hill Road, beginning at Powder Springs Thoroughfare and NPS, GDOT, Marietta Road, which will extend north to the existing trail on Mobility Improvements Dept: DOT, District: 1 the west side of John Ward Road. The trail will then resume at the intersection of John Ward Road and Whitlock Avenue/Dallas Highway/SR120, ending at Cheatham Hill Drive. Additionally, the trail will be constructed along the south side of Burnt Hickory Road, beginning at Whitlock Avenue and ending at Old Mountain Road. X2405 - Windy Ridge Parkway Bridge Widening of the existing Windy Ridge Parkway Achieved Project is Complete \$11.880.727.48 \$11.88m 07/13/2017 Component: Pedestrian Enhancements GDOT Bridge over I-75 and I-285 ramps to provide Thoroughfare and Mobility Improvements, enhanced pedestrian accommodations and greenway space. Dept: DOT, District: 2 Proposed expansion of the existing CobbLinc X2406 - Marietta Maintenance Facility On Track Site Selection Study underway (2011 SPLOST E10C05) \$2,000,000 \$25.50 07/31/2024 Component: Expansion Marietta Maintenance Facility to meet current and Thoroughfare and future bus storage capacity and maintenance Mobility Improvements, Dept: DOT, District: 1 X2407 - South Barrett Reliever, Phase 3 Extension and widening of Shiloh Valley On Track Construction in progress \$43,155,252 \$19.8m Component: 10/31/2024 TCCID Drive/Greers Chapel Drive across I-75, terminating at Thoroughfare and the intersection of Roberts Court and Barrett Mobility Improvements, Parkway. Proposed improvements include Dept: DOT, District: 3 construction of a bridge with no interstate access over I-75, and the addition of a roundabout at Greers Chapel Drive and Roberts Court. X2408 - I-285 Multi-Use Bridge (Project Project not funded with SPLOST dollars Achieved Project is Complete \$0 \$0 Component: Number No Longer in Use) Thoroughfare and Mobility Improvements, Dept: DOT, District: 2 X2409 - I-20 EB Ramps at Riverside Addition of turn lanes, traffic signal installation, Achieved Project is Complete \$4,115,630.21 \$3.93m Component: 02/23/2021 Parkway SRTA/GTIB sidewalks, raised medians, and other pedestrian Thoroughfare and Mobility Improvements, improvements. South Service Drive will be realigned with the existing driveway access point at Riverside Dept: DOT, District: 4 **EpiCenter**

2024-01-04 - 02:19:58PM EST 21 of 26

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X2410 - Akers Mill Road Managed Lanes Access - IGA with GDOT	New connection to I-75 Managed Lanes at Akers Mill Road (GDOT lead project); Addition of an entrance/exit ramp at an operating interchange located at I-75 and Akers Mill Road.	On Track	Construction in progress by GDOT	\$15,285,815.42	\$15.29m	Component: Thoroughfare and Mobility Improvements, Dept: DOT, District: 2	06/30/2024
X2411 - Big Shanty Road Widening TCCID	Concept development only	Achieved	Project is Complete	\$6,078.90	\$6.08k	Component: Thoroughfare and Mobility Improvements, Dept: DOT, District: 3	12/31/2018
X2412 - West Atlanta Street Trail (Dunn Avenue to Pearl Street)	Construction of a multi-use trail on the east side of West Atlanta Street beginning at Dunn Avenue and extending north over South Cobb Drive/SR 280 to Pearl Street	Achieved	Construction is substantially complete; punch list work in progress	\$4,273,169.37	\$2.95m	Component: Thoroughfare and Mobility Improvements, Dept: DOT, District: 3	10/31/2023
X2415 - Silver Comet Trail Connector	Southward extension of the Silver Comet Trail on lands that CSX deeded to the State of Georgia (3.5 miles)	On Track	Construction in Progress	\$3,980,000	\$631.68k	Component: Thoroughfare and Mobility Improvements, Dept: DOT, District: 2, District: 4	07/31/2025
X2416 - Stout Parkway at Burnt Hickory Road	Intersection Improvement project - Joint with Paulding County and GDOT	On Track	Construction scheduled to start in early 2024 by Paulding County	\$500,000	\$137.55k	Component: Thoroughfare and Mobility Improvements, Dept: DOT, District: 4	06/30/2026
X2417 - Austell - South Cobb Transfer Center Multi-Modal Improvement	Transportation Improvement project to construct a CobbLinc multimodal transfer center in the vicinity of Austell Road and East-West Connector	On Track	Site selection study in progress	\$450,000	\$111.6k	Component: Thoroughfare and Mobility Improvements, Dept: DOT, District: 4	07/31/2024
X2413 - Austell Rd at Hospital South Dr		Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: Thoroughfare and Mobility Improvements, Dept: DOT, District: TBD	
X2414 - Austell Rd at Mulkey Rd		Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: Thoroughfare and Mobility Improvements, Dept: DOT, District: TBD	

2024-01-04 - 02:19:58PM EST 22 of 26

Component: Traffic Management, Traffic Signals and Planning (48 items) Statuses **Due Dates Progress Updates** Not Past Due 4 (100%) Not Started 1 (2%) Up-to-Date 48 (100%) Past Due 0 (0%) Late 0 (0%) On Track3 (6%) Achieved 39 (81%) Pending 0 (0%) Canceled 5 (10%) Name Description Status Last Update's Comment Target Current Value Tags Due Date X2500 - Traffic Management/Traffic Traffic Management/Traffic Signals/Signal On Track In Progress \$569,390.69 \$569.15k Component: Traffic 12/31/2024 Signals/Signal Timing/Planning Studies Timing/Planning Studies Management, Traffic Shared Costs Signals and Planning, Dept: DOT, District: TBD X2501 - ATMS - ITS Communication Installing 13 miles of fiber optic cable, system Achieved \$870.943.25 \$870.94k Component: Traffic 09/03/2018 Project is Complete splicing, internet protocol scheme implementation, and installation of three remote hubs in existing Management, Traffic Upgrade, Phase 1 Signals and Planning, County facilities. The corridors for the fiber optic Dept: DOT, District: ALL cable installation include Cobb Parkway, New Chastain Road, Canton Road, Shallowford Road, Cumberland Parkway and Cumberland Boulevard. The three hub locations will be Cobb Parkway, Sandy

	Plains Road and Cumberland Parkway.						
X2502 - ATMS - ITS Communication Upgrade, Phase 1C, 2, and 3A	Installation of 25 miles of fiber optic cable on various corridors within the County, to provide an improved communications infrastructure between existing traffic signals and ITS devices within the County TMC.	Achieved	Project is Complete	\$2,897,759.09	\$2.84m	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	06/03/2022
(2503 - ATMS - Regional Connected /ehicle Deployment Program	The Regional Connected Vehicle (RCV) Deployment Program is a project within the ARC TIP. DOT has identified 154 traffic signals for inclusion in this project. CCID and TCCID are partners in this program.	Achieved	Payment made to GDOT; BOC approved agreement with GDOT and CFAs with CCID and TCCID on 6/23/20	\$310,482.50	\$310.47k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	
(2504 - Advanced Transportation Management Systems (ATMS) - Proj TBD		Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: TBD	
X2505 - Advanced Transportation Management Systems (ATMS) - Proj TBD		Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: TBD	
X2506 - Advanced Transportation Management Systems (ATMS) - Proj TBD		Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: TBD	
X2507 - Cumberland Traffic Cameras & Oyn. Message Signs - Procurement GDOT	Providing, delivering, testing, training, and warranty for permanent changeable message sign (CMS) equipment (see X2509)	Achieved	Project is Complete	\$1,323,193.11	\$1.32m	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: 2	04/28/2017
X2508 - Cumberland Areawide Interstate Signs GDOT	Providing and installing overhead directional guide signs along I-285 and I-75 that will direct drivers to the SunTrust Park area.	Achieved	Project is Complete	\$1,383,551.32	\$1.38m	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: 2	04/26/2017
(2509 - Cumberland Traffic Cameras & Oyn. Message Signs - Installation GDOT	Installation of changeable message signs (CMS) on arterials (see X2507)	Achieved	Project is Complete	\$2,920,877	\$2.92m	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: 2	03/13/2018
(2510 - Incident Management - TMC Video Wall Upgrade	Upgrade and/or replacement of the video wall in the Transportation Management Center (TMC)	Achieved	Project is Complete	\$189,390	\$189.38k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	09/28/2018
2511 - Incident Management - VMS oftware	Procurement of video management software and associate equipment for use in the TMC, E911, and SunTrust Park	Achieved	Project is Complete	\$20,073.76	\$20.07k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	12/21/2018

2024-01-04 - 02:19:58PM EST 23 of 26

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X2512 - Shallowford Road at Wesley Chapel Road Pole Relocation	Relocation of GA Power pole and associated traffic signal and ADA improvements	On Track	Coordination with Ga Power and other utilities in progress	\$50,500	\$42.50	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	06/30/2024
X2513 - Integrated Corridor Management - Arterial Dynamic Message Signs	Installation of five (5) dynamic message signs (DMS) that will provide advance warning of interstate and arterial roadway congestion	Achieved	Project is Complete	\$281,317.24	\$281.32k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: 3	02/27/2020
X2514 - Bicycle and Pedestrian mprovement Plan Update, Ph 1	Development of Cobb County Bicycle and Pedestrian Improvement Plan Update	Achieved	Project is Complete	\$429,372	\$429.37k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	12/31/2018
X2515 - CobbLinc Transit Service Plan	Development of a transit service plan with a goal to improve the overall delivery of services and meet the evolving transportation and travel needs of both Cobb County and the region	Achieved	Project is Complete	\$844,533.50	\$844.53k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	12/31/2019
X2516 - KDW and McCollum Pkwy Surface Transportation Plan	Planning study to identify traffic operational improvements needed to the existing roadway infrastructure adjacent to the Airport, between Kennesaw Due West Road and McCollum Parkway.	Achieved	Project is Complete	\$171,235.50	\$171.24k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: 1, District: 3	08/30/2019
X2517 - Holly Springs Corridor Traffic Study	Conducting a complete traffic engineering study of Holly Springs Road, between Post Oak Tritt Road and Old Canton Road to evaluate existing and projected conditions at the intersections of Holly Springs Road at Post Oak Tritt Road, and Holly Springs Road at Old Canton Road	Achieved	Project is Complete	\$15,440	\$15.44k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: 3	12/29/2017
X2518 - Chattahoochee River Trail Master Planning and Engineering Design	MOA with ARC/COA/TPL for development of the Chattahoochee River 100 Mile Greenway Plan. The purpose of this project is to provide safe and convenient pedestrian facilities along the Chattahoochee River.	Achieved	Project is Complete	\$100,340	\$100.34k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: 4	05/29/2020
X2519 - Cobb County 2050 Comprehensive Transportation Plan Update	Comprehensive Transportation Plan Update	Achieved	Complete	\$1,753,000	\$1.75m	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	09/30/202
X2520 - Adaptive Traffic Control System (ATCS) Signal Timing	Traffic Engineering services for ATCS signal timing, which includes approximately 150 traffic signals and special event traffic plans.	Achieved	Project is Complete	\$116,833.20	\$116.83k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: 2	03/31/2020
X2521 - FY 2018 Traffic Signal Timing	Traffic engineering/signal timing services for approximately 350 traffic signals throughout Cobb County	Achieved	Project is Complete	\$135,565.90	\$135.57k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	03/31/2020
X2522 - Traffic Signal Timing - SCATS Expansion	Project will activate 33 signalized intersections in the SCATS System, including vehicle detection modification and/or installation with SCATS signal timing implementation in 7 corridors: Atlanta Road, Bells Ferry Road, Cumberland Parkway, Jiles Road, Shiloh Road, Spring Hill Parkway and Wade Green Road.	Achieved	Project is Complete	\$910,889.25	\$910.89k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	10/31/2020
X2523 - Traffic Signal Timing - SCATS Software Upgrade	Procurement of upgraded Sydney Coordinated Adaptive Traffic System traffic signal controller software and acceptance of donated equipment from GDOT (BOC approved 6/23/20)	Canceled	Project has been cancelled; CCDOT did not take delivery of GDOT equipment; Not a named project in the SPLOST Booklet	\$382.50	\$382.50	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	
X2524 - Traffic Signal Timing - TBD	Future Traffic Signal Timing Project	Achieved	Project is complete	\$89,880	\$86.51k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	03/30/2023
X2525 - Traffic Signals - Traffic Signal Specifications		Achieved	Complete.	\$59,705	\$55.33k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: TBD	12/31/2023
X2526 - Cobb Galleria Pkwy at Encore Drive Traffic Signal	Installation of the traffic signal located at Cobb Galleria Parkway and the entrance to The Encore.	Achieved	Project is Complete	\$251,374.41	\$251.37k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: 2	06/23/201

2024-01-04 - 02:19:58PM EST 24 of 26

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
X2527 - Traffic Signals - Flashing Yellow Arrow (2018)	Upgrade 37 signalized intersections to Flashing Yellow Arrow	Achieved	Project is Complete	\$291,825.41	\$291.83k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	07/31/2020
X2528 - Traffic Signals - Damaged Signal Pole Replacement	Replacement of damaged signal poles	Achieved	Project is Complete	\$138,373	\$138.37k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	07/19/2019
X2529 - Traffic Signals - Damaged Pedestrian Pole Replacement	Replacement of damaged pedestrian signal poles	Achieved	Project is Complete	\$47,900	\$47.90k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	02/27/2019
X2530 - Traffic Signals - Project TBD		Canceled	Project was not a named project in the original SPLOST booklet.	\$0	\$0	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: TBD	
X2531 - Traffic Signals - TMC Uninterruptible Power Supply (UPS)	Traffic Signal Project	Achieved	Project is complete	\$30,102	\$30.10k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	10/30/2020
X2532 - Transportation Technology - ProjectView Development and Support	Continue software enhancements and improve data management to increase program, project and contract management efficiencies, and to streamline departmental business practices.	Achieved	Complete	\$1,147,646.75	\$1.15m	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	12/31/2021
X2533 - Transportation Technology - PlanGrid	Procurement of software to facilitate and improve collaboration and efficiency during construction	Achieved	Project is Complete	\$658.82	\$658.82	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	05/12/2017
(2534 - Transportation Technology - Cartegraph Upgrade	Enhancements to existing system including addition of three new assets; integration with the Traffic Management Center's travel time monitoring system; an extended support package with Cartegraph for professional services for assistance with more complicated report writing and onsite DOT staff training; back up field devices to utilize when original equipment has been sent offsite for service	Achieved	Project is Complete	\$179,684.53	\$167.06k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	12/31/2019
X2535 - Transportation Technology - Miovision Scout Video Collection	Procurement of automated traffic count video collection units	Achieved	Project is Complete	\$25,388	\$25.39k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	12/31/2018
X2537 - Transportation Technology - ReMix Transit Planning	Transit planning software	Achieved	Complete	\$13,599	\$13.60k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	12/31/2021
X2538 - Transportation Technology - Geographic Information System Big Data	Transportation Technology Project	Achieved	Project is complete	\$17,000	\$17k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	
(2539 - Cobb Linc Marietta Maintenance Facility	Feasibility analysis and site planning study for the proposed expansion of the existing CobbLinc Marietta Maintenance Facility to meet current and future bus storage capacity and maintenance requirements	Achieved	Complete	\$259,291	\$259.21k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: 3	12/31/2021
(2540 - Cobb Parkway and Windy Hill Road Grade Separation Study	Planning study for the feasibility of the Cobb Pkwy at Windy Hill Road Grade Separation Concept	Achieved	Scoping study is complete	\$401,000	\$400.61k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: 2	12/31/2022
(2541 - Planning Studies - Future TBD	Planning Studies - Future TBD	Not Started	Future Planning Study, if needed	\$0	\$0	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: TBD	12/31/2026
X2542 - Transportation Technology - GIS Plotter	Transportation Technology - Future TBD	Achieved	Complete	\$52,206.87	\$7.53k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: TBD	06/30/2023

2024-01-04 - 02:19:58PM EST 25 of 26

Name	Description	Status	Last Update's Comment	Target	Current Value	Tags	Due Date
Hame	Description	Status	Last opuates comment	larget	Current value	lags	Due Date
X2543 - Austell-Powder Springs Trail Scoping Study	Scoping study for proposed trail that will connect the City of Powder Springs and the City of Austell along Austell-Powder Springs Road'	Achieved	Scoping study complete - concept approved	\$300,355	\$300.36k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: 4	09/30/2023
X2544 - Noonday Creek Trail Scoping Study	Scoping study for proposed extension of the Noonday Creek Trail from the existing Bells Ferry Road trailhead to Noonday Park	Achieved	Scoping study complete - concept approved	\$300,652.50	\$300.65k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: 3	09/30/2023
X2545 - Road Maintenance Technology Equipment	Transportation Technology project	Achieved	Equipment delivery complete	\$26,255.24	\$25.36k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	
X2546 - East West Connector - Street Safety Analytics	Street Safety Study along East West Connector	Achieved	Study was completed in May 2022	\$24,985	\$24.99k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: 4	
X2547 - GIS Crash Analysis Tools	Continued development of the GIS Crash Analysis Tools, databases and processes	On Track	In progress	\$43,513.20	\$15.14k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	06/30/2024
X2548 - Planning Studies - Traffic Calming Strategies	Evaluation of current County policies and practices regarding traffic calming and speed reduction.	Achieved	Study complete	\$64,891	\$61.41k	Component: Traffic Management, Traffic Signals and Planning, Dept: DOT, District: ALL	09/30/2023

2024-01-04 - 02:19:58PM EST 26 of 26