Air Cooled Scroll Chillers	YCAL / YLAA
Job Name	Model
Installation	Serial No.
Address	Date Shipped
Contract No.	Order No.
SR Number	PO No.

The work (as check below) is in process and will be completed	Month	Day	Year
The following work must be completed in accordance with ir	istallation in	structions:	
<ul> <li>A. York Chiller</li> <li>1. Unit checked for shipping, storage or rigging damage</li> <li>2. Equipment received as ordered.</li> <li>3. Vibration isolators are mounted so the unit is level and isolators equally deflected.</li> <li>B. Water Piping</li> <li>1. Chilled water piping installed between evaporator, pumps and chilled water system.</li> <li>2. All water piping checked for strain - Piping should not spring when connections are broken at the unit.</li> <li>3. Flow switch installed in accordance with YORK instructions.</li> <li>4. Chilled water temperature and pressure gauges installed at water inlets and outlets of chiller.</li> </ul>	<ul> <li>C. Electrical Wiring</li> <li>1. Wiring completed and available from main powe supply to starter.</li> <li>2. Control power 115 volt service completed and available to the control center. *</li> <li>* Installed with factory mounted control transformer.</li> <li>3. Flow switches wired to the control center in accordance with YORK instructions.</li> <li>4. Power wiring completed and available to the chilled water pump starters and motors, and rotation of each checked.</li> <li>D. Preparation</li> <li>1. Oil Heaters must be powered up 24 hours pri to scheduled start up.</li> <li>2. Cooling load available for testing and operating</li> </ul>		
<ul> <li>5. Water piping leak tested and flushed, and water strainers cleaned after flushing.</li> <li>6. Piping systems filled with water, vented of air and water treatment operational.</li> <li>7. Chilled water balanced to specifications</li> <li>8. Chilled water line heat tape traced and insulated.</li> <li></li></ul>	<ul> <li>the unit.</li> <li>3. Electrician available to check motor rotation for final wiring connections.</li> </ul>		
With reference to the terms of the above contract, we are received job site on Month / Day /Year to start training is to be scheduled concurrently with start up. Contracontact	the system	and instruct of	perating personnel. Operator's
Name Phone Number			
We understand that the services of the JCI Author accordance with the contract, and we agree that a will be made to JCI if additional services are requir fault of Johnson Controls, Inc.	charge of	f <b>\$<u>3,000.00</u></b> p	er diem plus travel expense
Signed: Titl			