Somerville High School Building Committee Meeting Minutes

PROJECT:	Somerville HS Proje Somerville HS Libra		MEETING DATE: March 27, 2017	
LOCATION:	Somervine HS Libra	ar y		
ATTENDEES:	(Absent in Italics)			
Bldg. Cmte:	□ Mayor Curtatone (JC)	□ Tony Pierantozzi (TP)	□ Tony Ciccariello	□ Rob King (RK)
	□ Steve Roix (SR)	□ Mary Skipper (MS)	□ Stan Koty (SK)	□ John Oteri (JO)
	□ Max Nadeau (MN)	\Box Ed Bean (EB)	□ Vince McKay (VM)	□ Tom Bent (TB)
	□ Nelia Braga (NB)	□ Adda Santos (AS)	□ Mary-Jo Rossetti (MJF	(3)
PMA:	□ Chris Carroll	□ Chad Crittenden	□ Sean Burke	□ Walter Hartley
SMMA:	□ Alex Pitkin	□ Lorraine Finnegan	□ Matt Rice	□ Erin Prestileo
	□ Tony Iacovino			
Suffolk:	□ Chris Walenton, Doree	en Crowley, Dave Slomski		
Others:	□ SEE ATTACHED SIG	N-IN SHEET		

Meeting Chair TP called the meeting to order at 5:31PM. M: MJR S:SK Approve meeting minutes from 2/27/17 All approved. (8-0-1) (JO absent at vote)

General

Item	Responsible	Due	Notes	
9/09:01	SBC	4/24/17		
9/09:01	SBC	4/24/17	General Update: Update 3/27/17: TP: asked if there were any objection to taking the meeting agenda out of order. No objections.	
			Item 6A) Finance Committee Meeting of the Whole was held on March 22 and vote unanimously to fund the high school construction project at a value of \$255,982,704. The vote was 9-0, 2 members were not present at the vote.	
			JO: The meeting was tremendous, nice show of support. MJR: Parking is still a concern of the city and the Board of Alderman. TP: We know there is a parking concern, needs to be addressed sooner than later. TB: was hoping to see more support from the school committee. The SC chair and one member were present and spoke on behalf of the project. He appreciates their support but would have like to have seen more support. TP: The PowerPoint from the FINCOM meeting is posted on www.somervillema.gov/highschool .	
			RK: The following night there was a vote at the BOA meeting where the BOA voted to approve the project funding 9-0, with 2 member's absent.	
9/09:01	SBC	4/24/17	Working groups were reviewed and revised. Current working group list is attached. SMMA will be sending out a series of doodle polls to members of each of the groups and set meeting times. Groups who have not meet before will start to meet including Technology, Interior Design and FF&E. FF&E	
			TB: to JO, we need to make sure teachers are involved in FF&E selection. TP: We need to determine all FF&E which is staying. JO: is working on that now. TC: staff and department need to be involved, department heads need to sign off on selections made by staff.	
			TP: for East Somerville, we brought in samples products, color charts ect. and had a voting system to make selections.	

Design

Item	Responsible	Due	Notes
9/09:07	SMMA	4/24/17	Design Update 03/27/2017 – With approvals from the MSBA, FINCOM, BOA the project will move into the Design Development Phase 4/12 – 1PM there is a design meeting kickoff at the MSBA. PMA: MSBA will review their checklist, approvals, status of design. MSBA will be handing the project from Karl Brown to Rich Hudson. All are welcome to attend but attendance is not required. TC: There was a delay in procurement, contracts need to be walked though for signatures. Is there a process in place? RK: Yes, consultants have been given NTP, contracts are being finalized.
9/09:10	SMMA	4/24/17	Space Summary: Update 12/20/16: No Update

Cost / Schedule

Item	Responsible	Due	Notes
09:11	PMA	4/24/17	Project Schedule: Update 3/27/17 – The project has entered into Design Development. DD package is scheduled for completion mid July. The estimators will review the set for 2 weeks and produce a reconciled estimate, we will perform VE efforts as required and submit to the MSBA for review in late August. The same process is performed for each design phase, similar to the Schematic Design process.
			TC: Suffolk has mentioned a potential for summer work. Will they be in the building in April to see if they can abate early? What is the impact on summer school and summer programing if construction is occurring during the summer? Would the school consider relocating summer programs elsewhere? TP: We are working to see if students can be moved out of the building into modulars April Vacation 2018. The goal is to minimize impact to staff and students while minimizing costs.
			PMA: We are relying on Suffolk's expertise to help in with the scheduling and construability challenges. RK: How are modulars being discussed? SMMA: We would like to have a meeting this week to discuss and make sure everyone understands and agrees with the plan.
1/06:01	PMA	4/24/17	Project Budget: Update 3/27/17 – The project budget is unchanged from what was presented to the Committee, MSBA and BOA. TP: The city will receive a grant between \$119,706,988 and \$123,963,307. The committee should understand that if money in not spent, it will not be reimbursed on. If all funds are not expending the grant may fall below the \$119.7MM value. It should also be noted that even though our reimbursement rate is around 75%, the \$119MM grant is not 75% of the total project budget, it is closer to 46% due to scope exclusions and caps. TB: is the garage design included in the budget? TP: Yes, the MSBA will not contribute to the design or constriction cost. TB: If we decide to proceed with the garage, where would the cost be borne? TP: By the city, not part of this project. There are lots of opportunities in play, private and public partnerships, Homan's building ect.
3/14:06	City	4/24/17	Historic Process: Update 03/27/17: RK will follow up

	Student Involvement: TB: How can student be involved in the process, Autocad. Pre-engineering, and partnership opportunities? SMMA: MR is coming to the high school to the art design and architectural design class. Will have students going to SMMA's office. SMMA can also provide a 3D model for the students. TP: should we have a construction TV program.? JO: That is something we can do. A student produced TV show is a great way to promote safety. SMMA: 2 students are currently involved in their ACE mentoring program and they look forward to continuing that program.
	SMMA: MR is coming to the high school to the art design and architectural design class. Will have students going to SMMA's office. SMMA can also provide a 3D model for the students. TP: should we have a construction TV program.? JO: That is something we can do. A student produced TV show is a great way to promote safety. SMMA: 2 students are currently involved in their ACE mentoring program
	design class. Will have students going to SMMA's office. SMMA can also provide a 3D model for the students. TP: should we have a construction TV program.? JO: That is something we can do. A student produced TV show is a great way to promote safety. SMMA: 2 students are currently involved in their ACE mentoring program
	provide a 3D model for the students. TP: should we have a construction TV program.? JO: That is something we can do. A student produced TV show is a great way to promote safety. SMMA: 2 students are currently involved in their ACE mentoring program
	TP: should we have a construction TV program.? JO: That is something we can do. A student produced TV show is a great way to promote safety. SMMA: 2 students are currently involved in their ACE mentoring program
	JO: That is something we can do. A student produced TV show is a great way to promote safety. SMMA: 2 students are currently involved in their ACE mentoring program
	to promote safety. SMMA: 2 students are currently involved in their ACE mentoring program
	SMMA: 2 students are currently involved in their ACE mentoring program
	TP: We also need to inform the 5 th ,6 th and 7 th graders what is going on with
	the project
	Future Meeting Dates:
	April 24
	May 15
	June 8
	June 26

Motion: VM to Adjourn S: NB VOTE: (9-0-1)

Meeting Adjourned: 6:26 P.M.

The author of these minutes assumes, to the best of his or her knowledge, that the above content of these Meeting Minutes depict all that transpired during this Project meeting. All attendees are required to address by memo or via e-mail, any omissions, errors or inconsistencies in the reporting of these Meeting Minutes, to the writer, within two (2) business days of receipt of these Meeting Minutes.

Prepared By: Sean Burke, PMA Consultants

Signed: <u>Sean Burke</u> Date: 04/10/17; as amended 4/24/17

Somerville High School Building Committee Meeting Sign in Sheet

PROJECT: S	omerville HS
LOCATION:	Somerville HS

MEETING DATE: March, 27 2017

Building Committee	
	Signature
Mayor J. Curtatone	
Chair T. Pierantozzi	Cham danton
Adda Santos	Adda M. Santon
Ed Bean	$\Delta u = \Delta u$
John Oteri	/ solm (ton
Mary Skipper	
Mary-Jo Rossetti	M. J. Ray TAA
Max Nadeau	
Nelia Braga	Illia le Braza
Rob King	
Stan Koty	Maxim
Steve Roix	TATALA
Tom Bent	lon 1346
Tony Ciccariello	Jony Cicariollo
Vince McKay _	Win -
OPM: PMA Consultants	
Chris Carroll	722
Chad Crittenden	CHAL
Sean Burke	de VIII
Walter Hartley	
Architect: SMMA	AL FILE
Alex Pitkin_	Hy T
Lorraine Finnegan	11
Matt Rice	168 Mahaman
Phil Poinelli ⁷	,
Erin Prestileo	
CDA. Cff all.	
CM: Suffolk	
Chris Walenten	
Doreen Crowley	Drun Cimbin
Guests (please print):	
100 6 Desimon	
Kuloy Kng	
0 0	

Somerville High School Building Committee

DD Working Groups

Email Address 1

	•	
$-\alpha$	ucationa	חבוט ו
Lu	ucationa	ırıaıı

Working Group Members Nelia Braga nbraga@k12.somerville.ma.us Steve Roix sroix@k12.somerville.ma.us Adda Santos ASantos@k12.somerville.ma.us Mary Skipper mskipper@k12.somerville.ma.us Dr. Vince McKay vmckay@k12.somerville.ma.us John Oteri JOteri@k12.somerville.ma.us Susanna Morgan smorgan@k12.somerville.ma.us Chad Crittenden ccrittenden@pmaconsultants.com Sean Burke sburke@pmaconsultants.com Alex Pitkin

Alex Pitkin apitkin@smma.com

Matt Rice mrice@smma.com

Tony lacovino aiacovino@smma.com

Site Design

Team Members

Working Group Members

Team Members

Rob King RKing@somervillema.gov
Brian Manter BManter@somervillema.gov
Steve Roix sroix@k12.somerville.ma.us
George Proakis GProakis@somervillema.gov
Tony Pierantozzi tpierantozzi@k12.somerville.ma.us

Chad Crittenden ccrittenden@pmaconsultants.com
Sean Burke sburke@pmaconsultants.com

Alex Pitkin apitkin@smma.com

Matt Rice mrice@smma.com

Tony Iacovino aiacovino@smma.com

Erin Prestileo eprestileo@smma.com

John Hart jhart@smma.com

Brian Postlewaite <u>bpostlewaite@smma.com</u>
Peter Lukacic <u>plukacic@smma.com</u>

Exterior Design

Working Group Members

Team Members

Ed Nuzzo George Proakis Steve Roix Tony Pierantozzi

Chad Crittenden

ENuzzo@somervillema.gov GProakis@somervillema.gov sroix@k12.somerville.ma.us tpierantozzi@k12.somerville.ma.us ccrittenden@pmaconsultants.com

sburke@pmaconsultants.com

Sean Burke
Alex Pitkin
Matt Rice
Tony lacovino
Emma Fischer

apitkin@smma.com
mrice@smma.com
aiacovino@smma.com
efischer@smma.com

Interior Design

Ed Nuzzo ENuzzo@somervillema.gov Working Group Members Nelia Braga nbraga@k12.somerville.ma.us Tom Bent TBent@bentelectric.com Tony Ciccariello tciccariello@yahoo.com Adda Santos ASantos@k12.somerville.ma.us **Steve Simolaris** ssimolaris@k12.somerville.ma.us **Rick Saunders** RSaunders@k12.somerville.ma.us Luci Prawdzik lprawdzik@k12.somerville.ma.us Karen Woods kwoods@k12.somerville.ma.us Chad Crittenden ccrittenden@pmaconsultants.com **Team Members** Sean Burke sburke@pmaconsultants.com Alex Pitkin apitkin@smma.com Matt Rice mrice@smma.com Tony lacovino aiacovino@smma.com

FF&E

Working Members

Amanda Vigneau

Jen Badershall

Tom Bent TBent@bentelectric.com John Oteri JOteri@k12.somerville.ma.us Nelia Braga nbraga@k12.somerville.ma.us

avigneau@smma.com

jbadershall@smma.com

Team Members

Chad Crittenden ccrittenden@pmaconsultants.com Sean Burke sburke@pmaconsultants.com

Matt Rice mrice@smma.com Tony lacovino aiacovino@smma.com **Rob Fogarty** rob@tavaresdesign.com Amanda Shaw amanda@stefura.com

Technology

Team Members Working Group

Rob King RKing@somervillema.gov Nelia Braga nbraga@k12.somerville.ma.us Dan Bendel dbendel@k12.somerville.ma.us John Breslin JBreslin@k12.somerville.ma.us Charlie LaFauci CLaFauci@k12.somerville.ma.us Chad Crittenden ccrittenden@pmaconsultants.com Sean Burke sburke@pmaconsultants.com

Matt Rice mrice@smma.com Tony lacovino aiacovino@smma.com Dave Pereira david pereira@g-g-d.com

MEP Systems

Working Group Members

Team Members

Chris Rais crais@somervillema.gov
Tom Bent TBent@bentelectric.com
Tony Ciccariello tciccariello@yahoo.com
Chuck Gerlach CGerlach@k12.somerville.ma.us

John Oteri JOteri@k12.somerville.ma.us
Rich Melillo RMelillo@k12.somerville.ma.us
Harry Marchetti hmarchetti@k12.somerville.ma.us
Chad Crittenden ccrittenden@pmaconsultants.com

Sean Burke sburke@pmaconsultants.com

Matt Ricemrice@smma.comTony Iacovinoaiacovino@smma.comDave Pereiradavid_pereira@g-g-d.comLana ProkupetsIprokupets@smma.comLuis MorenoImoreno@smma.com

Sustainable Design

Working Group Members

Team Members

Oliver Sellers Garcia ogarcia@somervillema.gov
Chris Rais crais@somervillema.gov
Mary Jo Rosetti aldermanrossetti@gmail.com
Max Nadeau nadeau.max@gmail.com

Tony Pierantozzi tpierantozzi@k12.somerville.ma.us
Stephen Moore smoore@blankslate-design.com

Rob King RKing@somervillema.gov

Chad Crittenden ccrittenden@pmaconsultants.com
Sean Burke sburke@pmaconsultants.com

Matt Rice mrice@smma.com
Tony Iacovino aiacovino@smma.com
Liz Galloway egalloway@smma.com
Steven Burke sburke@smma.com

Safety & Security

John Oteri JOteri@k12.somerville.ma.us **Rob King** RKing@somervillema.gov Working Group Members Rich Melillo RMelillo@k12.somerville.ma.us Harry Marchetti hmarchetti@k12.somerville.ma.us Leo DeSimone ldesimone@k12.somerville.ma.us Mario Sousa msousa@k12.somerville.ma.us Patrick Sullivan psullivan@somervillema.gov Charlie Breen cbreen@somervillema.gov Chief David Fallon dfallon@police.somerville.ma.us Carmine Vivolo cvivolo@police.somerville.ma.us **Paul Trant** ptrant@police.somerville.ma.us Dan Riendeau driendeau@cataldoambulance.com **Chad Crittenden** ccrittenden@pmaconsultants.com Sean Burke sburke@pmaconsultants.com Matt Rice mrice@smma.com **Team Members** Tony Iacovino aiacovino@smma.com Scott Deegan s.deegan@tsgsinc.com Amanda Botelho a.botelho@tsgsinc.com Dave Pereira david pereira@g-g-d.com Emma Fischer efischer@smma.com Joe Reardon j.reardon@tsgsinc.com **Matt Williams** m.williams@tsgsinc.com