

**2007 Sarytor Project Drilling Results**  
**Period January 1st to March 31st 2007**

Drill Hole	Drill Section	From (m)	To (m)	Core Length (m)	Au (g/t)	
SR-06-151A	218	7.4	12.3	4.9	1.30	
		17.3	86.1	68.8	4.34	
		<i>includes</i>	<i>40.0</i>	<i>54.2</i>	<i>14.2</i>	<i>7.82</i>
		<i>includes</i>	<i>74.0</i>	<i>77.4</i>	<i>3.4</i>	<i>14.51</i>
Hole abandoned before target reached.						
SR-07-153	192	130.3	139.5	9.2	2.16	
		173.2	176.2	3.0	3.09	
SR-07-154	160	16.8	24.3	7.5	1.83	
SR-07-155	216	10.9	25.1	14.2	1.99	
		31.7	40.8	9.1	1.37	
		43.4	45.7	2.3	1.66	
Hole abandoned before target reached.						
SR-07-156	212	No Significant Mineralization				
SR-07-157	152	54.5	62.2	7.7	1.40	
SR-07-158	148	31.1	35.5	4.4	1.85	
		38.3	42.2	3.9	1.51	
SR-07-159A	144	53.5	56.5	3.0	2.76	
SR-07-160	152	No Significant Mineralization				

**Notes:**

Significant mineralized intervals are greater than 1.28 g/t Au

Individual assays are top cut to 30 g/t Au prior to composite calculation

Inclusions are generally greater than 6.0 g/t Au

True widths for mineralized zones are generally about 70% to 95% of stated down hole interval