



Gas Installation Safety Report (Non-Domestic)

Job Ref: 1086725

Millside Heating Services Ltd
 Millside Bank, Modd Lane
 Holmfirth, West Yorkshire HD9
 2JZ
Tel: 01484687997
E-Mail:
 enquiries@millsideheating.co.uk
Website:
 http://www.millsideheating.co.uk
Registration No: 133910

Inspection / Installation Details	Landlord / Agent Details
Mr Paul Croughan Boothroyd C/D, Storthes Hall Park, Storthes Hall Lane, Huddersfield, HD8 0WA	2018+ Sodexo Storthes Hall Park, Storthes Hall Lane, Huddersfield, HD8 0WA 01484488816

Appliance Details							Inspection Details					
Location	Type	Make	Model	Flue Type	Operating Pressure	Safety Device(s)	Satisfactory Termination	Visual Condition	Flue Flow Test	Spillage Test	Serviced	Safe to Use
1 Plant Room	Condensing Boiler	Intergas	HRE 40SB unit 1	RS	20.0 mbar / 40.00 kw	Yes	Yes	Yes	n/a	n/a	Yes	Yes
2 Plant Room	Condensing Boiler	Intergas	HRE 40SB unit 2	RS	20.0 mbar / 40.00 kw	Yes	Yes	Yes	n/a	n/a	Yes	Yes
3 Plant Room	Condensing Boiler	Intergas	HRE 40SB unit 3	RS	20.0 mbar / 40.00 kw	Yes	Yes	Yes	n/a	n/a	Yes	Yes

Defects Identified	Remedial Action Taken or Required	Warning / Advice Notice Issued	Combustion Analysis Readings									
			1st Reading/Min/Low			2nd Reading/Max/High			3rd Reading/Ign/Other			
			CO	CO2	Ratio	CO	CO2	Ratio	CO	CO2	Ratio	
1 n/a	n/a		16.0	9.1	0.0002	n/a	n/a	n/a	n/a	n/a	n/a	n/a
2 n/a	n/a		24.0	9.1	0.0002	n/a	n/a	n/a	n/a	n/a	n/a	n/a
3 n/a	n/a		14.0	9.1	0.0002	n/a	n/a	n/a	n/a	n/a	n/a	n/a

Meter Installation				Is the meter installation accessible?	
is the meter room/compartment adequately ventilated?	n/a	Is the meter room/compartment secure?	n/a	Is the meter room/compartment clear of combustibles etc?	n/a
Is the meter room/compartment lock key clearly labelled?	n/a	Is the emergency control valve accessible?	n/a	Is the emergency control valve fitted with a handle?	n/a
Emergency control valve labelled with direction of operation?	n/a	Emergency control valve complete with emergency notice?	n/a	Is the meter adequately supported?	n/a

Installation Pipework				Gas installation line diagram fixed near the primary meter?	
Is the gas installation line diagram current?	n/a	Are adequate emergency/isolation valves fitted?	Yes	Are emergency/isolation valve handles in place and labelled?	Yes
Is the pipework colour coded/identified?	Yes	Is the gas installation electrically cross bonded?	Yes	Is the pipework suitably sleeved and sealed as appropriate?	Yes
Is the gas pipework adequately supported?	Yes	Has a gas strength/gas tightness test been carried out? *	Yes	Is the meter adequately supported?	n/a

Safety Information	Warning Notice been raised and label attached?	No	Warning Notice No.?	Has a responsible person been advised?	No	Name of responsible person

Responsible Person's Signature	Engineer's Signature
<p>Name</p> <p>Signature</p> <p style="color: red; text-align: center;">Customer's signature unavailable</p>	<p>DECLARATION OF SAFETY: I can confirm that all the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and Use) Regulations, industry standards and procedures.</p> <p>Name: Mr Gavin Roberts</p> <p>Card ID: 123456</p> <p>Inspection Date: 12 July 2019</p> <div style="text-align: right;"> </div> <div style="text-align: right;"> </div>