



Innovation Point Construction Update – January 2018

- The abatement of the roof and windows is complete.
- The site staging area has been reduced in size, returning parking spaces to the Gillette lot.
- The installation of drilled mini-piles to support the new elevator and stair cores inside the existing buildings will continue to the end of January.
- Selective demolition of the timber structure and floors in the center of the existing buildings are underway to make way for the new concrete elevator and stair cores.
- Concrete formwork, reinforcing and placement will begin on the stair core in the west building in January and then in the east building in February.
- A crane will be on site periodically to support the structural modifications to the building.
- Utility installation on Necco Ct. and on Necco Ct. Extension, between Necco St. and A St., will be conducted over the next two to three months. GE is working closely with the owners of both Necco Ct. and Necco Ct. Extension to maintain access to loading docks and the buildings during installation.