



Third Party Fire Automatic Sprinkler System Submittal Checklist (Modification to Existing and Approved Systems – Add and Relocate 50 sprinklers heads or less)

REQUIREMENTS ON PLANS: These are the minimum general requirements for a

Office of the Fire Marshal Baltimore City Fire Department (BCFD) 410 East Lexington Street Baltimore, Maryland 21202

Third-Party Automatic Sprinkler System Submittal. Plans shall include all applicable information for the project per the 2024 Baltimore City Building and Fire Related Codes. □ Owner / Project Name □ Project street address, City and Zip Code □ Name, Address, Phone Number, License number of installer or contractor □ Verify Automatic Sprinkler System is existing and approved. □ Verify Project Scope involves Added or Relocated Sprinkler Heads only (50 heads or less). Break down the amount of sprinkler heads separately (i.e. 5 sprinklers heads added; 6 heads relocated). □ Verify no changes is occupancy classification or Commodity Classification Scaled or fully dimensioned drawings that indicate: ☐ Type of system (Wet or Dry) □ Point of Compass ☐ Full height cross section or schematic diagram, including structural member information if required for clarity and including ceiling construction and method of protection of non-metallic piping. □ Dimensions for system piping, head spacing and elevation changes ☐ Location of fire walls and partitions □ Occupancy class and use of each room

□ Location and size of concealed spaces, closets, attics, and bathrooms





□ Any small enclosures in which no sprinklers are to be installed
☐ The total number of each type of sprinkler head.
□ Make, type, model, temperature and nominal K-factor of sprinklers including sprinkler
identification number
□ Pipe type and schedule of wall thickness
☐ Types of fittings and joints and location of all weld and bends.
☐ Type and locations of hangers, sleeves, braces and method of securing pipe including surge restrainers.
□ Edition Year of NFPA 13 to which this project is designed
ADDITIONAL REQUIREMENTS
□ Provide notation that the sprinkler contractor shall conduct hydrostatic testing before concealing sprinkler piping. Hydrostatic testing shall be witnessed by the Office of the Fire Marshal
□ Provide detailed cut sheets for all equipment including pipes, hangers, valves, sprinkle heads
Signature of Third-Party Plan Reviewer:
I, the undersigned, have completed the above checklist noting all items and supporting documents that have been included for this project.
orginature of Third-Turty Train Reviewer
Date

Applicable Codes:

- 2024 Baltimore City Building and Fire Related Codes
- 2021 International Fire Code
- 2019 NFPA 13, 13R, 13D