

## SCHOOL INSPECTION PROGRESS REPORT

School: Gulf Shore Consolidated, Eastern School District

Date: August 25, 2011

Room # / Description	Observations	Level of Remediation	Status
		Removal of stained ceiling tiles to	Not all tiles were
Room 151 Lobby,	Stained ceiling tiles.	further investigate for potential	replaced at time of
109, 119, 133, 153,		hidden mould above ceiling.	inspection. Tiles that
159, 175A		Replace with new tiles to detect	were replaced to be
		new water leaks.	monitored for any
			signs of water
			infiltration.
Room 171, 172, 173	Visible moisture damage to drywall ceilings.	Further investigation required. Have repaired.	Area not repaired at time of inspection.
			Determined that
Room 134	Visible water damage to	Further investigation required.	water damage was
	windows.		from high levels of
			condensation. No
			moisture detected at
			time of inspection.

## **Conclusion and Recommendations:**

Various areas throughout the school where tiles were replaced had stains returned. A roofing contractor has been contacted to help address any roof leaks.

Seams at connections of the Return Air ductwork are dripping condensation from days with high humidity; these seams are to be resealed to prevent further moisture damage to the ceiling tiles.

Faculty and staff are asked to report any signs of water infiltration and/or mould to their Property Services Manager so that water infiltration is repaired and any mould which may have developed is remediated right away.

For more information on the School Inspection program, please visit:

www.gov.pe.ca/eecd/schoolinspections