2006 Sarytor Project Drilling Results
Period October 1st to December 31st 2006

Drill Hole	Drill Section		From (m)	To (m)	Core Length (m)	Au (g/t)
SR-06-129	**218**		43.2	58.5	15.3	16.60
			75.0	79.0	4.0	1.60
SR-06-130	**216**		84.1	85.9	1.8	10.14
			90.8	97.3	6.5	5.31
		includes	92.6	95.0	2.4	12.84
			120.4	122.4	2.0	2.53
SR-06-131	**216**		46.4	50.7	4.3	17.94
			52.9	57.9	5.0	1.28
			60.9	64.9	4.0	1.77
SR-06-132	**218**		27.8	32.2	4.4	2.17
			43.7	44.7	1.0	7.11
SR-06-133	**220**		61.5	84.0	22.5	4.37
		includes	61.5	67.3	5.8	8.19
SR-06-134	**160**		160.9	162.1	1.2	3.38
			167.0	205.0	38.0	3.15
		includes	179.0	186.0	7.0	5.63
SR-06-135A	**220**		27.5	46.6	19.1	1.88
			53.1	57.1	4.0	2.04
			78.7	79.7	1.0	6.63
			91.2	106.5	15.3	3.14
		includes	92.8	93.5	0.7	10.85
SR-06-136	**218**		44.8	50.0	5.2	2.47
SR-06-137B	**220**		31.9	44.0	12.1	3.98
		includes	34.8	37.5	2.7	10.00
			98.7	103.1	4.4	13.54
		includes	98.7	101.4	2.7	19.97
			108.0	114.7	6.7	4.57
		includes	108.0	108.8	0.8	30.00
			165.0	168.8	3.8	3.20
			173.8	182.0	8.2	1.80
SR-06-138	**218**		19.2	23.2	4.0	1.97
SR-06-139	**216**			No Significant Mineralization		
SR-06-140	**220**			No Significant Mineralization		
SR-06-141	**218**		8.9	14.2	5.3	2.48
			22.9	33.0	10.1	3.84
		includes	24.9	25.9	1.0	10.08
			37.5	39.5	2.0	3.17
			48.5	55.0	6.5	8.19
		includes	50.5	53.5	3.0	14.49
			68.4	83.4	15.0	2.38
			88.4	91.4	3.0	1.46
			97.4	98.4	1.0	8.33
SR-06-142	**160**		25.4	32.5	7.1	1.32
			39.5	44.2	4.7	1.80
SR-06-144	**212**		62.6	64.2	1.6	3.44
SR-06-145	**152**			No Significant Mineralization		
SR-06-146A	**196**			No Significant Mineralization		
SR-06-147	**220**		204.9	234.3	29.4	2.99
SR-06-151	**218**		10.1	89.9	79.8	3.19
		includes	47.8	49.8	2.0	7.65
		includes	58.8	75.2	16.4	6.31
SR-06-152	**216**		39.7	63.2	23.5	6.89
		includes	51.0	62.2	11.2	10.20

Notes:
- Significant mineralized intervals are greater than 1.28 g/t Au
- Individual assays are top cut to 30 g/t Au prior to composite calculation
- Inclusions are generally greater than 6.0 g/t Au
- True widths for mineralized zones are about 70% to 95% of stated down hole interval