Mileage from Detroit	Stations, Sidings, Kind of Structure	Name and No. of Structure: Name	Bridge No.	No of Spans	Length of Spans and Dimensions of Culverts (feet)	Total Length of Structure (ft.)	Height of Rail above low water (ft.)	Depth of Water. (ft.)	When Built	Condition.	Remarks
55 57	I. P	Culvert			3	80	22	3			
55.99	Crock	"			1	32	6				
56.36	Wood	"			2x3	23	5				
56.80	I. P	"			3	48	16				
57.19	Wood	"			3x3	42	14				
57.69	"	"			$1\frac{1}{4}$x$1\frac{1}{4}$	20	6				
57.83	I. P	"			2	36	15				
58.23	Crock	"			1	40	12				2lines,12"Cr'cks
58.38	Wood	"			2x3	24	7				
58.96	I. P	"			2	24	6				
59.22	"	"			2	24	8				
59.54	"	"			1' 6"	24	6				
59.62	"	"			3	24	7				
59.93	"	"			3	24	8				
60.06	Cattle Pass &	"			6	10	$9\frac{1}{2}$				
60.69	I. P	"			1' 4"	24	$6\frac{1}{2}$				
60.93	Crock	"				40	10				2lines,12"Cr'cks
61.24	I. P	"			4	30	10				
61.80	I. P	"			1' 6"	36	$7\frac{1}{2}$				
62.10	"	"			3	36	10				
62.40	"	"			1' 6"	36	6				
62.56	"	"			1' 6"	24	5				
62.70	**Gaines.**										
62.98	I. P	Culvert			3	36	12				2lines,12"Cr'cks
63 12	Crock	"			1	36	13				
63.72	I. P	"			2	36	9				
64.19	"	"			2	36	14				
64.38	Wood	"			2x2	36	10				
65.10	I. P	"			2	24	6				
65.29	"	"			4	36	$10\frac{1}{2}$				
65.50	Wood	"			1'2"x1'2"	24	5				
65.83	I. P	"			2	24	9				
66.03	Crock	"			1	26	6				
66.51	Pile Trestle	Bridge	169	3	11	$34\frac{1}{2}$	14	1	1893	Fair	
67.10	**Durand.**										
67.32	Crock	Culvert			1' 6"	100	6				
68.00	Wood	"			3x3	48	9				
69.12	I. P	"			3	36	10				
69.87	Cattle Guard &	"			6x8	24	7				
70.35	Cattle Guard &	"			$3\frac{1}{2}$x4	30	$9\frac{1}{2}$				
70.68	Deck Grds	Bridge	170	1	24				1886	Fair	On Masonry.
				1	29	$147\frac{1}{2}$	19	3			
				1	79						
71.52	I. P	Culvert			3	36	$8\frac{1}{2}$				
71.63	"	"			3	48	$14\frac{1}{2}$				
71.93	"	"			3	48	15				
72.50	"	"			2' 6"	36	9				
72.98	"	"			2' 6"	36	$12\frac{1}{2}$				
73.58	"	"			2	24	$7\frac{1}{2}$				
73 87	"	"			3	36	$12\frac{1}{2}$				
74.23	"	"			2	36	9				
74.48	"	"			2	36	10				
74.82	"	"			2	36	8				
75.31	Wood	"			2x7	56	4				
	Open Wood	"			4x6		5				
	"	"			$6\frac{1}{2}$x$8\frac{3}{4}$		5				
	Wood	"			2x8	20	5				
	Open Wood	"			5x7		5				

Mileage from Detroit	Stations, Sidings, Kind of Structure	Name and No. of Structure: Name	Bridge No.	No of Spans	Length of Spans and Dimensions of Culverts (feet)	Total Length of Structure (ft.)	Height of Rail above low water (ft.)	Depth of Water. (ft.)	When Built	Condition.	Remarks
75.31	C. i. Truss with pile trestle Aproaches Pile Approachs	Bridge	ST	1 3	100 15	$147\frac{1}{2}$	13	4	1886	Fair	On coal mine track.
75.50	**Corunna.**										
76.05	Open Wood	Culvert			6x8	30	6				
76.23	Pile	"			8' 4"	$11\frac{3}{4}$	8	1			
76.44	Open Wood	"			$2\frac{1}{2}$x$4\frac{1}{2}$	16	3				
76.69	Wood	"			1x$1\frac{1}{2}$	16	4				
76.75	I. P	"			2	24	6				
77.15	"	"			2	36	6				
77.76	"	"			1' 3"	36	10				
77.83	"	"			4	36	12				
78.16	"	"			3	36	10				
78.28	"	"			3	36	13				
78.80	**Owosso.**										
79.24	I. P	Culvert			6	30	11				
79.30	**Owosso Jct.**										
	Pile	Culvert			11	15	10	2			On North Y.
	Wood	"			6	8	11	1			" South Y.
79.51	I. P	"			3	48	14				
80.43	"	"			2	36	6				
80.66	"	"			2	36	8				
81.09	Wood	"			$1\frac{1}{2}$x2	24	6				
81 47	I P	"			2	24	7				
82.09	"	"			3	36	9				
82.57	Open Wood	"			2x4	24	5				
83.00	I. P	"			3	48	15				
83.23	"	"			1' 6"	24	7				
83.46	"	"			1' 6"	36	$9\frac{1}{2}$				
83.87	"	"			3	36	9				
84.06	"	"			2	36	6				
84.40	**Burton.**										
84.53	I. P	Culvert			2	36	9				
84.96	Crock	"			1	75	$10\frac{1}{2}$				
85.21	I. P	"			2	36	8				
85.50	"	"			2	24	7				
85.87	Pile Trestle	Bridge	171	2	10	23	8	1	1894	Fair	
86.41	I. P	Culvert			3	36	8				
86.59	"	"			3	36	9				
86.90	Crock	"			1' 6"	24	6				
87.27	"	"			1	28	5				
87.78	"	"			1	28	5				
87.92	Wood	"			3x2	24	5				Cedar.
88.14	Crock	"			1	28	$1\frac{1}{2}$				
88.40	Wood	"			$1\frac{1}{2}$x1	32	7				
88.90	**Ovid.**										
89.09	Wood	Culvert			4x6	36	9				
89.45	Wood Trestle	Bridge	172	5	9-9 18- 18- 18- 14-9				1892	Fair	Maple River.
90.13	" "	"	173	5	11' 6" 15 15 15 12				1903	Good	Alder Creek.
91.22	Pile Trestle	"	174	6	11' 4" 13 13 12' 8" 13' 4" 10' 7"				1901	Good	Muskrat Creek