

ORDINANCE NO. 01-65 AC CMS

AN ORDINANCE AUTHORIZING CHANGE ORDERS TO THE CONTRACT WITH LAKE ERIE ELECTRIC, INC., OF WESTLAKE, OHIO FOR ADDITIONAL ELECTRICAL WORK FOR THE OBERLIN WATER ENVIRONMENT PROTECTION FACILITY PROJECT FOR THE PUBLIC WORKS DEPARTMENT AND DECLARING AN EMERGENCY

BE IT ORDAINED by the Council of the City of Oberlin, County of Lorain, State of Ohio, five-sevenths (5/7ths) of all members elected thereto concurring:

SECTION 1. That the City Manager is hereby authorized and directed to authorize additional work pursuant to the contract with Lake Erie Electric, Inc., of Westlake, Ohio, for improvements to the Oberlin Water Protection Facility for additional electrical work in the amount of \$20,470.75 and to extend the contract completion date as reflected in the attached change order schedule in accordance with the change order attached hereto and incorporated herein by reference.

SECTION 2. It is hereby found and determined that all formal actions of this Council concerning or related to the adoption of this Ordinance were adopted in an open meeting of this Council and that all deliberations of this Council and of any of its committees that resulted in such formal action, were in meetings open to the public in compliance with all legal requirements, including Section 121.22 of the Ohio Revised Code.

SECTION 3. That this Ordinance is hereby declared to be an emergency measure necessary for the immediate preservation of the public peace, safety, and welfare of the citizens of Oberlin, Ohio, to wit:

"to authorize necessary additional work which was discovered during construction and to provide for the usual daily operation of a municipal department", and shall take effect immediately upon passage.

PASSED: 1st Reading - July 2, 2001 (E)
2nd Reading -
3rd Reading -

ATTEST:

Kathy J. de Rosa
CLERK OF COUNCIL

James M. Brunner
CHAIR OF COUNCIL

POSTED: July 3, 2001

EFFECTIVE DATE: July 3, 2001

CHANGE ORDER 3 - LEE

STATE OF OHIO
WATER POLLUTION CONTROL LOAN FUND

RECIPIENT	City of Oberlin, Ohio	CHANGE ORDER NO. 3
LOAN NUMBER	CS392181-01	CONTRACT 96-2
ENCUMBRANCE NUMBER	3293	DATE 6/13/02

Description of Change

This change order increases the scope of work of the above referenced Contract and warrants additional compensation to the Contractor - Lake Erie Electric, Inc. This Change Order 3 involved 10 items. Support documentation is attached.

RECOMMENDED BY:

Edward J. [Signature]
(engineer)

DATE:

6/14/02

APPROVED BY:

[Signature]
(recipient)

DATE:

6/28/02

ACCEPTED BY:

Kenneth R. Beck V.P.
(contractor)

DATE:

6/18/02

LAKE ERIE ELECTRIC INC.
(company)

Original Contract
Amount

\$433,863.00

Previous Change (+/-)

+ \$129,968.80

This Change (+/-)

+ \$20,470.75

Adjusted Contract
Amount

\$584,302.55

(FOR STATE USE ONLY)

The above proposal is hereby accepted and I recommend that it be approved and made a part of the contract covered by Encumbrance No. _____ dated _____

(FOR STATE USE ONLY)

OHIO EPA
APPROVAL

DATE

(FOR STATE USE ONLY)

OWDA
APPROVAL

DATE

CDM

1100 Superior Avenue
Suite 620
Cleveland, Ohio 44114
Phone: (216) 579-0404
Fax: (216) 579-0414

MEMORANDUM

To: Mark Stedfeld, OEPA-DEFA
Roland Roberts, OEPA-DEFA

From: Ed St. John

Subject: Oberlin WEPF Improvements Project – Change Order 3 - Items 3.1 thru 3.10
for Contract 96-2 (Lake Erie Electric, Inc.)

Date: 26 June 2002

File: 20653 - 33976

No. of Pages: 2

The purpose of this memorandum is to describe each item in Change Order 3 and to identify associated costs. This change order increased the scope of work of the above referenced Contract and warranted additional compensation to the Contractor – Lake Erie Electric, Inc. Support documentation and Contractor's cost estimates for each item are attached to this memo.

3.1 – Grit Building Sump Pump Receptacle – Due to the amount of groundwater in the area of Grit Building basement, a footer drain and sump pump were installed. A receptacle was installed to operate the sump pump. **The cost for this item was \$693.60.**

3.2 – Maintenance Receptacle at Equalization basin – Receptacle is located between old and new Equalization Basins. It was installed to power a motorized valve operator for a plug valve to be installed in place of a manually operated shear gate in the pipe connecting the two basins. It was found that access to the shear gate via a manhole (confined space) and manually turning the gate operator was very difficult. After further review by the City Engineer, it was decided to keep the shear gate, but to leave it normally open. However, LEE was not informed of this decision and installed the receptacle. **The cost for this item was \$2,024.00.**

3.3 – Conduit Investigation – After it was discovered that the original design's proposed power source for the new equalization pumps was inadequate. In order to determine if existing conduits between the South Blower Building and the Equalization Basin influent pump station were available to feed the new EQ influent pumps, a field check was made. **The cost for this item was \$444.48.**

3.4 – New Equalization Basin Influent Pump Station Feeder – In order to run new EQ influent pumps, new, larger power feed was needed. The new feed would come from the Generator Building. The cost for this item was \$9,416.69.

3.5 – Equalization Basin Effluent Pump Station Control Panel– Contract Drawings did not indicate a control panel and wiring for the pumps. This change order was for the installation of the panel, conduit, and wiring. The cost for this item was \$1,144.56.

3.6 – Add heater in basement of Grit Building – A heater was installed in the basement of the Grit Building. The cost for this item was \$1,381.87.

3.7 – Septage Tank Level Float Switches – For the pump panel that was installed additional floats were needed. This change was for the installation of the float switches. The cost for this item was \$484.50.

3.8 – Add Electrical Work for UV System – The Calgon UV system (another manufacturer's equipment was shown in the drawings) required more conduit and wiring than what was shown on the drawings. This change was for the additional electrical work. The cost for this item was \$1,913.16.


3.9 – New RAS Magnetic Flowmeter – Original Fisher Porter (1974) transmitter failed. City approved replacement as part of the update. LEE installed new wiring. - The cost for this item was \$1,383.31.

3.10 – Gas Line Repairs – Gas lines were not located as shown on the drawings and as result they were damaged and had to be repaired. The cost for this item was \$1,584.58.

Total cost for Change Order 3 = \$20,470.75

Summary Sheet For Contract Change Order

Change Order No.	3				
Project:	Water Environment Protection Facility	Date:	July 3, 2001		
Owner:	City of Oberlin, Ohio	Contractor:	Lake Erie Electric, Inc.		
Owner's Contract Designation:	Contract 98-2: Electrical				
Summary of Changes (See Attachments for Descriptions)			Contract Price		
C.O. Item No.	Description of Item	Decrease	Increase		
3.01	Add sump pump receptacle at equalization basin.		\$693.60		✓
3.02	Add maintenance receptacle at equalization basin.		\$2,024.00		✓
3.03	Trace out buried conduits from South Blower Building to Equalization Basin Influent Pump Station.		\$444.48		✓
3.04	New Equalization Basin Influent Pump Station electrical feeder modifications.		\$9,416.69		
3.05	Eq. Basin Effluent Pump Station control wiring.		\$1,144.56		✓
3.06	Add heater in basement of grit building		\$1,381.87		✓
3.07	Septage tank level floats switches		\$484.50		✓
3.08	Add Electric work for UV System due to unknown changes by Calgon		\$1,913.16		✓
3.09	New Magnetic flow meter wiring.		\$1,383.31		
3.10	Unforeseen gas line location due to prior as-built drawings		\$1,584.58		✓
	Totals:		\$ -	\$ 20,470.75	
	Net Changes This Change Order			\$ 20,470.75	
This Document will become a supplement to the Contract and all provisions apply thereto.					



Lake Erie Electric, Inc.
Contractors and Engineers

ISO 9002 Registered

25730 First Street, PO Box 450859, Westlake, Ohio 44145 Phone: 440-835-5565 Fax: 440-835-5688

Established 1952

Gills, Guard and Johnson, Inc.
5000 E. 345th St.
Willoughby, OH 44094

February 21, 2001

Attention: Mr. William B. Boyle, Jr. P.E.

Reference: Water Environment Protection Facility
City of Oberlin
Grit Building Sump Pump Receptacle
Our Estimate No. 110-126-E16

Gentlemen:

We propose to furnish the necessary material, labor, supervision, and tools for the above referenced project for the LUMP SUM amount of:

SIX HUNDRED NINETY-THREE AND 60/100 DOLLARS.....\$693.60

Our breakdown is as follows:

Labor:	10 hrs. @ \$36.87	=	\$ 368.70
Insurance & Tax:	+ 21.61%	=	79.68
Consumable Material:	+ 4%	=	14.75
Tools (Less than \$1000.):	10 hrs. @ \$2.00	=	20.00
Material:		=	<u>120.00</u>
Cost:			\$ 603.13
Overhead & Profit:	+ 15%	=	<u>90.47</u>
Total Addition:			\$ 693.60

We thank you for the opportunity of submitting this proposal and trust it will merit your favorable consideration.

Sincerely,

LAKE ERIE ELECTRIC, INC.

Mark G. Keller
Project Manager

/jg

WEF Improvements - Contract with
Lake Erie Electric, Inc.
Change Order No. 3
Change Item 3.01



Lake Erie Electric, Inc.
Contractors and Engineers

ISO 9002 Registered

25730 First Street, PO Box 450859, Westlake, Ohio 44145 Phone: 440-835-5565 Fax: 440-835-5688

Established 1952

Gills, Guard and Johnson, Inc.
5000 E. 345th St.
Willoughby, OH 44094

February 21, 2001

Attention: Mr. William B. Boyle, Jr. P.E.

Reference: Water Environment Protection Facility
City of Oberlin
Add Retention Pond Receptacle
Our Estimate No. 110-126-E17

Gentlemen:

We propose to furnish the necessary material, labor, supervision, and tools for the above referenced project for the LUMP SUM amount of:

TWO THOUSAND TWENTY-FOUR AND 00/100 DOLLARS.....\$2,024.00

Our breakdown is as follows:

Labor:	16 hrs. @ \$36.87	=	\$ 589.92
Insurance & Tax:	+ 21.61%	=	127.48
Consumable Material:	+ 4%	=	23.60
Tools (Less than \$1000.)	16 hrs. @ \$2.00	=	32.00
Material:		=	187.00
Trenching:		=	<u>800.00</u>
Cost:			\$1,760.00
Overhead & Profit:	+ 15%	=	<u>264.00</u>
Total Addition:			\$2,024.00

We thank you for the opportunity of submitting this proposal and trust it will merit your favorable consideration.

Sincerely,

LAKE ERIE ELECTRIC, INC.

Mark G. Keller
Project Manager

/jg

WEF Improvements - Contract with
Lake Erie Electric, Inc.
Change Order No. 3
Change Item 3.02



Lake Erie Electric, Inc.
Contractors and Engineers

ISO 9002 Registered

25730 First Street, PO Box 450859, Westlake, Ohio 44145 Phone: 440-835-5565 Fax: 440-835-5688

Established 1952

Gills, Guard and Johnson, Inc.
5000 E. 345th St.
Willoughby, OH 44094

April 5, 2001

Attention: Mr. William B. Boyle, Jr. P.E.

Reference: Water Environment Protection Facility
City of Oberlin
Trace Out Buried Conduits
Our Estimate No. 110-126-E19

Gentlemen:

We have furnished the necessary material, labor, supervision, and tools for the above referenced project for the LUMP SUM amount of:

FOUR HUNDRED FORTY-FOUR AND 48/100 DOLLARS.....\$444.48

Our breakdown is as follows:

Labor:	8 hrs. @ \$36.87	=	\$ 294.96
Insurance & Tax:	+ 21.61%	=	63.74
Consumable Material:	+ 4%	=	11.80
Tools (Less than \$1000.)	8 hrs. @ \$2.00	=	16.00
Material:		=	<u>0.00</u>
Cost:			\$ 386.50
Overhead & Profit:	+15%	=	<u>57.98</u>
Total Addition:			\$ 444.48

We thank you for the opportunity of submitting this proposal and trust it will merit your favorable consideration.

Sincerely,

LAKE ERIE ELECTRIC, INC.

Mark G. Keller
Project Manager

/jg

WEF Improvements - Contract with
Lake Erie Electric, Inc.
Change Order No. 3
Change Item 3.03



Lake Erie Electric, Inc.

Contractors and Engineers

ISO 9002 Registered

25730 First Street, PO Box 450859, Westlake, Ohio 44145 Phone: 440-835-5565 Fax: 440-835-5688

Established 1952

Gills, Guard and Johnson, Inc.
5000 E. 345th St.
Willoughby, OH 44094

April 5, 2001

Attention: Mr. William B. Boyle, Jr. P.E.

Reference: Water Environment Protection Facility
City of Oberlin
E.Q. INFF. Feeder
Our Estimate No. 110-126-E20

Gentlemen:

We propose to furnish the necessary material, labor, supervision, and tools for the above referenced project for the LUMP SUM amount of:

NINE THOUSAND FOUR HUNDRED SIXTEEN AND 69/100 DOLLARS.....\$9,416.69

Our breakdown is as follows:

Labor:	91 hrs. @ \$36.87	=	\$3,355.17
Insurance & Tax:	+ 21.61%	=	725.05
Consumable Material:	+ 4%	=	134.21
Tools (Less than \$1000.)	91 hrs. @ \$2.00	=	182.00
Material:		=	<u>3,792.00</u>
Cost:			\$8,188.43
Overhead & Profit:	+ 15%	=	<u>1,228.26</u>
Total Addition:			\$9,416.69

We thank you for the opportunity of submitting this proposal and trust it will merit your favorable consideration.

Sincerely,

LAKE ERIE ELECTRIC, INC.

Mark G. Keller
Project Manager

/jg

WEF Improvements - Contract with
Lake Erie Electric, Inc.
Change Order No. 3
Change Item 3.04



Lake Erie Electric, Inc.
Contractors and Engineers

25730 First Street, PO Box 450839, Westlake, Ohio 44145 Phone: 440-835-5565 Fax: 440-835-5638

Established 1952

Gills, Guard and Johnson, Inc.
5000 E. 345th St.
Willoughby, OH 44094

April 5, 2001

Attention: Mr. William B. Boyle, Jr. P.E.

Reference: Water Environment Protection Facility
City of Oberlin
Add EFF. Pump Control Wiring
Our Estimate No. 110-126-E21

Gentlemen:

We propose to furnish the necessary material, labor, supervision, and tools for the above referenced project for the LUMP SUM amount of:

ONE THOUSAND ONE HUNDRED FORTY-FOUR AND 56/100 DOLLARS.....
.....**\$1,144.56**

Our breakdown is as follows:

Labor:	16 hrs. @ \$36.87	=	\$ 589.22
Insurance & Tax:	+ 21.61%	=	127.48
Consumable Material:	+ 4%	=	23.57
Tools (Less than \$1000.)	16 hrs. @ \$2.00	=	32.00
Material:		=	<u>223.00</u>
Cost:			\$ 995.27
Overhead & Profit:	+ 15%	=	<u>149.29</u>
Total Addition:			\$1,144.56

We thank you for the opportunity of submitting this proposal and trust it will merit your favorable consideration.


Sincerely,

LAKE ERIE ELECTRIC, INC.

Mark G. Keller
Project Manager

/jg

WEF Improvements - Contract with
Lake Erie Electric, Inc.
Change Order No. 3
Change Item 3.05



Lake Erie Electric, Inc.
Contractors and Engineers

ISO 9002 Registered

25730 First Street, PO Box 450859, Westlake, Ohio 44145 Phone: 440-835-5565 Fax: 440-835-5668

Established 1992

Gills, Guard and Johnson, Inc.
5000 E. 345th St.
Willoughby, OH 44094

February 21, 2001

Attention: Mr. William B. Boyle, Jr. P.E.

Reference: Water Environment Protection Facility
City of Oberlin
Add Grit Building Heater
Our Estimate No. 110-126-E15

Gentlemen:

We propose to furnish the necessary material, labor, supervision, and tools for the above referenced project for the LUMP SUM amount of:

ONE THOUSAND THREE HUNDRED EIGHT-ONE AND 87/100 DOLLARS.....
.....**\$1,381.87**

Our breakdown is as follows:

Labor:	18 hrs. @ \$36.87	=	\$ 663.66
Insurance & Tax:	+ 21.61%	=	143.42
Consumable Material:	+ 4%	=	26.55
Tools (Less than \$1000.):	18 hrs. @ \$2.00	=	36.00
Material:		=	<u>332.00</u>
Cost:			\$1,201.63
Overhead & Profit:	+ 15%	=	<u>180.24</u>
Total Addition:			\$1,381.87

We thank you for the opportunity of submitting this proposal and trust it will merit your favorable consideration.


Sincerely,

LAKE ERIE ELECTRIC, INC.

Mark G. Keller
Project Manager

/jg

WEF Improvements - Contract with
Lake Erie Electric, Inc.
Change Order No. 3
Change Item 3.06



Lake Erie Electric, Inc.
Contractors and Engineers

25730 First Street, PO Box 450859, Westlake, Ohio 44145 Phone: 440-835-5565 Fax: 440-835-5688

Established 1952

Gills, Guard and Johnson, Inc.
5000 E. 345th St.
Willoughby, OH 44094

April 5, 2001

Attention: Mr. William B. Boyle, Jr. P.E.

Reference: Water Environment Protection Facility
City of Oberlin
Septage Tank Float Switch
Our Estimate No. 110-126-E18

Gentlemen:

We have furnished the necessary material, labor, supervision, and tools for the above referenced project for the LUMP SUM amount of:

FOUR HUNDRED EIGHTY-FOUR AND 61/100 DOLLARS.....484.61 *484.50* *PK*

Our breakdown is as follows:

Labor:	8 hrs. @ \$36.87	=	\$ 294.96
Insurance & Tax:	+ 21.61%	=	63.74
Consumable Material:	+ 4%	=	11.80
Tools (Less than \$1000.)	8 hrs. @ \$2.00	=	16.00
Material:		=	<u>34.90</u>
Cost:			\$ 421.40
Overhead & Profit:	+ 15%	=	<u>63.21</u>
Total Addition:			\$ 484.61

We thank you for the opportunity of submitting this proposal and trust it will merit your favorable consideration.


Sincerely,

LAKE ERIE ELECTRIC, INC.

Mark G. Keller
Project Manager

/jg

WEF Improvements - Contract with
Lake Erie Electric, Inc.
Change Order No. 3
Change Item 3.07



Lake Erie Electric, Inc.
Contractors and Engineers

ISO 9002 Registered

25730 First Street, PO Box 450859, Westlake, Ohio 44145 Phone: 440-335-5565 Fax: 440-835-5638

Established 1952

Gills, Guard and Johnson, Inc.
5000 E. 345th St.
Willoughby, OH 44094

December 8, 2000

Attention: Mr. William B. Boyle, Jr. P.E.

Reference: Water Environment Protection Facility
City of Oberlin
U.V. System Revisions
Our Estimate No. 110-126-E14

Gentlemen:

We propose to furnish the additional conduit, hi-voltage and control wiring and larger circuit breakers for the above referenced project for the LUMP SUM amount of:

ONE THOUSAND NINE HUNDRED THIRTEEN AND 60/100 DOLLARS.....\$1,913.60

Our breakdown is as follows:

Labor:	16 hrs. @ \$36.87	=	\$ 589.92
Insurance & Tax:	+ 21.61%	=	127.48
Consumable Material:	+ 4%	=	23.60
Tools (Less than \$1000.)	16 hrs. @ \$2.00	=	32.00
Material:		=	<u>891.00</u>
Cost:			\$1,664.00
Overhead & Profit:	+ 15%	=	<u>249.60</u>
Total Addition:			\$1,913.60

We thank you for the opportunity of submitting this proposal and trust it will merit your favorable consideration.


Sincerely,

LAKE ERIE ELECTRIC, INC.

Mark G. Keller
Project Manager

/jg

WEF Improvements - Contract with
Lake Erie Electric, Inc.
Change Order No. 3
Change Item 3.08



Lake Erie Electric, Inc.
Contractors and Engineers

25730 First Street, PO Box 450859, Westlake, Ohio 44145 Phone: 440-835-5565 Fax: 440-835-5688

Established 1952

Gills, Guard and Johnson, Inc.
5000 E. 345th St.
Willoughby, OH 44094

April 6, 2001

Attention: Mr. William B. Boyle, Jr. P.E.

Reference: Water Environment Protection Facility
City of Oberlin
Mag Flow Meter Wiring
Our Estimate No. 110-126-E22

Gentlemen:

We propose to furnish the necessary material, labor, supervision, and tools for the above referenced project for the LUMP SUM amount of:

ONE THOUSAND THREE HUNDRED EIGHTY-THREE AND 31/100 DOLLARS.....
.....**\$1,383.31**

Our breakdown is as follows:

Labor:	22 hrs. @ \$36.87	=	\$ 811.14
Insurance & Tax:	+ 21.61%	=	175.29
Consumable Material:	+ 4%	=	32.45
Tools (Less than \$1000.)	22 hrs. @ \$2.00	=	44.00
Material:		=	<u>140.00</u>
Cost:			\$1,202.88
Overhead & Profit:	+ 15%	=	<u>180.43</u>
Total Addition:			\$1,383.31

We thank you for the opportunity of submitting this proposal and trust it will merit your favorable consideration.

Sincerely,

LAKE ERIE ELECTRIC, INC.

Mark G. Keller
Project Manager

/jg

WEF Improvements - Contract with
Lake Erie Electric, Inc.
Change Order No. 3
Change Item 3.09



Lake Erie Electric, Inc.
Contractors and Engineers

ISO 9002 Registered

25730 First Street, PO Box 450859, Westlake, Ohio 44145 Phone: 440-835-5565 Fax: 440-835-5683

Established 1922

Gills, Guard and Johnson, Inc.
5000 E. 345th St.
Willoughby, OH 44094

December 8, 2000

Attention: Mr. William B. Boyle, Jr. P.E.

Reference: Water Environment Protection Facility
City of Oberlin
Underground Gas Line Repair
Our Estimate No. 110-126-E13

Gentlemen:

During the course of installing the underground electrical work, site gas lines were struck and damaged on three different occasions. This was due to incorrect drawings that showed the gas line routing.

The repair cost is as follows:

Repair 3" gas line	9/18/00:	\$ 610.14
Repair 1 1/2" gas line	10/09/00:	420.25
Repair 3" gas line	10/25/00:	<u>554.19</u>
Total repair cost:		\$ 1,584.58

Please see attached invoices for reference. Also note that Lake Erie Electric, Inc. is requesting cost only and waived administrative and lost time charges.

Sincerely,

LAKE ERIE ELECTRIC, INC.

Mark G. Keller
Project Manager

/jg

Enc.

WEF Improvements - Contract with
Lake Erie Electric, Inc.
Change Order No. 3
Change Item 3.10

PURCHASE ORDER



City of Oberlin Ohio
 60 South Main Street
 Oberlin, Ohio 44074
 Ph. (440) 776-7212 Fax (440) 776-2090

P.O. NUMBER **RG010902**
 REQ. NO.
 P.O. DATE **07/19/01**
 SHIP VIA
 TERMS **NET 30 DAYS**

DELIVER TO: **CITY OF OBERLIN**
85 S. MAIN ST.
OBERLIN OH 44074

TO: **LAKE ERIE ELECTRIC, INC.**
25730 FIRST ST.
WESTLAKE, OH 44145

ACCOUNT NUMBER	AMOUNT
622.8102.54033	\$20,470.75

THE ABOVE PURCHASE ORDER NUMBER MUST APPEAR ON ALL BILLS AND PACKAGES.
 Material on this order is exempted from the Ohio Sales Tax and Federal Excise Taxes

QUANTITY	UNIT	DESCRIPTION	PRICE/UNIT	AMOUNT
		CHANGE ORDER #3 ON ELECTRICAL CONTRACT FOR WASTEWATER PLANT IMPROVEMENT PROGRESS PER ORDINANCE 01-65		\$20,470.75
TOTAL				\$20,470.75

CERTIFICATE

It is hereby certified that the amount required to meet the contract, agreement, obligation, payment, expenditure for the above has been lawfully appropriated or authorized or directed for such purpose and is in the treasury or in process of collection to the credit of the fund free from any obligation or certification now outstanding.

INSTRUCTIONS TO VENDORS

THIS ORDER IS NOT VALID UNLESS SIGNED BY THE AUDITOR FOR AVAILABILITY OF FUNDS.
 SEND INVOICES IN DUPLICATE TO THE FINANCE OFFICE: 85 S. MAIN ST., OBERLIN, OH. 44074
 NO CHANGE MAY BE MADE IN THIS ORDER WITHOUT WRITTEN CONSENT OF THE AUDITOR.

EXCISE OR SALES TAX DO NOT APPLY
 TO CITY PURCHASES.

CITY FEDERAL I.D. # 34-6002073

APPROVED
 CITY AUDITOR DATE **7/19/01**

RECEIVED

Qty. Verified _____

Date _____

OK'd by _____

DEPT.

CONTRACT CHANGE ORDER

Change Order No. 3

Project: Water Environment Protection Facility

Date of Issuance: July 3, 2001 Effective Date: _____

Owner: City of Oberlin, Ohio

Owner's Contract Designation: Contract 96-2: Electrical

Contractor: Lake Erie Electric, Inc.

The Contractor is hereby directed to make the following changes in the Contract Documents:
Description: Additions and Deletions from the Work in accord with the attached

Reason for Change Order: To improve upon the original design

Attachments: List of Items in Changes and the Cost Determination Respective to Each

CHANGE IN CONTRACT PRICE: Original Contract Price: \$ <u>433,863.00</u>	CHANGE IN CONTRACT TIMES: Original Contract Times: Substantial Completion: _____ Completion: <u>July 26, 2001</u> Ready for Final Payment: _____ dates
Net Changes from Previous Change Orders No. <u>1</u> to No. <u>2</u> \$ <u>148,595.62</u>	Net Changes from Previous Change Orders No. <u>1</u> to No. <u>2</u> Substantial Completion: _____ Completion: <u>July 26, 2001</u> Ready for Final Payment: _____ days or dates
Contract Price prior to this Change Order \$ <u>582,458.62</u>	Contract Times prior to this Change Order Substantial Completion: _____ Completion: <u>July 26, 2001</u> Ready for Final Payment: _____ days or dates
Net increase (decrease) with this change order \$ <u>20,470.75</u>	Net increase (decrease) with this change order Substantial Completion: <u>September 9, 2001</u> Completion: <u>September 24, 2001</u> Ready for Final Payment: <u>October 24, 2001</u> days or dates
Contract Price with all approved change orders \$ <u>602,929.37</u>	Contract Times with all approved change orders Substantial Completion: <u>September 9, 2001</u> Completion: <u>September 24, 2001</u> Ready for Final Payment: <u>October 24, 2001</u> days or dates

All Changes in Contract Time are to be at no additional cost in the contract unless specifically stated in the above description, reason for change order or in an attachment hereto.

RECOMMENDED:

By: _____
Engineer (Authorized Signature)
Date: _____

APPROVED:

By: _____
City Manager (Authorized Signature)
Date: _____

ACCEPTED:

By: _____
Contractor (Authorized Signature)
Date: _____

Summary Sheet For Contract Change Order

Change Order No.	3				
Project:	Water Environment Protection Facility	Date:	July 3, 2001		
Owner:	City of Oberlin, Ohio	Contractor:	Lake Erie Electric, Inc.		
Owner's Contract Designation:	Contract 96-2: Electrical				
Summary of Changes (See Attachments for Descriptions)			Contract Price		
C.O. Item No.	Description of Item	Decrease	Increase		
3.01	Add sump pump receptacle at equalization basin.		\$693.60		✓
3.02	Add maintenance receptacle at equalization basin.		\$2,024.00		✓
3.03	Trace out buried conduits from South Blower Building to Equalization Basin Influent Pump Station.		\$444.48		✓
3.04	New Equalization Basin Influent Pump Station electrical feeder modifications.		\$8,416.69		
3.05	Eq. Basin Effluent Pump Station control wiring.		\$1,144.56		✓
3.06	Add heater in basement of grit building		\$1,381.87		✓
3.07	Septage tank level floats switches		\$484.50		✓
3.08	Add Electric work for UV System due to unknown changes by Calgon		\$1,913.16		✓
3.09	New Magnetic flow meter wiring.		\$1,383.31		
3.10	Unforeseen gas line location due to prior as-built drawings		\$1,584.58		✓
	Totals:	\$	-	\$ 20,470.75	
	Net Changes This Change Order			\$ 20,470.75	
This Document will become a supplement to the Contract and all provisions apply thereto.					

Project:	Water Environment Protection Facility		
Date of Issuance:	July 3, 2001	(Last Change Order Listed Below)	
Owner:	City of Oberlin, Ohio		
Owner's Contract Designation:	Contract 96-2: Electrical		
Contractor:	Lake Erie Electric, Inc.		
Summary of Change Orders 1 - 3 Inclusive			
Original Amount of Contract		\$ 433,863.00	
Change Order Number	Change Order Amount	Total Contract Amount With Change Order Included	Authorized By Ordinance Number
1	\$ 141,095.62	\$ 574,958.62	00-78
2	\$ 7,500.00	\$ 582,458.62	00-32
3	\$ 20,470.75	\$ 602,929.37	