Linking the downtown tunnel to the Eastside


January 2019



East Link

Overview


10 stations14 milesOpens 2023



Why we are here

- To share draft construction timelines, our operating plan, and our Connect 2020 communications plan during construction to connect East Link tracks to the downtown tunnel
- To describe service disruptions that will occur
- Seeking feedback only; no Board actions today





Connect 2020 overview


The solution

- Operate service on one track (known as "single-track operations") while construction takes place on the opposite track
- Operate single-track service from Stadium to Westlake for 10 weeks in early 2020
- Build temporary center platform for riders to transfer at Pioneer Square
- During 3 weekend closures, provide shuttle bus service from Sodo to Westlake




Downtown tunnel track diagram


















Current track flow








Northbound closure, January-February










Southbound closure, February-March















Connect 2020: Why early 2020?





Timeline

1.	Rail-only downtown tunnel	March 2019
2.	Pre-closure work (signal upgrades, center platform, etc)	Oct-Dec 2019
3.	ST assumes tunnel ownership	January 2020
4.	Begin single-track service (Stadium to Westlake)	January 2020
5.	Switch single-track service from SB to NB track	February 2020
6.	Single-track service ends, regular service resumes	March 2020



Operating plan


- Service pattern: two lines
 - University of Washington to Pioneer Square
 - Angle Lake to Pioneer Square
- Frequency: 12 minutes
- Train length: all 4-car trains
- Through riders:
 - Trains will meet at Pioneer Square for riders to transfer between lines
 - Temporary center platform will ease transfers
- Safety analysis: A bicycle and excess luggage safety plan is currently being developed



Customer capacity

- Peak: 23 percent less capacity than today
- Off-peak: 11 percent more capacity than today

Relative capacity during closure





Communication plan: timeline and goals

PRE-CLOSUREMarch-October 2019

AWARENESSNov-Dec 2019

SINGLE TRACKING
January-March 2020

RIDER APPRECIATION
April 2020

Keep people moving

Riders and communities know why this is happening and how to stay informed

Riders know their options and plan ahead Riders know what to do and where to go

Riders feel appreciated and return to riding Link



Communication themes

PRE-CLOSURE
March-October 2019

AWARENESSNov-Dec 2019

SINGLE TRACKING
January-March 2020

RIDER APPRECIATION
April 2020



- We're investing in the system
- We're building
- How to stay informed

- Plan ahead + travel options
- Know before you go
- No surprises

- Expect crowding/delay
- How to transfer
- Plan ahead
- Pardon our dust

- Thank you
- See you 2021



Key audiences

- Daily Link riders
- Visitors (i.e., passengers boarding at SeaTac)
- Sounder commuters who transfer at IDS
- Riders with accessibility concerns

- Bicycle commuters
- Riders with limited English proficiency
- Occasional riders
- Regional stakeholders
- Neighborhood residents and businesses



Communications tactics

PRE-CLOSUREMarch-October 2019

AWARENESSNov-Dec 2019

SINGLE TRACKING January-March 2020

RIDER APPRECIATION
April 2020

- Web page
- Stakeholder briefings
- Community outreach
- Construction notices
- One-pager

- Video walkthroughs
- Digital rider guide
- Micro-website
- Channel cards

- Rider alerts digital
- Staff ambassadors
- Temporary signage: a-boards etc.
- Station domination
- On-board ads



Thank you.



soundtransit.org





